

# **Construction Certification Report Pond No. 3 North Vertical Expansion**

**NPDES Permit No. 0002186  
Sherburne County (Sherco) Generating Plant  
Northern States Power Company  
(dba Xcel Energy, Inc.)**

**Prepared for  
Xcel Energy, Inc.**



**February 2009**

*Prepared by*



# Construction Certification Report

## Pond No. 3 North Vertical Expansion

### Table of Contents

<b>Section 1- Introduction.....</b>	<b>1</b>
<b>Section 2- Construction Methods and Materials .....</b>	<b>3</b>
2.1 Granular Drainage Material Screening and Stockpiling .....	3
2.2 Topsoil Stripping and Stockpiling .....	3
2.3 Borrow Area Development .....	3
2.4 Embankment Construction and Subgrade Preparation .....	4
2.5 Clay Anchor Construction .....	4
2.6 Composite Liner Construction .....	5
2.6.1 Geosynthetic Clay Liner (GCL) .....	6
2.6.2 High Density Polyethylene (HDPE) Geomembrane .....	6
2.7 Weir Construction .....	7
2.8 Granular Drainage Layer Placement .....	8
2.9 Slope Protection .....	8
2.10 Pond 2 Decant Pipe Installation .....	9
2.11 Upstream Embankment Construction .....	9
2.11.1 Interior embankment .....	9
2.11.2 Inclined Clay Barrier .....	10
2.11.3 Exterior embankment .....	10
2.12 Dewatering System .....	11
2.12.1 Cleanout Extension .....	11
2.12.2 Manhole Extension .....	11
2.13 Site Restoration .....	12
2.13.1 Stormwater controls .....	12
2.13.2 Topsoil Placement and Turf Establishment .....	12
2.13.3 Access Road Construction .....	12
<b>Section 3- Testing and Quality Control .....</b>	<b>13</b>
3.1 Surveying .....	13
3.2 Soil Testing .....	14
3.2.1 Off-Site Clay Prequalification Testing .....	14
3.2.2 Random Fill Testing .....	15
3.2.3 Bottom Ash .....	15
3.2.4 Clay Anchor and Inclined Barrier .....	16
3.2.5 Granular Drainage Material Testing .....	17
3.2.6 Class 5 Testing .....	17
3.3 Geosynthetic Clay Liner (GCL) Quality Control .....	17
3.3.1 Manufacturing Quality Control (MQC) .....	17
3.3.2 Construction Quality Assurance (CQA) .....	18
3.4 Geomembrane Quality Control .....	19
3.5 Electronic Leak Location Testing .....	20
3.5.1 Electrical Circuit .....	21
3.5.2 Ground Isolation .....	22
3.5.3 Testing Equipment .....	22
<b>Section 4- Conclusion .....</b>	<b>23</b>



## **List of Tables**

Table 1	Random Fill Standard Proctor Testing Summary
Table 2	Random Fill Density Testing Summary
Table 3	Clay Anchor and Upstream Clay Barrier Density Testing Summary
Table 4	Off-site Clay Prequalification Summary
Table 5	Clay In-Place Index Properties and Permeability Test Summary
Table 6	Bottom Ash Density Testing Summary
Table 7	Class 5 Density Testing Summary

## **List of Figures**

Figure 1	Random Fill Density Test Locations	(EL 945.0 – 977.0)
Figure 2	Random Fill Density Test Locations	(EL 977.1 – 985.1)
Figure 3	Random Fill Density Test Locations	(EL 985.2 – 1012)
Figure 4	Clay Density Test Locations	(EL 972.0 – 985.1)
Figure 5	Clay Density Test Locations	(EL 982.2 – 987.0)
Figure 6	Clay Density Test Locations	(EL 987.1 – 1010)
Figure 7	Clay Index Properties and Permeability Test Locations	

## **List of Appendices**


Appendix A	Construction Photos
Appendix B	Random Fill Test Reports
Appendix C	Clay Test Reports
Appendix D	Granular Drainage Material Test Reports
Appendix E	Bottom Ash Test Reports
Appendix F	Class 5 Test Reports
Appendix G	Survey Verification Data
Appendix H	Record Drawings
Appendix I	Geosynthetic Clay Liner (GCL) Data
Appendix J	High Density Polyethylene Geomembrane (HDPE) Data
Appendix K	Electronic Leak Location Testing Reports

# Certification

## 2008 Pond No. 3 North Vertical Expansion

**NPDES Permit No. 0002186**  
**Sherburne County (Sherco) Generating Plant**  
**Northern States Power Company**  
**(dba Xcel Energy, Inc.)**

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based upon my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment.



Darren S. Schwake, P.E.

License No. 24730

Date: 3-6-2009

## Section 1 - Introduction

This Construction Certification Report (Report) presents the results of field observations and testing work performed during the 2008 construction of Pond 3 North (Pond 3N) Vertical Expansion at Xcel Energy's (Xcel) Sherburne County Generating Plant (Sherco or the Plant) in Becker, Minnesota. Pond 3N covers approximately 50 acres and is the north half of scrubber solids Pond No. 3 (Pond 3). The original phase of Pond 3 development was the construction of Pond 3N in 2004 to a finished elevation of 976 (operational elevation of 970). This report documents the second phase of development, consisting of extending Pond 3N vertically to a finished elevation of 999 (operational elevation of 993). Future development of Pond 3 consists of constructing the south half of Pond 3 (Pond 3S), and subsequent vertical extensions of the entire pond.

Pond 3N receives decanted water from the existing scrubber solids pond (Pond 2) and is currently used for water storage to manage the chemistry of water used in the Plant air quality control system and to provide surge capacity for storm water from the Plant site. Pond 3N does not receive scrubber solids other than some carry-over from Pond 2. As Pond 2 reaches capacity, Pond 3 will augment and ultimately replace Pond 2 as the primary means for scrubber solids disposal.

The 2008 Pond 3N construction consisted primarily of constructing earth embankments and liner installation. The south embankment was raised from elevation 976 to 997, and lined with a composite liner system to elevation 995. Composite liner was also installed on the west slope from elevation 972 to 1010. The composite liner consisted of a geosynthetic clay liner (GCL) overlain by a high density polyethylene (HDPE) geomembrane. Embankments on the north and east sides were raised from elevation 976 to 999 utilizing a clay-core and bottom ash/random fill upstream embankment configuration. Bottom ash placement occurred only within interior areas of the pond. Other activities during Pond 3N construction included granular drainage material placement, clay anchor installation, piping, electronic leak location testing, erosion control installation, establishment of access roads, and site restoration activities. Construction activities are more completely described in subsequent sections of this report.

Construction was performed in accordance with NPDES Permit No. 0002186, and "Construction Drawings and Specifications, 2008 Pond No. 3 North Vertical Expansion, Bottom Ash Pond Dredging and Excavation, and Unit 3 AQCS Landfill Final Cover, Sherburne County Generating Plant (Sherco), Northern States Power Company (dba Xcel Energy, Inc.)", prepared by McCain and Associates,

Inc.(McCain), and dated March 2008. The prime contractor was Veit & Company, Inc. (Veit), and composite liner installation was performed by Clean Air and Water, LLC (CAAW) as a subcontractor to Veit. Excavation activities began in April 2008 and the construction was completed in November 2008. Deviations from the Specifications and Drawings are noted on the enclosed Record Drawings and are described in the following sections of this Report.

Xcel Energy performed construction management activities and the following companies provided services to complete the Pond 3N Project:

<u>Company</u>	<u>Activity or Products</u>
McCain and Associates, Inc. (McCain)	Design, QA/QC
Veit & Company, Inc. (Veit)	Earthwork
Clean Air & Water, LLC. (CAAW)	Geomembrane Installation (Subcontractor to Veit)
GSE Lining Technology	Geomembrane Supplier
Foth Infrastructure & Environment, LLC. (Foth)	Geomembrane Leak Location Testing
Neaton Bros.	Turf Establishment (Subcontractor to Veit)
Braun Intertec Corporation	Soil Testing
Soil Engineering Testing (SET)	Laboratory Clay Testing
Bogart, Peterson & Associates, Inc	Survey Verification (Subcontractor to Veit)
Ulteig Engineers, Inc.	Survey Verification

Construction observation was performed during the project and consisted of observing and recording activities of the prime contractor and subcontractors, answering questions and interpreting information contained in the drawings and specifications as requested by the contractor, and directing testing and quality control activities performed by independent testing firms and construction subcontractors. Additional related construction work was completed by Veit in 2008 under the same contract, but is not described in this Report. The additional work included excavation of bottom ash from the Bottom Ash Pond and placement of the bottom ash in Pond 2 to build interior dikes. In addition, final cover on the Unit 3 Landfill was constructed, but is described in a separate report.

## **Section 2 - Construction Methods and Materials**

Methods of construction, equipment, and materials used for the project are described below. Appendix A contains photographs depicting the various stages of construction. Record Drawings in Appendix H, along with survey data in Appendix G, show details of the project as-constructed.

### **2.1 Granular Drainage Material Screening and Stockpiling**

The drainage sand used for the project was taken from existing granular drainage material stockpiles southeast of Pond 3N. The material in those stockpiles was produced in the fall of 2006, as part of a previous construction project in which clean sand was excavated and segregated from the Pond 3S footprint and screened to a maximum particle size of 3/8-inch. The screened sand was tested and stockpiled for use in future construction projects at the plant.

Samples of the screened sand were collected and analyzed during the 2008 Pond 3N project to verify compliance with project specifications. Sampling and analysis of the granular drainage material is discussed in Section 3.2.5.

### **2.2 Topsoil Stripping and Stockpiling**

Prior to embankment construction, topsoil from the pond slopes was stripped and stockpiled at the base of the slopes using dozers. Topsoil was stripped from the random fill borrow area northeast of Pond 3N using scrapers and was stockpiled north of Pond 3N. Topsoil on all pond slopes and embankments was a minimum of 6-inches thick, and ranged from 9-inches to 3-feet in the borrow area.

### **2.3 Borrow Area Development**

To construct the Pond 3N vertical expansion, random fill material was excavated from a borrow area located northeast of Pond 3N (see Record Drawings in Appendix H). Prior to excavation, soil samples were taken from six different test pits within the borrow area ranging from one to fifteen feet in depth. After stripping and stockpiling the topsoil, rooting soil was excavated and stockpiled west of the borrow area for future use in pond capping projects. After stripping and stockpiling the rooting soil, random fill was excavated using scrapers, backhoes, and off-road haul trucks. Excavation started at the southeast corner and progressed north, turned west around the existing topsoil stockpile, and worked to the west and south. Due to a lower than expected yield of bottom ash from the Bottom Ash Pond excavation project, additional borrow material was needed to construct the upstream embankments, and the borrow area was

extended beyond the original limits. As a result, the road originally designed around the toe of the north and east embankments was eliminated and a 15-foot wide bench was established between the embankment toe and the borrow area as shown on the Record Drawings. The borrow area was excavated to elevation 940 with three horizontal to 1 vertical sideslopes. Excavated material consisted primarily of sand, with some areas containing gravel and cobbles.

Random fill soil samples collected from the borrow area were tested as discussed in Section 3.2.2.

## 2.4 Embankment Construction and Subgrade Preparation

Material excavated from the borrow area was used to construct the Pond 3N ramps and embankments. During embankment construction, fill was placed in maximum 12-inch loose lifts, and compacted to at least 95 percent Standard Proctor density using a vibratory smooth drum roller. Water was added during placement and compaction as needed to meet compaction requirements. An independent soil testing firm retained by Xcel, Braun Intertec Corporation, performed in-place density testing during embankment construction to verify compliance with project requirements. Compaction testing was performed to meet the required rate of one test per 3,000 cubic yards. A summary of the Standard Proctor tests and field density testing performed during Pond 3N construction is presented in Tables 1 and 2. Testing locations are presented in Figure 1, 2, and 3. Complete data for Standard Proctor and field compaction testing are included in Appendix B.

The southeast ramp and south embankment were constructed concurrently up to the base of the weir at elevation 960. Above elevation 960, the ramp and embankment were constructed independently to finished grade. The north and east embankments were constructed with random fill from the base up to elevation 972. At elevation 972, the existing clay was exposed, and embankment construction continued with random fill and clay on the exterior of the pond, and bottom ash and random fill inside the pond. Details of the upstream embankment construction are included in Section 2.11. The final grades on the embankments were surveyed to verify design grades were achieved with the allowable tolerances.

## 2.5 Clay Anchor Construction

A 5-foot deep clay anchor was constructed in the southeast corner of the pond from elevation 972 to 995, and was connected to the existing inclined clay barrier. The clay anchor was used to anchor the composite liner, and provides a low permeability connection for the transition from composite liner to the inclined clay barrier in the upstream embankment. The clay anchor at elevation 995 was extended south

beyond the Pond 3N composite liner limit to provide access for future Pond 3S connection. Details of the clay anchor are shown on the Record Drawings in Appendix H.

The clay anchor was constructed with clay from the off-site clay borrow source south of Monticello (Anderson Pit). The clay was placed in maximum 9-inch loose lifts and compacted to at least 100 percent Standard Proctor density at or above the optimum moisture content. Moisture was added as needed during placing and compacting to achieve the proper moisture content. After the required compaction was achieved, a 2-foot deep by 2-foot wide trench was dug into the clay to provide anchorage for the composite liner. Once the composite liner was installed, the anchor trench was backfilled with clay and compacted as specified. In-place density and moisture content testing, and laboratory testing of the clay was performed by Xcel's independent soil testing firms. The test results for clay used in the clay anchor are summarized in Table 3, 4, and 5, with complete test data located in Appendix C. Locations of tests are shown on Figures 4 through 7.

A 5-foot deep clay anchor was originally planned to be constructed along the entire west slope at elevation 995 to connect the Pond 3N composite liner to the Pond 2 clay slope liner. However, the west slope design was modified during the project to facilitate construction, and the portion of the clay anchor that had been installed prior to the design change was abandoned in place and not used. The design change extended the composite liner from elevation 995 to the top of the slope at elevation 1010, and the composite liner was anchored into the top of the existing Pond 2 inclined clay barrier, eliminating the need for a clay anchor along the west slope.

## 2.6 Composite Liner Construction

Composite liner was installed from elevation 972 to 995 on the south embankment, and from elevation 972 to 1010 on the west slope. The composite liner was connected to the existing Pond 3N composite liner along the south and west embankments as shown on the Record Drawings. The composite liner consisted of internally reinforced GCL with non-woven geotextiles on both sides overlain by textured 60-mil HDPE geomembrane. Composite liner installation began in the southeast corner of the pond and continued clockwise along the south embankment and west slope until reaching the northwest corner of the pond. GCL and geomembrane panels were oriented parallel to the slope, while seams perpendicular to the slopes were installed in rain lap fashion. During a typical day of liner installation, both GCL and geomembrane panels were deployed and seamed, so that all the GCL deployed during the day was covered with geomembrane by the end of the day. This protected the GCL from precipitation and prevented it from becoming fully hydrated prior to completion of liner installation and cover soil

placement. GCL which had become hydrated or was damaged during deployment was replaced or not used.

The composite liner system was electronically leak tested after the granular drainage layer was placed to insure the integrity of the liner system. Electronic leak testing was completed in phases, and is discussed in Section 3.5.

### 2.6.1 Geosynthetic Clay Liner (GCL)

The GCL used throughout the project was Bentofix® NWL, manufactured by GSE, which is internally reinforced and contains non-woven geotextiles on both sides. GCL rolls were 15.5 feet wide by 150 feet long. Prior to deploying GCL, the installer inspected the subgrade and determined the subgrade was acceptable for installation by signing subgrade acceptance forms (contained in Appendix I).

The GCL was deployed using a backhoe with a spreader bar attached to the bucket that held the rolls at the top of the slope while the GCL was pulled by hand down-slope. Workers grabbed the end of the GCL panel and pulled it down the slope, face up, taking care to prevent the roll from becoming skewed with the adjacent panel or developing wrinkles or folds.

Adjacent GCL panels were overlapped a minimum of 6 inches along the edges. A lap line was marked on the GCL rolls during manufacturing to insure the proper overlap was achieved during deployment.

Accessory granular bentonite was used along the edges of adjacent panels, at a rate of ¼ pound per lineal foot continuously along all seams or overlap areas. GCL panels were overlapped a minimum of 24-inches at the roll ends in rain-lap fashion and augmented with accessory granular bentonite. Damaged GCL was repaired by placing a patch over the damaged area, with a 12-inch minimum overlap around all parts of the damaged area, and augmented with granular bentonite around the perimeter of the patch.

After granular bentonite was placed, panel ends were heat tacked together with a leister heat gun. The GCL panels were anchored at the top of the slope in a 2-foot deep anchor trench. Quality control testing performed during GCL installation is described in Section 3.3.

### 2.6.2 High Density Polyethylene (HDPE) Geomembrane

The HDPE geomembrane used on this project was manufactured by GSE. Geomembrane rolls were 22.5-feet wide by approximately 500 feet long. All geomembrane used was textured 60-mil.



Geomembrane was deployed in the same manner as the GCL. The geomembrane panels were anchored at the top of the slope in the same anchor trench used to anchor the GCL.

Adjacent geomembrane panels were overlapped and seamed together with a split-wedge fusion welder whenever possible. Patches, repairs, and areas inaccessible to the fusion welder were seamed with an extrusion welder. End seams perpendicular to the slope were placed in rain-lap fashion at 45 degree angles. Sandbags were used to temporarily anchor geomembrane panels to prevent wind uplift and damage to the geomembrane. Geomembrane boots were installed around the Pond 2 dewatering pipes and the Pond 2 decant pipe which penetrate the composite liner along the west slope of the pond. The boots were extruded and banded with stainless steel banding straps. Details of the pipe penetrations are shown in the Record Drawings.

The final configuration of geomembrane panels including locations of patches, seams, boots, and destructive tests is shown on the as-built panel layout and test reports in Appendix J. Quality control testing performed during liner installation is described in Section 3.4.

## 2.7 Weir Construction

During the 2004 Pond 3N construction, an overflow weir from elevation 960 to 972 was embedded into the east end of the south embankment and sealed off with a composite liner flap. The weir was constructed in order to hydraulically connect Pond 3N to the future Pond 3S. During the 2008 Pond 3N construction, the weir was extended from elevation 972 to the top of the finished embankment at elevation 995, and sealed off with composite flaps as described below.

Lower and upper flaps were constructed during 2008 to seal off the weir. The flaps are configured to provide complete containment of Pond 3N, and allow access for removal when building Pond 3S to connect the two ponds. The lower flap consists of composite liner, and was installed through the originally constructed weir. The lower flap is connected to the originally constructed pond liner from elevation 960 at the base of the weir to the top of the originally constructed south embankment liner at elevation 972. At elevation 972, the new lower flap is connected to the originally constructed flap, which provides complete containment of any pond water that leaks through the original flap. After installation of the lower flap, it was covered with granular drainage material and leak tested.

Once the lower flap was completed and leak tested, soil was placed in the upper portion of the weir to fill the weir, complete the south embankment, and form the foundation for the upper flap. The upper flap is

comprised of composite liner, and is aligned with the rest of the south embankment liner along the three horizontal to one vertical pond slope. The upper flap is connected to the original flap at elevation 972 and to the south embankment liner from elevation 972 up to 995. The flap is anchored at the top of the slope at elevation 995. The upper flap was then covered with granular drainage material and leak tested.

Details of the weir and flaps are shown on the Record Drawings in Appendix H.

## 2.8 Granular Drainage Layer Placement

Placement of the granular drainage layer commenced after the composite liner was installed and tested. As liner installation progressed around the site, drainage layer placement followed such that both operations occurred simultaneously. The drainage layer was placed in a single 2-foot lift over the liner. The native material used for granular drainage material was screened and stockpiled in 2006 as discussed in Section 2.1. The material was tested for grain size, fines content, and permeability to assure compliance with project specifications. Testing of the granular drainage material is discussed in Section 3.2.5.

The contractor hauled granular drainage material from the stockpiles to the pond in off-road haul trucks. Granular drainage material was placed at least 4-feet thick along haul roads inside the pond to provide access for trucks. Drainage sand was dumped from the haul roads, and dozers utilizing GPS equipment worked to place the material over the liner by rolling the material off the edge of the previously placed material so that sand did not slide across the liner. Laborers worked ahead of the dozer, removing sandbags and hand spreading sand to prevent wrinkle propagation in the geomembrane. Whenever possible, drainage sand was placed during the coolest parts of the day when the geomembrane liner was smooth, and was placed from the bottom of the slopes. The sand was fine-graded to produce a smooth, uniform finished surface.

## 2.9 Slope Protection

To protect the liner system and drainage layer, 4-feet of cover soils (3.5-feet of random fill and 6-inches of topsoil), were placed over the 2 foot granular drainage layer, as shown on the Record Drawings. Random fill and topsoil was placed with off-roads trucks and dozers in a similar fashion to the granular drainage material. The topsoil was seeded and blanketed. On the upstream embankments, the random fill and bottom ash foundation material provides the slope protection.

## 2.10 Pond 2 Decant Pipe Installation

In order to complete grading and liner installation on the west slope, the Pond 2 decant pipe, which transfers water from Pond 2 to the southwest corner of Pond 3N, was removed. The decant pipe was temporarily routed straight down the west slope and discharged into Pond 3N while the west slope was being constructed. After completion of the west slope, the decant pipe was installed along a slightly new alignment on the west slope and routed into the existing culvert discharge flume in the southwest corner of Pond 3N, as shown on the Record Drawings.

## 2.11 Upstream Embankment Construction

On the north and east sides of the pond, the upstream embankment was extended from elevation 976 to 999, including clay barrier extension from elevation 972 to elevation 995. The additional 4-feet of fill above the top of the clay barrier provides frost protection for the clay. Details of the upstream embankment are shown on the Record Drawings and described below.

### 2.11.1 Interior embankment

The interior portion of the upstream embankment (inside the clay barrier) was originally planned to be constructed entirely of bottom ash from the Bottom Ash Pond. During construction, however, the volume of suitable coarse bottom ash available from the Bottom Ash Pond was less than expected, so the interior embankments were supplemented with random fill. Additionally, the proposed bottom ash bench elevation of 967 was raised to elevation 976 to account for a higher than expected water level in Pond 3N during construction. Approximately 206,400 cubic yards of material was used to construct the interior portion of the upstream embankments, which included 100,800 cubic yards of bottom ash and 105,600 cubic yards of random fill.

Construction started at the northwest corner and continued clockwise to the southeast corner. At times, the embankment construction occurred simultaneously with the clay barrier construction (see Section 2.11.2). The embankment material was placed with off-road trucks, spread in lifts with dozers and compacted with vibratory smooth drum rollers to 95% standard proctor density. A backhoe shaped the exterior of the embankments to a 1.5 horizontal to 1 vertical slope in preparation for the clay barrier construction. In-place density tests for the random fill and bottom ash are summarized in Tables 2 and 6 respectively. Complete data for random fill and bottom ash Standard Proctor tests and in-place density tests can be found in Appendices B and E respectively.

### 2.11.2 Inclined Clay Barrier

The inclined clay barrier core of the upstream embankment was constructed with clay from the prequalified off-site borrow source. The base of the clay barrier was connected to the existing inclined clay barrier at elevation 972 by scarifying and moistening the top of the existing clay prior to placing the first lift of clay. The clay barrier was constructed in horizontal lifts no longer than 500-feet. Each lift was maintained in a rough and moistened condition to promote bonding between lifts to provide uniformity throughout the clay barrier. Clay was placed by belly-dump or side-dump semis. Following placement, a dozer spread the clay into 9-inch loose lifts approximately 10-feet wide (for semi travel) along the inclined clay barrier alignment. The loose lifts were compacted to at least 100 percent Standard Proctor density at or above the optimum moisture content by a vibratory sheepsfoot roller. Periodically, a backhoe would shape the exterior of the clay barrier by pulling up the extra clay on the sides to a final width of 8-feet at a slope of 1.5 horizontal to 1 vertical. A vibratory sheepsfoot roller followed behind to compact the clay pulled up by the backhoe. In-place density tests were taken on every lift approximately 100-feet apart.

Once the clay barrier was at final elevation, it was compacted by a smooth drum roller to an elevation of 995, and an additional 4-foot of random fill was placed over the upstream embankment to bring the top of the embankment to final grade at elevation 999.

In-place density and moisture content testing, and laboratory testing of the clay was performed by Xcel's independent soil testing firms. The test results for clay used in the clay barrier are summarized in Tables 3, 4 and 5, and complete clay data is located in Appendix C. Locations of tests are shown on Figure 4, 5, 6 and 7.

### 2.11.3 Exterior embankment

The exterior portion of the upstream embankment (outside of the clay barrier) was partially constructed during embankment construction activities as discussed in Section 2.4. The remaining portion of the exterior upstream embankment was built as the clay barrier was installed. Off-road haul trucks placed random fill while dozers spread the random fill into lifts taking care not to damage the clay. Once the clay barrier reached the final elevation of 995, off-road trucks placed random fill over the entire width of the upstream embankment to an elevation of 999, as shown on the Record Drawings. Tables 1 and 2 summarize the random fill tests. Complete data can be found in Appendix B. Locations for the random fill density tests can be found in Figures 1, 2, and 3.

## 2.12 Dewatering System

During the 2004 construction of Pond 3N, a dewatering system was incorporated to accommodate post-closure dewatering of Pond 3. Dewatering features were modified during the project as described below.

### 2.12.1 Cleanout Extension

In order to clean the dewatering pipes at the base of the pond after the pond is closed, clean-out access points were installed as part of the original construction in 2004. In 2008, as the embankments were raised, the clean-outs were also raised. On the west side, four cleanouts were extended from elevation 976 at a 3 horizontal to 1 vertical slope to the top of the finished slope at approximately elevation 1012. On the east side, the cleanouts were extended from elevation 976 at a 1.5 horizontal to 1 vertical slope along the inside of the clay barrier to elevation 999. The southern-most clean-out was broken off during construction, and was capped and abandoned in place at approximately elevation 976. This cleanout provided access to the south end of the dewatering header pipe at the toe of the east berm. This dewatering header pipe is also accessible from the north through the cleanout in the dewatering manhole, therefore, the broken cleanout will not affect the ability to clean the east header pipe. Each cleanout extension is an 8-inch solid wall polyethylene pipe connected to the existing cleanout pipe with an electrofusion coupling. The existing corrugated metal protective casings were salvaged and reinstalled on the extended cleanouts. Record Drawings of the cleanout extensions can be found in Appendix H.

### 2.12.2 Manhole Extension

In 2004, two dewatering manholes were constructed as part of the dewatering system. The concrete manholes were lined with 80-mil high density polyethylene geomembrane liner. During the 2008 construction project, the east dewatering manhole had to be extended from elevation 976 to 997. Concrete barrel sections with embedded 80-mil HDPE liner were used again to extend the manhole. Before each barrel section was set, two rings of mastic were added, as shown on the Construction Photos in Appendix A and the Record Drawings. In addition, the first new barrel section added to the existing manhole was supported with concrete anchors and metal support rods. After all the sections were set, 4-inch strips of 80-mil HDPE polyethylene were fused between the manhole sections to achieve a continuously lined manhole. After installation was complete, the geomembrane seams were spark tested in accordance with the technical specifications. Any leaks which were found during spark testing were repaired and re-tested. The cleanout riser pipe in the manhole was also extended using 8-inch solid wall polyethylene pipe. After testing was completed, the top slab was installed, and the manhole was covered with two feet of random fill.

## 2.13 Site Restoration

Site restoration included installing stormwater controls, final grading and turf establishment, and access road construction.

### 2.13.1 Stormwater controls

A 4-foot catch basin was installed at the bottom of the east ramps to capture water from the east ramp ditches. Stormwater is conveyed from the manhole to an outlet at the base of the east embankment through a 24-inch diameter corrugated metal pipe (CMP). The inlet to the catch basin and the pipe outlet are protected with 9-inches of Class II rip rap underlain by woven filter.

Stormwater captured by the north ramp ditch is conveyed into a sedimentation pond at the base of the north embankment. The sedimentation pond has a 24-inch corrugated metal pipe outlet that discharges into a drainage swale north of the perimeter road. The drainage swale is graded to drain into the borrow area.

### 2.13.2 Topsoil Placement and Turf Establishment

Topsoil from the existing central stockpile was hauled to the toe of newly constructed embankments by off-road haul trucks. From there, the topsoil was pushed up the slope and spread in 6-inch lifts by dozers. Topsoil was also pushed up-slope by dozers from smaller stockpiles located along the toe of the north, south, and east embankments. The topsoiled areas were seeded to establish vegetation. A protective straw-coconut erosion blanket was added to all slopes and disturbed areas to minimize erosion until vegetation is fully established. Turf mat was added to areas highly prone to erosion such as ditches and draws, as shown on the Record Drawings.

### 2.13.3 Access Road Construction

Class 5 aggregate was spread and compacted on road surfaces and ramps, as shown on the Record Drawings. Field density tests on class 5 aggregate are summarized in Table 7, with complete data located in Appendix F.

## Section 3 - Testing and Quality Control

Testing and quality control activities were conducted by subcontractors to the prime contractor, by independent testing firms, and by field observation personnel from McCain and Xcel. Testing and quality control activities included surveying, soil testing, and geomembrane testing. Testing and quality control procedures are presented below.

### 3.1 Surveying

An independent registered land surveyor, Bogart Pederson & Associates, Inc., was retained by the prime contractor to provide location and grade verification as required. Earthwork verification surveying included the following shots at grade breaks and 50-foot intervals: south embankment and west slope subgrade, clay anchor location and thickness, upstream clay barrier alignment and thickness, and north and east upstream embankment tops and side slopes. Other survey data included stormwater manholes and outlet inverts, and the top of the Pond 2 decant pipe at grade breaks and 50-foot intervals. The top of the liner cover soils were also surveyed on a 50-foot grid. The surveyor collected data using GPS and total station equipment, and periodically provided results of field data gathered during construction for review by McCain personnel. Complete survey data is contained in Appendix G. Construction staking was completed by the contractor, using their own GPS equipment and personnel.

Ulteig Engineers, Inc. was retained by Xcel to provide surveys for calculating the upstream barrier quantity and documenting the embankment configuration.

The contractor's personnel verified lines and grades during construction utilizing their GPS equipment. McCain personnel also spot checked field grades using their own GPS equipment. Measurements of drainage soil thickness were taken by McCain personnel at random locations to verify the 2-feet of drainage material had been placed.

## 3.2 Soil Testing

Soil testing was performed on the following:

1. Off-site clay prequalification testing
2. Random fill
3. Bottom ash
4. Clay anchor and inclined clay barrier
5. Granular drainage material
6. Class 5

### 3.2.1 Off-Site Clay Prequalification Testing

Clay used during the 2008 construction project was imported from an off-site source. The source, referred to as the Anderson pit, is located near Monticello. The contractor had collected samples from the pit prior to construction to verify the clay would meet the project requirements.

McCain personnel also collected clay samples from the Anderson pit for additional prequalification testing prior to construction. Six samples were collected from test pits at the clay source. The clay was very uniform, and five of the six samples (CLS-1, CLS-2, CLS-4, CLS-5, and CLS-6) were sent to Xcel's independent laboratory (SET) for analysis of Atterberg Limits, particle size distribution, Standard Proctor, in-place moisture content, and re-compacted permeability. The sixth sample (CLS-3) was retained for future testing if needed. All of the samples tested met the MPCA guidelines for classification, Atterberg Limits and percent fines, and three of the five samples (CLS-1, CLS-2, and CLS-6) met the guidelines for permeability. The permeability samples were tested at or slightly above optimum moisture content and at 95% of the Standard Proctor maximum dry density. The two samples that did not meet the permeability guidelines (CLS-4 and CLS-5) were very close to the maximum allowable permeability, and were re-tested at approximately two percent above the optimum moisture content and 98% of the Standard Proctor maximum dry density. Both samples had significantly slower permeability rates at those conditions and the results were over an order of magnitude slower than the required rate of  $1.0 \times 10^{-7}$  cm/s. Based on this information and discussions with the testing laboratory, the contractor decided to compact the clay to 100% of the Standard Proctor maximum dry density at or above optimum moisture content during construction to insure that the required permeability rates of the in-place clay would be achieved.



During construction, gray clay was noticed while excavating at the borrow pit, and appeared to be slightly different from the brown clay samples that had been collected prior to construction. This clay was sampled immediately (CLS-7) and sent to the laboratory for analysis. Although the clay had slightly less than 50% passing the No. 200 sieve (48.5%), it met the other MPCA guidelines for clay (Atterberg Limits and permeability) and was determined to be acceptable for construction.

The results of the clay prequalification testing are summarized in Table 4, with complete results in Appendix C.

### 3.2.2 Random Fill Testing

Random fill was taken from the borrow area and used for Pond 3N embankments. Samples of random fill were collected and analyzed for Standard Proctor results, and these results were used as compaction criteria for field density testing. The required compaction for embankments was 95 percent of the Standard Proctor maximum dry density. The moisture content of the material was generally well below the optimum moisture content, so the contractor added water during construction to meet the compaction requirement. Compaction testing was performed by Xcel's independent soil testing firm (Braun Intertec Corporation) under the direction of McCain personnel. Testing was performed with a nuclear density gauge at a minimum frequency of one test per 3,000 cubic yards of material placed.

The Standard Proctor results of all random fill samples are summarized in Table 1. Field compaction test data is summarized in Table 2. Locations for each test are presented in Figures 1, 2, and 3. Complete data is located in Appendix B.

### 3.2.3 Bottom Ash

Samples of bottom ash were collected and analyzed for Standard Proctor results, and these results were used as compaction criteria for field density testing. Specifications for bottom ash require 95 percent of the Standard Proctor maximum dry density. Generally, the bottom ash was near optimum moisture, but some water was added, as needed, to achieve required density. Compaction testing was performed by Xcel's independent soil testing firm (Braun Intertec Corporation) under the direction of McCain personnel. Testing was performed with a nuclear density gauge at a minimum frequency of one test per 3,000 cubic yards of material placed.

Field compaction test data is summarized in Table 6. Complete data for the Standard Proctor tests and density tests are located in Appendix E.

### 3.2.4 Clay Anchor and Inclined Barrier

The clay anchor and inclined barrier were constructed with prequalified clay from the off-site source. Quality control testing performed during construction included in-place compaction and moisture content tests, laboratory analysis of in-place permeability, and index property tests (Atterberg Limits, sieve and hydrometer analysis, classification). Testing procedures and results are discussed below.

#### 3.2.4.1 Clay Compaction Testing

During clay construction activities, a representative from Xcel's soil testing firm (Braun Intertec Corporation) was on site to perform in-place density and moisture content testing of the clay using a nuclear density gauge. Compaction testing was completed at the minimum rate of once per horizontal lift at intervals of approximately 100-feet. In order to determine passing or failing results, the contractor decided to use 100% of the Standard Proctor maximum dry density at or above optimum moisture content. This was higher than what the technical specifications required (95% of the Standard Proctor maximum dry density), but was needed to insure that the clay met the permeability specification of  $1 \times 10^{-7}$  cm/s as discussed in Section 3.2.1. When a field density test indicated a failing result, the area received additional compaction if the compaction was low, or was reworked to meet the moisture requirement. Additional testing was performed in the same location after the material had been reworked, and this procedure was repeated until passing test results were obtained. In addition to field testing of the clay, placement of the clay was constantly observed and monitored to verify that consistent processing and compaction procedures were being used, and that lift thicknesses were within tolerance. The on-site quality control personnel worked closely with the contractor during clay placement to insure the clay was placed and compacted to meet the project requirements.

Compaction testing was distributed across the site to give complete coverage of the clay placed. Compaction test locations are shown in Figures 4, 5, and 6 and results of clay compaction tests are summarized in Table 3. Complete testing data can be found in Appendix C.

#### 3.2.4.2 Clay Permeability and Index Properties Testing

In addition to prequalification testing, laboratory analysis was completed on additional clay samples collected on-site. The samples were collected by pushing thin-wall tubes into the clay after placement and compaction to recover undisturbed cores of clay. Voids created during sample collection were backfilled with bentonite. Seven samples were collected, and sample locations were distributed across the site to represent all areas of the clay anchor and inclined barrier. Approximately 21,000 cubic yards of

clay were placed, resulting in one test per 3,000 cubic yards. Samples were tested for permeability, Atterberg Limits, sieve and hydrometer analysis, and classification. The coefficient of permeability of the clay samples ranged from  $1.2 \times 10^{-8}$  to  $6.4 \times 10^{-9}$  cm/s, with an average of  $2.3 \times 10^{-8}$  cm/s, significantly slower than the required maximum rate of  $1 \times 10^{-7}$  cm/s. All of the soil classifications and Atterberg Limits test results met the MPCA guidelines. Some of the percent fines results were slightly less than the 50% minimum guideline, but the other tests for those samples met the minimum requirements. The results from clay samples collected on site are summarized in Table 5, locations are presented Figure 7, and complete results are included in Appendix C.

### 3.2.5 Granular Drainage Material Testing

Granular drainage material was tested for maximum particle size, percent passing the no. 200 sieve, and hydraulic conductivity at the minimum rate of one test per 10,000 cubic yards of material placed. Approximately 21,000 cubic yards of granular drainage material was placed, requiring 3 samples for gradation testing and 3 samples for permeability testing. All samples met the permeability and particle size requirements. Complete results are located in Appendix D.

### 3.2.6 Class 5 Testing

Class 5 was used on access roads and ramps around the pond perimeter. A portion of the material was salvaged from existing roads. Class 5 imported from off-site was tested for gradation and Standard Proctor. After placing and compacting class 5, in-place density tests were taken at approximately 300-foot intervals and found to meet the compaction requirement of 100% of Standard Proctor maximum dry density. Class 5 testing is summarized in Table 7, and complete data is located in Appendix F.

## 3.3 Geosynthetic Clay Liner (GCL) Quality Control

Quality control for GCL included manufacturing quality control (MQC) and construction quality assurance (CQA) activities. Details of these activities are described below. GCL was installed by Clean Air & Water, LLC. (CAAW), as a subcontractor to the prime contractor.

### 3.3.1 Manufacturing Quality Control (MQC)

MQC was completed during and after production of the GCL by the GCL manufacturer (Bentofix). The manufacturer was responsible for testing the GCL to confirm the product met the requirement of the project specifications. The results were documented and certified by Bentofix, and submitted to the GCL installer (CAAW). CAAW then submitted the certification packages to the general contractor and Xcel's

on-site representative. The certifications were reviewed by McCain personnel to insure the GCL met the project requirements.

Testing performed on the GCL included bentonite mass per unit area, grab strength, elongation, peel strength, index flux, and permeability. The GCL manufacturer's MQC certification packages are included in Appendix I.

### 3.3.2 Construction Quality Assurance (CQA)

CQA activities were completed on site during unloading, material handling, storage, transport, installation, and covering of the GCL. CQA was performed by personnel from McCain and Xcel.

The GCL was unloaded under observation of the CQA personnel. Rolls were unloaded from flatbed trailers by the GCL installer or prime contractor. GCL rolls were unloaded in accordance with the manufacturer's recommendations with either an extendable-boom forklift or front end loader utilizing a stinger bar, a core pipe with a spreader bar, or lifting straps. As MQC data were received, the roll numbers of GCL delivered to the site were checked against the roll numbers in the MQC certification packages.

As GCL was unloaded, it was placed in designated storage areas around the site. The storage areas were level, dry, and well drained, and the GCL rolls were stacked no more than three rolls high. The GCL rolls were delivered pre-wrapped; however, GCL which was not used right away was covered with tarps to protect it from becoming hydrated.

During installation, GCL was transported from the storage areas to the deployment area using the same equipment and methods which were used to unload the GCL. Prior to deployment, the subgrade was inspected by the installer and the CQA personnel. The GCL installer approved the subgrade by signing subgrade acceptance forms, which are include in Appendix I.

After acceptance of the subgrade, GCL was deployed using the methods described in Section 2.6.1. On the side slopes, panels were oriented parallel to the slope. During deployment, care was taken to avoid wrinkles or folds in the GCL. Any wrinkles which occurred were pulled out to keep the panels smooth. Damage to the GCL was repaired using patches as described in Section 2.6.1. Adjacent overlaps between GCL panels were visually verified to be between 6 and 9 inches by observing the lap lines printed directly on the GCL rolls. The overlap area between panels was kept free of dirt to maintain self-seaming

between panels. If necessary, the overlap areas were swept clean. Accessory bentonite was used between the edges of adjacent panels at the recommendation of the manufacturer. The ends of rolls were overlapped two feet in rain-lap fashion, and accessory bentonite was used. On the slope areas, ends of panels were heat tacked by fusing the geotextiles together.

After deployment of the GCL, HDPE geomembrane was installed directly over the GCL. No heavy equipment was operated directly on the GCL, but 4-wheel all terrain vehicles were used to deploy geomembrane over the GCL. When 4-wheelers were used on the GCL, no sudden stops, starts, or abrupt turning was allowed. All GCL panels were covered daily with geomembrane to ensure the bentonite did not hydrate prior to placement of cover soils.

### 3.4 Geomembrane Quality Control

On-site observation of the geomembrane installation was performed by personnel from McCain and Xcel. Geomembrane installation was performed by Clean Air & Water, LLC. (CAAW), as a subcontractor to the prime contractor.

Geomembrane used on the project was textured 60-mil high density polyethylene (HDPE) manufactured by GSE. Geomembrane resin, rolls, and extrudate rod met the requirements of Geosynthetic Research Institute's (GRI) Test Method GM 17. Geomembrane quality control data was submitted by GSE to CAAW, and in turn submitted to the prime contractor and Xcel's on-site representative. The certifications were reviewed by McCain personnel to insure the geomembrane met the requirements of GRI GM 17.

Geomembrane was delivered to the site on flatbed trailers. The geomembrane rolls were delivered with lifting straps in place, and were unloaded with a front-end loader. Rolls were unloaded and stacked in the designated storage areas. Roll numbers were checked against the manufacturer's quality control submittals to verify all rolls were certified by the manufacturer.

Textured geomembrane was used on all side slopes. Panels on the slope were oriented parallel to the slope, and cross-seams were fused perpendicular to the slopes. Geomembrane was deployed over the GCL as described in Section 2.6.2.

Trial seams were prepared at the beginning of each seaming period with each piece of seaming equipment by the corresponding operator. One-inch-wide coupons were cut from the trial seams and tested on-site

by the liner installer for mechanical seam strength (shear and peel) using a tensiometer. Field seaming of geomembrane panels was required to meet the strength requirements of GRI's test method GM 19. Trial seam tests are reported on the Trial Weld Testing Report forms included in Appendix J.

Destructive seam tests were performed on samples taken randomly from seams in the installed geomembrane at a rate of 1 sample per 500 lineal feet of seam. The destructive seam samples were tested on-site by the liner installer for shear and peel strength using a tensiometer, and results were recorded on the Destructive Testing Report forms included in Appendix J.

All seams were non-destructively tested for air leaks using either the air-channel test for split-wedge fusion seams or the vacuum box test for extruded seams. Split-wedge seams were required to hold 25 to 30 lbs/sq. inch of air pressure for 5 minutes without dropping more than 2 lbs/sq. inch. Non-destructive seam test reports are provided in Appendix J.

In addition to the report forms described above, the additional following quality control testing report forms were also completed by the geomembrane installer:

1. Panel placement forms
2. Panel seaming forms
3. Geomembrane repair reports

All of these report forms are included in Appendix J.

### 3.5 Electronic Leak Location Testing

In addition to the routine quality control activities performed on the geomembrane prior to cover soil placement, electronic leak location testing was conducted over the geomembrane liner after placement of granular drainage layer to identify the presence of construction related damage to the geomembrane. Xcel contracted directly with Foth Infrastructure & Environment, LLC. (Foth) to complete electronic leak location testing.

During the course of conducting electrical leak location testing, there were several instances where either the calibration procedure was not successfully completed or a blind hole in the liner was not detected. When these instances occurred, production testing was suspended while the cause of the problem was investigated.

Failure to detect calibration and blind holes can result from:

- 1) An incomplete electrical circuit through the hole due to site conditions
- 2) Inadequate electrical isolation of the cover soil from ground
- 3) Improper function of the testing equipment

Investigation revealed that all three of these issues contributed to those instances of unsuccessful calibration and blind hole detection. Corrective actions included adjusting moisture conditions at the calibration site in accordance with the provisions of ASTM D7007, improving ground isolation on the perimeter of the testing area, and repairing loose wiring connections on the testing equipment.

Calibration was successfully completed and blind holes were located after the corrections were made.

The following paragraphs discuss the causes and remedies for the calibration and blind hole detection issues.

### 3.5.1 Electrical Circuit

Site conditions that could affect the completion of an electrical circuit through a hole in the liner include conductivity of the cover soil, GCL, and subgrade soil; and continuity between cover soil and subgrade. Conductivity is primarily affected by moisture content of the materials, since the electrical current is carried by moisture in the non-metallic materials. Continuity refers to a physical connection between the cover soil and subgrade (i.e. moist soil filling the hole in the liner, thus connecting the cover soil to ground).

As part of the investigation of calibration issues, the conductivity of a GCL sample was evaluated. It was found that in a dry condition, the geotextile portion of the GCL was not conductive. It is known that a GCL will draw moisture from subgrade and cover soils in sufficient quantities to become conductive, however, the small size of the calibration hole, the lack of saturation of the cover soils, and the short duration of exposure between the time of placement of the hole and performing the calibration procedure probably resulted in insufficient moisture absorption and thus lack of conductivity through the GCL.

The project specification did not permit the use of water for the calibration procedure in order to more closely simulate actual field conditions. However, when water was poured over the calibration hole, as allowed by ASTM D7007, the calibration procedure was successfully completed. A remedy would be to allow use of water on the calibration hole, and also require that a blind hole (that better simulates field conditions) be located prior to conducting production testing. This combination would demonstrate that

the required signal:noise ratio is achieved (measure by the calibration hole), and that actual site conditions are conducive to conductivity and continuity (measured by the blind hole).

### 3.5.2 Ground Isolation

Isolating the liner cover soils from ground is accomplished by removing soil to expose a strip of the non-conductive liner on the perimeter of the testing area. If soil or water are present on the isolation strip, an electrical circuit can be completed between the cover soil and ground and interfere with detection of the electrical signal through the subject hole.

Maintaining ground isolation can be challenging in areas where the isolation strip is located at a mid-slope position due to soil sloughing and runoff draining across the strip. Maintaining ground isolation can also be difficult after heavy rainfall when water drains from the cover soils across the isolation strip. Ground isolation problems can often be remedied by waiting for conditions to dry out so that excess water is not draining across the isolation strip or causing soil to slough. Laborers can be employed to closely monitor and maintain the isolation strip.

### 3.5.3 Testing Equipment

The testing equipment must be functioning properly in delivering an electrical charge of the required voltage and amperage to the liner cover soils and be properly connected to ground beneath the liner in order for successful testing to occur. In several instances, the testing contractor indicated that the leak signal strength was low due to low amperage measurements. A loose wire was found on the testing equipment after a number of unsuccessful calibration attempts and blind hole location failures. The loose wire may have been primarily responsible for the unsuccessful calibration attempts, because calibration was successfully completed after the wire connection was repaired.

A final report was prepared and submitted by Foth on the leak testing and is included in Appendix K.



## **Section 4 - Conclusion**

Construction of Scrubber Solids Pond 3 North Vertical Expansion at Xcel Energy's Sherburne County Generating Plant has been completed in material conformance with the "Contract Drawings and Specifications for Scrubber Solids Pond 3 North, February 2008" prepared by McCain and Associates, Inc., and in compliance with the requirements for notification, construction, materials, and testing contained in NPDES Permit No. 0002186. This report presents the results of all observation, documentation, and testing performed during the course of construction of this facility.

## ***Tables***

**Table 1**  
**Random Fill Standard Proctor Testing Summary**

<b>SAMPLE No.</b>	<b>SOIL TYPE</b>		<b>MAXIMUM DRY DENSITY (pcf)</b>	<b>OPTIMUM MOISTURE CONTENT (%)</b>
1	SP	Poorly Graded Sand, medium to coarse grained, with trace gravel, brown	108.3	13.8
2	SP	Poorly Graded Sand, fine to medium grained, with gravel, brown	120.0	8.1
3	SP	Poorly Graded Sand, medium to coarse grained, with gravel, brown	123.4	8.9
4	SP	Poorly Graded Sand, medium to coarse grained, with gravel, brown	119.4	10.4
5	SP	Poorly Graded Sand, fine to medium grained, with trace gravel, brown	110.4	11.9
6	SP	Poorly Graded Sand, medium to coarse grained, with little gravel, brown	116.3	10.4
7	SP	Poorly Graded Sand, fine to medium grained, with trace gravel, brown	110.5	12.6
8	SP	Poorly Graded Sand, fine to medium grained, with trace gravel, light brown	102.0	16.1
9	SP	Poorly Graded Sand, fine to medium grained, with trace gravel, brown	110.3	11.8
10	SP	Poorly Graded Sand, coarse grained, with gravel, brown	119.6	7.4
11	SP	Poorly Graded Sand, fine to medium grained, with little gravel, brown	112.7	10.2

Note: Complete test data located in Appendix B

**Table 2**  
**Random Fill Density Testing Summary**

RANDOM FILL DENSITY TEST No.	LOCATION*			IN-PLACE DENSITY (PCF)	MOISTURE CONTENT (%)	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	COMPACTION (%)	NOTES
	NORTHING	EASTING	ELEVATION						
RF-1	863.665.6	2.031.545.7	951.7	123	7	120.0	8.1	103%	
RF-2	863.650.6	2.031.733.6	949.0	120	4	120.0	8.1	100%	
RF-3	863.561.2	2.031.878.8	946.6	120	4	120.0	8.1	100%	
RF-4	863.767.0	2.030.793.0	961.0	114	5	119.4	10.4	95%	
RF-5	863.668.0	2.031.132.0	953.0	113	7	112.7	10.2	100%	
RF-6	863.673.0	2.031.395.0	955.5	119	4	123.4	8.9	96%	
RF-7	865.503.0	2.031.364.0	970.0	116	11	120.1	8.1	97%	
RF-8	865.521.0	2.031.707.0	966.0	117	11	120.1	8.1	97%	
RF-9	863.787.0	2.031.801.0	960.0	122	4	123.4	8.9	99%	
RF-10	863.754.0	2.031.589.0	957.0	115	5	119.4	10.4	96%	
RF-11	863.782.0	2.031.257.0	958.5	113	8	116.3	10.4	97%	
RF-12	863.745.0	2.030.985.0	961.0	113	7	116.3	10.4	97%	
RF-13	865.540.0	2.031.861.0	965.5	123	4	123.4	8.9	99%	
RF-14	863.737.0	2.031.107.0	959.5	123	7	123.4	8.9	99%	
RF-15	863.724.0	2.031.346.0	958.0	122	4	123.4	8.9	99%	
RF-16	863.528.0	2.031.942.0	953.0	125	4	123.4	8.9	101%	
RF-17	865.506.6	2.032.030.4	962.5	121	6	123.4	8.9	98%	
RF-18	863.697.1	2.031.465.1	957.8	122	10	123.4	8.9	99%	
RF-19	865.297.8	2.032.156.8	966.5	116	5	120.0	8.1	97%	
RF-20	865.040.7	2.032.140.5	971.5	113	7	112.7	10.7	100%	
RF-21	863.576.2	2.031.938.1	956.8	116	6	120.0	8.1	96%	
RF-22	863.576.2	2.031.888.2	956.8	113	6	112.7	10.7	100%	
RF-23	863.779.6	2.031.318.2	960.8	119	4	123.4	8.9	96%	
RF-24	863.796.2	2.030.917.3	965.1	125	2	123.4	8.9	101%	
RF-25	865.141.8	2.032.125.1	972.3	126	7	123.4	8.9	102%	
RF-26	865.498.2	2.032.118.9	965.2	124	7	123.4	8.9	100%	
RF-27	863.679.4	2.031.765.0	956.7	115	5	120.0	8.1	96%	
RF-28	863.701.5	2.031.541.7	959.0	118	4	120.0	8.1	98%	
RF-29	863.755.8	2.031.185.1	962.5	118	5	120.0	8.1	98%	
RF-30	863.748.4	2.030.922.7	966.5	118	5	120.0	8.1	98%	
RF-31	865.219.0	2.032.123.0	973.8	123	6	123.4	8.9	100%	
RF-32	865.507.0	2.031.984.0	966.0	123	7	123.4	8.9	100%	
RF-33	863.737.0	2.031.687.0	958.2	120	4	123.4	8.9	97%	
RF-34	863.781.0	2.031.486.0	961.5	115	5	116.3	10.4	98%	
RF-35	863.792.0	2.031.244.0	964.5	118	4	120.0	8.1	98%	
RF-36	863.710.0	2.030.853.0	969.4	113	3	116.3	10.4	97%	
RF-37	865.497.0	2.031.854.0	969.0	122	12	123.4	8.9	99%	
RF-38	865.481.0	2.031.641.0	972.3	125	7	123.4	8.9	101%	
RF-39	863.299.0	2.032.152.0	963.5	119	4	123.4	8.9	96%	
RF-40	863.512.0	2.031.989.0	960.3	121	8	123.4	8.9	98%	
RF-41	863.698.0	2.031.642.0	960.7	115	5	120.0	8.1	96%	
RF-42	863.707.0	2.031.221.0	966.2	118	4	120.0	8.1	98%	

Note: \*See Figures 1 - 3 for test locations.  
Complete test data located in Appendix B.

**Table 2 (cont.)**  
**Random Fill Density Testing Summary**

RANDOM FILL DENSITY TEST No.	LOCATION*			IN-PLACE DENSITY (PCF)	MOISTURE CONTENT (%)	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	COMPACTION (%)	Notes
	NORTHING	EASTING	ELEVATION						
RF-43	865,512.0	2,031,777.0	975.5	117	7	120.0	8.1	98%	
RF-44	865,492.0	2,032,008.0	974.5	112	11	116.3	10.4	96%	
RF-45	863,755.0	2,031,689.0	962.5	118	7	120.0	8.1	98%	
RF-46	863,810.0	2,031,429.0	964.4	119	8	123.4	8.9	96%	
RF-47	863,858.0	2,030,805.0	972.0	123	4	123.4	8.9	100%	
RF-48	865,414.4	2,032,113.5	975.3	111	10	120.0	8.1	98%	
RF-49	865,504.0	2,031,539.0	976.0	111	8	112.7	10.2	98%	
RF-50	863,744.0	2,031,814.0	960.6	116	6	119.6	7.4	97%	
RF-51	863,721.0	2,031,454.0	966.7	111	11	112.7	10.2	98%	
RF-52	863,784.0	2,030,743.5	974.2	105	14	108.3	13.8	97%	
RF-53	865,347.0	2,032,118.0	977.0	108	9	110.5	12.6	98%	
RF-54	865,537.0	2,031,973.0	973.5	110	10	112.7	10.7	98%	
RF-55	863,808.0	2,031,296.0	970.5	114	9	116.3	10.4	98%	
RF-56	863,789.0	2,031,050.0	973.5	109	12	110.5	12.6	99%	
RF-57	863,747.0	2,030,817.0	975.5	110	8	110.5	12.6	100%	
RF-58	864,949.0	2,032,099.0	977.0	117	6	120.0	8.1	98%	
RF-59	865,428.0	2,032,038.0	978.0	113	6	116.3	10.4	97%	
RF-60	865,446.0	2,031,307.0	979.3	116	9	116.3	10.4	100%	
RF-61	863,806.0	2,031,647.0	968.5	116	12	120.0	8.1	97%	
RF-62	863,788.0	2,031,398.0	971.2	115	6	120.0	8.1	96%	
RF-63	863,779.0	2,030,892.0	977.0	114	7	119.6	7.4	95%	
RF-64	865,096.0	2,032,112.0	978.0	118	7	120.0	8.1	98%	
RF-65	865,490.0	2,031,800.0	982.0	118	5	120.0	8.1	98%	
RF-66	865,479.0	2,031,577.0	984.0	112	13	110.4	11.9	101%	
RF-67	863,723.0	2,031,650.0	970.5	109	7	110.4	11.9	99%	
RF-68	863,778.0	2,031,408.0	973.0	115	9	116.3	10.4	99%	
RF-69	863,748.0	2,031,137.0	976.0	111	8	112.7	10.2	98%	
RF-70	863,766.0	2,030,805.5	977.5	118	5	120.0	8.1	98%	
RF-71	865,457.2	2,031,865.0	983.4	114	7	116.3	10.4	98%	
RF-72	865,398.5	2,032,069.5	978.2	121	6	123.4	8.9	98%	
RF-73	863,832.7	2,031,080.2	975.1	118	5	120.0	8.1	98%	
RF-74	863,826.1	2,031,378.7	972.0	118	8	120.0	8.1	98%	
RF-75	863,499.4	2,031,989.4	963.4	119	5	120.0	8.1	99%	
RF-76	865,085.0	2,032,090.0	982.5	114	7	116.3	10.4	98%	
RF-77	865,316.0	2,032,104.0	983.0	120	7	123.4	8.9	97%	
RF-78	865,482.0	2,032,022.0	979.0	113	7	116.3	10.4	97%	
RF-79	863,809.0	2,030,843.0	979.5	113	6	116.3	10.4	97%	
RF-80	863,768.0	2,031,115.0	979.5	118	5	120.0	8.1	98%	
RF-81	863,733.0	2,031,520.0	974.5	113	7	116.3	10.4	97%	
RF-82	863,580.0	2,032,156.0	964.0	119	5	120.0	8.1	99%	
RF-83	865,095.0	2,032,097.0	982.5	113	10	110.4	11.9	102%	
RF-84	865,413.0	2,032,038.0	985.0	112	9	110.4	11.9	101%	

Note: \*See Figures 1 - 3 for test locations.  
Complete test data located in Appendix B.

**Table 2 (cont.)**  
**Random Fill Density Testing Summary**

RANDOM FILL DENSITY TEST No.	LOCATION*			IN-PLACE DENSITY (PCF)	MOISTURE CONTENT (%)	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	COMPACTION (%)	Notes
	NORTHING	EASTING	ELEVATION						
RF-85	865,449.0	2,031,162.0	978.0	113	12	110.4	11.9	102%	
RF-86	865,458.0	2,031,584.0	985.3	118	7	120.0	8.1	98%	
RF-87	863,820.0	2,030,880.0	982.5	117	8	120.0	8.1	98%	
RF-88	863,770.0	2,031,110.0	978.5	114	8	112.7	10.2	101%	
RF-89	863,733.0	2,031,382.0	976.5	115	7	116.3	10.4	99%	
RF-90	863,605.0	2,032,001.0	965.0	118	6	120.0	8.1	98%	
RF-91	865,447.0	2,032,072.0	988.0	115	6	116.3	10.4	99%	
RF-92	865,538.0	2,031,258.0	965.5	124	7	123.4	8.9	100%	
RF-93	863,816.0	2,030,756.0	984.0	117	4	120.0	8.1	97%	
RF-94	863,808.0	2,030,979.0	982.5	120	5	120.0	8.1	100%	
RF-95	863,821.0	2,031,673.0	973.5	122	11	123.4	8.9	99%	
RF-96	863,411.7	2,032,115.0	964.3	124	5	123.4	8.9	100%	
RF-97	865,288.5	2,032,099.9	986.3	126	7	123.4	8.9	102%	
RF-98	865,476.1	2,031,907.0	989.2	122	5	123.4	8.9	99%	
RF-99	863,768.3	2,030,792.7	986.6	121	5	123.4	8.9	98%	
RF-100	863,779.8	2,031,050.2	985.5	122	3	123.4	8.9	99%	
RF-101	863,793.3	2,031,585.4	978.6	120	5	123.4	8.9	97%	
RF-102	863,560.0	2,032,052.0	965.4	119	10	120.0	8.1	99%	
RF-103	865,470.0	2,031,977.3	993.7	120	6	123.4	8.9	97%	
RF-104	863,323.0	2,032,111.2	970.1	121	4	123.4	8.9	98%	
RF-105	863,765.0	2,031,644.2	982.2	121	4	123.4	8.9	98%	
RF-106	863,788.9	2,031,104.8	988.3	115	4	120.0	8.1	96%	
RF-107	864,482.7	2,032,163.7	962.4	118	5	123.4	8.9	96%	
RF-108	865,413.0	2,032,046.0	999.0	110	10	112.7	10.2	97%	
RF-109	864,660.0	2,032,140.0	968.2	115	6	116.3	10.4	99%	
RF-110	863,305.0	2,032,126.0	977.0	113	6	116.3	10.4	98%	
RF-111	863,820.0	2,031,806.0	969.0	110	6	112.7	10.2	97%	
RF-112	863,792.0	2,031,250.0	988.2	117	5	120.0	8.1	98%	
RF-113	863,780.0	2,030,690.0	994.0	115	5	116.3	10.4	99%	
RF-114	863,795.4	2,031,677.6	978.3	117	3	120.0	8.1	98%	
RF-115	863,789.8	2,031,328.2	988.6	117	5	120.0	8.1	98%	
RF-116	863,796.9	2,030,937.3	992.8	120	4	120.0	8.1	100%	
RF-117	863,558.4	2,032,022.8	967.8	122	4	123.4	8.9	99%	
RF-118	864,296.4	2,032,147.0	968.5	126	5	123.4	8.9	102%	
RF-119	864,636.8	2,032,139.4	947.1	125	5	123.4	8.9	101%	
RF-120	863,366.1	2,032,115.7	977.1	114	7	116.3	10.4	98%	
RF-121	863,538.3	2,031,988.8	972.8	107	13	108.3	13.8	99%	
RF-122	863,625.9	2,032,100.4	969.2	113	8	112.7	10.2	100%	
RF-123	864,610.0	2,032,095.0	977.5	117	6	120.0	8.1	98%	
RF-124	864,272.0	2,032,107.0	978.0	114	8	116.3	10.4	98%	
RF-125	863,790.0	2,031,090.0	995.0	119	7	120.0	8.1	99%	
RF-126	863,791.0	2,031,540.0	992.5	114	6	116.3	10.4	98%	

Note: \*See Figures 1 - 3 for test locations.  
Complete test data located in Appendix B.

**Table 2 (cont.)**  
**Random Fill Density Testing Summary**

RANDOM FILL DENSITY TEST No.	LOCATION*			IN-PLACE DENSITY (PCF)	MOISTURE CONTENT (%)	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	COMPACTION (%)	Notes
	NORTHING	EASTING	ELEVATION						
RF-127	863.777.0	2.031.715.0	988.5	106	4	108.3	13.8	98%	
RF-128	863.724.0	2.031.828.0	968.5	113	5	116.3	10.4	97%	
RF-129	864.448.0	2.032.093.0	979.5	113	9	116.3	10.4	97%	
RF-130	864.547.9	2.031.993.6	1005.0	118	8	120.0	8.1	98%	
RF-131	864.250.9	2.042.040.0	995.0	118	7	120.0	8.1	98%	
RF-132	863.950.0	2.042.150.0	964.0	116	7	120.0	8.1	97%	
RF-133	863.930.0	2.042.000.0	965.0	116	5	120.0	8.1	97%	
RF-134	864.100.0	2.041.940.0	962.0	112	5	116.3	10.4	96%	
RF-135	863.809.0	2.032.005.0	973.5	125	7	123.4	8.9	101%	
RF-136	863.712.0	2.032.129.0	975.0	116	6	120.0	8.1	97%	
RF-137	863.582.0	2.032.050.0	974.0	117	7	120.0	8.1	98%	
RF-138	863.587.0	2.032.000.0	977.0	119	6	120.0	8.1	99%	
RF-139	863.356.0	2.032.105.0	978.0	126	8	123.4	8.9	102%	
RF-140	863.730.0	2.032.081.0	976.5	112	4	112.7	10.2	99%	
RF-141	863.647.0	2.031.980.0	977.5	114	5	116.3	10.4	98%	
RF-142	863.504.0	2.032.011.0	977.5	119	6	120.0	8.1	99%	
RF-143	863.407.3	2.032.047.2	989.0	113	8	116.3	10.4	97%	
RF-144	863.508.6	2.032.047.4	992.0	116	9	116.3	10.4	100%	
RF-145	863.609.8	2.032.047.5	995.0	109	9	112.7	10.2	97%	
RF-146	863.812.5	2.031.976.4	995.0	108	9	112.7	10.2	96%	
RF-147	863.913.5	2.032.190.7	980.0	120	6	120.0	8.1	100%	
RF-148	863.590.5	2.032.088.2	980.0	118	4	120.0	8.1	98%	
RF-149	863.675.0	2.032.057.0	999.0	122	9	120.0	8.1	102%	
RF-150	863.576.0	2.032.065.0	999.0	116	10	116.3	10.4	100%	
RF-151	863.744.0	2.032.025.0	995.0	113	6	112.7	10.2	100%	
RF-152	864.327.3	2.030.652.2	997.6	106	7	108.3	13.8	98%	
RF-153	864.127.3	2.030.652.2	997.6	108	8	110.4	11.9	98%	
RF-154	864.788.6	2.030.621.8	1007.8	103	7	108.3	13.8	95%	
RF-158	863.789.0	2.031.388.0	994.0	109	4	112.7	10.7	97%	
RF-159	863.737.0	2.031.842.8	974.0	113	3	116.3	10.4	97%	
RF-160	863.816.2	2.031.860.6	977.5	116	3	116.3	10.4	100%	
RF-161	863.818.7	2.031.814.6	985.0	114	2	116.3	10.4	98%	
RF-162	863.762.1	2.031.890.5	985.0	117	2	116.3	10.4	101%	
RF-163	863.800.5	2.031.821.1	987.5	114	3	116.3	10.4	98%	
RF-164	863.793.2	2.031.889.0	992.5	115	5	116.3	10.4	99%	
RF-165	863.783.0	2.031.868.0	995.0	124	4	123.4	8.9	100%	
RF-166	863.778.2	2.031.872.4	995.0	104	13	108.3	13.8	96%	
RF-167	863.795.0	2.030.693.1	1004.5	120	7	123.4	8.9	97%	
RF-168	865.369.0	2.031.535.0	977.0	121	7	123.4	8.9	98%	
RF-169	865.015.0	2.031.963.0	973.0	106	4	110.3	11.8	96%	
RF-170	864.547.0	2.031.938.0	973.0	116	7	116.3	10.4	100%	
RF-171	864.060.0	2.031.982.0	973.5	112	6	116.3	10.4	96%	

Note: \*See Figures 1 - 3 for test locations.  
Complete test data located in Appendix B.

**Table 2 (cont.)**  
**Random Fill Density Testing Summary**

RANDOM FILL DENSITY TEST No.	LOCATION*			IN-PLACE DENSITY (PCF)	MOISTURE CONTENT (%)	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	COMPACTION (%)	Notes
	NORTHING	EASTING	ELEVATION						
RF-172	864,098.5	2,032,001.8	977.0	115	5	120.0	8.1	96%	
RF-173	864,447.6	2,031,996.5	976.5	107	6	108.3	13.8	99%	
RF-174	864,145.0	2,031,990.0	978.5	109	3	110.4	11.9	99%	
RF-175	865,317.7	2,031,962.1	976.0	117	3	120.0	8.1	98%	
RF-176	865,026.7	2,032,011.7	975.5	117	5	120.0	8.1	98%	
RF-177	865,339.7	2,031,856.0	978.0	107	7	108.3	13.8	99%	
RF-178	865,344.6	2,031,460.9	976.5	113	3	116.3	10.4	97%	
RF-179	865,357.2	2,031,538.9	979.0	111	8	112.7	10.2	98%	
RF-180	864,759.8	2,031,985.0	980.5	113	6	116.3	10.4	97%	
RF-181	865,266.0	2,031,996.3	984.5	112	3	116.3	10.4	96%	
RF-182	865,351.7	2,031,723.5	983.5	112	5	116.3	10.4	96%	
RF-183	865,374.8	2,031,240.8	982.0	116	4	116.3	10.4	100%	
RF-184	865,101.9	2,031,999.9	985.0	116	5	120.0	8.1	97%	
RF-185	865,357.2	2,031,814.2	985.0	118	6	120.0	8.1	98%	
RF-186	865,358.0	2,031,418.3	985.0	120	5	120.0	8.1	100%	
RF-187	865,151.7	2,031,908.1	974.5	111	5	112.7	10.2	98%	
RF-188	865,281.5	2,031,719.9	974.5	107	6	108.3	13.8	99%	
RF-189	865,275.1	2,031,490.8	974.0	111	4	112.7	10.2	98%	
RF-190	865,270.8	2,031,138.2	973.0	116	6	120.0	8.1	97%	
RF-191	865,396.4	2,031,770.2	980.0	107	5	110.5	12.6	97%	
RF-192	865,400.2	2,031,438.2	978.0	109	7	110.5	12.6	99%	
RF-193	864,046.0	2,031,906.6	975.0	110	4	112.7	10.2	98%	
RF-194	864,979.2	2,032,035.2	977.0	111	4	112.7	10.2	98%	
RF-195	865,400.1	2,031,682.7	983.0	121	3	123.4	8.9	98%	
RF-196	865,395.6	2,031,766.9	984.0	114	6	116.3	10.4	98%	
RF-197	865,407.1	2,031,484.5	982.0	124	4	123.4	8.9	100%	
RF-198	863,908.1	2,032,035.7	974.5	117	8	120.0	8.1	98%	
RF-199	865,426.3	2,031,476.5	984.5	120	9	120.0	8.1	100%	
RF-200	865,433.8	2,031,731.2	989.5	119	6	120.0	8.1	99%	
RF-201	864,365.4	2,032,033.5	979.5	108	9	110.4	11.9	98%	
RF-202	863,971.9	2,032,038.1	979.0	113	9	116.3	10.4	97%	
RF-203	865,390.5	2,031,429.8	983.0	112	5	116.3	10.4	96%	
RF-204	865,438.8	2,031,309.3	983.0	115	4	116.3	10.4	99%	
RF-205	863,971.9	2,031,133.9	981.5	113	3	116.3	10.4	97%	
RF-206	863,886.4	2,031,988.6	993.0	112	4	116.3	10.4	96%	
RF-207	864,269.0	2,031,988.9	992.5	117	5	120.0	8.1	98%	
RF-208	864,571.9	2,031,989.4	992.0	115	8	116.3	10.4	99%	
RF-209	864,577.0	2,032,061.1	981.5	112	7	116.3	10.4	96%	
RF-210	864,300.2	2,032,055.5	982.0	109	6	112.7	10.2	97%	
RF-211	863,872.3	2,032,037.3	980.5	111	8	112.7	10.2	98%	
RF-212	864,397.0	2,031,990.0	994.0	120	5	123.4	8.9	97%	
RF-213	865,362.0	2,031,714.0	994.0	122	8	123.4	8.9	99%	

Note: \*See Figures 1 - 3 for test locations.  
Complete test data located in Appendix B.



**Table 2 (cont.)**  
**Random Fill Density Testing Summary**

RANDOM FILL DENSITY TEST No.	LOCATION*			IN-PLACE DENSITY (PCF)	MOISTURE CONTENT (%)	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	COMPACTION (%)	Notes
	NORTHING	EASTING	ELEVATION						
RF-214	865,358.0	2,031,353.0	994.0	121	6	123.4	8.9	98%	
RF-215	865,442.0	2,031,149.0	982.0	117	6	120.0	8.1	98%	
RF-216	865,393.0	2,031,419.0	983.5	109	11	112.7	10.2	97%	
RF-217	865,428.0	2,031,659.0	989.5	115	5	120.0	8.1	96%	
RF-218	865,404.0	2,031,794.0	984.5	116	6	120.0	8.1	97%	
RF-219	864,603.2	2,032,062.1	987.5	109	5	112.7	10.2	97%	
RF-220	864,329.8	2,032,046.9	986.5	118	5	120.0	8.1	98%	
RF-221	864,066.1	2,032,058.5	986.0	110	4	112.7	10.2	98%	
RF-222	863,872.4	2,032,023.4	989.5	109	6	112.7	10.2	97%	
RF-223	864,185.0	2,032,021.3	988.5	113	4	112.7	10.2	100%	
RF-224	864,444.5	2,032,025.5	989.5	120	6	123.4	8.9	97%	
RF-225	864,847.6	2,032,054.3	983.0	108	5	110.4	11.9	98%	
RF-226	865,190.0	2,032,034.5	981.5	117	6	120.0	8.1	98%	
RF-227	865,392.6	2,031,836.8	986.5	112	5	116.3	10.4	96%	
RF-228	865,392.0	2,031,523.1	989.0	115	4	116.3	10.4	99%	
RF-229	865,399.3	2,031,071.9	986.0	118	4	120.0	8.1	98%	
RF-230	865,391.6	2,031,061.9	991.0	116	3	120.0	8.1	97%	
RF-231	865,405.2	2,031,301.2	991.5	117	4	120.0	8.1	98%	
RF-232	865,386.4	2,031,615.9	991.0	114	5	116.3	10.4	98%	
RF-233	865,408.2	2,031,168.2	995.0	115	3	120.0	8.1	96%	
RF-234	865,411.1	2,031,608.2	995.0	115	3	120.0	8.1	96%	
RF-235	865,119.7	2,031,921.2	993.5	115	5	120.0	8.1	96%	
RF-236	865,199.3	2,031,989.3	993.5	115	7	120.0	8.1	96%	
RF-237	864,279.6	2,032,027.9	998.5	109	11	110.5	12.6	99%	
RF-238	863,953.2	2,032,025.5	998.0	120	3	123.4	8.9	97%	
RF-239	865,325.3	2,032,015.7	985.0	107	4	110.5	12.6	97%	
RF-240	865,212.2	2,032,072.8	987.5	114	8	116.3	10.4	98%	
RF-241	865,423.1	2,031,930.0	991.5	115	3	116.3	10.4	99%	
RF-242	865,432.7	2,031,955.6	997.0	119	4	123.4	8.9	96%	
RF-243	865,417.9	2,031,843.8	997.0	111	3	116.3	10.4	95%	
RF-244	865,256.3	2,032,051.2	989.5	120	8	123.4	8.9	97%	
RF-245	864,933.9	2,032,068.7	984.5	114	3	116.3	10.4	98%	
RF-246	864,789.1	2,032,151.3	973.5	120	4	123.4	8.9	97%	
RF-247	864,486.7	2,032,016.0	995.0	112	3	116.3	10.4	96%	
RF-248	864,775.2	2,032,029.7	990.0	114	4	116.3	10.4	98%	
RF-249	864,975.3	2,032,032.3	985.0	118	3	123.4	8.9	96%	
RF-250	864,923.7	2,032,021.4	991.0	109	7	112.7	10.2	97%	
RF-251	865,129.0	2,032,031.5	989.5	113	3	112.7	10.2	100%	
RF-252	864,017.4	2,032,003.2	998.5	114	5	116.3	10.4	98%	
RF-253	864,602.6	2,032,011.7	995.0	112	5	116.3	10.4	96%	
RF-254	865,013.7	2,032,023.1	994.5	120	7	123.4	8.9	97%	
RF-255	865,307.0	2,031,971.7	995.0	115	3	116.3	10.4	99%	

Note: \*See Figures 1 - 3 for test locations.  
Complete test data located in Appendix B.

**Table 2 (cont.)**  
**Random Fill Density Testing Summary**

RANDOM FILL DENSITY TEST No.	LOCATION*			IN-PLACE DENSITY (PCF)	MOISTURE CONTENT (%)	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	COMPACTION (%)	Notes
	NORTHING	EASTING	ELEVATION						
RF-256	865,000.0	2,032,015.2	999.0	112	4	116.3	10.4	96%	
RF-257	864,618.8	2,032,010.9	999.0	113	7	116.3	10.4	97%	
RF-258	865,374.9	2,031,986.5	998.0	117	2	120.0	8.1	98%	
RF-259	865,445.0	2,031,773.0	998.5	117	3	120.0	8.1	98%	
RF-260	866,390.0	2,031,455.0	998.0	126	7	123.4	8.9	102%	
RF-261	865,398.0	2,031,191.0	998.0	112	5	116.3	10.4	96%	
RF-262	865,366.0	2,030,940.0	998.0	110	7	112.7	10.2	98%	

Note: \*See Figures 1 - 3 for test locations.  
Complete test data located in Appendix B.

**Table 3**  
**Clay Anchor and Upstream Clay Barrier Density Testing Summary**

CLAY DENSITY TEST No.	LOCATION*			IN-PLACE DENSITY (PCF)	MOISTURE CONTENT (%)	MAXIMUM DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	COMPACTION (%)	NOTES
	NORTHING	EASTING	ELEVATION						
CL-1	863,731.0	2,031,982.0	991.0	112	12	113.4	14.6	99%	Weir Clay Anchor, Test Failed
CL-2	863,668.0	2,031,985.0	991.0	114	14	113.4	14.6	101%	Weir Clay Anchor
CL-1A	863,668.0	2,031,985.0	991.0	116	15	113.4	14.6	102%	Weir Clay Anchor, Retest CL-1 Passed
CL-3	863,666.0	2,032,000.0	993.2	118	15	113.4	14.6	104%	Weir Clay Anchor
CL-4	863,706.0	2,032,001.0	993.8	117	15	113.4	14.6	103%	Weir Clay Anchor
CL-5	863,682.0	2,032,002.0	994.5	115	15	113.4	14.6	101%	Weir Clay Anchor
CL-6	863,702.0	2,031,991.0	995.0	118	14	113.4	14.6	104%	Weir Clay Anchor
CL-7				115	15	113.4	14.6	101%	Transition Clay Anchor
CL-8				115	15	113.4	14.6	101%	Transition Clay Anchor
CL-9				114	18	113.4	14.6	101%	Transition Clay Anchor
CL-10				114	16	113.4	14.6	101%	Transition Clay Anchor
CL-11				114	19	113.4	14.6	101%	Transition Clay Anchor
CL-12				115	15	113.4	14.6	101%	Transition Clay Anchor
CL-13				115	15	113.4	14.6	101%	Transition Clay Anchor
CL-14				114	18	113.4	14.6	101%	Transition Clay Anchor
CL-15				114	15	113.4	14.6	101%	Transition Clay Anchor
CL-16	864,390.0	2,030,658.0	990.9	114	18	113.4	14.6	101%	West Slope Clay Anchor
CL-17	864,279.2	2,030,659.2	991.4	115	15	113.4	14.6	101%	West Slope Clay Anchor
CL-18	864,170.0	2,030,663.0	990.5	114	16	113.4	14.6	101%	West Slope Clay Anchor
CL-19	864,135.0	2,030,660.0	991.0	115	16	113.4	14.6	101%	West Slope Clay Anchor
CL-20	863,933.4	2,030,661.3	991.7	110	20	113.4	14.6	97%	West Slope Clay Anchor, Test Failed
CL-20A	863,933.4	2,030,661.3	991.7	116	15	113.4	14.6	102%	West Slope Clay Anchor, Retest CL-20 Passed
CL-21	864,190.0	2,030,675.0	988.0	114	13	113.4	14.6	101%	West Slope Clay Anchor
CL-22	864,467.0	2,030,667.0	991.0	115	14	113.4	14.6	101%	West Slope Clay Anchor
CL-23	864,602.0	2,030,664.0	991.8	114	15	113.4	14.6	101%	West Slope Clay Anchor
CL-24	864,649.4	2,030,656.0	992.8	118	14	113.4	14.6	104%	West Slope Clay Anchor
CL-25	864,689.0	2,030,659.0	993.7	115	17	113.4	14.6	101%	West Slope Clay Anchor
CL-26	864,626.0	2,030,652.9	994.3	114	15	113.4	14.6	101%	West Slope Clay Anchor
CL-27	864,770.0	2,030,666.0	991.0	115	15	113.4	14.6	101%	West Slope Clay Anchor
CL-28	864,795.0	2,030,663.0	992.0	115	15	113.4	14.6	101%	West Slope Clay Anchor
CL-29	865,000.0	2,030,660.0	992.0	114	15	113.4	14.6	101%	West Slope Clay Anchor
CL-30			972.0	119	8	115.6	14.3	103%	Transition Clay Anchor
CL-31	863,733.0	2,031,999.0	995.0	115	10	113.4	14.6	101%	Weir Clay Anchor
CL-32	864,208.0	2,030,609.0	1010.0	116	12	113.4	14.6	102%	West Slope Clay Anchor (Liner Tie-In Trench)
CL-33	865,399.7	2,031,333.9	972.5	114	16	113.4	14.6	101%	Upstream Clay Barrier (CL-33 to CL-40)
CL-34	865,402.0	2,031,724.0	972.5	114	15	113.4	14.6	101%	
CL-35	865,090.8	2,032,034.5	972.0	113	16	113.4	14.6	100%	
CL-36	864,696.7	2,032,033.4	972.0	113	16	113.4	14.6	100%	
CL-37	865,400.6	2,031,358.6	973.5	113	15	113.4	14.6	100%	
CL-38	865,399.2	2,031,174.4	975.0	115	15	113.4	14.6	101%	
CL-39	865,395.9	2,031,275.4	975.5	116	15	113.4	14.6	102%	
CL-40	865,394.3	2,031,303.0	976.5	113	17	113.4	14.6	100%	

Notes:  
\* See Figure 4 - 6 for test locations  
Complete test data located in Appendix B

**Table 3 (Cont.)**  
**Clay Anchor and Upstream Clay Barrier Density Testing Summary**

CLAY DENSITY TEST No.	LOCATION*			IN-PLACE DENSITY (PCF)	MOISTURE CONTENT (%)	MAXIMUM DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	COMPACTION (%)	NOTES
	NORTHING	EASTING	ELEVATION						
CL-41	865,395.7	2,031,683.9	974.0	114	16	113.4	14.6	101%	Upstream Clay Barrier (CL-41 to CL-82)
CL-42	865,402.3	2,031,618.4	974.0	113	16	113.4	14.6	100%	
CL-43	865,394.7	2,031,655.9	974.5	113	17	113.4	14.6	100%	
CL-44	865,365.7	2,031,945.7	973.5	113	17	113.4	14.6	100%	
CL-45	865,066.9	2,032,033.2	974.0	114	16	113.4	14.6	101%	
CL-46	864,836.4	2,032,032.3	973.5	114	15	113.4	14.6	101%	
CL-47	864,642.3	2,032,035.4	974.0	115	15	113.4	14.6	101%	
CL-48	864,809.8	2,032,034.7	974.0	115	18	113.4	14.6	101%	
CL-49	865,394.2	2,031,601.4	975.0	115	16	113.4	14.6	101%	
CL-50	865,277.9	2,032,021.8	974.5	115	16	113.4	14.6	101%	
CL-51	865,056.5	2,032,030.5	975.0	113	16	113.4	14.6	100%	
CL-52	864,624.1	2,032,033.0	974.0	118	16	113.4	14.6	104%	
CL-53	864,472.5	2,032,030.3	974.0	114	15	113.4	14.6	101%	
CL-54	864,643.4	2,032,030.4	975.0	116	16	113.4	14.6	102%	
CL-55	864,439.8	2,032,027.4	975.5	116	15	113.4	14.6	102%	
CL-56	865,394.9	2,031,482.3	975.5	116	15	113.4	14.6	102%	
CL-57	864,706.7	2,032,026.8	976.0	117	17	113.4	14.6	103%	
CL-58	864,452.6	2,032,027.0	977.0	114	17	113.4	14.6	101%	
CL-59	864,669.0	2,032,023.9	978.0	113	17	113.4	14.6	100%	
CL-60	863,925.4	2,032,027.5	977.0	116	15	113.4	14.6	102%	
CL-61	865,396.6	2,031,688.8	976.0	113	15	113.4	14.6	100%	
CL-62	865,392.2	2,031,473.2	976.5	114	17	113.4	14.6	101%	
CL-63	865,389.4	2,031,855.2	977.0	117	15	113.4	14.6	103%	
CL-64	865,392.6	2,031,268.2	978.0	113	16	113.4	14.6	100%	
CL-65	865,389.9	2,031,334.8	979.0	116	15	113.4	14.6	102%	
CL-66	865,389.1	2,031,269.2	979.0	117	15	113.4	14.6	103%	
CL-67	865,389.1	2,031,214.1	980.0	117	15	113.4	14.6	103%	
CL-68	865,386.0	2,031,675.0	981.0	115	15	113.4	14.6	101%	
CL-69	865,013.9	2,032,029.8	975.5	113	16	113.4	14.6	100%	
CL-70	864,666.8	2,032,023.8	979.5	114	16	113.4	14.6	101%	
CL-71	865,111.6	2,032,026.4	977.0	114	15	113.4	14.6	101%	
CL-72	865,015.8	2,032,026.8	976.5	113	15	113.4	14.6	100%	
CL-73	864,860.6	2,032,022.3	979.0	118	15	113.4	14.6	104%	
CL-74	864,851.6	2,032,020.8	980.0	117	15	113.4	14.6	103%	
CL-75	864,890.9	2,032,022.0	978.5	113	17	113.4	14.6	100%	
CL-76	865,018.6	2,032,023.9	977.5	113	16	113.4	14.6	100%	
CL-77	865,383.7	2,031,866.2	982.5	114	16	113.4	14.6	101%	
CL-78	865,384.0	2,031,763.0	982.0	116	16	113.4	14.6	102%	
CL-79	865,386.7	2,031,652.0	981.0	114	15	113.4	14.6	101%	
CL-80	865,382.4	2,031,864.7	983.0	114	16	113.4	14.6	101%	
CL-81	865,381.5	2,031,164.9	984.0	113	16	113.4	14.6	100%	
CL-82	865,380.6	2,031,296.2	984.5	113	15	113.4	14.6	100%	

Notes:  
\* See Figure 4 - 6 for test locations  
Complete test data located in Appendix B

**Table 3 (Cont.)**  
**Clay Anchor and Upstream Clay Barrier Density Testing Summary**

CLAY DENSITY TEST No.	LOCATION*			IN-PLACE DENSITY (PCF)	MOISTURE CONTENT (%)	MAXIMUM DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	COMPACTION (%)	NOTES
	NORTHING	EASTING	ELEVATION						
CL-83	865,388.1	2,031,511.0	982.0	117	14	113.4	14.6	103%	Upstream Clay Barrier (CL-83 to CL-123)
CL-84	865,379.3	2,031,628.3	984.5	114	15	113.4	14.6	101%	
CL-85	865,385.8	2,031,785.4	983.5	116	15	113.4	14.6	102%	
CL-86	865,380.4	2,031,873.2	983.0	115	16	113.4	14.6	101%	
CL-87	865,379.5	2,031,129.3	984.5	117	15	113.4	14.6	103%	
CL-88	864,526.8	2,032,018.2	982.0	117	17	115.6	14.3	101%	
CL-89	864,362.2	2,032,020.6	980.0	117	16	113.4	14.6	103%	
CL-90	864,703.3	2,032,017.8	982.0	116	15	113.4	14.6	102%	
CL-91	864,328.7	2,032,016.8	982.0	116	15	113.4	14.6	102%	
CL-92	864,099.9	2,032,021.0	979.5	117	15	113.4	14.6	103%	
CL-93	863,885.6	2,032,020.8	979.0	116	15	113.4	14.6	102%	
CL-94	863,849.7	2,032,018.9	981.0	116	15	113.4	14.6	102%	
CL-95	863,865.5	2,032,016.6	982.5	116	15	113.4	14.6	102%	
CL-96	865,386.1	2,031,092.6	981.5	115	15	113.4	14.6	101%	
CL-97	864,640.0	2,032,018.0	984.0	113	16	113.4	14.6	100%	
CL-98	864,019.0	2,032,021.1	982.0	113	14	113.4	14.6	100%	
CL-99	864,057.0	2,032,021.1	982.0	113	14	113.4	14.6	100%	
CL-100	864,395.0	2,032,019.6	983.0	118	15	113.4	14.6	104%	
CL-101	864,551.0	2,032,018.1	984.5	119	15	113.4	14.6	105%	
CL-102	864,642.0	2,032,016.6	985.0	114	17	113.4	14.6	101%	
CL-103	863,850.0	2,032,015.4	986.5	116	15	113.4	14.6	102%	
CL-104	864,685.0	2,032,013.8	987.0	114	17	113.4	14.6	101%	
CL-105	864,628.7	2,032,013.7	987.0	113	16	113.4	14.6	100%	
CL-106	864,939.0	2,032,009.9	987.5	113	16	113.4	14.6	100%	
CL-107	865,024.7	2,032,023.1	979.0	113	16	113.4	14.6	100%	
CL-108	865,382.3	2,031,417.5	984.0	113	15	113.4	14.6	100%	
CL-109	865,173.3	2,032,021.3	981.0	116	14	113.4	14.6	102%	
CL-110	863,871.9	2,032,006.9	988.5	115	15	113.4	14.6	101%	
CL-111	865,380.3	2,031,611.8	985.5	116	14	113.4	14.6	102%	
CL-112	865,381.5	2,031,263.8	986.5	115	14	113.4	14.6	101%	
CL-113	865,378.3	2,030,974.1	989.6	116	14	113.4	14.6	102%	
CL-114	864,238.2	2,032,005.6	991.0	114	16	113.4	14.6	101%	
CL-115	865,373.9	2,030,920.0	985.0	113	15	113.4	14.6	100%	
CL-116	865,380.6	2,031,056.4	985.0	111	19	113.4	14.6	98%	Upstream Clay Barrier, Test Failed
CL-116A	865,380.6	2,031,056.4	985.0	114	15	113.4	14.6	101%	Upstream Clay Barrier, Retest CL-116 Passed
CL-117	865,381.5	2,031,055.9	985.0	113	16	113.4	14.6	100%	
CL-118	865,378.2	2,031,033.2	986.5	113	16	113.4	14.6	100%	
CL-119	865,371.0	2,031,136.0	986.5	114	16	113.4	14.6	101%	
CL-120	863,876.0	2,032,003.0	991.0	118	14	113.4	14.6	104%	
CL-121	865,372.5	2,031,323.0	987.0	115	15	113.4	14.6	101%	
CL-122	865,375.4	2,030,997.1	989.0	118	14	113.4	14.6	104%	
CL-123	863,881.6	2,032,003.5	991.0	114	14	113.4	14.6	101%	

Notes:  
\* See Figure 4 - 6 for test locations  
Complete test data located in Appendix B

**Table 3 (Cont.)  
Clay Anchor and Upstream Clay Barrier Density Testing Summary**

CLAY DENSITY TEST No.	LOCATION*			IN-PLACE DENSITY (PCF)	MOISTURE CONTENT (%)	MAXIMUM DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	COMPACTION (%)	NOTES
	NORTHING	EASTING	ELEVATION						
CL-124	865,140.0	2,032,021.1	982.0	115	14	113.4	14.6	101%	Upstream Clay Barrier (CL-124 to CL-159)
CL-125	865,037.1	2,032,019.1	981.5	115	15	113.4	14.6	101%	
CL-126	864,732.1	2,032,002.6	991.0	119	15	113.4	14.6	105%	
CL-127	864,618.9	2,032,003.5	990.5	119	14	113.4	14.6	105%	
CL-128	865,374.5	2,031,633.4	988.5	114	16	113.4	14.6	101%	
CL-129	865,377.4	2,031,545.9	989.0	118	15	113.4	14.6	104%	
CL-130	865,773.8	2,031,675.3	989.5	114	16	113.4	14.6	101%	
CL-131	865,140.0	2,032,013.5	984.0	115	16	113.4	14.6	101%	
CL-132	865,373.1	2,031,123.0	990.0	117	16	113.4	14.6	103%	
CL-133	865,372.5	2,031,653.2	992.0	116	15	113.4	14.6	102%	
CL-134	865,371.8	2,031,296.1	992.5	117	15	113.4	14.6	103%	
CL-135	865,367.1	2,031,008.6	993.0	114	16	113.4	14.6	101%	
CL-136	865,370.6	2,031,602.3	992.0	114	15	113.4	14.6	101%	
CL-137	865,366.0	2,031,086.0	993.5	119	15	113.4	14.6	105%	
CL-138	865,367.8	2,031,054.1	994.0	119	15	113.4	14.6	105%	
CL-139	865,363.3	2,031,384.2	995.5	114	16	113.4	14.6	101%	
CL-140	863,944.8	2,032,007.6	991.0	116	16	113.4	14.6	102%	
CL-141	864,332.9	2,032,005.0	992.0	117	16	113.4	14.6	103%	
CL-142	864,332.9	2,032,001.8	993.0	117	15	113.4	14.6	103%	
CL-143	865,328.8	2,031,941.8	990.0	117	16	113.4	14.6	103%	
CL-144	865,353.0	2,031,911.7	992.0	117	15	113.4	14.6	103%	
CL-145	865,121.8	2,032,009.3	984.5	117	15	115.6	14.3	101%	
CL-146	865,104.4	2,032,013.3	985.5	116	15	113.4	14.6	102%	
CL-147	863,889.1	2,031,997.5	994.0	117	15	113.4	14.6	103%	
CL-148	865,366.7	2,031,854.1	995.0	118	14	113.4	14.6	104%	
CL-149	865,270.8	2,031,992.4	933.0	116	16	113.4	14.6	102%	
CL-150	865,051.6	2,032,010.1	988.5	117	14	113.4	14.6	103%	
CL-151	864,860.2	2,032,006.4	990.0	116	14	113.4	14.6	102%	
CL-152	865,095.4	2,032,003.9	992.0	114	16	113.4	14.6	101%	
CL-153	864,648.0	2,032,003.9	992.5	115	17	113.4	14.6	101%	
CL-154	865,026.0	2,032,009.0	992.5	116	16	113.4	14.6	102%	
CL-155	864,516.9	2,031,995.4	995.5	119	15	113.4	14.6	105%	
CL-156	863,981.5	2,031,996.8	995.5	118	15	113.4	14.6	104%	
CL-157	864,235.3	2,031,998.3	995.5	118	15	113.4	14.6	104%	
CL-158	864,535.8	2,031,994.9	995.5	118	16	113.4	14.6	104%	
CL-159	865,153.3	2,031,998.9	994.0	115	16	113.4	14.6	101%	

Notes: \* See Figure 4 - 6 for test locations  
Complete test data located in Appendix B

**TABLE 4**  
**Off-Site (Anderson Pit) Clay Prequalification Testing Summary**

Sample ID	CLS-1	CLS-2	CLS-3	CLS-4	CLS-5	CLS-6	CLS-7	MPCA reqmnt
Classification	CL/SC	CL/SC	<div></div>	CL/SC	CL/SC	CL/SC	SC/CL	CL, CH, SC
Liquid limit	32.6	34.5		31.6	34.1	33.2	31.5	25 min.
Plastic limit	15.2	16.0		15.1	15.4	15.5	16.7	---
Plasticity Index	17.4	18.5		16.5	18.7	17.7	14.8	12 min.
Field moisture content	17.0	16.5		18.4	20.8	17.4	17.2	---
Passing No. 200 sieve, %	51.0	50.2	<div></div>	51.4	50.7	51.2	48.5	50 min.
Max. dry density, pcf	115.0	116.2		114.4	115.3	116.1	119.4	---
Opt. moisture content, %	14.4	14.2		14.0	14.1	14.0	13.9	---
Initial permeability results								
As-tested moisture content, %	15.9	16.1	<div></div>	15.5	15.5	15.6	15.5	---
As-tested dry density	109.1	109.5		109.5	109.9	111.2	113.9	---
As-tested compaction, % MDD	94.9%	94.2%		95.7%	95.3%	95.8%	95.4%	---
Permeability, cm/s	6.8x10-8	7.5x10-8		2.2x10-7	1.3x10-7	9.6x10-8	1.1x10-8	1x10-7 max.
Re-tested permeability results								
Re-tested moisture content, %	<div></div>	<div></div>	<div></div>	16.0	16.2	<div></div>	<div></div>	
Re-tested dry density				111.9	112.7			
Re-tested compaction, % MDD				97.8%	97.7%			
Re-tested permeability, cm/s				6.2x10-9	1.3x10-8			
								1x10-7 max.

Notes: Complete test data located in Appendix C

CLS-3 was collected but not tested due to similarity with other samples

CLS-4 & CLS-5 were re-tested at a higher compaction and moisture due to initial permeability rates not meeting requirements

CLS-7 was collected later in project after encountering slightly different material from the original six samples

**Table 5**  
**Clay In-Place Index Properties and Permeability Test Summary**

Sample #	LOCATION*		LIQUID LIMIT (%)	PLASTIC LIMIT (%)	PLASTICITY INDEX (%)	PASSING NO. 200 SIEVE (%)	PERMEABILITY (cm/s)	NOTES
	NORTHING	EASTING	ELEVATION					
ST-1	863,697	2,031,995	992.8 - 993.8	--	--	--	1.5 x 10 <sup>-8</sup>	Weir Clay Anchor
ST-2	865,392	2,031,307	975.6 - 976.8	30.3	16.0	50.9	2.5 x 10 <sup>-8</sup>	Upstream Clay Barrier
ST-3	865,069	2,032,031	973.7 - 974.9	31.0	19.6	49.9	3.6 x 10 <sup>-8</sup>	Upstream Clay Barrier
ST-4	864,500	2,032,016	981.6 - 982.7	32.1	17.8	49.7	1.2 x 10 <sup>-8</sup>	Upstream Clay Barrier
ST-5	863,859	2,032,010	985.4 - 986.4	31.8	16.4	50.2	2.3 x 10 <sup>-8</sup>	Upstream Clay Barrier
ST-6	865,365	2,031,118	993.0 - 994.4	31.8	16.7	46.4	4.4 x 10 <sup>-8</sup>	Upstream Clay Barrier
ST-7	865,364	2,031,864	995.2 - 994.6	32.7	17.9	45.1	6.4 x 10 <sup>-9</sup>	Upstream Clay Barrier
MPCA GUIDELINES			≥ 25	NA	≥ 12	≥ 50	1.0 x 10 <sup>-7</sup>	
AVERAGE			<b>2.3 x 10<sup>-8</sup></b>					

Note:

Clay samples were taken by Shelby tube and tested in Soil Engineering Testing Lab.

\*See Figure 7 for test locations

Complete test data located in Appendix C.



**Table 6**  
**Bottom Ash Density Testing Summary**

DENSITY TEST NO.	LOCATION*			IN-PLACE DENSITY (PCF)	MOISTURE CONTENT (%)	MAXIMUM DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	COMPACTION (%)	NOTES
	NORTHING	EASTING	ELEVATION						
BA-1	864,450.0	2,030,247.0	1008.5	102	7	99.8	21.6	102	Pond 2 Dike
BA-2	864,480.0	2,030,467.0	1012.5	100	9	99.8	21.6	100	
BA-3	865,352.0	2,031,610.0	971.0	98	2	99.8	21.6	98	Pond 3N Interior Berm
BA-4	865,321.0	2,031,343.0	974.5	101	5	99.8	21.6	101	
BA-5	865,318.0	2,031,828.0	973.5	96	12	99.8	21.6	96	
BA-6	864,903.4	2,031,960.7	976.0	96	15	99.8	21.6	96	
BA-7	864,170.3	2,031,968.9	980.5	95	8	99.8	21.6	95	
BA-8	863,137.8	2,031,967.0	979.5	95	6	99.8	21.6	95	
BA-9	865,333.2	2,031,741.9	980.5	104	6	99.8	21.6	104	
BA-10	865,324.4	2,031,751.5	979.5	100	8	99.8	21.6	100	
BA-11	865,318.2	2,031,159.5	980.5	104	5	99.8	21.6	104	
BA-12	864,054.3	2,031,954.0	979.5	99	7	99.8	21.6	99	
BA-13	864,156.4	2,031,964.5	982.0	99	6	99.8	21.6	99	
BA-14	865,097.5	2,031,967.4	982.5	104	6	99.8	21.6	104	
BA-15	865,329.7	2,031,159.8	983.5	98	7	99.8	21.6	98	
BA-16	865,337.8	2,031,455.3	984.5	97	13	99.8	21.6	97	
BA-17	865,342.8	2,031,390.5	987.0	105	6	99.8	21.6	105	
BA-18	864,285.6	2,031,971.6	984.5	96	23	99.8	21.6	96	
BA-19	863,871.0	2,031,988.3	991.0	104	3	99.8	21.6	104	


Note: Complete Test Data Located In Appendix E


**Table 7**  
**Class 5 Density Testing Summary**

DENSITY TEST NO.	LOCATION*			IN-PLACE DENSITY (PCF)	MOISTURE CONTENT (%)	MAXIMUM DRY DENSITY (PCF)	OPTIMUM MOISTURE (%)	COMPACTION (%)	NOTES
	NORTHING	EASTING	ELEVATION						
CL5-1	North Half of East End of Pond 3N Parking			131.0	8.0	129.6	8.4	101%	
CL5-2	864949.8	2030617.9	1012.0	125.0	10.0	125.0	9.0	100%	
CL5-3	864428.6	2030617.9	1012.0	127.0	8.0	125.0	9.0	102%	
CL5-4	863915.1	2030616.1	1012.0	127.0	8.0	125.0	9.0	102%	
CL5-5	863803.8	2030867.3	997.5	131.0	5.0	131.6	7.4	100%	
CL5-6	863788.5	2031614.9	997.0	134.0	5.0	131.6	7.4	102%	
CL5-7	863464.9	2032074.1	991.5	131.0	4.0	131.6	7.4	100%	
CL5-8	864737.5	2032119.6	978.5	127.0	9.0	125.0	9.0	102%	
CL5-9	864017.5	2032026.3	999.0	124.0	11.0	125.0	9.0	99%	
CL5-10	864473.0	2032020.7	999.0	122.0	11.0	125.0	9.0	98%	
CL5-11	865238.0	2032012.7	999.0	121.0	10.0	125.0	9.0	97%	
CL5-12	865393.2	2031523.1	999.0	122.0	10.0	125.0	9.0	98%	
CL5-13	865394.1	2031014.0	999.0	123.0	9.0	125.0	9.0	98%	
CL5-14	865453.9	2031586.8	984.0	119.0	10.0	125.0	9.0	95%	

Note: Complete Test Data Located In Appendix F

## ***Figures***






**McCain**  
 5300 Highway 12  
 Maple Plain, MN 55359  
 ph 952-346-3800  
 and Associates, Inc. f 952-346-3801

**FIGURE 2: RANDOM FILL DENSITY TEST LOCATIONS (EL 977.1 - 985.1)**


2008 ASH CONSTRUCTION PROJECTS




**FIGURE 3: RANDOM FILL DENSITY TEST LOCATIONS (EL 985.2 - 1012)**

**McCain**  
 5300 Highway 12  
 Maple Plain, MN 55359  
 ph 952-346-3800  
 and Associates, Inc. fax 952-346-3801

2008 ASH CONSTRUCTION PROJECTS






**FIGURE 5: CLAY DENSITY TEST LOCATIONS (EL 979.6 - 987.0)**

**McCain**  
and Associates, Inc. ☎  
5300 Highway 12  
Maple Plain, MN 55359  
ph 952-346-3900  
fx 952-346-3901

## 2008 ASH CONSTRUCTION PROJECTS







***Appendix A***  
***Construction Photographs***

Photo 1: Granular Drainage Screening and Stockpiling  
Operation, prior to Pond 3N 2008 Construction.

Photo 3: Scrapers Stripping and Stockpiling Topsoil (far  
pile) from Borrow Area

Photo 2: Existing Conditions, South Embankment looking  
West

Photo 4: Dozers Stripping Topsoil from the South Side of  
the Existing South Embankment



Photo 5: Vibratory Smooth Roller and Dozer Constructing  
South Embankment, looking West

Photo 7: Topsoil Pile at the South Toe of the South  
Embankment, looking East

Photo 6: South Embankment Construction, looking East

Photo 8: Random Fill Excavation from the East Side of the  
Borrow Area, looking North





Photo 9: Excavating Random Fill to Place Clay Anchor  
Connection to Pond 3N at Southeast Corner, looking North

Photo 11: Southeast Corner Clay Anchor Transition Lift  
Compacted with Vibratory Sheepsfoot Roller, looking  
Northeast

Photo 10: Bottom of Excavated Clay Anchor Trench,  
looking South

Photo 12: Southeast Clay Anchor Lift at Elevation 990 +/-,  
looking North. Note: Vibratory Sheepsfoot Roller and  
Watering Truck in Background.





Photo 13: Braun Technician Recording Nuclear Gauge In-Place Density

Photo 15: 2' x 2' Liner Anchor Trench on North Side of Southeast Corner with Geosynthetic Clay Liner (GCL) Placed Inside, looking South.

Photo 14: 2' Deep Liner Anchor Trench at Top of West Slope in Existing Pond 2 Inclined Clay Barrier at Elevation 1010 +/-, looking South

Photo 16: Supplemental Bentonite being used at GCL Panel Overlaps.





Photo 17: GCL Deployment on West Side of Weir, looking West

Photo 19: Geomembrane Liner Deployment on South Side of South Embankment, looking North

Photo 18: GCL placed on West Slope and Pond 2 Decant Pipe Stub, looking Southwest

Photo 20: Composite Liner placed in 2' Deep Anchor Trench in Clay Anchor in Southeast Corner at Elevation 995, looking North. Note: Geomembrane is underlain by GCL.





Photo 21: Composite Liner Construction on East Side of Weir, looking North. Note: Exposed Existing Liner shown in Background

Photo 23: Connecting Existing Flap (Right Side) to New Lower Flap (Left Side), looking Southwest.

Photo 22: Installing Geomembrane Portion of Lower Flap in Weir, looking Northeast Note: Lower Flap Consists of GCL over Geomembrane

Photo 24: Dozer spreading GDM over GCL on Lower Flap, looking West. Note: GCL is underlain by Geomembrane.





Photo 25: GCL placed around Existing Pond 2 Inclined Dewatering Well, looking North

Photo 27: Worker Fusing New Geomembrane (Right) to Existing Geomembrane (Left) with Extrusion Welder

Photo 26: Geomembrane Boot Placed around Pond 2 Inclined Dewatering Well

Photo 28: Non-Destructive Testing of Hot-Wedge Welded Seam. Note: Air Pressure Test Requires Maintaining 30 psi for 5 Minutes on every Seam.





Photo 29: Dozer placing GDM on South Side of Weir,  
looking Southeast

Photo 31: Liner Leak Testing Technicians Surveying the  
West Slope Composite Liner, looking South.

Photo 30: Dozers spreading Granular Drainage Material on  
West Slope Composite Liner, looking North.

Photo 32: Liner Leak Test Calibration Hole. Hole is placed  
in Liner Prior to Leak Testing.





Photo 33: Worker using "Jumping Jack" to Compact Clay  
in Southeast Anchor Trench, looking South

Photo 35: Dozer and Vibratory Smooth Drum Roller  
Spreading and Compacting Random Fill in Weir, looking  
East

Photo 34: Worker using Hand Operated Sheepsfoot to  
Compact Clay in West Slope Anchor Trench, looking  
South.

Photo 36: Installing GCL Portion of Upper Flap in Weir,  
looking West.





Photo 37: 1-foot of Insulation placed over Pond 2 Inclined Dewatering Well, looking Southwest.

Photo 39: Pond 2 Decant Pipe Alignment, looking North.

Photo 38: Installing 18" Polyethylene (PE) Decant Pipe from Pond 2, looking North

Photo 40: Pond 2 Decant Pipe Discharge Flume at Southwest Corner of Pond 3N, looking Southeast.





Photo 41: Fusing and Installing Decant Pipe

Photo 43: Pond 3N Interior Berm and Bench Construction  
(Constructed out of Bottom Ash and Random Fill), looking  
Northeast

Photo 42: Excavating Bottom Ash Material from Bottom  
Ash Pond, looking Southeast.

Photo 44: Exposing Existing Upstream Clay Barrier on  
North Embankment, looking East.





Photo 45: Scarifying Clay with Chisel Plow, looking Southwest.

Photo 47: Foreground: Vibratory Sheepsfoot Roller Compacting Upstream Clay Barrier. Background: Dozer Spreading Clay, looking West.

Photo 46: Left: Belly Dump Hauling Clay along Upstream Clay Barrier. Right: 1.5H to 1V Interior Berm, looking Southeast.

Photo 48: Backhoe Bucket Removing Thin-Walled Tube Sample from Upstream Clay Barrier.





Photo 49: Backhoe pulling Clay up from the Exterior of the Upstream Clay Barrier (Upstream Clay Barrier is generally constructed wider than 8 feet to allow Belly Dump Semis room to travel), Vibratory Sheepsfoot Roller Compacting pulled up Clay. Looking East.

Photo 51: Foreground: Upstream Clay Barrier Smooth Rolled to Final Elevation (995). Background: Backhoe Shaping Interior Berm at a 2H to 1V, looking South.

Photo 50: Foreground: East Side 8" PE Pipe Clean Out Extension with Electrofusion Coupler (Culvert used to temporarily prop Pipe while constructing Interior Berm). Background: Dozer spreading Random Fill along Interior Berm, looking North

Photo 52: Vibratory Smooth Drum Roller Compacting Bottom Ash/Random Fill along Discharge Structure Access Road, looking East.





Photo 53: Two Rings of Mastic Applied to Northeast Dewatering Manhole before Installing the next Section.

Photo 55: North Embankment Sedimentation Pond, looking East

Photo 54: East Ramp Manhole with 24 inch Corrugated Metal Pipe (CMP) Outlet, looking East.

Photo 56: East Embankment Smooth Rolled to Final Elevation (999), looking North





Photo 57: Dozers spreading 6 inches of Topsoil along East Embankment, looking North.

Photo 58: Dozer spreading 6 inches of Class 5 along South Embankment, looking East.

Photo 59: Foreground: Class II Riprap placed around East Ramp Stormwater Manhole. Background Left: Straw-Coconut Erosion Blanket placed on 3H to 1V Slope. Background Right: 12 feet of Turfmat placed along Ramp Ditch, looking North

Photo 60: Foreground: Straw-Coconut Erosion Blanket placed on East Slope. Foreground Right: 15 foot Bench between East Embankment Toe and Borrow Area (Extends around to North Embankment) Background: Borrow Area, looking North.





## ***Appendix B***


### ***Random Fill Test Reports***

#### ***Random Fill Standard Proctor Test Reports***

#### ***Random Fill Density Test Reports***

***Random Fill Standard Proctor Test Reports***

# Moisture-Density Relationship




Test specification: ASTM D 698-07e1 Method A Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > No.4	% < No.200
	USCS	AASHTO						
	SP		Not Tested	P-1	N/A	N/A	4.6	1.4

TEST RESULTS		MATERIAL DESCRIPTION
Maximum dry density = 108.3 pcf  Optimum moisture = 13.8 %		SP - POORLY GRADED SAND, medium-to coarse-grained, with trace Gravel, brown
Project No.: SC-08-01145      Client: Northern States Power Company Project: Pond 3N Vertical Expansion  ● Source:      Sample No.: PRF-01		Remarks:
BRAUN <sup>SM</sup> INTERTEC		

# Moisture-Density Relationship




Test specification: ASTM D 698-07e1 Method A Standard  
Oversize correction applied to final results

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > No.4	% < No.200
	USCS	AASHTO						
	SP		Not Tested	P-2	N/A	N/A		2.5

TEST RESULTS		MATERIAL DESCRIPTION
Maximum dry density = 120.0 pcf  Optimum moisture = 8.1 %		SP - POORLY GRADED SAND, fine-to medium-grained, with GRAVEL, brown
Project No.: SC-08-01145      Client: Northern States Power Company Project: Pond 3N Vertical Expansion  ● Source:      Sample No.: PRF-02		Remarks:
<div>BRAUN<sup>SM</sup></div> <div>INTERTEC</div>		

# Moisture-Density Relationship




Test specification: ASTM D 698-07e1 Method A Standard  
Oversize correction applied to final results

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > No.4	% < No.200
	USCS	AASHTO						
	SP		Not Tested	P-3	N/A	N/A		2.6

TEST RESULTS		MATERIAL DESCRIPTION
Maximum dry density = 123.4 pcf  Optimum moisture = 8.9 %		SP - POORLY GRADED SAND, medium-to coarse-grained, with GRAVEL, brown
Project No.: SC-08-01145      Client: Northern States Power Company Project: Pond 3N Vertical Expansion  ● Source:      Sample No.: PRF-03		Remarks:
<div>BRAUN<sup>SM</sup></div> <div>INTERTEC</div>		

# Moisture-Density Relationship




Test specification: ASTM D 698-07e1 Method A Standard  
 Oversize correction applied to final results

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > No.4	% < No.200
	USCS	AASHTO						
	SP		Not Tested	P-4	N/A	N/A		2.5

TEST RESULTS		MATERIAL DESCRIPTION
Maximum dry density = 119.4 pcf  Optimum moisture = 10.4 %		SP - POORLY GRADED SAND, medium-to coarse-grained, with GRAVEL, brown
Project No.: SC-08-01145      Client: Northern States Power Company Project: Pond 3N Vertical Expansion  ● Source:      Sample No.: PRF-04		Remarks:
<div>BRAUN<sup>SM</sup></div> <div>INTERTEC</div>		

# Moisture-Density Relationship




Test specification: ASTM D 698-07e1 Method A Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > No.4	% < No.200
	USCS	AASHTO						
	SP		Not Tested	P-5	N/A	N/A	3.2	2.2

TEST RESULTS		MATERIAL DESCRIPTION
Maximum dry density = 110.4 pcf  Optimum moisture = 11.9 %		SP - POORLY GRADED SAND, fine-to medium-grained, with trace Gravel, brown
Project No.: SC-08-01145      Client: Northern States Power Company Project: Pond 3N Vertical Expansion  ● Source:      Sample No.: PRF-05		Remarks:
BRAUN <sup>SM</sup> INTERTEC		



# Moisture-Density Relationship




Test specification: ASTM D 698-07e1 Method A Standard  
 Oversize correction applied to final results

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > No.4	% < No.200
	USCS	AASHTO						
	SP		Not Tested	P-1	N/A	N/A		1.7


TEST RESULTS		MATERIAL DESCRIPTION
Maximum dry density = 116.3 pcf  Optimum moisture = 10.4 %		SP - POORLY GRADED SAND, medium-to coarse-grained, with little Gravel, brown
Project No.: SC-08-01145      Client: Northern States Power Company Project: Pond 3N Vertical Expansion  ● Source:		

## Moisture-Density Relationship





Test specification: ASTM D 698-07e1 Method A Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > No.4	% < No.200
	USCS	AASHTO						
	SP		Not Tested	P-7	N/A	N/A	2.3	1.7


TEST RESULTS		MATERIAL DESCRIPTION
Maximum dry density = 110.5 pcf Optimum moisture = 12.6 %		SP - POORLY GRADED SAND, fine-to medium-grained, with trace Gravel, brown
<b>Project No.:</b> SC-08-01145 <b>Client:</b> Northern States Power Company <b>Project:</b> Pond 3N Vertical Expansion  <b>Source:</b> _____ <b>Sample No.:</b> PRF-07		<b>Remarks:</b>
<div style="text-align: center;">  </div>		

ZAV for  
Sp.G. =  
2.650



TEST RESULTS		MATERIAL DESCRIPTION
Maximum dry density = 102.0 pcf Optimum moisture = 16.1 %		SP - POORLY GRADED SAND, fine-to medium-grained, with trace Gravel, light brown
Project No.: SC-08-01145      Client: Northern States Power Company Project: Pond 3N Vertical Expansion		Remarks:
● Source: _____ Sample No.: PRF-08		
		

# Moisture-Density Relationship




Test specification: ASTM D 698-07e1 Method A Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > No.4	% < No.200
	USCS	AASHTO						
	SP		Not Tested	P-9	N/A	N/A	0.4	2.5

TEST RESULTS		MATERIAL DESCRIPTION
Maximum dry density = 110.3 pcf		SP - POORLY GRADED SAND, fine-to medium-grained, with trace Gravel, brown
Optimum moisture = 11.8 %		
Project No.: SC-08-01145      Client: Northern States Power Company		Remarks:
Project: Pond 3N Vertical Expansion		
● Source:		

# Moisture-Density Relationship




Test specification: ASTM D 698-07e1 Method A Standard  
Oversize correction applied to final results

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > No.4	% < No.200
	USCS	AASHTO						
	SP		2.5	2.65	N/A	N/A		.5

TEST RESULTS		MATERIAL DESCRIPTION
Maximum dry density = 119.6 pcf  Optimum moisture = 7.4 %		SP - POORLEY GRADED SAND, coarse-grained, with GRAVEL, brown
Project No.: SC-08-01145      Client: Northern States Power Company Project: Pond 3N Vertical Expansion  ● Source:      Sample No.: PRF-10		
BRAUN <sup>SM</sup> INTERTEC		Remarks:

# Moisture-Density Relationship



ZAV for  
Sp.G. =  
2.65

Test specification: ASTM D 698-07e1 Method A Standard  
Oversize correction applied to final results

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > No.4	% < No.200
	USCS	AASHTO						
	SP		8.2	2.65	N/A	N/A		1.9

TEST RESULTS		MATERIAL DESCRIPTION
Maximum dry density = 112.7 pcf Optimum moisture = 10.2 %		SP - POORLEY GRADED SAND, fine-to medium-grained, with little Gravel, brown
Project No.: SC-08-01145      Client: Northern States Power Company Project: Pond 3N Vertical Expansion  ● Source:      Sample No.: PRF-11		Remarks:
BRAUN <sup>SM</sup> INTERTEC		

***Random Fill Density Test Reports***



**Braun Intertec Corporation**  
1520 24th Avenue N  
Saint Cloud, MN 56303

Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com

## Report of Field Compaction Tests

**Date:** April 29, 2008

**Project:** SC-08-01145

**Report:** 1

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-1	4/22/08	PRF-02	SP	8.1	120.0	7	123	103	95	A
RF-2	4/22/08	PRF-03	SP	8.1	120.0	4	120	100	95	A
RF-3	4/22/08	PRF-04	SP	8.1	120.0	4	120	100	95	A
RF-4	4/23/08	PRF-04	SP	10.4	119.4	5	114	95	95	A
RF-5	4/23/08	PRF-11	SP	10.2	112.7	7	113	100	95	A
RF-6	4/23/08	PRF-03	SP	8.9	123.4	4	119	96	95	A
RF-7	4/24/08	PRF-02	SP	8.1	120.1	11	116	97	95	A
RF-8	4/24/08	PRF-02	SP	8.1	120.1	11	117	97	95	A
RF-9	4/24/08	PRF-03	SP	8.9	123.4	4	122	99	95	A
RF-10	4/24/08	PRF-04	SP	10.4	119.4	5	115	96	95	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1

A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-1	N863665.6, E2031545.7	951.7
RF-2	N863650.6, E2031733.6	949.0
RF-3	N863561.2, E2031878.8	946.6
RF-4	N863767.0, E2030793.0	961.0
RF-5	N863668.0, E2031132.0	953.0
RF-6	N863673.0, E2031395.0	955.5
RF-7	N865503.0, E2031364.0	970.0
RF-8	N865521.0, E2031707.0	966.0
RF-9	N863787.0, E2031801.0	960.0
RF-10	N863754.0, E2031589.0	957.0

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

Thomas L. Henkemeyer  
Project Manager





**Braun Intertec Corporation**  
1520 24th Avenue N  
Saint Cloud, MN 56303

Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com

## Report of Field Compaction Tests

**Date:** April 29, 2008

**Project:** SC-08-01145

**Report:** 2

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-11	4/24/08	PRF-06	SP	10.4	116.3	8	113	97	95	A
RF-12	4/24/08	PRF-06	SP	10.4	116.3	7	113	97	95	A
RF-13	4/25/08	PRF-03	SP	8.9	123.4	4	123	99	95	A
RF-14	4/25/08	PRF-03	SP	8.9	123.4	7	123	99	95	A
RF-15	4/25/08	PRF-03	SP	8.9	123.4	4	122	99	95	A
RF-16	4/25/08	PRF-03	SP	8.9	123.4	4	125	101	95	A
RF-17	4/28/08	PRF-03	SP	8.9	123.4	6	121	98	95	A
RF-18	4/28/08	PRF-03	SP	8.9	123.4	10	122	99	95	A
RF-19	4/29/08	PRF-02	SP	8.1	120.0	5	116	97	95	A
RF-20	4/29/08	PRF-11	SP	10.7	112.7	7	113	100	95	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-11	N863782.0, E2031257.0	958.5
RF-12	N863745.0, E2030985.0	961.0
RF-13	N865540.0, E2031861.0	965.5
RF-14	N863737.0, E2031107.0	959.5
RF-15	N863724.0, E2031346.0	958.0
RF-16	N863528.0, E2031942.0	953.0
RF-17	N865506.6, E2032030.4	962.5
RF-18	N863697.1, E2031465.1	957.8
RF-19	N865297.8, E2032156.8	966.5
RF-20	N865040.7, E2032140.5	971.5

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

  
Thomas L. Henkemeyer  
Project Manager



**Braun Intertec Corporation**  
1520 24th Avenue N  
Saint Cloud, MN 56303

Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com

## Report of Field Compaction Tests

**Date:** May 2, 2008

**Project:** SC-08-01145

**Report:** 3

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-21	4/29/08	PRF-02	SP	8.1	120.0	6	116	96	95	A
RF-22	4/29/08	PRF-11	SP	10.7	112.7	6	113	100	95	A
RF-23	4/29/08	PRF-03	SP	8.9	123.4	4	119	96	95	A
RF-24	4/29/08	PRF-03	SP	8.9	123.4	2	125	101	95	A
RF-25	4/30/08	PRF-03	SP	8.9	123.4	7	126	102	95	A
RF-26	4/30/08	PRF-02	SP	8.9	123.4	7	124	100	95	A
RF-27	4/30/08	PRF-02	SP	8.1	120.0	5	115	96	95	A
RF-28	4/30/08	PRF-02	SP	8.1	120.0	4	118	98	95	A
RF-29	4/30/08	PRF-02	SP	8.1	120.0	5	118	98	95	A
RF-30	4/30/08	PRF-02	SP	8.1	120.0	5	118	98	95	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1

A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-21	N863576.2, E2031938.1	956.8
RF-22	N863576.2, E2031888.2	956.8
RF-23	N863779.6, E2031318.2	960.8
RF-24	N863796.2, E2030917.3	965.1
RF-25	N865141.8, E2032125.1	972.3
RF-26	N865498.2, E2032118.9	965.2
RF-27	N863679.4, E2031765.0	956.7
RF-28	N863701.5, E2031541.7	959.0
RF-29	N863755.8, E2031185.1	962.5
RF-30	N863748.4, E2030922.7	966.5

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

Thomas L. Henkemeyer  
Project Manager



**Braun Intertec Corporation**  
1520 24th Avenue N  
Saint Cloud, MN 56303

Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com

## Report of Field Compaction Tests

**Date:** May 2, 2008

**Project:** SC-08-01145

**Report:** 4

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-31	4/30/08	PRF-03	SP	8.9	123.4	6	123	100	95	A
RF-32	4/30/08	PRF-03	SP	8.9	123.4	7	123	100	95	A
RF-33	4/30/08	PRF-03	SP	8.9	123.4	4	120	97	95	A
RF-34	4/30/08	PRF-06	SP	10.4	116.3	5	115	98	95	A
RF-35	4/30/08	PRF-02	SP	8.1	120.0	4	118	98	95	A
RF-36	4/30/08	PRF-06	SP	10.4	116.3	3	113	97	95	A
RF-37	5/2/08	PRF-03	SP	8.9	123.4	12	122	99	95	A
RF-38	5/2/08	PRF-03	SP	8.9	123.4	7	125	101	95	A
RF-39	5/2/08	PRF-03	SP	8.9	123.4	4	119	96	95	A
RF-40	5/2/08	PRF-03	SP	8.9	123.4	8	121	98	95	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1

A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-31	N865219.0, E2032123.0	973.8
RF-32	N865507.0, E2031984.0	966.0
RF-33	N863737.0, E2031687.0	958.2
RF-34	N863781.0, E2031486.0	961.5
RF-35	N863792.0, E2031244.0	964.5
RF-36	N863710.0, E2030853.0	969.4
RF-37	N865497.0, E2031854.0	969.0
RF-38	N865481.0, E2031641.0	972.3
RF-39	N863299.0, E2032152.0	963.5
RF-40	N863512.0, E2031989.0	960.3

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

Thomas L. Henkemeyer  
Project Manager



**Braun Intertec Corporation**  
1520 24th Avenue N  
Saint Cloud, MN 56303

Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com

## Report of Field Compaction Tests

**Date:** May 2, 2008

**Project:** SC-08-01145

**Report:** 5

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-41	5/2/08	PRF-02	SP	8.1	120.0	5	115	96	95	A
RF-42	5/2/08	PRF-02	SP	8.1	120.0	4	118	98	95	A
RF-43	5/5/08	PRF-02	SP	8.1	120.0	7	117	98	95	A
RF-44	5/5/08	PRF-06	SP	10.4	116.3	11	112	96	95	A
RF-45	5/5/08	PRF-02	SP	8.1	120.0	7	118	98	95	A
RF-46	5/5/08	PRF-03	SP	8.9	123.4	8	119	96	95	A
RF-47	5/5/08	PRF-03	SP	8.9	123.4	4	123	100	95	A
RF-48	5/6/08	PRF-02	SP	8.1	120.0	10	118	98	95	A
RF-49	5/6/08	PRF-11	SP	10.2	112.7	8	111	98	95	A
RF-50	5/6/08	PRF-10	SP	7.4	119.6	6	116	97	95	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1

A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-41	N863698.0, E2031642.0	960.7
RF-42	N863707.0, E2031221.0	966.2
RF-43	N865512.0, E2031777.0	975.5
RF-44	N865492.0, E2032008.0	974.5
RF-45	N863755.0, E2031689.0	962.5
RF-46	N863810.0, E2031429.0	964.4
RF-47	N863858.0, E2030805.0	972.0
RF-48	N865414.4, E2032113.5	975.3
RF-49	N865504.0, E2031539.0	976.0
RF-50	N863744.0, E2031814.0	960.6

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

Thomas L. Henkemeyer  
Project Manager



**Braun Intertec Corporation**  
1520 24th Avenue N  
Saint Cloud, MN 56303

Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com

## Report of Field Compaction Tests

**Date:** May 7, 2008

**Project:** SC-08-01145

**Report:** 6

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-51	5/6/08	PRF-11	SP	10.2	112.7	11	111	98	95	A
RF-52	5/6/08	PRF-01	SP	13.8	108.3	14	105	97	95	A
RF-53	5/7/08	PRF-07	SP	12.6	110.5	9	108	98	95	A
RF-54	5/7/08	PRF-11	SP	10.7	112.7	10	110	98	95	A
RF-55	5/7/08	PRF-06	SP	10.4	116.3	9	114	98	95	A
RF-56	5/7/08	PRF-07	SP	12.6	110.5	12	109	99	95	A
RF-57	5/7/08	PRF-07	SP	12.6	110.5	8	110	100	95	A
RF-58	5/8/08	PRF-02	SP	8.1	120.0	6	117	98	95	A
RF-59	5/8/08	PRF-06	SP	10.4	116.3	6	113	97	95	A
RF-60	5/8/08	PRF-06	SP	10.4	116.3	9	116	100	95	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1

A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-51	N863721.0, E2031454.0	966.7
RF-52	N863784.0, E2030743.5	974.2
RF-53	N865347.0, E2032118.0	977.0
RF-54	N865537.0, E2031973.0	973.5
RF-55	N863808.0, E2031296.0	970.5
RF-56	N863789.0, E2031050.0	973.5
RF-57	N863747.0, E2030817.0	975.5
RF-58	N864949.0, E2032099.0	977.0
RF-59	N865428.0, E2032038.0	978.0
RF-60	N865446.0, E2031307.0	979.3

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

Thomas L. Henkemeyer  
Project Manager



**Braun Intertec Corporation**  
1520 24th Avenue N  
Saint Cloud, MN 56303

Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com

## Report of Field Compaction Tests

**Date:** May 8, 2008

**Project:** SC-08-01145

**Report:** 7

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-61	5/8/08	PRF-02	SP	8.1	120.0	12	116	97	95	A
RF-62	5/8/08	PRF-02	SP	8.1	120.0	6	115	96	95	A
RF-63	5/8/08	PRF-10	SP	7.4	119.6	7	114	95	95	A
RF-64	5/9/08	PRF-02	SP	8.1	120.0	7	118	98	95	A
RF-65	5/9/08	PRF-02	SP	8.1	120.0	5	118	98	95	A
RF-66	5/9/08	PRF-05	SP	11.9	110.4	13	112	101	95	A
RF-67	5/9/08	PRF-05	SP	11.9	110.4	7	109	99	95	A
RF-68	5/9/08	PRF-06	SP	10.4	116.3	9	115	99	95	A
RF-69	5/9/08	PRF-11	SP	10.2	112.7	8	111	98	95	A
RF-70	5/9/08	PRF-02	SP	8.1	120.0	5	118	98	95	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1

A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-61	N863806.0, E2031647.0	968.5
RF-62	N863788.0, E2031398.0	971.2
RF-63	N863779.0, E2030892.0	977.0
RF-64	N865096.0, E2032112.0	978.0
RF-65	N865490.0, E2031800.0	982.0
RF-66	N865479.0, E2031577.0	984.0
RF-67	N863723.0, E2031650.0	970.5
RF-68	N863778.0, E2031408.0	973.0
RF-69	N863748.0, E2031137.0	976.0
RF-70	N863766.0, E2030805.5	977.5

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

Thomas L. Henkemeyer  
Project Manager





**Braun Interotec Corporation**  
1520 24th Avenue N  
Saint Cloud, MN 56303

Phone: 320.253.9940  
Fax: 320.253.3054  
Web: brauninterotec.com

## Report of Field Compaction Tests

**Date:** May 8, 2008

**Project:** SC-08-01145

**Report:** 8

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-71	5/12/08	PRF-06	SP	10.4	116.3	7	114	98	95	A
RF-72	5/12/08	PRF-03	SP	8.9	123.4	6	121	98	95	A
RF-73	5/12/08	PRF-02	SP	8.1	120.0	5	118	98	95	A
RF-74	5/12/08	PRF-02	SP	8.1	120.0	8	118	98	95	A
RF-75	5/12/08	PRF-02	SP	8.1	120.0	5	119	99	95	A
RF-76	5/13/08	PRF-06	SP	10.4	116.3	7	114	98	95	A
RF-77	5/13/08	PRF-03	SP	8.9	123.4	7	120	97	95	A
RF-78	5/13/08	PRF-06	SP	10.4	116.3	7	113	97	95	A
RF-79	5/13/08	PRF-06	SP	10.4	116.3	6	113	97	95	A
RF-80	5/13/08	PRF-02	SP	8.1	120.0	5	118	98	95	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1

A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-71	N865457.2, E2031865.0	983.4
RF-72	N865398.5, E2032069.5	978.2
RF-73	N863832.7, E2031080.2	975.1
RF-74	N863826.1, E2031378.7	972.0
RF-75	N863499.4, E2031989.4	963.4
RF-76	N865085.0, E2032090.0	982.5
RF-77	N865316.0, E2032104.0	983.0
RF-78	N865482.0, E2032022.0	979.0
RF-79	N863809.0, E2030843.0	979.5
RF-80	N863768.0, E2031115.0	979.5

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Interotec Corporation

Thomas L. Henkemeyer  
Project Manager



**Braun Intertec Corporation**  
1520 24th Avenue N  
Saint Cloud, MN 56303

Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com

## Report of Field Compaction Tests

**Date:** May 14, 2008

**Project:** SC-08-01145

**Report:** 9

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-81	5/13/08	PRF-6	SP	10.4	116.3	7	113	97	95	A
RF-82	5/13/08	PRF-2	SP	8.1	120.0	5	119	99	95	A
RF-83	5/14/08	PRF-5	SP	11.9	110.4	10	113	102	95	A
RF-84	5/14/08	PRF-5	SP	11.9	110.4	9	112	101	95	A
RF-85	5/14/08	PRF-5	SP	11.9	110.4	12	113	102	95	A
RF-86	5/14/08	PRF-2	SP	8.1	120.0	7	118	98	95	A
RF-87	5/14/08	PRF-2	SP	8.1	120.0	8	117	98	95	A
RF-88	5/14/08	PRF-11	SP	10.2	112.7	8	114	101	95	A
RF-89	5/14/08	PRF-6	SP	10.4	116.3	7	115	99	95	A
RF-90	5/14/08	PRF-2	SP	8.1	120.0	6	118	98	95	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1

A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-81	N863733.0, E2031520.0	974.5
RF-82	N863580.0, E2032156.0	964.0
RF-83	N865095.0, E2032097.0	982.5
RF-84	N865413.0, E2032038.0	985.0
RF-85	N865449.0, E2031162.0	978.0
RF-86	N865458.0, E2031584.0	985.3
RF-87	N863820.0, E2030880.0	982.5
RF-88	N863770.0, E2031110.0	978.5
RF-89	N863733.0, E2031382.0	976.5
RF-90	N863605.0, E2032001.0	965.0

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation  
  
Thomas L. Henkemeyer  
Project Manager



Braun Intertec Corporation  
1520 24th Avenue N  
Saint Cloud, MN 56303

Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com

## Report of Field Compaction Tests

Date: May 16, 2008

Project: SC-08-01145

Report: 10

### Client:

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

### Project Description:

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-91	5/15/08	PRF-6	SP	10.4	116.3	6	115	99	95	A
RF-92	5/15/08	PRF-3	SP	8.9	123.4	7	124	100	95	A
RF-93	5/15/08	PRF-2	SP	8.1	120.0	4	117	97	95	A
RF-94	5/15/08	PRF-2	SP	8.1	120.0	5	120	100	95	A
RF-95	5/15/08	PRF-3	SP	8.9	123.4	11	122	99	95	A
RF-96	5/15/08	PRF-3	SP	8.9	123.4	5	124	100	95	A
RF-97	5/16/08	PRF-3	SP	8.9	123.4	7	126	102	95	A
RF-98	5/16/08	PRF-3	SP	8.9	123.4	5	122	99	95	A
RF-99	5/16/08	PRF-3	SP	8.9	123.4	5	121	98	95	A
RF-100	5/16/08	PRF-3	SP	8.9	123.4	3	122	99	95	A

Key: N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-91	N865447.0, E2032072.0	988.0
RF-92	N865538.0, E2031258.0	965.5
RF-93	N863816.0, E2030756.0	984.0
RF-94	N863808.0, E2030979.0	982.5
RF-95	N863821.0, E2031673.0	973.5
RF-96	N863411.7, E2032115.0	964.3
RF-97	N865288.5, E2032099.9	986.3
RF-98	N865476.1, E2031907.0	989.2
RF-99	N863768.3, E2030792.7	986.6
RF-100	N863779.8, E2031050.2	985.5

### Elevation Reference:

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

  
Thomas L. Henkemeyer  
Project Manager

## Report of Field Compaction Tests

**Date:** May 22, 2008

**Project:** SC-08-01145

**Report:** 11

**Client:**

 Xcel Energy  
 Travis Peterson  
 Sherburne County Generating Plant  
 13999 Industrial Blvd.  
 Becker, MN 55308

**Project Description:**

 Pond 3N Vertical Expansion  
 13999 Industrial Boulevard  
 Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-101	5/16/08	PRF-3	SP	8.9	123.4	5	120	97	95	A
RF-102	5/16/08	PRF-2	SP	8.1	120.0	10	119	99	95	A
RF-103	5/19/08	PRF-3	SP	8.9	123.4	6	120	97	95	A
RF-104	5/19/08	PRF-3	SP	8.9	123.4	4	121	98	95	A
RF-105	5/19/08	PRF-3	SP	8.9	123.4	4	121	98	95	A
RF-106	5/19/08	PRF-2	SP	8.1	120.0	4	115	96	95	A
RF-107	5/19/08	PRF-3	SP	8.9	123.4	5	118	96	95	A
RF-108	5/20/08	PRF-11	SP	10.2	112.7	10	110	97	95	A
RF-109	5/20/08	PRF-6	SP	10.4	116.3	6	115	99	95	A
RF-110	5/20/08	PRF-6	SP	10.4	116.3	6	113	98	95	A

**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-101	N863793.3, E2031585.4	978.6
RF-102	N863560.0, E2032052.0	965.4
RF-103	N865470.0, E2031977.3	993.7
RF-104	N863323.0, E2032111.2	970.1
RF-105	N863765.0, E2031644.2	982.2
RF-106	N863788.9, E2031104.8	988.3
RF-107	N864482.7, E2032163.7	962.4
RF-108	N865413.0, E2032046.0	999.0
RF-109	N864660.0, E2032140.0	968.2
RF-110	N863305.0, E2032126.0	977.0

**Elevation Reference:**

c: McCain & Associates  
 Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager

## Report of Field Compaction Tests

**Date:** May 23, 2008

**Project:** SC-08-01145

**Report:** 12

**Client:**

 Xcel Energy  
 Travis Peterson  
 Sherburne County Generating Plant  
 13999 Industrial Blvd.  
 Becker, MN 55308

**Project Description:**

 Pond 3N Vertical Expansion  
 13999 Industrial Boulevard  
 Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-111	5/20/08	PRF-11	SP	10.2	112.7	6	110	97	95	A
RF-112	5/20/08	PRF-2	SP	8.1	120.0	5	117	98	95	A
RF-113	5/20/08	PRF-6	SP	10.4	116.3	5	115	99	95	A
RF-114	5/21/08	PRF-2	SP	8.1	120.0	3	117	98	95	A
RF-115	5/21/08	PRF-2	SP	8.1	120.0	5	117	98	95	A
RF-116	5/21/08	PRF-2	SP	8.1	120.0	4	120	100	95	A
RF-117	5/21/08	PRF-3	SP	8.9	123.4	4	122	99	95	A
RF-118	5/21/08	PRF-3	SP	8.9	123.4	5	126	102	95	A
RF-119	5/21/08	PRF-3	SP	8.9	123.4	5	125	101	95	A
RF-120	5/22/08	PRF-6	SP	10.4	116.3	7	114	98	95	A

**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-111	N863820.0, E2031806.0	969.0
RF-112	N863792.0, E2031250.0	988.2
RF-113	N863780.0, E2030690.0	994.0
RF-114	N863795.4, E2031677.6	978.3
RF-115	N863789.8, E2031328.2	988.6
RF-116	N863796.9, E2030937.3	992.8
RF-117	N863558.4, E2032022.8	967.8
RF-118	N864296.4, E2032147.0	968.5
RF-119	N864636.8, E2032139.4	947.1
RF-120	N863366.1, E2032115.7	977.1

**Elevation Reference:**

 c: McCain & Associates  
 Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager



**Braun Intertec Corporation**  
1520 24th Avenue N  
Saint Cloud, MN 56303

Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com

## Report of Field Compaction Tests

**Date:** May 29, 2008

**Project:** SC-08-01145

**Report:** 13

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-121	5/22/08	PRF-1	SP	13.8	108.3	13	107	99	95	A
RF-122	5/22/08	PRF-11	SP	10.2	112.7	8	113	100	95	A
RF-123	5/22/08	PRF-2	SP	8.1	120.0	6	117	98	95	A
RF-124	5/22/08	PRF-6	SP	10.4	116.3	8	114	98	95	A
RF-125	5/22/08	PRF-2	SP	8.1	120.0	7	119	99	95	A
RF-126	5/22/08	PRF-6	SP	10.4	116.3	6	114	98	95	A
RF-127	5/22/08	PRF-1	SP	13.8	108.3	4	106	98	95	A
RF-128	5/22/08	PRF-6	SP	10.4	116.3	5	113	97	95	A
RF-129	5/22/08	PRF-6	SP	10.4	116.3	9	113	97	95	A
RF-130	5/27/08	PRF-2	SP	8.1	120.0	8	118	98	95	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1

A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-121	N863538.3, E2031988.8	972.8
RF-122	N863625.9, E2032100.4	969.2
RF-123	N864610.0, E2032095.0	977.5
RF-124	N864272.0, E2032107.0	978.0
RF-125	N863790.0, E2031090.0	995.0
RF-126	N863791.0, E2031540.0	992.5
RF-127	N863777.0, E2031715.0	988.5
RF-128	N863724.0, E2031828.0	968.5
RF-129	N864448.0, E2032093.0	979.5
RF-130	N864547.9, E2031993.6	1005.0

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

Thomas L. Henkemeyer  
Project Manager





**Braun Intertec Corporation**  
1520 24th Avenue N  
Saint Cloud, MN 56303

Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com

## Report of Field Compaction Tests

**Date:** May 29, 2008

**Project:** SC-08-01145

**Report:** 14

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-131	5/27/08	PRF-2	SP	8.1	120.0	7	118	98	95	A
RF-132	5/27/08	PRF-2	SP	8.1	120.0	7	116	97	95	A
RF-133	5/27/08	PRF-2	SP	8.1	120.0	5	116	97	95	A
RF-134	5/27/08	PRF-6	SP	10.4	116.3	5	112	96	95	A
RF-135	5/28/08	PRF-3	SP	8.9	123.4	7	125	101	95	A
RF-136	5/28/08	PRF-2	SP	8.1	120.0	6	116	97	95	A
RF-137	5/28/08	PRF-2	SP	8.1	120.0	7	117	98	95	A
RF-138	5/29/08	PRF-2	SP	8.1	120.0	6	119	99	95	A
RF-139	5/29/08	PRF-3	SP	8.9	123.4	8	126	102	95	A
RF-140	6/2/08	PRF-11	SP	10.2	112.7	4	112	99	95	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1

A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-131	N864250.9, E2042040.0	995.0
RF-132	N863950.0, E2042150.0	964.0
RF-133	N863930.0, E2042000.0	965.0
RF-134	N864100.0, E2041940.0	962.0
RF-135	N863809.0, E2032005.0	973.5
RF-136	N863712.0, E2032129.0	975.0
RF-137	N863582.0, E2032050.0	974.0
RF-138	N863587.0, E2032000.0	977.0
RF-139	N863356.0, E2032105.0	978.0
RF-140	N863730.0, E2032081.0	976.5

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

Thomas L. Henkemeyer  
Project Manager



Braun Intertec Corporation  
1520 24th Avenue North  
Saint Cloud, MN 56303

Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com

## Report of Field Compaction Tests

Date: June 2, 2008

Project: SC-08-01145

Report: 15

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-141	6/2/08	PRF-6	SP	10.4	116.3	5	114	98	95	A
RF-142	6/2/08	PRF-2	SP	8.1	120.0	6	119	99	95	A
RF-143	6/4/08	PRF-6	SP	10.4	116.3	8	113	97	95	A
RF-144	6/4/08	PRF-6	SP	10.4	116.3	9	116	100	95	A
RF-145	6/4/08	PRF-11	SP	10.2	112.7	9	109	97	95	A
RF-146	6/4/08	PRF-11	SP	10.2	112.7	9	108	96	95	A
RF-147	6/4/08	PRF-2	SP	8.1	120.0	6	120	100	95	A
RF-148	6/4/08	PRF-2	SP	8.1	120.0	4	118	98	95	A
RF-149	6/6/08	PRF-2	SP	8.1	120.0	9	122	102	95	A
RF-150	6/6/08	PRF-6	SP	10.4	116.3	10	116	100	95	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1

A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-141	N863647.0, E2031980.0	977.5
RF-142	N863504.0, E2032011.0	977.5
RF-143	Lat. 45 degrees 22' 6" Long 93 degrees 52' 32"	989.0
RF-144	Lat. 45 degrees 22' 7" Long 93 degrees 52' 32"	992.0
RF-145	Lat. 45 degrees 22' 8" Long 93 degrees 52' 32"	995.0
RF-146	Lat. 45 degrees 22' 10" Long 93 degrees 52' 33"	995.0
RF-147	Lat. 45 degrees 22' 11" Long 93 degrees 52' 30"	980.0
RF-148	N863590.5, E2032088.2	980.0
RF-149	N863675.0, E2032057.0	999.0
RF-150	N863576.0, E2032065.0	999.0

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

Thomas L. Henkemeyer  
Project Manager

## Report of Field Compaction Tests

**Date:** August 6, 2008

**Project:** SC-08-01145

**Report:** 16

**Client:**

 Xcel Energy  
 Travis Peterson  
 Sherburne County Generating Plant  
 13999 Industrial Blvd.  
 Becker, MN 55308

**Project Description:**

 Pond 3N Vertical Expansion  
 13999 Industrial Boulevard  
 Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-151	6/6/08	PRF-11	SP	10.2	112.7	6	113	100	95	A
RF-152	6/24/08	PRF-1	SP	13.8	108.3	7	106	98	95	A
RF-153	6/24/08	PRF-5	SP	11.9	110.4	8	108	98	95	A
RF-154	6/25/08	PRF-1	SP	13.8	108.3	7	103	95	95	A
RF-155	7/21/08	PRF-2	SP	8.1	120.0	3	116	97	95	A
RF-156	7/23/08	PRF-3	SP	8.9	123.4	6	123	100	100	A
RF-157	7/23/08	PRF-3	SP	8.9	123.4	6	126	102	100	A
RF-158	7/29/08	PRF-11	SP	10.7	112.7	4	109	97	95	A
RF-159	8/5/08	PRF-6	SP	10.4	116.3	3	113	97	95	A
RF-160	8/5/08	PRF-6	SP	10.4	116.3	3	116	100	95	A

**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-151	N863744.0, E2032025.0	995.0
RF-152	N864327.3, E2030652.2	997.6
RF-153	N864127.3, E2030652.2	997.6
RF-154	N864788.6, E2030621.8	1007.8
RF-155	South Half of West End of Parking Lot	FSG
RF-156	Unit 3 Landfill, North Road, Sta; 5+03, 7' Right of Centerline	973.0
RF-157	Unit 3 Landfill, North Road, Sta; 8+12, 3' Left of Centerline	973.5
RF-158	N863789.0, E2031388.0	994.0
RF-159	N863737.0, E2031842.8	974.0
RF-160	N863816.2, E2031860.6	977.5

**Elevation Reference:**

 c: McCain & Associates  
 Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager

## Report of Field Compaction Tests

**Date:** September 16, 2008

**Project:** SC-08-01145

**Report:** 17

**Client:**

 Xcel Energy  
 Travis Peterson  
 Sherburne County Generating Plant  
 13999 Industrial Blvd.  
 Becker, MN 55308

**Project Description:**

 Pond 3N Vertical Expansion  
 13999 Industrial Boulevard  
 Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-161	8/5/08	PRF-6	SP	10.4	116.3	2	114	98	95	A
RF-162	8/5/08	PRF-6	SP	10.4	116.3	2	117	101	95	A
RF-163	8/6/08	PRF-6	SP	10.4	116.3	3	114	98	95	A
RF-164	8/7/08	PRF-6	SP	10.4	116.3	5	115	99	95	A
RF-165	8/7/08	PRF-3	SP	8.9	123.4	4	124	100	95	A
RF-166	8/14/08	PRF-1	SP	13.8	108.3	13	104	96	95	A
RF-167	8/14/08	PRF-3	SP	8.9	123.4	7	120	97	95	A
RF-168	9/16/08	PRF-3	SP	8.9	123.4	7	121	98	95	A
RF-169	9/16/08	PRF-9	SP	11.8	110.3	4	106	96	95	A
RF-170	9/16/08	PRF-6	SP	10.4	116.3	7	116	100	95	A

**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-161	N863818.7, E2031814.6	985.0
RF-162	N863762.1, E2031890.5	985.0
RF-163	N863800.5, E2031821.1	987.5
RF-164	N863793.2, E2031889.0	992.5
RF-165	N863783.0, E2031868.0	995.0
RF-166	N863778.2, E2031872.4	995.0
RF-167	N863795.0, E2030693.1	1004.5
RF-168	N865369.0, E2031535.0	977.0
RF-169	N865015.0, E2031963.0	973.0
RF-170	N864547.0, E2031938.0	973.0

**Elevation Reference:**

c: McCain & Associates  
 Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager

## Report of Field Compaction Tests

**Date:** September 22, 2008

**Project:** SC-08-01145

**Report:** 18

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture*	Max. Lab Dry Density*	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-171	9/16/08	PRF-6	SP	10.4	116.3	6	112	96	95	A
RF-172	9/17/08	PRF-2	SP	8.1	120.0	5	115	96	95	A
RF-173	9/17/08	PRF-1	SP	13.8	108.3	6	107	99	95	A
RF-174	9/17/08	PRF-5	SP	11.9	110.4	3	109	99	95	A
RF-175	9/18/08	PRF-2	SP	8.1	120.0	3	117	98	95	A
RF-176	9/18/08	PRF-2	SP	8.1	120.0	5	117	98	95	A
RF-177	9/19/08	PRF-1	SP	13.8	108.3	7	107	99	95	A
RF-178	9/19/08	PRF-6	SP	10.4	116.3	3	113	97	95	A
RF-179	9/19/08	PRF-11	SP	10.2	112.7	8	111	98	95	A
RF-180	9/22/08	PRF-6	SP	10.4	116.3	6	113	97	95	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-171	N864060.0, E2031982.0	973.5
RF-172	N864098.5, E2032001.8	977.0
RF-173	N864447.6, E2031996.5	976.5
RF-174	N864145.0, E2031990.0	978.5
RF-175	N865317.7, E2031962.1	976.0
RF-176	N865026.7, E2032011.7	975.5
RF-177	N865339.7, E2031856.0	978.0
RF-178	N865344.6, E2031460.9	976.5
RF-179	N865357.2, E2031538.9	979.0
RF-180	N864759.8, E2031985.0	980.5

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

  
Thomas L. Henkemeyer  
Project Manager

## Report of Field Compaction Tests

**Date:** September 30, 2008

**Project:** SC-08-01145

**Report:** 19

**Client:**

 Xcel Energy  
 Travis Peterson  
 Sherburne County Generating Plant  
 13999 Industrial Blvd.  
 Becker, MN 55308

**Project Description:**

 Pond 3N Vertical Expansion  
 13999 Industrial Boulevard  
 Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture*	Max. Lab Dry Density*	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compaction (%)	Comments
RF-181	9/22/08	PRF-6	SP	10.4	116.3	3	112	96	95	A
RF-182	9/22/08	PRF-6	SP	10.4	116.3	5	112	96	95	A
RF-183	9/22/08	PRF-6	SP	10.4	116.3	4	116	100	95	A
RF-184	9/23/08	PRF-2	SP	8.1	120.0	5	116	97	95	A
RF-185	9/23/08	PRF-2	SP	8.1	120.0	6	118	98	95	A
RF-186	9/23/08	PRF-2	SP	8.1	120.0	5	120	100	95	A
RF-187	9/29/08	PRF-11	SP	10.2	112.7	5	111	98	95	A
RF-188	9/29/08	PRF-1	SP	13.8	108.3	6	107	99	95	A
RF-189	9/29/08	PRF-11	SP	10.2	112.7	4	111	98	95	A
RF-190	9/29/08	PRF-2	SP	8.1	120.0	6	116	97	95	A

**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-181	N865266.0, E2031996.3	984.5
RF-182	N865351.7, E2031723.5	983.5
RF-183	N865374.8, E2031240.8	982.0
RF-184	N865101.9, E2031999.9	985.0
RF-185	N865357.2, E2031814.2	985.0
RF-186	N865358.0, E2031418.3	985.0
RF-187	N865151.7, E2031908.1	974.5
RF-188	N865281.5, E2031719.9	974.5
RF-189	N865275.1, E2031490.8	974.0
RF-190	N865270.8, E2031138.2	973.0

**Elevation Reference:**

c: McCain & Associates  
 Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager



Braun Intertec Corporation  
1520 24th Avenue North  
Saint Cloud, MN 56303

Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com

## Report of Field Compaction Tests

**Date:** October 1, 2008

**Project:** SC-08-01145

**Report:** 20

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-191	9/29/08	PRF-7	SP	12.6	110.5	5	107	97	95	A
RF-192	9/29/08	PRF-7	SP	12.6	110.5	7	109	99	95	A
RF-193	9/29/08	PRF-11	SP	10.2	112.7	4	110	98	95	A
RF-194	9/29/08	PRF-11	SP	10.2	112.7	4	111	98	95	A
RF-195	9/30/08	PRF-3	SP	8.9	123.4	3	121	98	95	A
RF-196	9/30/08	PRF-6	SP	10.4	116.3	6	114	98	95	A
RF-197	9/30/08	PRF-3	SP	8.9	123.4	4	124	100	95	A
RF-198	9/30/08	PRF-2	SP	8.1	120.0	8	117	98	95	A
RF-199	9/30/08	PRF-2	SP	8.1	120.0	9	120	100	95	A
RF-200	9/30/08	PRF-2	SP	8.1	120.0	6	119	99	95	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-191	N865396.4, E2031770.2	980.0
RF-192	N865400.2, E2031438.2	978.0
RF-193	N864046.0, E2031906.6	975.0
RF-194	N864979.2, E2032035.2	977.0
RF-195	N865400.1, E2031682.7	983.0
RF-196	N865395.6, E2031766.9	984.0
RF-197	N865407.1, E2031484.5	982.0
RF-198	N863908.1, E2032035.7	974.5
RF-199	N865426.3, E2031476.5	984.5
RF-200	N865433.8, E2031731.2	989.5

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

  
Thomas L. Henkemeyer  
Project Manager





Braun Intertec Corporation

1520 24th Avenue North

Saint Cloud, MN 56303

Phone: 320.253.9940

Fax: 320.253.3054

Web: braunintertec.com

## Report of Field Compaction Tests

Date: October 3, 2008

Project: SC-08-01145

Report: 21

**Client:**

Xcel Energy

Travis Peterson

Sherburne County Generating Plant

13999 Industrial Blvd.

Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion

13999 Industrial Boulevard

Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compaction (%)	Comments
RF-201	10/1/08	PRF-5	SP	11.9	110.4	9	108	98	95	A
RF-202	10/1/08	PRF-6	SP	10.4	116.3	9	113	97	95	A
RF-203	10/2/08	PRF-6	SP	10.4	116.3	5	112	96	95	A
RF-204	10/2/08	PRF-6	SP	10.4	116.3	4	115	99	95	A
RF-205	10/2/08	PRF-6	SP	10.4	116.3	3	113	97	95	A
RF-206	10/3/08	PRF-6	SP	10.4	116.3	4	112	96	95	A
RF-207	10/3/08	PRF-2	SP	8.1	120.0	5	117	98	95	A
RF-208	10/3/08	PRF-6	SP	10.4	116.3	8	115	99	95	A
RF-209	10/3/08	PRF-6	SP	10.4	116.3	7	112	96	95	A
RF-210	10/3/08	PRF-11	SP	10.2	112.7	6	109	97	95	A

**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-201	N864365.4, E2032033.5	979.5
RF-202	N863971.9, E2032038.1	979.0
RF-203	N865390.5, E2031429.8	983.0
RF-204	N865438.8, E2031309.3	983.0
RF-205	N863971.9, E2031133.9	981.5
RF-206	N863886.4, E2031988.6	993.0
RF-207	N864269.0, E2031988.9	992.5
RF-208	N864571.9, E2031989.4	992.0
RF-209	N864577.0, E2032061.1	981.5
RF-210	N864300.2, E2032055.5	982.0

**Elevation Reference:**

c: McCain & Associates  
 Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager

## Report of Field Compaction Tests

**Date:** October 16, 2008

**Project:** SC-08-01145

**Report:** 22

**Client:**

 Xcel Energy  
 Travis Peterson  
 Sherburne County Generating Plant  
 13999 Industrial Blvd.  
 Becker, MN 55308

**Project Description:**

 Pond 3N Vertical Expansion  
 13999 Industrial Boulevard  
 Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compaction (%)	Comments
RF-211	10/3/08	PRF-11	SP	10.2	112.7	8	111	98	95	A
RF-212	10/6/08	PRF-3	SP	8.9	123.4	5	120	97	95	A
RF-213	10/6/08	PRF-3	SP	8.9	123.4	8	122	99	95	A
RF-214	10/6/08	PRF-3	SP	8.9	123.4	6	121	98	95	A
RF-215	10/6/08	PRF-2	SP	8.1	120.0	6	117	98	95	A
RF-216	10/6/08	PRF-11	SP	10.2	112.7	11	109	97	95	A
RF-217	10/6/08	PRF-2	SP	8.1	120.0	5	115	96	95	A
RF-218	10/6/08	PRF-2	SP	8.1	120.0	6	116	97	95	A
RF-219	10/14/08	PRF-11	SP	10.2	112.7	5	109	97	95	A
RF-220	10/14/08	PRF-2	SP	8.1	120.0	5	118	98	95	A

**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-211	N863872.3, E2032037.3	980.5
RF-212	N864397.0, E2031990.0	994.0
RF-213	N865362.0, E2031714.0	994.0
RF-214	N865358.0, E2031353.0	994.0
RF-215	N865442.0, E2031149.0	982.0
RF-216	N865393.0, E2031419.0	983.5
RF-217	N865428.0, E2031659.0	989.5
RF-218	N865404.0, E2031794.0	984.5
RF-219	N864603.2, E2032062.1	987.5
RF-220	N864329.8, E2032046.9	986.5

**Elevation Reference:**

c: McCain & Associates  
 Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager

AA-106 Printed on recycled paper with soy ink.

## Report of Field Compaction Tests

**Date:** October 17, 2008

**Project:** SC-08-01145

**Report:** 23

**Client:**

 Xcel Energy  
 Travis Peterson  
 Sherburne County Generating Plant  
 13999 Industrial Blvd.  
 Becker, MN 55308

**Project Description:**

 Pond 3N Vertical Expansion  
 13999 Industrial Boulevard  
 Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compaction (%)	Comments
RF-221	10/14/08	PRF-11	SP	10.2	112.7	4	110	98	95	A
RF-222	10/15/08	PRF-11	SP	10.2	112.7	6	109	97	95	A
RF-223	10/15/08	PRF-11	SP	10.2	112.7	4	113	100	95	A
RF-224	10/15/08	PRF-3	SP	8.9	123.4	6	120	97	95	A
RF-225	10/16/08	PRF-5	SP	11.9	110.4	5	108	98	95	A
RF-226	10/16/08	PRF-2	SP	8.1	120.0	6	117	98	95	A
RF-227	10/16/08	PRF-6	SP	10.4	116.3	5	112	96	95	A
RF-228	10/16/08	PRF-6	SP	10.4	116.3	4	115	99	95	A
RF-229	10/16/08	PRF-2	SP	8.1	120.0	4	118	98	95	A
RF-230	10/17/08	PRF-2	SP	8.1	120.0	3	116	97	95	A

**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-221	N864066.1, E2032058.5	986.0
RF-222	N863872.4, E2032023.4	989.5
RF-223	N864185.0, E2032021.3	988.5
RF-224	N864444.5, E2032025.5	989.5
RF-225	N864847.6, E2032054.3	983.0
RF-226	N865190.0, E2032034.5	981.5
RF-227	N865392.6, E2031836.8	986.5
RF-228	N865392.0, E2031523.1	989.0
RF-229	N865399.3, E2031071.9	986.0
RF-230	N865391.6, E2031061.9	991.0

**Elevation Reference:**

 c: McCain & Associates  
 Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager

## Report of Field Compaction Tests

**Date:** October 24, 2008

**Project:** SC-08-01145

**Report:** 24

**Client:**

 Xcel Energy  
 Travis Peterson  
 Sherburne County Generating Plant  
 13999 Industrial Blvd.  
 Becker, MN 55308

**Project Description:**

 Pond 3N Vertical Expansion  
 13999 Industrial Boulevard  
 Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-231	10/17/08	PRF-2	SP	8.1	120.0	4	117	98	95	A
RF-232	10/17/08	PRF-6	SP	10.4	116.3	5	114	98	95	A
RF-233	10/20/08	PRF-2	SP	8.1	120.0	3	115	96	95	A
RF-234	10/20/08	PRF-2	SP	8.1	120.0	3	115	96	95	A
RF-235	10/21/08	PRF-2	SP	8.1	120.0	5	115	96	95	A
RF-236	10/21/08	PRF-2	SP	8.1	120.0	7	115	96	95	A
RF-237	10/23/08	PRF-7	SP	12.6	110.5	11	109	99	95	A
RF-238	10/23/08	PRF-3	SP	8.9	123.4	3	120	97	95	A
RF-239	10/23/08	PRF-7	SP	12.6	110.5	4	107	97	95	A
RF-240	10/24/08	PRF-6	SP	10.4	116.3	8	114	98	95	A

**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-231	N865405.2, E2031301.2	991.5
RF-232	N865386.4, E2031615.9	991.0
RF-233	N865408.2, E2031168.2	995.0
RF-234	N865411.1, E2031608.2	995.0
RF-235	N865119.7, E2031921.2	993.5
RF-236	N865199.3, E2031989.3	993.5
RF-237	N864279.6, E2032027.9	998.5
RF-238	N863953.2, E2032025.5	998.0
RF-239	N865325.3, E2032015.7	985.0
RF-240	N865212.2, E2032072.8	987.5

**Elevation Reference:**

c: McCain & Associates  
 Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager

## Report of Field Compaction Tests

**Date:** October 30, 2008

**Project:** SC-08-01145

**Report:** 25

**Client:**

 Xcel Energy  
 Travis Peterson  
 Sherburne County Generating Plant  
 13999 Industrial Blvd.  
 Becker, MN 55308

**Project Description:**

 Pond 3N Vertical Expansion  
 13999 Industrial Boulevard  
 Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compaction (%)	Comments
RF-241	10/24/08	PRF-6	SP	10.4	116.3	3	115	99	95	A
RF-242	10/27/08	PRF-3	SP	8.9	123.4	4	119	96	95	A
RF-243	10/27/08	PRF-6	SP	10.4	116.3	3	111	95	95	A
RF-244	10/27/08	PRF-3	SP	8.9	123.4	8	120	97	95	A
RF-245	10/27/08	PRF-6	SP	10.4	116.3	3	114	98	95	A
RF-246	10/29/08	PRF-3	SP	8.9	123.4	4	120	97	95	A
RF-247	10/29/08	PRF-6	SP	10.4	116.3	3	112	96	95	A
RF-248	10/29/08	PRF-6	SP	10.4	116.3	4	114	98	95	A
RF-249	10/29/08	PRF-3	SP	8.9	123.4	3	118	96	95	A
RF-250	10/29/08	PRF-11	SP	10.2	112.7	7	109	97	95	A

**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-241	N865423.1, E2031930.0	991.5
RF-242	N865432.7, E2031955.6	997.0
RF-243	N865417.9, E2031843.8	997.0
RF-244	N865256.3, E2032051.2	989.5
RF-245	N864933.9, E2032068.7	984.5
RF-246	N864789.1, E2032151.3	973.5
RF-247	N864486.7, E2032016.0	995.0
RF-248	N864775.2, E2032029.7	990.0
RF-249	N864975.3, E2032032.3	985.0
RF-250	N864923.7, E2032021.4	991.0

**Elevation Reference:**

c: McCain & Associates  
 Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager

## Report of Field Compaction Tests

**Date:** November 5, 2008

**Project:** SC-08-01145

**Report:** 26

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-251	10/30/08	PRF-11	SP	10.2	112.7	3	113	100	95	A
RF-252	10/30/08	PRF-6	SP	10.4	116.3	5	114	98	95	A
RF-253	10/31/08	PRF-6	SP	10.4	116.3	5	112	96	95	A
RF-254	10/31/08	PRF-3	SP	8.9	123.4	7	120	97	95	A
RF-255	10/31/08	PRF-6	SP	10.4	116.3	3	115	99	95	A
RF-256	11/3/08	PRF-6	SP	10.4	116.3	4	112	96	95	A
RF-257	11/3/08	PRF-6	SP	10.4	116.3	7	113	97	95	A
RF-258	11/3/08	PRF-2	SP	8.1	120.0	2	117	98	95	A
RF-259	11/4/08	PRF-2	SP	8.1	120.0	3	117	98	95	A
RF-260	11/4/08	PRF-3	SP	8.9	123.4	7	126	102	95	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-251	N865129.0, E2032031.5	989.5
RF-252	N864017.4, E2032003.2	998.5
RF-253	N864602.6, E2032011.7	995.0
RF-254	N865013.7, E2032023.1	994.5
RF-255	N865307.0, E2031971.7	995.0
RF-256	N865000.0, E2032015.2	999.0
RF-257	N864618.8, E2032010.9	999.0
RF-258	N865374.9, E2031986.5	998.0
RF-259	N865445.0, E2031773.0	998.5
RF-260	N866390.0, E2031455.0	998.0

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

  
Thomas L. Henkemeyer  
Project Manager

## Report of Field Compaction Tests

**Date:** November 6, 2008

**Project:** SC-08-01145

**Report:** 27

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
RF-261	11/4/08	PRF-6	SP	10.4	116.3	5	112	96	95	A
RF-262	11/4/08	PRF-11	SP	10.2	112.7	7	110	98	95	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1

A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
RF-261	N865398.0, E2031191.0	998.0
RF-262	N865366.0, E2030940.0	998.0

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

  
Thomas L. Henkemeyer  
Project Manager



## ***Appendix C***

### ***Clay Test Reports***

***Anderson Pit (Off-Site) Clay Pre-Qualification Test Reports***

***Anderson Pit (Off-Site) Clay Pre-Qualification Re-Test Test Reports***

***Clay Standard Proctor Test Reports***

***Clay Density Test Reports***

***Clay In-Place Permeability and Index Test Reports***

***Anderson Pit (Off-Site) Clay Pre-Qualification Test Reports***

# Hydraulic Conductivity Results

Project: Sherco Pond #3 North - SHC 0306 Date: 5/31/2008

Reported To: McCain & Associates, Inc. Job No.: 6515

Boring No.:							
Sample No.:	CLS-1	CLS-2	CLS-4	CLS-5	CLS-6		
Depth (ft)	2-4	8-10	10-12	6-8	10-12		
Location:							
Sample Type:	Bulk	Bulk	Bulk	Bulk	Bulk		
Soil Type:	Sandy Lean Clay w/a Trace of Gravel (CL/SC)	Sandy Lean Clay w/a Little Gravel (CL/SC)	Sandy Lean Clay w/a Trace of Gravel (CL/SC)	Sandy Lean Clay w/a Little Gravel (CL/SC)	Sandy Lean Clay w/a Trace of Gravel (CL/SC)		
Atterberg Limits							
LL	32.6	34.5	31.6	34.1	33.2		
PL	15.2	16.0	15.1	15.4	15.5		
PI	17.4	18.5	16.5	18.7	17.7		
Permeability Test							
Before Test Conditions:							
Saturation %:							
Porosity:							
Ht. (in):	3.00	3.01	2.99	2.99	2.99		
Dia. (in):	2.85	2.85	2.85	2.85	2.85		
Dry Density (pcf):	109.1	109.5	109.5	109.9	111.2		
Water Content:	15.9%	16.1%	15.5%	15.5%	15.6%		
Test Type:	Falling	Falling	Falling	Falling	Falling		
Max Head (ft):	5.0	5.0	5.0	5.0	5.0		
Confining press. (Effective-psi):	2.0	2.0	2.0	2.0	2.0		
Trial No.:	16-20	17-21	19-23	18-22	17-21		
Water Temp °C:	21.0	21.0	21.0	21.0	21.0		
% Compaction	94.9%	94.2%	95.7%	95.3%	95.8%		
% Saturation (After Test)	95.1%	95.7%	97.5%	95.9%	95.6%		
Coefficient of Permeability							
K @ 20 °C (cm/sec)	$6.8 \times 10^{-8}$	$7.5 \times 10^{-8}$	$2.2 \times 10^{-7}$	$1.3 \times 10^{-7}$	$9.6 \times 10^{-8}$		
K @ 20 °C (ft/min)	$1.3 \times 10^{-7}$	$1.5 \times 10^{-7}$	$4.3 \times 10^{-7}$	$2.6 \times 10^{-7}$	$1.9 \times 10^{-7}$		
Notes:							

# Hydraulic Conductivity Test Data

Project: Sherco Generating Plant Pond #3 North Date: 10/6/2008

Reported To: McCain & Associates, Inc. Job No.: 6717

Boring No.:	CLS-7						
Sample No.:							
Elevation (ft)							
Location:							
Sample Type:	Bags						
Soil Type:	Clayey Sand w/a Little Gravel (SC/CL)						
Atterberg Limits							
LL	31.5						
PL	16.7						
PI	14.8						
Permeability Test							
Before Test Conditions:							
Saturation %:							
Porosity:							
Ht. (in):	3.01						
Dia. (in):	2.86						
Dry Density (pcf):	113.9						
Water Content:	15.5%						
Test Type:	Falling						
Max Head (ft):	5.0						
Confining press. (Effective-psi):	2.0						
Trial No.:	8-12						
Water Temp °C:	20.0						
% Compaction	95.4%						
% Saturation (After Test)	95.1%						

## Coefficient of Permeability

K @ 20 °C (cm/sec)	1.1 x 10 <sup>-8</sup>					
K @ 20 °C (ft/min)	2.1 x 10 <sup>-8</sup>					

Notes:

# Grain Size Distribution ASTM D422

Job No. : **6515**


Project: Sherco Pond #3 North - SHC 0306

Test Date: 5/14/08

Reported To: McCain & Associates, Inc.

Report Date: 5/20/08

	Location / Boring No.	Sample No.	Depth (ft)	Sample Type	Soil Classification
*		CLS-1	2-4	Bulk	Sandy Lean Clay w/a Trace of Gravel (CL/SC)
●		CLS-2	8-10	Bulk	Sandy Lean Clay w/a Little Gravel (CL/SC)
◇		CLS-4	10-12	Bulk	Sandy Lean Clay w/a Trace of Gravel (CL/SC)



	Other Tests		
	*	●	◇
Liquid Limit	32.6	34.5	31.6
Plastic Limit	15.2	16.0	15.1
Plasticity Index	17.4	18.5	16.5
Water Content	17.0	16.5	18.4
Dry Density (pcf)			
Specific Gravity	2.68*	2.68*	2.68*
Porosity			
Organic Content			
pH			
Shrinkage Limit			
Penetrometer			
Qu (psf)			

	Percent Passing		
	*	●	◇
Mass (g)	16275.0	18853.0	19938.0
2"			
1.5"	100.0	100.0	
1"	99.3	98.9	100.0
3/4"	98.6	98.1	99.8
3/8"	97.5	96.8	98.8
#4	96.1	94.7	97.2
#10	93.1	91.4	93.3
#20	88.6	86.3	88.3
#40	81.1	79.1	80.9
#100	61.5	59.3	61.3
#200	51.0	50.2	51.4

	*	●	◇
D <sub>60</sub>			
D <sub>30</sub>			
D <sub>10</sub>			
C <sub>u</sub>			
C <sub>c</sub>			

Remarks:

# Grain Size Distribution ASTM D422

Job No. : **6515**


Project: Sherco Pond #3 North - SHC 0306

Test Date: 5/14/08

Reported To: McCain & Associates, Inc.

Report Date: 5/20/08

	Location / Boring No.	Sample No.	Depth (ft)	Sample Type	Soil Classification
*		CLS-5	6-8	Bulk	Sandy Lean Clay w/a Little Gravel (CL/SC)
•		CLS-6	10-12	Bulk	Sandy Lean Clay w/a Trace of Gravel (CL/SC)
◇					



# Grain Size Distribution ASTM D422

Job No. : **6717**


Project: Sherco Generating Plant Pond #3 North

Test Date: 9/24/08

Reported To: McCain & Associates, Inc.

Report Date: 9/30/08

	Location / Boring No.	Sample No.	Elev. (ft)	Sample Type	Soil Classification
*		CLS-7		Bags	Clayey Sand w/a Little Gravel (SC/CL)
•					
◇					



Other Tests	*	•	◇
Liquid Limit	31.5		
Plastic Limit	16.7		
Plasticity Index	14.8		
Water Content	17.2		
Dry Density (pcf)			
Specific Gravity	2.69*		
Porosity			
Organic Content			
pH			
Shrinkage Limit			
Penetrometer			
Qu (psf)			

Percent Passing	*	•	◇
Mass (g)	15658.0		
2"	98.7		
1.5"	98.7		
1"	97.6		
3/4"	96.9		
3/8"	95.3		
#4	92.8		
#10	89.0		
#20	84.4		
#40	76.9		
#100	57.6		
#200	48.5		

	*	•	◇
D <sub>60</sub>			
D <sub>30</sub>			
D <sub>10</sub>			
C <sub>u</sub>			
C <sub>c</sub>			

Remarks:  
Results amended on 9-30-08 to include Atterberg Limits and correct classification.



# Moisture Density Curve ASTM: D698, Method B

Project: **Sherco Pond #3 North - SHC 0306**

Date: **5/15/08**

Client: **McCain & Associates, Inc.**

Job No. **6515**


Boring No. Sample: **CLS-1** Depth(ft): **2-4**

Location:

Soil Type: **Sandy Lean Clay w/a Trace of Gravel (CL/SC)**

As Received W.C. (%): **17.0** LL: **32.6** PL: **15.2** PI: **17.4** Specific Gravity: **2.68** \*Assumed

Maximum Dry Density (pcf): **115.0** Opt. Water Content (%): **14.4**



9301 Bryant Ave. South, Suite 107

**EOIL**  
**ENGINEERING**  
**ESTING, INC.**

Bloomington, Minnesota 55420-3436

# Moisture Density Curve ASTM: D698, Method B

Project: **Sherco Pond #3 North - SHC 0306**

Date: **5/15/08**

Client: **McCain & Associates, Inc.**

Job No. **6515**


Boring No. Sample: **CLS-2** Depth(ft): **8-10**

Location:

Soil Type: **Sandy Lean Clay w/a Little Gravel (CL/SC)**

As Received W.C. (%): **16.5** LL: **34.5** PL: **16.0** PI: **18.5** Specific Gravity: **2.68** \*Assumed

Maximum Dry Density (pcf): **116.2** Opt. Water Content (%): **14.2**



9301 Bryant Ave. South, Suite 107

**ENGINEERING  
TESTING, INC.**

Bloomington, Minnesota 55420-3436

# Moisture Density Curve ASTM: D698, Method B

Project: **Sherco Pond #3 North - SHC 0306**

Date: **5/15/08**

Client: **McCain & Associates, Inc.**

Job No. **6515**

Boring No. Sample: **CLS-4** Depth(ft): **10-12**


Location:

Soil Type: **Sandy Lean Clay w/a Trace of Gravel (CL/SC)**

As Received W.C. (%): **18.4** LL: **31.6** PL: **15.1** PI: **16.5** Specific Gravity: **2.68** \*Assumed

Maximum Dry Density (pcf): **114.4**

Opt. Water Content (%): **14.0**



9301 Bryant Ave. South, Suite 107

**EOIL**  
**ENGINEERING**  
**TESTING, INC.**

Bloomington, Minnesota 55420-3436

# Moisture Density Curve ASTM: D698, Method B

Project: **Sherco Pond #3 North - SHC 0306**

Date: **5/15/08**

Client: **McCain & Associates, Inc.**

Job No. **6515**

Boring No. Sample: **CLS-5** Depth(ft): **6-8**


Location:

Soil Type: **Sandy Lean Clay w/a Little Gravel (CL/SC)**

As Received W.C. (%): **20.8** LL: **34.1** PL: **15.4** PI: **18.7** Specific Gravity: **2.68** \*Assumed

Maximum Dry Density (pcf): **115.3**

Opt. Water Content (%): **14.1**



9301 Bryant Ave. South, Suite 107

**SOIL  
ENGINEERING  
TESTING, INC.**

Bloomington, Minnesota 55420-3436

# Moisture Density Curve ASTM: D698, Method B

Project: **Sherco Pond #3 North - SHC 0306**

Date: **5/15/08**

Client: **McCain & Associates, Inc.**

Job No. **6515**

Boring No.

Sample: **CLS-6** Depth(ft): **10-12**


Location:

Soil Type: **Sandy Lean Clay w/a Trace of Gravel (CL/SC)**

As Received W.C. (%): **17.4** LL: **33.2** PL: **15.5** PI: **17.7** Specific Gravity: **2.68** \*Assumed

Maximum Dry Density (pcf): **116.1**

Opt. Water Content (%): **14.0**



9301 Bryant Ave. South, Suite 107

**ENGINEERING  
TESTING, INC.**

Bloomington, Minnesota 55420-3436

# Moisture Density Curve ASTM: D698, Method B

Project: **Sherco Generating Plant Pond #3 North**

Date: **9/25/08**

Client: **McCain & Associates, Inc.**

Job No. **6717**


Boring No. Sample: **CLS-7** Elev. (ft):

Location:

Soil Type: **Clayey Sand w/a Little Gravel (SC/CL)**

As Received W.C. (%): **17.2** LL: **31.5** PL: **16.7** PI: **14.8** Specific Gravity: **2.67** \*Assumed

Maximum Dry Density (pcf): **119.4** Opt. Water Content (%): **13.9**



9301 Bryant Ave. South, Suite 107

**ENGINEERING**  
**ESTING, INC.**

Bloomington, Minnesota 55420-3436

***Anderson Pit (Off-Site) Clay Pre-Qualification Re-Test Test Reports***



# Hydraulic Conductivity Test Data

Project: Sherco Pond #3 North - SHC 0306 Date: 6/10/2008


Reported To: McCain & Associates, Inc. Job No.: 6515

Location:							
Sample No.:	CLS-4	CLS-5					
Depth (ft)	10-12	6-8					
Location:							
Sample Type:	Bulk	Bulk					
Soil Type:	Sandy Lean Clay w/a Trace of Gravel (CL/SC)	Sandy Lean Clay w/a Little Gravel (CL/SC)					
Atterberg Limits							
LL	31.6	34.1					
PL	15.1	15.4					
PI	16.5	18.7					
Permeability Test							
Before Test Conditions:							
Saturation %:							
Porosity:							
Ht. (in):	3.00	3.00					
Dia. (in):	2.86	2.86					
Dry Density (pcf):	111.9	112.7					
Water Content:	16.0%	16.2%					
Test Type:	Falling	Falling					
Max Head (cm):	5.0	5.0					
Confining press. (Effective-psi):	2.0	2.0					
Trial No.:	12-16	12-16					
Water Temp °C:	20.0	20.0					
% Compaction	97.9%	97.8%					
% Saturation (After Test)	99.0%	96.9%					
Coefficient of Permeability							
K @ 20 °C (cm/sec)	$6.2 \times 10^{-9}$	$6.6 \times 10^{-9}$					
K @ 20 °C (ft/min)	$1.2 \times 10^{-8}$	$1.3 \times 10^{-8}$					

Notes:

## ***Clay Standard Proctor Test Reports***

# Moisture-Density Relationship




Test specification: ASTM D 698-07e1 Method A Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > No.4	% < No.200
	USCS	AASHTO						
	SC-SM		14.9	2.65	Not Tested	Not Tested		47.7


TEST RESULTS		MATERIAL DESCRIPTION
Maximum dry density = 113.4 pcf  Optimum moisture = 14.6 %		SC-SM - SILTY CLAYEY SAND, fine-to medium-grained, with a trace of Gravel, brown
Project No.: SC-08-01145      Client: Northern States Power Company  Project: Pond 3N Vertical Expansion		Remarks:  Anderson Clay Pit, Lat.45 20'36" Long.39 54'43"
● Source:		

## Moisture-Density Relationship




**Test specification:** ASTM D 698-07e1 Method A Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > No.4	% < No.200
	USCS	AASHTO						
	SC		20.6	2.650	N/A	N/A	4.7	47.4

TEST RESULTS		MATERIAL DESCRIPTION
Maximum dry density = 115.6 pcf Optimum moisture = 14.3 %		SC - CLAYEY SAND, fine-to medium-grained, with a trace of Gravel, brown
<b>Project No.:</b> SC-08-01145 <b>Client:</b> Northern States Power Company <b>Project:</b> Pond 3N Vertical Expansion		<b>Remarks:</b> on site stockpile
<b>● Source:</b> _____ <b>Sample No.:</b> PCL-2		
		

# Moisture-Density Relationship



Test specification: ASTM D 698-07e1 Method A Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > No.4	% < No.200
	USCS	AASHTO						
	SC		11.8	2.65	N/A	N/A	3.3	44.8

TEST RESULTS		MATERIAL DESCRIPTION
Maximum dry density = 116.5 pcf  Optimum moisture = 13.9 %		SC - CLAYEY SAND, fine-to medium-grained, with a trace of Gravel, brown
Project No.: SC-08-01145      Client: Northern States Power Company Project: Pond 3N Vertical Expansion  ● Source:		

## ***Clay Density Test Reports***

**Report of Field Compaction Tests****Date:** June 16, 2008**Project:** SC-08-01145**Report:** 1**Client:**Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308**Project Description:**Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
CL-1	6/10/08	PCL-1	SC-SM	14.6	113.4	12	112	99	100	B
CL-2	6/10/08	PCL-1	SC-SM	14.6	113.4	14	114	101	100	A
CL-1A	6/10/08	PCL-1	SC-SM	14.6	113.4	15	116	102	100	A
CL-3	6/13/08	PCL-1	SC-SM	14.6	113.4	15	118	104	100	A
CL-4	6/13/08	PCL-1	SC-SM	14.6	113.4	15	117	103	100	A
CL-5	6/13/08	PCL-1	SC-SM	14.6	113.4	15	115	101	100	A
CL-6	6/13/08	PCL-1	SC-SM	14.6	113.4	14	118	104	100	A
CL-7	6/13/08	PCL-1	SC-SM	14.6	113.4	15	115	101	100	A
CL-8	6/13/08	PCL-1	SC-SM	14.6	113.4	15	115	101	100	A
CL-9	6/13/08	PCL-1	SC-SM	14.6	113.4	18	114	101	100	A


**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1

A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
CL-1	N863731.0, E2031982.0	991.0
CL-2	N863668.0, E2031985.0	991.0
CL-1A	Retest of #1	991.0
CL-3	N863666.0, E2032000.0	993.2
CL-4	N863706.0, E2032001.0	993.8
CL-5	N863682.0, E2032002.0	994.5
CL-6	N863702.0, E2031991.0	995.0
CL-7	Upstream Clay notch on South Slope	1st Lift
CL-8	Upstream Clay notch on South Slope	2nd Lift
CL-9	Upstream Clay notch on South Slope	3rd Lift

**Elevation Reference:**c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager



RECEIVED SEP 2 5 2008

**BRAUN**  
INTERTEC

Braun Intertec Corporation  
1520 24th Avenue North  
Saint Cloud, MN 56303

Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com

## Report of Field Compaction Tests

**Date:** June 16, 2008

**Project:** SC-08-01145

**Report:** 2

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
CL-10	6/13/08	PCL-1	SC-SM	14.6	113.4	16	114	101	100	A
CL-11	6/13/08	PCL-1	SC-SM	14.6	113.4	19	114	101	100	A
CL-12	6/13/08	PCL-1	SC-SM	14.6	113.4	15	115	101	100	A
CL-13	6/13/08	PCL-1	SC-SM	14.6	113.4	15	115	101	100	A
CL-14	6/13/08	PCL-1	SC-SM	14.6	113.4	18	114	101	100	A
CL-15	6/13/08	PCL-1	SC-SM	14.6	113.4	15	114	101	100	A
CL-16	6/16/08	PCL-1	SC-SM	14.6	113.4	18	114	101	100	A
CL-17	6/16/08	PCL-1	SC-SM	14.6	113.4	15	115	101	100	A
CL-18	6/16/08	PCL-1	SC-SM	14.6	113.4	16	114	101	100	A
CL-19	6/16/08	PCL-1	SC-SM	14.6	113.4	16	115	101	100	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
CL-10	Upstream Clay notch on South Slope	4th Lift
CL-11	Upstream Clay notch on South Slope	5th Lift
CL-12	Upstream Clay notch on South Slope	6th Lift
CL-13	Upstream Clay notch on South Slope	7th Lift
CL-14	Upstream Clay notch on South Slope, tie in to Existing 972 Elevation Clay	
CL-15	Upstream Clay notch on South Slope	8th Lift
CL-16	N864390.0, E2030658.0	990.9
CL-17	N864279.2, E2030659.2	991.4
CL-18	N864170.0, E2030663.0	990.5
CL-19	N864135.0, E2030660.0	991.0

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

  
Thomas L. Henkemeyer  
Project Manager

**BRAUN**  
INTERTEC

Braun Intertec Corporation  
1520 24th Avenue North  
Saint Cloud, MN 56303

Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com

## Report of Field Compaction Tests

**Date:** June 16, 2008

**Project:** SC-08-01145

**Report:** 3

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
CL-20	6/16/08	PCL-1	SC-SM	14.6	113.4	20	110	97	100	B
CL-20A	6/16/08	PCL-1	SC-SM	14.6	113.4	15	116	102	100	A
CL-21	6/16/08	PCL-1	SC-SM	14.6	113.4	13	114	101	100	A
CL-22	6/17/08	PCL-1	SC-SM	14.6	113.4	14	115	101	100	A
CL-23	6/17/08	PCL-1	SC-SM	14.6	113.4	15	114	101	100	A
CL-24	6/17/08	PCL-1	SC-SM	14.6	113.4	14	118	104	100	A
CL-25	6/17/08	PCL-1	SC-SM	14.6	113.4	17	115	101	100	A
CL-26	6/17/08	PCL-1	SC-SM	14.6	113.4	15	114	101	100	A
CL-27	6/18/08	PCL-1	SC-SM	14.6	113.4	15	115	101	100	A
CL-28	6/18/08	PCL-1	SC-SM	14.6	113.4	15	115	101	100	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1

A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
CL-20	N863933.4, E2030661.3	991.7
CL-20A	Retest of #20	991.7
CL-21	N864190.0, E2030675.0	988.0
CL-22	N864467.0, E2030667.0	991.0
CL-23	N864602.0, E2030664.0	991.8
CL-24	N864649.4, E2030656.0	992.8
CL-25	N864689.0, E2030659.0	993.7
CL-26	N864626.0, E2030652.9	994.3
CL-27	N864770.0, E2030666.0	991.0
CL-28	N864795.0, E2030663.0	992.0

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

  
Thomas L. Henkemeyer  
Project Manager



Braun Intertec Corporation  
1520 24th Avenue North  
Saint Cloud, MN 56303

Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com

## Report of Field Compaction Tests

**Date:** September 19, 2008

**Project:** SC-08-01145

**Report:** 4

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compaction (%)	Comments
CL-29	6/18/08	PCL-1	SC-SM	14.6	113.4	15	114	101	100	A
CL-30	6/25/08	PCL-2	SC	14.3	115.6	8	119	103	100	A
CL-31	7/29/08	PCL-1	SC-SM	14.6	113.4	10	115	101	100	A
CL-32	7/31/08	PCL-1	SC-SM	14.6	113.4	12	116	102	100	A
CL-33	9/17/08	PCL-1	SC-SM	14.6	113.4	16	114	101	100	A
CL-34	9/17/08	PCL-1	SC-SM	14.6	113.4	15	114	101	100	A
CL-35	9/17/08	PCL-1	SC-SM	14.6	113.4	16	113	100	100	A
CL-36	9/17/08	PCL-1	SC-SM	14.6	113.4	16	113	100	100	A
CL-37	9/17/08	PCL-1	SC-SM	14.6	113.4	15	113	100	100	A
CL-38	9/17/08	PCL-1	SC-SM	14.6	113.4	15	115	101	100	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1

A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
CL-29	N 865000.0, E 2030660.0	
CL-30	Clay Anchor Trench on S. Enbankment for U.S. Upstream Clay Barrier 4'S of Liner Tie In.	972.0
CL-31	N 863733.0, E 2031999.0	995.0
CL-32	N 864208.0, E 2030609.0	1010.0
CL-33	N 865399.7, E 2031333.9	972.5
CL-34	N 865402.0, E 2031724.0	972.5
CL-35	N 865090.8, E 2032034.5	972.0
CL-36	N 864696.7, E 2032033.4	972.0
CL-37	N 865400.6, E 2031358.6	973.5
CL-38	N 865399.2, E 2031174.4	975.0

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

  
Thomas L. Henkemeyer  
Project Manager

**BRAUN**  
**INTERTEC**Braun Intertec Corporation  
1520 24th Avenue North  
Saint Cloud, MN 56303Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com**Report of Field Compaction Tests****Date:** September 19, 2008**Project:** SC-08-01145**Report:** 5**Client:**Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308**Project Description:**Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
CL-39	9/17/08	PCL-1	SC-SM	14.6	113.4	15	116	102	100	A
CL-40	9/17/08	PCL-1	SC-SM	14.6	113.4	17	113	100	100	A
CL-41	9/18/08	PCL-1	SC-SM	14.6	113.4	16	114	101	100	A
CL-42	9/18/08	PCL-1	SC-SM	14.6	113.4	16	113	100	100	A
CL-43	9/18/08	PCL-1	SC-SM	14.6	113.4	17	113	100	100	A
CL-44	9/18/08	PCL-1	SC-SM	14.6	113.4	17	113	100	100	A
CL-45	9/18/08	PCL-1	SC-SM	14.6	113.4	16	114	101	100	A
CL-46	9/18/08	PCL-1	SC-SM	14.6	113.4	15	114	101	100	A
CL-47	9/18/08	PCL-1	SC-SM	14.6	113.4	15	115	101	100	A
CL-48	9/18/08	PCL-1	SC-SM	14.6	113.4	18	115	101	100	A


**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1

A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
CL-39	N 865395.9, E 2031275.4	975.5
CL-40	N 865394.3, E 2031303.0	976.5
CL-41	N 865395.7, E 2031683.9	974.0
CL-42	N 865402.3, E 2031618.4	974.0
CL-43	N 865394.7, E 2031655.9	974.5
CL-44	N 865365.7, E 2031945.7	973.5
CL-45	N 865066.9, E 2032033.2	974.0
CL-46	N 864836.4, E 2032032.3	973.5
CL-47	N 864642.3, E 2032035.4	974.0
CL-48	N 864809.8, E 2032034.7	974.0

**Elevation Reference:**c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager

RECEIVED SEP 29 2008

**BRAUN**  
INTERTEC

Braun Intertec Corporation  
1520 24th Avenue North  
Saint Cloud, MN 56303

Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com

## Report of Field Compaction Tests

**Date:** September 24, 2008

**Project:** SC-08-01145

**Report:** 6

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compaction (%)	Comments
CL-49	9/18/08	PCL-1	SC-SM	14.6	113.4	16	115	101	100	A
CL-50	9/18/08	PCL-1	SC-SM	14.6	113.4	16	115	101	100	A
CL-51	9/18/08	PCL-1	SC-SM	14.6	113.4	16	113	100	100	A
CL-52	9/19/08	PCL-1	SC-SM	14.6	113.4	16	118	104	100	A
CL-53	9/19/08	PCL-1	SC-SM	14.6	113.4	15	114	101	100	A
CL-54	9/19/08	PCL-1	SC-SM	14.6	113.4	16	116	102	100	A
CL-55	9/19/08	PCL-1	SC-SM	14.6	113.4	15	116	102	100	A
CL-56	9/19/08	PCL-1	SC-SM	14.6	113.4	15	116	102	100	A
CL-57	9/23/08	PCL-1	SC-SM	14.6	113.4	17	117	103	100	A
CL-58	9/23/08	PCL-1	SC-SM	14.6	113.4	17	114	101	100	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
CL-49	N 865394.2, E 2031601.4	975.0
CL-50	N 865277.9, E 2032021.8	974.5
CL-51	N 865056.5, E 2032030.5	975.0
CL-52	N 864624.1, E 2032033.0	974.0
CL-53	N 864472.5, E 2032030.3	974.0
CL-54	N 864643.4, E 2032030.4	975.0
CL-55	N 864439.8, E 2032027.4	975.5
CL-56	N 865394.9, E 2031482.3	975.5
CL-57	N 864706.7, E 2032026.8	976.0
CL-58	N 864452.6, E 2032027.0	977.0

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

  
Thomas L. Henkemeyer  
Project Manager

**BRAUN**  
**INTERTEC**Braun Intertec Corporation  
1520 24th Avenue North  
Saint Cloud, MN 56303Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com**Report of Field Compaction Tests****Date:** September 25, 2008**Project:** SC-08-01145**Report:** 7**Client:**Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308**Project Description:**Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
CL-59	9/23/08	PCL-1	SC-SM	14.6	113.4	17	113	100	100	A
CL-60	9/23/08	PCL-1	SC-SM	14.6	113.4	15	116	102	100	A
CL-61	9/24/08	PCL-1	SC-SM	14.6	113.4	15	113	100	100	A
CL-62	9/24/08	PCL-1	SC-SM	14.6	113.4	17	114	101	100	A
CL-63	9/24/08	PCL-1	SC-SM	14.6	113.4	15	117	103	100	A
CL-64	9/24/08	PCL-1	SC-SM	14.6	113.4	16	113	100	100	A
CL-65	9/24/08	PCL-1	SC-SM	14.6	113.4	15	116	102	100	A
CL-66	9/24/08	PCL-1	SC-SM	14.6	113.4	15	117	103	100	A
CL-67	9/24/08	PCL-1	SC-SM	14.6	113.4	15	117	103	100	A
CL-68	9/25/08	PCL-1	SC-SM	14.6	113.4	15	115	101	100	A


**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1

A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
CL-59	N 864669.0, E 2032023.9	978.0
CL-60	N 863925.4, E 2032027.5	977.0
CL-61	N 865396.6, E 2031688.8	976.0
CL-62	N 865392.2, E 2031473.2	976.5
CL-63	N 865389.4, E 2031855.2	977.0
CL-64	N 865392.6, E 2031268.2	978.0
CL-65	N 865389.9, E 2031334.8	979.0
CL-66	N 865389.1, E 2031269.2	979.0
CL-67	N 865389.1, E 2031214.1	980.0
CL-68	N 865386.0, E 2031675.0	981.0

**Elevation Reference:**c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager



Braun Intertec Corporation  
1520 24th Avenue North  
Saint Cloud, MN 56303

Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com

## Report of Field Compaction Tests

**Date:** September 29, 2008

**Project:** SC-08-01145

**Report:** 8

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture*	Max. Lab Dry Density*	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
CL-69	9/25/08	PCL-1	SC-SM	14.6	113.4	16	113	100	100	A
CL-70	9/25/08	PCL-1	SC-SM	14.6	113.4	16	114	101	100	A
CL-71	9/26/08	PCL-1	SC-SM	14.6	113.4	15	114	101	100	A
CL-72	9/26/08	PCL-1	SC-SM	14.6	113.4	15	113	100	100	A
CL-73	9/26/08	PCL-1	SC-SM	14.6	113.4	15	118	104	100	A
CL-74	9/26/08	PCL-1	SC-SM	14.6	113.4	15	117	103	100	A
CL-75	9/26/08	PCL-1	SC-SM	14.6	113.4	17	113	100	100	A
CL-76	9/26/08	PCL-1	SC-SM	14.6	113.4	16	113	100	100	A
CL-77	9/26/08	PCL-1	SC-SM	14.6	113.4	16	114	101	100	A
CL-78	9/26/08	PCL-1	SC-SM	14.6	113.4	16	116	102	100	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
CL-69	N 865013.9, E 2032029.8	975.5
CL-70	N 864666.8, E 2032023.8	979.5
CL-71	N 865111.6, E 2032026.4	977.0
CL-72	N 865015.8, E 2032026.8	976.5
CL-73	N 864860.6, E 2032022.3	979.0
CL-74	N 864851.6, E 2032020.8	980.0
CL-75	N 864890.9, E 2032022.0	978.5
CL-76	N 865018.6, E 2032023.9	977.5
CL-77	N 865383.7, E 2031866.2	982.5
CL-78	N 865384.0, E 2031763.0	982.0

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

  
Thomas L. Henkemeyer  
Project Manager

## Report of Field Compaction Tests

**Date:** September 30, 2008

**Project:** SC-08-01145

**Report:** 9

**Client:**

Xcel Energy  
 Travis Peterson  
 Sherburne County Generating Plant  
 13999 Industrial Blvd.  
 Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
 13999 Industrial Boulevard  
 Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compaction (%)	Comments
CL-79	9/26/08	PCL-1	SC-SM	14.6	113.4	15	114	101	100	A
CL-80	9/26/08	PCL-1	SC-SM	14.6	113.4	16	114	101	100	A
CL-81	9/29/08	PCL-1	SC-SM	14.6	113.4	16	113	100	100	A
CL-82	9/29/08	PCL-1	SC-SM	14.6	113.4	15	113	100	100	A
CL-83	9/29/08	PCL-1	SC-SM	14.6	113.4	14	117	103	100	A
CL-84	9/29/08	PCL-1	SC-SM	14.6	113.4	15	114	101	100	A
CL-85	9/29/08	PCL-1	SC-SM	14.6	113.4	15	116	102	100	A
CL-86	9/29/08	PCL-1	SC-SM	14.6	113.4	16	115	101	100	A
CL-87	9/29/08	PCL-1	SC-SM	14.6	113.4	15	117	103	100	A
CL-88	9/29/08	PCL-1	SC-SM	14.6	113.4	17	117	103	100	A

**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
CL-79	N 865386.7, E 2031652.0	981.0
CL-80	N 865382.4, E 2031864.7	983.0
CL-81	N 865381.5, E 2031164.9	984.0
CL-82	N 865380.6, E 2031296.2	984.5
CL-83	N 865388.1, E 2031511.0	982.0
CL-84	N 865379.3, E 2031628.3	984.5
CL-85	N 865385.8, E 2031785.4	983.5
CL-86	N 865380.4, E 2031873.2	983.0
CL-87	N 865379.5, E 2031129.3	984.5
CL-88	N 864526.8, E 2032018.2	982.0

**Elevation Reference:**

c: McCain & Associates  
 Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager



## Report of Field Compaction Tests

Date: October 7, 2008

Project: SC-08-01145

Report: 10

**Client:**

Xcel Energy  
 Travis Peterson  
 Sherburne County Generating Plant  
 13999 Industrial Blvd.  
 Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
 13999 Industrial Boulevard  
 Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
CL-89	9/29/08	PCL-1	SC-SM	14.6	113.4	16	117	103	100	A
CL-90	9/29/08	PCL-1	SC-SM	14.6	113.4	15	116	102	100	A
CL-91	9/30/08	PCL-1	SC-SM	14.6	113.4	15	116	102	100	A
CL-92	9/30/08	PCL-1	SC-SM	14.6	113.4	15	117	103	100	A
CL-93	9/30/08	PCL-1	SC-SM	14.6	113.4	15	116	102	100	A
CL-94	9/30/08	PCL-1	SC-SM	14.6	113.4	15	116	102	100	A
CL-95	9/30/08	PCL-1	SC-SM	14.6	113.4	15	116	102	100	A
CL-96	10/1/08	PCL-1	SC-SM	14.6	113.4	15	115	101	100	A
CL-97	10/6/08	PCL-1	SC-SM	14.6	113.4	16	113	100	100	A
CL-98	10/6/08	PCL-1	SC-SM	14.6	113.4	14	113	100	100	A

**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
CL-89	N 864362.2, E 2032020.6	980.0
CL-90	N 864703.3, E 2032017.8	982.0
CL-91	N 864328.7, E 2032016.8	982.0
CL-92	N 864099.9, E 2032021.0	979.5
CL-93	N 863885.6, E 2032020.8	979.0
CL-94	N 863849.7, E 2032018.9	981.0
CL-95	N 863865.5, E 2032016.6	982.5
CL-96	N 865386.1, E 2031092.6	981.5
CL-97	N 864640.0, E 2032018.0	984.0
CL-98	N 864019.0, E 2032021.1	982.0

**Elevation Reference:**

c: McCain & Associates  
 Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager



Braun Intertec Corporation  
1520 24th Avenue North  
Saint Cloud, MN 56303

Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com

## Report of Field Compaction Tests

**Date:** October 10, 2008

**Project:** SC-08-01145

**Report:** 11

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
CL-99	10/6/08	PCL-1	SC-SM	14.6	113.4	14	113	100	100	A
CL-100	10/6/08	PCL-1	SC-SM	14.6	113.4	15	118	104	100	A
CL-101	10/6/08	PCL-1	SC-SM	14.6	113.4	15	119	105	100	A
CL-102	10/6/08	PCL-1	SC-SM	14.6	113.4	17	114	101	100	A
CL-103	10/6/08	PCL-1	SC-SM	14.6	113.4	15	116	102	100	A
CL-104	10/6/08	PCL-1	SC-SM	14.6	113.4	17	114	101	100	A
CL-105	10/9/08	PCL-1	SC-SM	14.6	113.4	16	113	100	100	A
CL-106	10/9/08	PCL-1	SC-SM	14.6	113.4	16	113	100	100	A
CL-107	10/9/08	PCL-1	SC-SM	14.6	113.4	16	113	100	100	A
CL-108	10/9/08	PCL-1	SC-SM	14.6	113.4	15	113	100	100	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
CL-99	N 864057.0, E 2032021.1	982.0
CL-100	N 864395.0, E 2032019.6	983.0
CL-101	N 864551.0, E 2032018.1	984.5
CL-102	N 864642.0, E 2032016.6	985.0
CL-103	N 863850.0, E 2032015.4	986.5
CL-104	N 864685.0, E 2032013.8	987.0
CL-105	N 864628.7, E 2032013.7	987.0
CL-106	N 864939.0, E 2032009.9	987.5
CL-107	N 865024.7, E 2032023.1	979.0
CL-108	N 865382.3, E 2031417.5	984.0

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

  
Thomas L. Henkemeyer  
Project Manager

RECEIVED OCT 17 2008

**BRAUN**  
INTERTEC

Braun Intertec Corporation  
1520 24th Avenue North  
Saint Cloud, MN 56303

Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com

## Report of Field Compaction Tests

**Date:** October 10, 2008

**Project:** SC-08-01145

**Report:** 12

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
CL-109	10/9/08	PCL-1	SC-SM	14.6	113.4	14	116	102	100	A
CL-110	10/9/08	PCL-1	SC-SM	14.6	113.4	15	115	101	100	A
CL-111	10/9/08	PCL-1	SC-SM	14.6	113.4	14	116	102	100	A
CL-112	10/9/08	PCL-1	SC-SM	14.6	113.4	14	115	101	100	A
CL-113	10/10/08	PCL-1	SC-SM	14.6	113.4	14	116	102	100	A
CL-114	10/10/08	PCL-1	SC-SM	14.6	113.4	16	114	101	100	A
CL-115	10/10/08	PCL-1	SC-SM	14.6	113.4	15	113	100	100	A
CL-116	10/10/08	PCL-1	SC-SM	14.6	113.4	19	111	98	100	B
CL-116A	10/10/08	PCL-1	SC-SM	14.6	113.4	15	114	101	100	A
CL-117	10/10/08	PCL-1	SC-SM	14.6	113.4	16	113	100	100	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
CL-109	N 865173.3, E 2032021.3	981.0
CL-110	N 863871.9, E 2032006.9	988.5
CL-111	N 865380.3, E 2031611.8	985.5
CL-112	N 865381.5, E 2031263.8	986.5
CL-113	N 865378.3, E 2030974.1	989.6
CL-114	N 864238.2, E 2032005.6	991.0
CL-115	N 865373.9, E 2030920.0	985.0
CL-116	N 865380.6, E 2031056.4	985.0
CL-116A	Retest of #116	985.0
CL-117	N 865381.5, E 2031055.9	985.0

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

  
Thomas L. Henkemeyer  
Project Manager

## Report of Field Compaction Tests

**Date:** October 13, 2008

**Project:** SC-08-01145

**Report:** 13

**Client:**

 Xcel Energy  
 Travis Peterson  
 Sherburne County Generating Plant  
 13999 Industrial Blvd.  
 Becker, MN 55308

**Project Description:**

 Pond 3N Vertical Expansion  
 13999 Industrial Boulevard  
 Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
CL-118	10/10/08	PCL-1	SC-SM	14.6	113.4	16	113	100	100	A
CL-119	10/10/08	PCL-1	SC-SM	14.6	113.4	16	114	101	100	A
CL-120	10/10/08	PCL-1	SC-SM	14.6	113.4	14	118	104	100	A
CL-121	10/10/08	PCL-1	SC-SM	14.6	113.4	15	115	101	100	A
CL-122	10/10/08	PCL-1	SC-SM	14.6	113.4	14	118	104	100	A
CL-123	10/10/08	PCL-1	SC-SM	14.6	113.4	14	114	101	100	A
CL-124	10/10/08	PCL-1	SC-SM	14.6	113.4	14	115	101	100	A
CL-125	10/11/08	PCL-1	SC-SM	14.6	113.4	15	115	101	100	A
CL-126	10/11/08	PCL-1	SC-SM	14.6	113.4	15	119	105	100	A
CL-127	10/11/08	PCL-1	SC-SM	14.6	113.4	14	119	105	100	A

**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
CL-118	N 865378.2, E 2031033.2	986.5
CL-119	N 865371.0, E 2031136.0	986.5
CL-120	N 863876.0, E 2032003.0	991.0
CL-121	N 865372.5, E 2031323.0	987.0
CL-122	N 865375.4, E 2030997.1	989.0
CL-123	N 863881.6, E 2032003.5	991.0
CL-124	N 865140.0, E 2032021.1	982.0
CL-125	N 865037.1, E 2032019.1	981.5
CL-126	N 864732.1, E 2032002.6	991.0
CL-127	N 864618.9, E 2032003.5	990.5

**Elevation Reference:**

 c: McCain & Associates  
 Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager

## Report of Field Compaction Tests

**Date:** October 17, 2008

**Project:** SC-08-01145

**Report:** 14

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture*	Max. Lab Dry Density*	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
CL-128	10/11/08	PCL-1	SC-SM	14.6	113.4	16	114	101	100	A
CL-129	10/11/08	PCL-1	SC-SM	14.6	113.4	15	118	104	100	A
CL-130	10/11/08	PCL-1	SC-SM	14.6	113.4	16	114	101	100	A
CL-131	10/11/08	PCL-1	SC-SM	14.6	113.4	16	115	101	100	A
CL-132	10/11/08	PCL-1	SC-SM	14.6	113.4	16	117	103	100	A
CL-133	10/11/08	PCL-1	SC-SM	14.6	113.4	15	116	102	100	A
CL-134	10/14/08	PCL-1	SC-SM	14.6	113.4	15	117	103	100	A
CL-135	10/14/08	PCL-1	SC-SM	14.6	113.4	16	114	101	100	A
CL-136	10/14/08	PCL-1	SC-SM	14.6	113.4	15	114	101	100	A
CL-137	10/15/08	PCL-1	SC-SM	14.6	113.4	15	119	105	100	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
CL-128	N 865374.5, E 2031633.4	988.5
CL-129	N 865377.4, E 2031545.9	989.0
CL-130	N 865773.8, E 2031675.3	989.5
CL-131	N 865140.0, E 2032013.5	984.0
CL-132	N 865373.1, E 2031123.0	990.0
CL-133	N 865372.5, E 2031653.2	992.0
CL-134	N 865371.8, E 2031296.1	992.5
CL-135	N 865367.1, E 2031008.6	993.0
CL-136	N 865370.6, E 2031602.3	992.0
CL-137	N 865366.0, E 2031086.0	993.5

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

  
Thomas L. Henkemeyer  
Project Manager

**BRAUN**  
INTERTECBraun Intertec Corporation  
1520 24th Avenue North  
Saint Cloud, MN 56303Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com**Report of Field Compaction Tests****Date:** October 22, 2008**Project:** SC-08-01145**Report:** 15**Client:**Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308**Project Description:**Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture*	Max. Lab Dry Density*	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
CL-138	10/15/08	PCL-1	SC-SM	14.6	113.4	15	119	105	100	A
CL-139	10/15/08	PCL-1	SC-SM	14.6	113.4	16	114	101	100	A
CL-140	10/21/08	PCL-1	SC-SM	14.6	113.4	16	116	102	100	A
CL-141	10/21/08	PCL-1	SC-SM	14.6	113.4	16	117	103	100	A
CL-142	10/21/08	PCL-1	SC-SM	14.6	113.4	15	117	103	100	A
CL-143	10/21/08	PCL-1	SC-SM	14.6	113.4	16	117	103	100	A
CL-144	10/21/08	PCL-1	SC-SM	14.6	113.4	15	117	103	100	A
CL-145	10/21/08	PCL-1	SC-SM	14.6	113.4	15	117	103	100	A
CL-146	10/21/08	PCL-1	SC-SM	14.6	113.4	15	116	102	100	A
CL-147	10/22/08	PCL-1	SC-SM	14.6	113.4	15	117	103	100	A


**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1

A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
CL-138	N 865367.8, E 2031054.1	994.0
CL-139	N 865363.3, E 2031384.2	995.5
CL-140	N 863944.8, E 2032007.6	991.0
CL-141	N 864066.6, E 2032005.0	992.0
CL-142	N 864332.9, E 2032001.8	993.0
CL-143	N 865328.8, E 2031941.8	990.0
CL-144	N 865353.0, E 2031911.7	992.0
CL-145	N 865121.8, E 2032009.3	984.5
CL-146	N 865104.4, E 2032013.3	985.5
CL-147	N 863889.1, E 2031997.5	994.0

**Elevation Reference:**c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager

## Report of Field Compaction Tests

**Date:** October 28, 2008

**Project:** SC-08-01145

**Report:** 16

**Client:**

 Xcel Energy  
 Travis Peterson  
 Sherburne County Generating Plant  
 13999 Industrial Blvd.  
 Becker, MN 55308

**Project Description:**

 Pond 3N Vertical Expansion  
 13999 Industrial Boulevard  
 Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture*	Max. Lab Dry Density*	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compaction (%)	Comments
CL-148	10/27/08	PCL-1	SC-SM	14.6	113.4	14	118	104	100	A
CL-149	10/27/08	PCL-1	SC-SM	14.6	113.4	16	116	102	100	A
CL-150	10/27/08	PCL-1	SC-SM	14.6	113.4	14	117	103	100	A
CL-151	10/27/08	PCL-1	SC-SM	14.6	113.4	14	116	102	100	A
CL-152	10/27/08	PCL-1	SC-SM	14.6	113.4	16	114	101	100	A
CL-153	10/27/08	PCL-1	SC-SM	14.6	113.4	17	115	101	100	A
CL-154	10/28/08	PCL-1	SC-SM	14.6	113.4	16	116	102	100	A
CL-155	10/28/08	PCL-1	SC-SM	14.6	113.4	15	119	105	100	A
CL-156	10/28/08	PCL-1	SC-SM	14.6	113.4	15	118	104	100	A
CL-157	10/28/08	PCL-1	SC-SM	14.6	113.4	15	118	104	100	A

**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
CL-148	N 865366.7, E 2031854.1	995.0
CL-149	N 865270.8, E 2031992.4	933.0
CL-150	N 865051.6, E 2032010.1	988.5
CL-151	N 864860.2, E 2032006.4	990.0
CL-152	N 865095.4, E 2032003.9	992.0
CL-153	N 864648.0, E 2032003.9	992.5
CL-154	N865026.0, E2032009.0	992.5
CL-155	N864516.9, E2031995.4	995.5
CL-156	N863981.5, E2031996.8	995.5
CL-157	N864235.3, E2031998.3	995.5

**Elevation Reference:**

 c: McCain & Associates  
 Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager

## Report of Field Compaction Tests

**Date:** November 6, 2008

**Project:** SC-08-01145

**Report:** 17

**Client:**

 Xcel Energy  
 Travis Peterson  
 Sherburne County Generating Plant  
 13999 Industrial Blvd.  
 Becker, MN 55308

**Project Description:**

 Pond 3N Vertical Expansion  
 13999 Industrial Boulevard  
 Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
CL-158	10/28/08	PCL-1	SC-SM	14.6	113.4	16	118	104	100	A
CL-159	10/28/08	PCL-1	SC-SM	14.6	113.4	16	115	101	100	A

**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
CL-158	N864535.8, E2031994.9	995.5
CL-159	N865153.3, E2031998.9	994.0

**Elevation Reference:**

 c: McCain & Associates  
 Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager



***Clay In-Place Permeability and Index Test Reports***

# Hydraulic Conductivity Test Data

Project: Sherco Pond #3 North - SHC 0306 Date: 7/31/2008  
 Reported To: McCain & Associates, Inc. Job No.: 6515-A

Boring No.:							
Sample No.:	ST-1 Middle						
Elevation (ft)	992.75-993-75						
Location:	N.863, 697 E.2,031, 995						
Sample Type:	TWT						
Soil Type:	Sandy Lean Clay w/a Little Gravel, Brown and Gray Mottled (CL)						
Atterberg Limits							
LL							
PL							
PI							
Permeability Test							
Before Test Conditions:							
Saturation %:							
Porosity:							
Ht. (in):	2.82						
Dia. (in):	2.86						
Dry Density (pcf):	112.8						
Water Content:	16.1%						
Test Type:	Falling						
Max Head (ft):	5.0						
Confining press. (Effective-psi):	2.0						
Trial No.:	13-17						
Water Temp °C:	20.4						
% Compaction							
% Saturation (After Test)	95.7%						

## Coefficient of Permeability

K @ 20 °C (cm/sec)	1.5 x 10 <sup>-8</sup>						
K @ 20 °C (ft/min)	2.9 x 10 <sup>-8</sup>						

Notes:

# Hydraulic Conductivity Test Data

Project: Sherco Generating Plant Pond #3 North Date: 10/23/2008  
 Reported To: McCain & Associates, Inc. Job No.: 6717

Boring No.:							
Sample No.:	ST-2	ST-3	ST-4	ST-5	ST-6		
Depth (ft)							
Location:							
Sample Type:	3T	3T	3T	3T	3T		
Soil Type:	Sandy Lean Clay w/a trace of gravel (CL/SC)	Clayey Sand w/a little gravel (SC/CL)	Clayey Sand w/a trace of gravel (SC/CL)	Sandy Lean Clay w/a little gravel (CL/SC)	Clayey Sand w/a little gravel (SC)		
Atterberg Limits							
LL	30.3	31.0	32.1	31.8	31.8		
PL	14.3	11.4	14.3	15.4	15.1		
PI	16.0	19.6	17.8	16.4	16.7		
Permeability Test							
Before Test Conditions:							
Saturation %:							
Porosity:							
Ht. (in):	2.97	2.32	2.74	3.18	2.77		
Dia. (in):	2.87	2.89	2.88	2.89	2.90		
Dry Density (pcf):	113.2	112.1	111.5	115.9	110.3		
Water Content:	16.1%	16.0%	16.9%	15.4%	15.8%		
Test Type:	Falling	Falling	Falling	Falling	Falling		
Max Head (ft):	5.0	5.0	5.0	5.0	5.0		
Confining press. (Effective-psi):	2.0	2.0	2.0	2.0	2.0		
Trial No.:	14-18	14-18	7-11	16-20	12-16		
Water Temp °C:	20.4	20.4	20.0	21.0	20.0		
% Compaction							
% Saturation (After Test)	96.6%	97.1%	95.0%	97.1%	95.2%		
Coefficient of Permeability							
K @ 20 °C (cm/sec)	$2.5 \times 10^{-8}$	$3.6 \times 10^{-8}$	$1.2 \times 10^{-8}$	$2.3 \times 10^{-8}$	$4.4 \times 10^{-8}$		
K @ 20 °C (ft/min)	$4.9 \times 10^{-8}$	$7.1 \times 10^{-8}$	$2.5 \times 10^{-8}$	$4.5 \times 10^{-8}$	$8.7 \times 10^{-8}$		

Notes:

# Hydraulic Conductivity Test Data

Project: Sherco Generating Plant Pond #3 North Date: 11/8/2008

Reported To: McCain & Associates, Inc. Job No.: 6717-A

Boring No.:							
Sample No.:	ST-7						
Elevation (ft)	995.2						
Location:	N. 865364.4 E. 2031864.0						
Sample Type:	3T						
Soil Type:	Clayey Sand w/a Little Gravel (SC)						
Atterberg Limits							
LL	32.7						
PL	14.8						
PI	17.9						
Permeability Test							
Before Test Conditions:	Saturation %:						
	Porosity:						
	Ht. (in):	2.74					
	Dia. (in):	2.88					
	Dry Density (pcf):	115.7					
	Water Content:	15.2%					
Test Type:	Falling						
Max Head (ft):	5.0						
Confining press. (Effective-psi):	2.0						
Trial No.:	12 - 16						
Water Temp °C:	20.0						
% Compaction							
% Saturation (After Test)	95.3%						
Coefficient of Permeability							
K @ 20 °C (cm/sec)	$6.4 \times 10^{-9}$						
K @ 20 °C (ft/min)	$1.3 \times 10^{-8}$						


Notes:

# Grain Size Distribution ASTM D422

Job No. : 6717

Project:	Sherco Generating Plant Pond #3 North	Test Date:	9/19/08
Reported To:	McCain & Associates, Inc.	Report Date:	10/6/08

	Location / Boring No.	Sample No.	Depth (ft)	Sample Type	Soil Classification
*		ST-2		TWT	Sandy Lean Clay w/a trace of gravel (CL/SC)
•		ST-3		TWT	Clayey Sand w/a little gravel (SC/CL)
◇		ST-4		TWT	Clayey Sand w/a trace of gravel (SC/CL)



Other Tests	*	•	◇
Liquid Limit	30.3	31.0	32.1
Plastic Limit	14.3	11.4	14.3
Plasticity Index	16.0	19.6	17.8
Water Content			
Dry Density (pcf)			
Specific Gravity	2.69*	2.69*	2.69*
Porosity			
Organic Content			
pH			
Shrinkage Limit			
Penetrometer			
Qu (psf)			

Percent Passing	*	•	◇
Mass (g)	770.6	702.6	262.7
2"			
1.5"			
1"			
3/4"	100.0	100.0	100.0
3/8"	98.2	96.5	97.7
#4	96.2	94.5	95.9
#10	92.0	91.2	91.7
#20	87.6	86.3	86.4
#40	80.0	78.7	78.8
#100	60.2	59.8	59.5
#200	50.9	49.9	49.7

	*	•	◇
D <sub>60</sub>			
D <sub>30</sub>			
D <sub>10</sub>			
C <sub>u</sub>			
C <sub>c</sub>			


Remarks:

# Grain Size Distribution ASTM D422

Job No. : 6717

Project:	Sherco Generating Plant Pond #3 North	Test Date:	10/6/08
Reported To:	McCain & Associates, Inc.	Report Date:	10/10/08

	Location / Boring No.	Sample No.	Depth (ft)	Sample Type	Soil Classification
*		ST-5		TWT	Sandy Lean Clay w/a little gravel (CL)
•		ST-6		TWT	Clayey Sand w/a little gravel (SC)
◇					



Other Tests			Percent Passing					
	*	•	◇				*	•
Liquid Limit	31.8	31.8		Mass (g)	997.7	943.7		
Plastic Limit	15.4	15.1		2"				
Plasticity Index	16.4	16.7		1.5"				
Water Content				1"	100.0	100.0		
Dry Density (pcf)				3/4"	98.7	98.2		
Specific Gravity	2.68*	2.68*		3/8"	95.6	97.8		
Porosity				#4	93.8	95.4		
Organic Content				#10	90.3	92.3		
pH				#20	86.8	86.3		
Shrinkage Limit				#40	79.8	77.4		
Penetrometer				#100	60.3	55.0		
Qu (psf)				#200	50.2	46.4		
(* = assumed)								

	*	•	◇
D <sub>60</sub>			
D <sub>30</sub>			
D <sub>10</sub>			
C <sub>u</sub>			
C <sub>c</sub>			

Remarks:

# Grain Size Distribution ASTM D422

Job No. : **6717-A**


Project: Sherco Generating Plant Pond #3 North

Test Date: 10/29/08

Reported To: McCain & Associates, Inc.

Report Date: 11/3/08

	Location / Boring No.	Sample No.	Elev. (ft)	Sample Type	Soil Classification
*	N865,364.4 E2,031,864.0	ST-7	995.2	TWT	Clayey Sand w/a little gravel (SC)
•					
◇					



Other Tests	*	•	◇
Liquid Limit	32.7		
Plastic Limit	14.8		
Plasticity Index	17.9		
Water Content			
Dry Density (pcf)			
Specific Gravity	2.68*		
Porosity			
Organic Content			
pH			
Shrinkage Limit			
Penetrometer			
Qu (psf)			

Percent Passing	*	•	◇
Mass (g)	498.6		
2"			
1.5"			
1"	100.0		
3/4"	94.1		
3/8"	93.8		
#4	92.1		
#10	88.5		
#20	82.4		
#40	74.3		
#100	53.8		
#200	45.1		

	*	•	◇
D <sub>60</sub>			
D <sub>30</sub>			
D <sub>10</sub>			
C <sub>u</sub>			
C <sub>c</sub>			

Remarks:

Date: 10/10/2008

**Sherco Generating Plant Pond #3 North / McCain & Associates, Inc.**

[illegible]



SET Job#: **6717-A**

### Extrusion Log

Date: 10/28/2008

Project/Client: Sherco Generating Plant Pond #3 North / McCain And Asscoiates

[illegible]

## ***Appendix D***

### ***Granular Drainage Test Reports***


***Granular Drainage Standard Proctor Test Reports***

***Granular Drainage Gradation Test Reports***

***Granular Drainage Permeability Test Reports***

***Granular Drainage Standard Proctor Test Reports***

## Moisture-Density Relationship




**Test specification:** ASTM D 698-07e1 Method A Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > No.4	% < No.200
	USCS	AASHTO						
	SP			2.65			3.0	


TEST RESULTS		MATERIAL DESCRIPTION
Maximum dry density = 110.5 pcf  Optimum moisture = 13.9 %		Poorly Graded Sand, fine-medium grained, brown
Project No.: SC-08-01145      Client: Northern States Power Company Project: Pond 3N Vertical Expansion		Remarks:  Specific Gravity was assumed. N.864,920.0 E.2030655.0 7/17/08
● Source:		

## Moisture-Density Relationship



**Test specification:** ASTM D 698-07e1 Method A Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > No.4	% < No.200
	USCS	AASHTO						
	SP			2.65			5.0	

TEST RESULTS		MATERIAL DESCRIPTION
Maximum dry density = 112.6 pcf Optimum moisture = 13.5 %		Poorly Graded Sand, fine - medium grained, brown
<b>Project No.:</b> SC-08-01145 <b>Client:</b> Northern States Power Company <b>Project:</b> Pond 3N Vertical Expansion  ● <b>Source:</b> _____ <b>Sample No.:</b> PGDM-3		<b>Remarks:</b> Specific Gravity was assumed. N.863840.0 AE.2030661.0 7/17/08
<div style="text-align: center;">  </div>		

## ***Granular Drainage Gradation Test Reports***

**BRAUN**  
**INTERTEC**Braun Intertec Corporation  
1520 24th Avenue North  
Saint Cloud, MN 56303Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com**Gradation Testing**


ASTM C 136 &amp; C 117

**Date:** June 27, 2008**Project No:** SC-08-01145**Client:** Xcel Energy  
Travis Peterson  
Sherburne Cty Generating Plant  
13999 Industrial Blvd.  
Becer, MN 55308**Description:** Pond 3N Vertical Expansion  
13999 Industrial Blvd.  
Becker, MN**Field Data:**Sample No.: G-1  
Sampled By: AJJ  
Date Sampled: 06/26/08  
Date Received: 06/26/08  
Date Tested: 06/27/08  
Classification: Granular Sand  
Sample Location: Pond 3 North, N863758.0 and E. 2031877.0**Laboratory Results**

<u>Sieve Size</u>	<u>% Passing</u>	<u>MN/Dot Specifications</u>
1 1/4"	100	
1"	100	
3/4"	100	
5/8"	100	
1/2"	100	
3/8"	100	100
#4	98	
#10	91	
#20	71	
#40	37	
#100	4	
#200	2.2	0 - 12
200:1	2.24	

**Remarks:** This sample meets the requirements of Mn/Dot Specifications 3149.2B2  
for Select Granular Borrow

Braun Intertec Corporation

Thomas L. Henkemeyer  
Project Manager

**Gradation Testing**  
**ASTM C 136 & C 117****Date:** July 17, 2008**Project No:** SC-08-01145**Client:** Xcel Energy  
Travis Peterson  
Sherburne Cty Generating Plant  
13999 Industrial Blvd.  
Becer, MN 55308**Description:** Pond 3N Vertical Expansion  
13999 Industrial Blvd.  
Becker, MN**Field Data:**


Sample No.: G-2  
Sampled By: AJJ  
Date Sampled: 07/16/08  
Date Received: 07/16/08  
Date Tested: 07/17/08  
Classification: Granular Sand  
Sample Location: Pond 3 North, N864920.0 and E. 2030655.0

**Laboratory Results**

<u>Sieve Size</u>	<u>% Passing</u>	<u>Mn/DOT Specifications</u>
1 1/4"	100	
1"	100	
3/4"	100	
5/8"	100	
1/2"	100	
3/8"	100	100
#4	97	
#10	90	
#20	72	
#40	39	
#100	5	
#200	2.7	0 - 5
200:1	2.70	

**Remarks:** This sample meets the requirements of Mn/Dot Specifications 3149.2B2  
for Select Granular Borrow

Braun Intertec Corporation

Thomas L. Henkemeyer  
Project Manager



**Gradation Testing**  
**ASTM C 136 & C 117****Date:** July 17, 2008**Project No:** SC-08-01145**Client:** Xcel Energy  
Travis Peterson  
Sherburne Cty Generating Plant  
13999 Industrial Blvd.  
Becer, MN 55308**Description:** Pond 3N Vertical Expansion  
13999 Industrial Blvd.  
Becker, MN**Field Data:**

Sample No.: G-3  
Sampled By: AJJ  
Date Sampled: 07/16/08  
Date Received: 07/16/08  
Date Tested: 07/17/08  
Classification: Select Granular Sand  
Sample Location: Pond 3 North, N863840.0 and E. 2030661.0

**Laboratory Results**

<u>Sieve Size</u>	<u>% Passing</u>	<u>Mn/DOT Specifications</u>
1 1/4"	100	
1"	100	
3/4"	100	
5/8"	100	
1/2"	100	
3/8"	100	100
#4	97	
#10	90	
#20	72	
#40	41	
#100	6	
#200	3.3	0 - 5
200:1	3.32	

**Remarks:** This sample meets the requirements of Mn/Dot Specifications 3149.2B2  
for Select Granular Borrow

Braun Intertec Corporation

Thomas L. Henkemeyer  
Project Manager

## ***Granular Drainage Permeability Test Reports***

## Constant Head Permeability-ASTM D2434

Date: 25-Jul-08

Project Number: SC-08-01145

**Client:** Travis Peterson  
Xcel Energy  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project:** Pond 3N Vertical Expansion  
13999 Industrial Blvd  
Becker, MN


### Background Information

Sample No:	GDM-1	Date Sampled:	26-Jun-08
Classification:	Poorly Graded Sand	Date tested:	01-Jul-08
Sample Location:	N 863758.0, E 2031877.0	Sampled by:	A Jelinski
Sample type:	remold	Depth:	na

### Test Results

Dry Density(pcf):	109.9	Maximum Density:	na
Void ratio:	0.50	% of Maximum:	na
Type of Permeant:	Tap Water		

Trial	Temp, C	Head (cm)	Hydraulic Gradient	Velocity (cm/sec)	Coefficient of Permeability (cm/sec)
1	19.2	2.1	0.18	0.0064	3.6E-02
2	19.2	4.7	0.42	0.0148	3.6E-02
3	19.2	7.2	0.64	0.0217	3.4E-02
4	19.2	9.5	0.85	0.0279	3.4E-02



**Average coefficient of permeability (@20°C) = 3.5E-02 cm/sec**

Remarks: The test results meet the minimum requirement for permeability which is 1E-03cm/sec

Sincerely,  
Braun Intertec Corporation

  
Thomas L. Henkemeyer  
Project Manager

## Constant Head Permeability-ASTM D2434

Date: 25-Jul-08

Project Number: SC-08-01145

**Client:** Travis Peterson  
Xcel Energy  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project:** Pond 3N Vertical Expansion  
13999 Industrial Blvd  
Becker, MN


### Background Information

Sample No:	GDM-2	Date Sampled:	16-Jul-08
Classification:	Poorly Graded Sand	Date tested:	21-Jul-08
Sample Location:	N.864920.0,E.2030655.0	Sampled by:	A Jelinski
Sample type:	remold	Depth:	na

### Test Results

Dry Density(pcf):	107.4	Maximum Density:	110.5
Void ratio:	0.54	% of Maximum:	97.2%
Type of Permeant:	Tap Water		


Trial	Temp, C	Head (cm)	Hydraulic Gradient	Velocity (cm/sec)	Coefficient of Permeability (cm/sec)
1	19.2	1.9	0.17	0.0075	4.5E-02
2	19.2	2.8	0.25	0.0108	4.4E-02
3	19.2	5.6	0.50	0.0214	4.4E-02
4	19.2	7.2	0.64	0.0274	4.4E-02



**Average coefficient of permeability (@20°C) = 4.4E-02 cm/sec**

Remarks: The test results meet the minimum requirement for permeability which is 1E-03cm/sec

Sincerely,  
Braun Intertec Corporation

  
Thomas L Henkemeyer  
Project Manager

## Constant Head Permeability-ASTM D2434

Date: 25-Jul-08

Project Number: SC-08-01145

**Client:** Travis Peterson  
Xcel Energy  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project:** Pond 3N Vertical Expansion  
13999 Industrial Blvd  
Becker, MN


### Background Information

Sample No:	GDM-3	Date Sampled:	16-Jul-08
Classification:	Poorly Graded Sand	Date tested:	23-Jul-08
Sample Location:	N.863840.0,E.2030661.0	Sampled by:	A Jelinski
Sample type:	remold	Depth:	na

### Test Results

Dry Density(pcf):	108.6	Maximum Density:	112.6
Void ratio:	0.52	% of Maximum:	96.4%
Type of Permeant:	Tap Water		

Trial	Temp, C	Head (cm)	Hydraulic Gradient	Velocity (cm/sec)	Coefficient of Permeability (cm/sec)
1	19.2	1.5	0.13	0.0051	3.9E-02
2	19.2	3.1	0.28	0.0106	3.9E-02
3	19.2	5.6	0.50	0.0184	3.8E-02
4	19.2	6.9	0.62	0.0229	3.8E-02



**Average coefficient of permeability (@20°C) = 3.8E-02 cm/sec**

Remarks: The test results meet the minimum requirement for permeability which is 1E-03cm/sec

Sincerely,  
Braun Intertec Corporation

  
Thomas L Henkenmeyer  
Project Manager

## ***Appendix E***


### ***Bottom Ash Reports***

***Bottom Ash Standard Proctor Test Reports***

***Bottom Ash Density Test Reports***

***Bottom Ash Standard Proctor Test Reports***

# Moisture-Density Relationship



Test specification: ASTM D 698-00a Method B Standard  
Oversize correction applied to final results

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
				2.65			11.0	

TEST RESULTS		MATERIAL DESCRIPTION
Maximum dry density = 99.8 pcf		Bottom Ash
Optimum moisture = 21.6 %		
Project No.: SC-08-01145      Client: Northern States Power Company Project: Pond 3N Vertical Expansion  ● Source:		





## ***Bottom Ash Density Test Reports***

**BRAUN**  
INTERTECBraun Intertec Corporation  
1520 24th Avenue North  
Saint Cloud, MN 56303Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com**Report of Field Compaction Tests****Date:** September 29, 2008**Project:** SC-08-01145**Report:** 1**Client:**Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308**Project Description:**Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture*	Max. Lab Dry Density*	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
BA-1	5/19/08	PBA-1	Bottom Ash	21.6	99.8	7	102	102	95	A
BA-2	5/20/08	PBA-1	Bottom Ash	21.6	99.8	9	100	100	95	A
BA-3	6/23/08	PBA-1	Bottom Ash	21.6	99.8	2	98	98	95	A
BA-4	9/16/08	PBA-1	Bottom Ash	21.6	99.8	5	101	102	95	A
BA-5	9/16/08	PBA-1	Bottom Ash	21.6	99.8	12	96	96	95	A
BA-6	9/26/08	PBA-1	Bottom Ash	21.6	99.8	15	96	96	95	A
BA-7	9/29/08	PBA-1	Bottom Ash	21.6	99.8	8	95	95	95	A
BA-8	9/29/08	PBA-1	Bottom Ash	21.6	99.8	6	95	95	95	A
BA-9	9/29/08	PBA-1	Bottom Ash	21.6	99.8	6	104	104	95	A
BA-10	9/29/08	PBA-1	Bottom Ash	21.6	99.8	8	100	100	95	A


**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1

A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
BA-1	N864450.0, E2030247.0	1008.5
BA-1	N864480.0, E2030467.0	1012.0
BA-3	N865352.0, E2031610.0	971.0
BA-4	N865321.0, E2031343.0	974.5
BA-5	N865318.0, E2031828.0	973.5
BA-6	N864903.4, E2031960.7	976.0
BA-7	N864170.3, E2031968.9	980.5
BA-8	N863137.8, E2031967.0	979.5
BA-9	N865333.2, E2031741.9	980.5
BA-10	N865324.4, E2031751.5	979.5

**Elevation Reference:**c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager

## Report of Field Compaction Tests

Date: November 6, 2008

Project: SC-08-01145

Report: 2

**Client:**

Xcel Energy  
Travis Peterson  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

**Project Description:**

Pond 3N Vertical Expansion  
13999 Industrial Boulevard  
Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
BA-11	9/29/08	PBA-1	Bottom Ash	21.6	99.8	5	104	104	95	A
BA-12	9/29/08	PBA-1	Bottom Ash	21.6	99.8	7	99	99	95	A
BA-13	9/30/08	PBA-1	Bottom Ash	21.6	99.8	6	99	99	95	A
BA-14	9/30/08	PBA-1	Bottom Ash	21.6	99.8	6	104	104	95	A
BA-15	9/30/08	PBA-1	Bottom Ash	21.6	99.8	7	98	98	95	A
BA-16	9/30/08	PBA-1	Bottom Ash	21.6	99.8	13	97	97	95	A
BA-17	10/1/08	PBA-1	Bottom Ash	21.6	99.8	6	105	105	95	A
BA-18	10/1/08	PBA-1	Bottom Ash	21.6	99.8	23	96	96	95	A
BA-19	10/2/08	PBA-1	Bottom Ash	21.6	99.8	3	104	104	95	A

**Key:** N = Nuclear, ASTM D 2922  
SC = Sand Cone, ASTM D 1556  
\* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
B = Test results do not comply with specifications.  
C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
BA-11	N865318.2, E2031159.5	980.5
BA-12	N864054.3, E2031954.0	979.5
BA-13	N864156.4, E2031964.5	982.0
BA-14	N865097.5, E2031967.4	982.5
BA-15	N865329.7, E2031159.8	983.5
BA-16	N865337.8, E2031455.3	984.5
BA-17	N865342.8, E2031390.5	987.0
BA-18	N864285.6, E2031971.6	984.5
BA-19	N863871.0, E2031988.3	991.0

**Elevation Reference:**

c: McCain & Associates  
Scott Schwake

Braun Intertec Corporation

  
Thomas L. Henkemeyer  
Project Manager

## ***Appendix F***

### ***Class 5 Test Reports***


***Class 5 Standard Proctor Test Reports***

***Class 5 Gradation Test Reports***

***Class 5 Density Test Reports***

***Class 5 Standard Proctor Test Reports***

# Moisture-Density Relationship




Test specification: ASTM D 698-07e1 Method B Standard  
Oversize correction applied to final results

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SP-SM			2.65			15	

TEST RESULTS		MATERIAL DESCRIPTION
Maximum dry density = 129.6 pcf  Optimum moisture = 8.4 %		Poorly Graded Sand with Silt and Gravel, fine grained, brown
Project No.: SC-08-01145      Client: Northern States Power Company Project: Pond 3N Vertical Expansion  ● Source:		

# Moisture-Density Relationship




Test specification: ASTM D 698-07e1 Method B Standard  
Oversize correction applied to final results

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/8 in.	% < No.200
	USCS	AASHTO						
	SP-SM			2.65			13.0	

TEST RESULTS		MATERIAL DESCRIPTION
Maximum dry density = 131.6 pcf  Optimum moisture = 7.4 %		Poorly Graded Sand with Silt and Gravel, fine grained, brown
Project No. SC-08-01145 Client: Northern States Power Company Project: Pond 3N Vertical Expansion  ● Source: Sample No.: PCL5-2		Remarks:  Specific Gravity was assumed. On-site stockpile 7/22/08
BRAUN <sup>SM</sup> INTERTEC		




## Moisture-Density Relationship



Test specification: ASTM D 698-07e1 Method C Standard

Elev/ Depth	Classification		Nat. Moist.	Sp.G.	LL	PI	% > 3/4 in.	% < No.200
	USCS	AASHTO						
	Recycled Class 5		7.1	2.65	N/A	N/A		

TEST RESULTS		MATERIAL DESCRIPTION
Maximum dry density = 125.0 pcf Optimum moisture = 9.0 %		Recycled Class 5
<b>Project No.:</b> SC-08-01145 <b>Client:</b> Northern States Power Company <b>Project:</b> Pond 3N Vertical Expansion  ● <b>Source:</b> _____ <b>Sample No.:</b> PCL5-3		<b>Remarks:</b> Vonco Pit
<div style="text-align: center;">  </div>		

***Class 5 Gradation Test Reports***

**Gradation Testing**  
**ASTM C 136 & C 117****Date:** July 22, 2008**Project No:** SC-08-01145**Client:** Xcel Energy  
Travis Peterson  
Sherburne Cty Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308**Description:** Pond 3N Vertical Expansion  
13999 Industrial Blvd.  
Becker, MN**Field Data:**


Sample No.: G-4  
Sampled By: AJJ  
Date Sampled: 07/21/08  
Date Received: 07/21/08  
Date Tested: 07/22/08  
Classification: Class 5  
Sample Location: On-site Stockpile; Pond 3N Vertical Expansion  
JOB TRAILER PARKING LOT

**Laboratory Results**

<u>Sieve Size</u>	<u>% Passing</u>	<u>MN/Dot Specifications</u>
1"	100	100
3/4"	98	90 - 100
5/8"	94	
1/2"	91	
3/8"	88	50 - 90
#4	81	35 - 80
#10	75	20 - 65
#20	62	
#40	41	10 - 35
#100	13	
#200	8.7	3 - 10

**Remarks:** This sample does not meet the requirements for Mn/DOT Specification 3138 for Class 5 aggregate.

Braun Intertec Corporation

Thomas L. Henkemeyer  
Project Manager

**Gradation Testing**  
**ASTM C 136 & C 117****Date:** July 22, 2008**Project No:** SC-08-01145**Client:** Xcel Energy  
Travis Peterson  
Sherburne Cty Generating Plant  
13999 Industrial Blvd.  
Becer, MN 55308**Description:** Pond 3N Vertical Expansion  
13999 Industrial Blvd.  
Becker, MN**Field Data:**


Sample No.: G-5  
Sampled By: AJJ  
Date Sampled: 07/21/08  
Date Received: 07/21/08  
Date Tested: 07/22/08  
Classification: Class 5  
Sample Location: On-site Stockpile; Pond 3N Vertical Expansion

**Laboratory Results**

<u>Sieve Size</u>	<u>% Passing</u>	<u>MN/Dot Specifications</u>
1"	100	100
3/4"	97	90 - 100
5/8"	94	
1/2"	89	
3/8"	86	50 - 90
#4	80	35 - 80
#10	71	20 - 65
#20	56	
#40	36	10 - 35
#100	12	
#200	8.8	3 - 10

**Remarks:** This sample does not meet the requirements for Mn/DOT Specification 3138 for Class 5 aggregate.

Braun Intertec Corporation

Thomas L. Henkemeyer  
Project Manager

**BRAUN**  
**INTERTEC****Braun Intertec Corporation**  
1520 24th Avenue North  
Saint Cloud, MN 56303Phone: 320.253.9940  
Fax: 320.253.3054  
Web: braunintertec.com**Gradation Testing**  
**ASTM C 136 & C 117****Date:** September 8, 2008**Project No:** SC-08-01145**Client:** Xcel Energy  
Travis Peterson  
Sherburne Cty Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308**Description:** Pond 3N Vertical Expansion  
13999 Industrial Blvd.  
Becker, MN**Field Data:**


Sample No.: G-6  
Sampled By: AJJ  
Date Sampled: 09/04/08  
Date Received: 09/04/08  
Date Tested: 09/08/08  
Classification: Class 5  
Sample Location: On-site Stockpile; Pond 3N Vertical Expansion

**Laboratory Results**

Sieve Size	% Passing	MN/Dot Specifications
1"	100	100
3/4"	96	90 - 100
5/8"	90	
1/2"	81	
3/8"	75	50 - 90
#4	64	35 - 80
#10	51	20 - 65
#20	37	
#40	23	10 - 35
#100	11	
#200	8.5	3 - 10

**Remarks:** This sample meets the requirements for Mn/DOT Specification 3138 for Class 5 aggregate.

Braun Intertec Corporation

  
\_\_\_\_\_  
Thomas L. Henkemeyer  
Project Manager

## ***Class 5 Density Test Reports***

## Report of Field Compaction Tests

**Date:** November 13, 2008

**Project:** SC-08-01145

**Report:** 1

**Client:**

 Xcel Energy  
 Travis Peterson  
 Sherburne County Generating Plant  
 13999 Industrial Blvd.  
 Becker, MN 55308

**Project Description:**

 Pond 3N Vertical Expansion  
 13999 Industrial Boulevard  
 Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
CL5-1	7/21/08	PCL5-1	Class 5	8.4	129.6	8	131	101	100	A
CL5-2	10/14/08	PCL5-3	Class 5	9.0	125.0	10	125	100	100	A
CL5-3	10/14/08	PCL5-3	Class 5	9.0	125.0	8	127	102	100	A
CL5-4	10/14/08	PCL5-3	Class 5	9.0	125.0	8	127	102	100	A
CL5-5	10/14/08	PCL5-2	Class 5	7.4	131.6	5	131	100	100	A
CL5-6	10/14/08	PCL5-2	Class 5	7.4	131.6	5	134	102	100	A
CL5-7	10/14/08	PCL5-2	Class 5	7.4	131.6	4	131	100	100	A
CL5-8	11/12/08	PCL5-3	Class 5	9.0	125.0	9	127	102	95	A
CL5-9	11/12/08	PCL5-3	Class 5	9.0	125.0	11	124	99	95	A
CL5-10	11/12/08	PCL5-3	Class 5	9.0	125.0	11	122	98	95	A

**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
CL5-1	North Half of East End of Parking Lot	FCL-5
CL5-2	N864949.8, E2030617.9	1012.0
CL5-3	N864428.6, E2030617.9	1012.0
CL5-4	N863915.1, E2030616.1	1012.0
CL5-5	N863803.8, E2030867.3	997.5
CL5-6	N863788.5, E2031614.9	997.0
CL5-7	N863464.9, E2032074.1	991.5
CL5-8	N864737.5, E2032119.6	978.5
CL5-9	N864017.5, E2032026.3	999.0
CL5-10	N864473.0, E2032020.7	999.0

**Elevation Reference:**

c: McCain & Associates  
 Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager

## Report of Field Compaction Tests

**Date:** November 13, 2008

**Project:** SC-08-01145

**Report:** 2

**Client:**

 Xcel Energy  
 Travis Peterson  
 Sherburne County Generating Plant  
 13999 Industrial Blvd.  
 Becker, MN 55308

**Project Description:**

 Pond 3N Vertical Expansion  
 13999 Industrial Boulevard  
 Becker, Minnesota

Test	Date	Type	Soil ID and Classification	Optimum Moisture* (%)	Max. Lab Dry Density* (pcf)	Inplace Moisture (%)	Inplace Dry Density (pcf)	Relative Compaction (%)	Specified Minimum Compact. (%)	Comments
CL5-11	11/12/08	PCL5-3	Class 5	9.0	125.0	10	121	97	95	A
CL5-12	11/12/08	PCL5-3	Class 5	9.0	125.0	10	122	98	95	A
CL5-13	11/12/08	PCL5-3	Class 5	9.0	125.0	9	123	98	95	A
CL5-14	11/12/08	PCL5-3	Class 5	9.0	125.0	10	119	95	95	A

**Key:** N = Nuclear, ASTM D 2922  
 SC = Sand Cone, ASTM D 1556  
 \* = O.M. and M.L.D.D. rounded to nearest 0.1


A = Test results comply with specifications.  
 B = Test results do not comply with specifications.  
 C = Test results comply with air-voids specifications.

Test	Test Location	Elevation
CL5-11	N865238.0, E2032012.7	999.0
CL5-12	N865393.2, E2031523.1	999.0
CL5-13	N865394.1, E2031014.0	999.0
CL5-14	N865453.9, E2031586.8	984.0

**Elevation Reference:**

 c: McCain & Associates  
 Scott Schwake

Braun Intertec Corporation

  
 Thomas L. Henkemeyer  
 Project Manager




## ***Appendix G***


### ***Survey Verification Data***

# POND 3 NORTH CONSTRUCTION

## 2008 AS-BUILT AND TOP SOIL CONTOURS WITH THICKNESS CHART



SEE SHEET 2 OF 6



- LEGEND
- 1020 FINAL COVER CONTOUR MJR
  - 1019 FINAL COVER CONTOUR MNR
  - << DENOTES STORM SEWER
  - - - DENOTES LINER EDGE
  - X 4125 POINT NUMBER
  - △ DENOTES STORM END SECTION

REV	DATE	DESCRIPTION

DATE: 12/1/08  
DESIGN BY: JEN  
DRAWN BY: JEN  
CHECKED BY: BEP  
DWG FILE: FINAL COVER  
FILE NO.: 08-0074.00

I hereby certify that this survey, plan, or report was prepared by me or under my direct supervision and that I am a duly Licensed Land Surveyor under the laws of the State of Minnesota.

Signed: *[Signature]*  
BRIAN E. PRASKE  
Date: 12/6/08 Reg. No. 44646




**BOGART, PEDERSON & ASSOCIATES, INC.**  
LAND SURVEYING  
CIVIL ENGINEERING  
MAPPING  
13076 FIRST STREET, BECKER, MN 55308-9322  
TEL: 763-262-8822 FAX: 763-262-8844

**SHERCO PONDS  
POND 3  
SEPTEMBER 2008  
BECKER, MN**

SHEET NO. 1

6

*2008 AS-BUILT AND TOP SOIL CONTOURS WITH THICKNESS CHART*



SHEET NO.	DATE	REV NO.	DESCRIPTION
2	DATE: 12/1/08		
	DESIGN BY: JEN		
	DRAWN BY: JEN		
	CHECKED BY: BEP		
	DWG FILE: FINAL COVER		
	FILE NO.: 08-0074.00		

POND 3 NORTH CONSTRUCTION  
2008AS BUILT AND TOP SOIL CONTOURS WITH THICKNESS CHART

Top of Subgrade Number	Northing	Easting	Top of Subgrade Elevation	Top of Clay Point Number	Top of Clay Elevation	Clay Thickness	Random Fill	Top of Random Fill Elevation	Random Fill Thickness	Topsoil Point Number	Top of Topsoil Elevation	Topsoil Layer Thickness
2005	863626.69	2032072.08	980.26	3005	985.47	5.21						
2006	863630.34	2032066.67	979.65	3006	984.35	5.70						
2009	863798.01	2031990.45	990.21	3009	995.24	5.02						
2010	863797.82	2031997.70	989.72	3010	994.91	5.19						
2013	863746.15	2031987.29	990.18	3013	995.16	5.00						
2014	863748.34	2031989.95	990.12	3014	995.12	5.00						
2021	863720.62	2031986.66	990.27	3021	995.32	5.05						
2024	863677.00	2031986.64	990.04	3024	995.05	5.05						
2027	863622.28	2031997.85	990.14	3027	995.17	5.03						
2029	863618.44	2031929.06	974.35	4029	976.53	5.17						
2030	863660.77	2031928.01	974.55	4030	976.57	2.01						
2032	863676.76	2031927.08	974.50	4032	976.55	2.05						
2033	863691.16	2031922.38	976.12	4033	976.12	2.01						
2033	863740.79	2031922.93	976.29	4033	976.32	2.04						
2034	863762.53	2031921.89	975.89	4034	977.90	2.02						
2035	863832.36	2031918.12	975.09	4035	977.09	2.00						
2036	863853.30	2031923.28	976.11	4036	978.12	2.01						
2037	863823.45	2031954.32	986.43	4037	988.52	2.09						
2038	863845.67	2031976.40	983.28	4038	985.33	2.05						
2039	863860.90	2031971.77	974.10	4039	976.22	2.12						
2040	863825.84	2031874.10	960.14	4040	962.32	2.18						
2041	863832.35	2031855.03	960.20	4041	963.107	2.86						
2042	863778.61	2031853.53	960.35	4042	962.48	2.13						
2043	863778.28	2031874.39	960.06	4043	962.16	2.09						
2044	863730.28	2031841.11	960.09	4044	962.13	2.04						
2045	863729.35	2031854.10	960.19	4045	962.19	2.00						
2046	863681.22	2031853.58	960.21	4046	962.34	2.14						
2047	863680.76	2031740.06	960.14	4047	962.14	2.00						
2048	863644.24	2031875.19	960.23	4048	962.32	2.09						
2049	863631.84	2031883.57	960.11	4049	962.13	2.01						
2050	863603.35	2031885.00	960.00	4050	962.18	2.18						
2056	863671.56	203733.25	960.20	4056	962.23	2.03						
2057	863671.68	2031744.18	960.28	4057	962.30	2.02						
2058	863671.42	2031960.15	960.19	4058	962.19	2.00						
2059	863671.06	2031638.10	960.15	4059	962.15	2.00						
2061	863705.98	2031819.94	971.42	4061	973.43	2.01						
2062	863791.05	2031980.15	971.24	4062	973.24	2.00						
2063	863801.24	2031820.29	971.21	4063	973.36	2.15						
2064	863853.07	2031822.49	970.63	4064	972.74	2.11						
2065	863866.05	2031810.69	971.81	4065	973.69	2.18						
2066	863866.90	2031812.45	971.94	4066	974.81	2.67						
2067	863823.24	2037774.99	986.52	4067	988.52	2.00						
2068	863780.22	2037777.74	985.53	4068	987.54	2.07						
2069	863749.97	2037776.20	986.10	4069	988.12	2.02						
2070	863747.73	2037734.40	985.47	4070	987.52	2.05						
2071	863765.17	2037233.57	971.80	4071	973.82	2.01						
2072	863708.19	2037777.62	972.35	4072	974.38	2.03						
2073	863776.44	2037734.13	993.16	4073	996.89	2.03						
2074	863776.42	2037743.24	995.08	4074	996.59	1.51						
2075	863797.01	2037740.15	994.88	4075	996.52	1.54						
2076	863847.01	2037749.40	978.39	4076	980.39	2.00	5076	984.07	3.68	8076	984.70	0.63
2077	863847.83	2031696.40	978.40	4077	980.47	2.07	5077	984.01	3.54	8077	984.64	0.63
2078	863847.96	2031697.61	978.13	4078	980.17	1.64	5078	983.86	3.68	8078	984.51	0.65
2079	863847.96	2031599.68	978.25	4079	980.39	2.14	5079	984.00	3.62	8079	984.66	0.66
2080	863847.87	2031549.69	978.39	4080	980.50	2.11	5080	984.11	3.61	8080	984.75	0.64
2081	863847.83	2031499.73	978.25	4081	980.14	1.68	5081	984.14	3.53	8081	984.54	0.63
2082	863847.95	2031449.62	978.25	4082	980.41	3.66	5082	984.54	0.63	8082	984.54	0.63
2083	863847.96	2031399.70	978.24	4083	980.26	2.02	5083	983.95	3.69	8083	984.61	0.66
2084	863847.96	2031345.54	978.41	4084	984.45	2.04	5084	984.14	3.55	8084	984.54	0.50
2085	863847.90	2031299.57	978.45	4085	980.46	2.01	5085	984.15	3.69	8085	984.70	0.55
2086	863847.89	2031244.57	978.36	4086	980.45	2.10	5086	984.15	3.69	8086	984.75	0.60
2087	863847.96	2031199.63	978.39	4087	980.42	2.03	5087	984.14	3.68	8087	984.62	0.62
2088	863847.97	2031148.55	978.33	4088	980.34	2.01	5088	984.08	3.59	8088	984.58	0.65
2089	863847.95	2031099.59	978.33	4089	980.35	2.02	5089	984.01	3.66	8089	984.54	0.53
2090	863847.96	2031049.61	978.22	4090	980.28	2.07	5090	983.96	3.67	8090	984.56	0.62
2091	863847.85	2030999.65	978.28	4091	980.36	2.08	5091	984.03	3.67	8091	984.67	0.64
2092	863847.90	2030949.77	978.48	4092	980.49	2.01	5092	984.13	3.64	8092	984.71	0.58
2093	863847.96	2030899.63	978.31	4093	980.42	2.06	5093	984.14	3.62	8093	984.64	0.62
2094	863847.92	2030849.59	978.41	4094	984.44	2.03	5094	984.23	3.79	8094	984.78	0.54
2095	863847.89	2030799.62	978.44	4095	980.45	2.02	5095	984.89	4.23	8095	985.20	0.51
2096	863847.92	2030749.54	978.34	4096	984.42	2.00	5096	984.92	4.08	8096	985.12	0.50
2097	863847.83	2030704.48	978.40	4097	984.46	2.05	5097	991.54	11.08	8097	992.12	0.57
2098	863798.47	2030708.87	994.54	4098	996.48	1.54						
2099	863797.92	2030699.53	994.81	4100	996.48	1.67						
2100	863776.41	2030699.53	994.81	4100	996.48	1.67	5100	1005.15	8.67	8100	1005.76	0.61
2101	863776.37	2030709.23	994.85	4101	996.45	1.60	5101	1004.40	7.95	8101	1004.95	0.55
2102	863798.02	2030699.57	995.08	4102	996.58	1.50	5102	1005.74	9.15	8102	1006.29	0.54
2103	863797.98	2030749.59	995.01	4103	996.54	1.53						
2104	863797.96	2030799.55	994.96	4104	996.48	1.52						
2105	863797.96	2030849.49	994.90	4105	996.48	1.56						
2106	863797.99	2030899.58	995.04	4106	996.63	1.60						
2107	863797.99	2030949.59	995.10	4107	996.73	1.63						
2108	863797.95	2030999.64	995.16	4108	996.56	1.58						
2109	863797.99	2031049.64	994.99	4109	996.52	1.53						
2110	863797.97	2031099.64	994.97	4110	996.52	1.55						
2111	863797.93	2031149.63	995.03	4111	996.65	1.52						
2112	863797.94	2031199.63	995.03	4112	996.56	1.52						
2113	863797.94	2031249.54	995.01	4113	996.52	1.51						
2114	863797.93	2031299.58	995.02	4114	996.58	1.54						
2115	863797.98	2031349.54	995.03	4115	996.52	1.53						
2116	863798.00	2031449.58	995.01	4116	996.56	1.54						
2117	863798.00	2031499.56	994.98	4117	996.56	1.57						
2118	863797.97	2031549.63	995.12	4118	996.63	1.51						
2119	863797.97	2031599.56	994.90	4119	996.45	1.55						
2120	863797.98	2031649.58	994.97	4120	996.80	1.53						
2121	863798.00	2031699.58	994.97	4121	996.82	1.58						
2122	863797.97	2031749.66	994.97	4122	996.48	1.51						
2123	863780.82	2031699.46	994.96	4123	996.48	1.53						
2124	863780.86	2031649.54	994.94	4124	996.50	1.54						
2125	863780.88	2031599.59	995.20	4125	996.72	1.52						
2126	863780.84	2031549.61	995.02	4126	996.54	1.52						
2127	863780.88	2031499.54	994.89	4127	996.50	1.65						
2128	863780.92	2031449.54	994.99	4128	996.52	1.52						
2129	863780.84	2031399.57	994.89	4129	996.42	1.54						
2130	863780.82	2031349.54	994.98	4130	996.49	1.51						
2131	863780.89	2031299.50	994.99	4131	996.50	1.51						
2132	863780.95	2031249.57	995.03	4132	996.56	1.57						



*POND 3 NORTH CONSTRUCTION  
D TOP SOIL CONTOURS WITH THIC*

[illegible]

Point Number	Northing	Easting	Top of Random Fill Elevation	Gravel Point Number	Top of Gravel Layer Elevation	Gravel Layer Thickness	Topsoil Point Number	Top of Topsoil Layer Elevation	Topsoil Layer Thickness
5759	863807.94	2030434.59	1010.32	6759	1010.84	0.52			
5760	863685.77	2030704.04	985.88				8760	986.41	0.52
5761	863731.92	2030704.26	985.90				8761	986.47	0.56
5762	863745.26	2030644.39	985.92				8762	987.83	0.50
5763	863772.48	2030628.80	1010.98	6763	1011.48	0.50	8763	1011.58	0.61
5764	863772.53	2030679.64	1006.74	6764	1007.26	0.52	8764	1007.31	0.57
5765	863772.33	2030728.79	999.49	6765	1003.25	0.61	8765	1003.25	0.64
5766	863770.92	2030778.79	998.49	6766	999.07	0.58	8766	998.99	0.51
5767	863766.19	2030806.86	996.38	6767	996.88	0.50	8767	996.88	0.51
5768	863690.44	2030732.37	997.32				8768	972.92	0.61
5769	863666.53	2030762.85	996.43				8769	967.95	0.62
5770	863744.27	2031584.84	999.12				8770	999.80	0.68
5771	863761.86	2031098.37	997.79	6771	998.34	0.55			
5772	863763.14	2031954.05	996.52				8772	997.05	0.54
5773	863763.02	2031908.11	996.24				8773	996.74	0.51
5774	863763.26	2031883.34	995.98				8774	996.49	0.51
5775	863762.67	2031821.13	996.24				8775	996.77	0.53
5776	863762.95	2031778.36	996.82				8776	996.91	0.53
5777	863762.90	2031735.41	996.11				8777	996.63	0.52
5778	863780.07	2031719.16	998.87				8778	997.36	0.54
5779	863763.00	2031726.10	991.56				8779	992.12	0.56
5780	863774.29	2031717.05	999.23				8780	998.51	0.52
5781	863713.83	2031734.56	990.04				8781	980.56	0.52
5782	863713.95	2031780.96	979.87				8782	980.38	0.51
5783	863713.25	2031825.23	979.62				8783	980.17	0.54
5784	863712.16	2031872.27	979.81				8784	979.81	0.64
5785	863708.16	2031903.81	978.53				8785	978.87	0.53
5786	863690.04	2031923.82	978.50				8786	979.10	0.60
5787	863678.74	2031948.15	986.76				8787	982.41	0.66
5788	863655.66	2031887.27	966.68				8788	967.26	0.58
5789	863673.44	2031865.72	966.67				8789	967.88	0.53
5790	863670.46	2031820.55	967.03				8790	967.71	0.60
5791	863678.86	2031776.62	967.07				8791	967.67	0.60
5792	863676.63	2031733.92	967.05				8792	967.88	0.83
5793	863676.17	2031716.38	962.97				8793	963.51	0.60
5794	863658.71	2031714.10	956.82				8794	961.57	4.75
5795	863658.75	2031731.74	960.86				8795	961.57	0.62
5796	863650.30	2031775.44	961.00				8796	961.87	0.60
5797	863660.55	2031820.91	961.45				8797	962.41	0.96
5798	863653.50	2031847.57	961.55				8798	961.94	0.79
5799	863658.75	2031858.01	962.15				8799	963.16	0.61
5800	863642.64	2031873.49	962.						

DESCRIPTION

REV	DATE
NO	

I hereby certify that this survey, plan, or report was prepared by me or under my direct supervision and that I am a duly Licensed Land Surveyor under the laws of the State of Minnesota.

report was prepared by me or under my direct supervision and that I am a duly Licensed Land Surveyor under the laws of the State of Minnesota.

BOGART, PEDERSON  
ASSOCIATES, INC.

---

S

POND  
Z

SHERCO  
BOND

4

6

# POND 3 NORTH CONSTRUCTION 2008 AS BUILT AND TOP SOIL CONTOURS WITH THICKNESS CHART

Top of Subgrade Number	Northing	Eastng	Top of Subgrade Elevation	Random Fill Point Number	Top of Random Fill Elevation	Random Fill Thickness	Gravel Point Number	Top of Gravel Layer Elevation	Gravel Layer Thickness	Topsoil Point Number	Top of Topsoil Layer Elevation	Topsoil Layer Thickness
864318.06	2032180.01			5916	962.00					8916	962.52	0.52
864202.74	2032176.65			5917	962.04					8917	962.57	0.53
864256.54	2032169.72			5918	961.96					8918	962.59	0.62
864208.10	2032156.15			5919	962.48					8919	963.03	0.55
864169.79	2032141.09			5920	963.79					8920	964.33	0.54
864122.60	2032139.93			5921	964.12					8921	964.64	0.53
864072.64	2032145.68			5922	963.16					8922	963.71	0.54
864002.74	2032143.87			5923	963.17					8923	963.68	0.50
863972.77	2032143.84			5924	962.12					8924	963.10	0.68
863922.65	2032141.43			5925	963.41					8925	963.94	0.53
863872.72	2032141.88			5926	961.75					8926	962.28	0.51
863836.82	2032157.27			5927	961.11					8927	961.89	0.78
863788.48	2032163.07			5928	961.62					8928	962.13	0.51
863761.41	2032176.01			5929	961.80					8929	962.32	0.52
863358.56	2031884.05			5930	999.41		6930	999.94	0.52			
865402.10	2031847.55			5931	998.65		6931	999.17	0.52			
865358.54	2031847.83			5932	999.48		6932	1000.00	0.52			
865358.54	2031872.61			5933	999.45		6933	1000.12	0.67			
865402.17	2031797.61			5934	998.58		6934	999.09	0.51			
865402.11	2031747.83			5935	998.63		6935	999.14	0.51			
865358.62	2031747.85			5936	999.41		6936	999.17	0.52			
865358.57	2031697.58			5937	999.46		6937	1000.08	0.62			
865385.62	2031894.01			5939	998.49		6939	999.46	0.69			
865385.57	2031847.83			5940	998.99		6940	999.55	0.56			
865385.55	2031797.60			5941	998.92		6941	999.42	0.50			
865385.56	2031747.82			5942	998.97		6942	999.51	0.54			
865385.62	2031697.61			5943	998.95		6943	999.45	0.70			
865385.62	2031647.64			5944	998.83		6944	999.39	0.56			
865385.63	2031647.68			5946	999.45		6946	999.95	0.50			
865385.58	2031597.61			5947	999.44		6947	999.96	0.52			
865385.60	2031597.58			5948	998.89		6948	999.43	0.54			
865385.55	2031547.56			5951	998.99		6951	999.49	0.50			
865385.67	2031547.61			5952	999.17		6952	999.79	0.52			
865385.56	2031497.56			5953	999.41		6953	999.92	0.51			
865385.63	2031439.67			5954	998.94		6954	999.48	0.54			
865385.58	2031447.60			5957	998.88		6957	999.56	0.69			
865385.59	2031447.66			5958	999.45		6958	999.99	0.54			
865385.62	2031397.60			5959	999.38		6959	999.92	0.54			
865385.59	2031397.55			5960	999.51		6960	999.97	0.50			
865385.64	2031347.70			5963	998.86		6963	999.51	0.64			
865385.61	2031347.65			5964	999.41		6964	999.94	0.53			
865385.63	2031297.66			5965	999.45		6965	999.98	0.54			
865385.58	2031297.57			5966	998.84		6966	999.53	0.69			
865385.58	2031247.53			5969	998.94		6969	999.52	0.58			
865385.64	2031247.67			5970	998.99		6970	999.58	0.54			
865385.57	2031197.61			5971	999.41		6971	999.98	0.57			
865385.58	2031197.57			5972	998.94		6972	999.48	0.54			
865385.56	2031147.64			5975	998.95		6975	999.54	0.58			
865385.66	2031147.66			5976	998.92		6976	999.43	0.51			
865385.66	2031097.70			5977	999.23		6977	999.76	0.53			
865385.65	2031097.56			5978	998.92		6978	999.26	0.64			
865385.62	2031047.64			5981	998.95		6981	999.44	0.69			
865385.56	2031047.61			5982	999.47		6982	999.98	0.52			
865385.64	2030997.61			5983	998.24		6983	999.30	0.66			
865385.59	2030997.64			5984	998.92		6984	999.62	0.70			
865385.63	2030947.60			5987	999.01		6987	999.59	0.57			
865385.58	2030947.57			5988	998.93		6988	999.35	0.52			
865385.64	2030897.61			5989	999.45		6989	1000.15	0.80			
865385.68	2030897.63			5990	999.38		6990	1000.02	0.64			
865385.65	2030847.58			5993	1002.02		6993	1002.54	0.51			
865385.61	2030847.62			5994	1001.36		6994	1002.44	0.87			
865406.36	2030846.99			5995	997.46					8995	998.68	1.22
865415.25	2030889.62			5996	994.00					8996	995.44	1.44
865415.20	2030825.76			5997	991.72					8997	992.48	0.76
865430.51	2030971.43			5998	989.13					8998	989.58	0.85
865436.76	2031015.65			5999	987.06					8999	987.65	0.59
863602.10	2031992.78	999.15					6216	999.71				
863743.89	2031996.05	999.15								8217	999.64	0.52
863634.24	2031996.04	999.11								8218	998.67	0.51
863502.15	2032042.81	998.16								8219	998.64	0.50
863549.88	2032047.06	998.14								8220	998.19	0.52
863555.83	2032071.35	997.66								8221	997.17	0.55
863577.40	2032071.32	997.61								8222	997.50	0.51
863708.60	2031996.04	999.34								8223	999.85	0.79
863671.17	2031995.93	999.28								8224	999.13	0.64
863583.10	2032020.99	998.62								8225	999.02	0.54
863605.92	2032071.40	997.67								8226	999.07	0.57
863655.78	2032071.26	997.71								8227	999.15	0.64
863705.85	2032071.30	997.85								8228	999.08	0.59
863735.10	2032032.86	998.58								8229	999.14	0.64
863685.06	2032033.78	998.44								8230	999.09	0.60
863635.05	2032024.53	998.50								8231	999.17	0.73
863632.02	2031987.84	999.17								8232	999.07	0.61
863671.33	2031986.24	999.35								8233	999.05	0.58
863705.25	2031986.37	999.29								8234	999.08	0.59
863745.61	2031985.93	999.25								8235	999.15	0.67
863707.21	2031964.12	999.36								8236	999.16	0.59
863684.72	2031968.10	999.51								8237	999.27	0.62
863631.48	2031978.03	999.29								8238	999.37	0.63
863631.48	2031978.03	999.29								8239	999.46	0.64
863631.48	2031978.03	999.29								8240	999.55	0.65
863631.48	2031978.03	999.29								8241	999.64	0.66
863631.48	2031978.03	999.29								8242	999.73	0.67
863631.48	2031978.03	999.29								8243	999.82	0.68
863631.48	2031978.03	999.29								8244	999.91	0.69
863631.48	2031978.03	999.29								8245	1000.00	0.70
863631.48	2031978.03	999.29								8246	1000.09	0.71
863631.48	2031978.03	999.29								8247	1000.18	0.72
863631.48	2031978.03	999.29								8248	1000.27	0.73
863631.48	2031978.03	999.29								8249	1000.36	0.74
863631.48	2031978.03	999.29								8250	1000.45	0.75
863631.48	2031978.03	999.29								8251	1000.54	0.76
863631.48	2031978.03	999.29								8252	1000.63	0.77
863631.48	2031978.03	999.29								8253	1000.72	0.78
863631.48	2031978.03	999.29								8254	1000.81	0.79
863631.48	2031978.03	999.29								8255	1000.90	0.80
863631.48	2031978.03	999.29								8256	1000.99	0.81
863631.48	2031978.03	999.29								8257	1001.08	0.82
863631.48	2031978.03	999.29								8258	1001.17	0.83
863631.48	2031978.03	999.29								8259	1001.26	0.84
863631.48	2031978.03	999.29								8260	1001.35	0.85
863631.48	2031978.03	999.29								8261	1001.44	0.86
863631.48	2031978.03	999.29								8262	1001.53	0.87
863631.48	2031978.03	999.29								8263	1001.62	0.88
863631.48	2031978.03	999.29								8264	1001.71	0.89
863631.48	2031978.03	999.29								8265	1001.80	0.90
863631.48	2031978.03	999.29								8266	1001.89	

# POND 3 NORTH CONSTRUCTION 2008 AS BUILT AND TOP SOIL CONTOURS WITH THICKNESS CHART

Random Fill Point Number	Northing	Easting	Top of Random Fill Elevation	Gravel Point Number	Top of Gravel Layer Elevation	Gravel Layer Thickness	Topsoil Point Number	Top of Topsoil Layer Elevation	Topsoil Layer Thickness
5138	865534.69	2031435.22	985.63	6138	997.13	0.50	8138	988.24	0.62
5139	865533.57	2031385.42	986.03	6139	997.10	0.52	8139	986.75	0.73
5140	865534.31	2031335.30	986.40	6140	997.05	0.56	8140	986.92	0.52
5162	865520.17	2031374.95	970.47	6162	971.11	0.64			
5163	865508.19	2031423.42	974.44	6163	975.00	0.56			
5164	865498.22	2031471.93	978.47	6164	978.11	0.64			
5165	865484.17	2031520.41	982.49	6165	983.06	0.57			
5166	865472.27	2031568.95	986.44	6166	986.97	0.53			
5167	865460.10	2031617.45	990.38	6167	991.01	0.53			
5168	865448.22	2031666.08	994.48	6168	995.03	0.55			
5169	865426.35	2031894.79	997.99				8169	998.55	0.58
5170	865439.04	2031946.78	997.82				8170	998.35	0.53
5171	865392.23	2031952.64	998.46				8171	998.99	0.53
5172	865344.70	2031970.28	998.83				8172	999.33	0.50
5173	865384.60	2032000.66	998.07				8173	998.63	0.50
5174	865425.46	2032019.26	997.89				8174	998.19	0.50
5175	865378.69	2032023.73	997.77				8175	998.33	0.58
5176	865350.47	2032055.05	998.38				8176	998.82	0.54
5177	865283.50	2032020.98	998.72				8177	999.22	0.50
5178	865280.95	2031991.35	999.43	6178	999.97	0.54			
5179	865248.15	2031981.37	999.46	6179	1000.19	0.73			
5180	865248.20	2031991.35	999.44	6180	1000.17	0.73			
5181	865198.09	2031992.98	999.37	6181	999.88	0.51			
5182	865148.22	2031983.18	999.37	6182	999.88	0.50			
5183	865097.67	2031993.18	999.38	6183	1000.18	0.78			
5184	865048.29	2031993.28	999.39	6184	1000.00	0.61			
5185	864998.27	2031993.45	999.40	6185	1000.00	0.68			
5186	864948.10	2031993.19	999.34	6186	999.96	0.62			
5187	864898.18	2031993.69	999.37	6187	1000.01	0.64			
5188	864848.14	2031992.92	999.37	6188	999.96	0.61			
5189	864798.16	2031993.71	999.32	6189	999.99	0.68			
5190	864748.08	2031991.89	999.39	6190	1000.00	0.61			
5191	864698.08	2031992.24	999.41	6191	999.87	0.51			
5192	864648.07	2031993.03	999.40	6192	999.97	0.57			
5193	864598.14	2031993.39	999.29	6193	1000.13	0.84			
5194	864548.13	2031993.32	999.25	6194	999.87	0.57			
5195	864498.05	2031992.41	999.42	6195	1000.03	0.61			
5196	864448.17	2031993.41	999.24	6196	999.83	0.58			
5197	864397.93	2031993.78	999.32	6197	999.90	0.57			
5198	864348.08	2031993.03	999.37	6198	999.85	0.51			
5199	864298.23	2031992.86	999.38	6199	999.98	0.60			
5200	864248.04	2031993.07	999.31	6200	999.91	0.50			
5201	864198.21	2031993.44	999.35	6201	999.87	0.52			
5202	864148.17	2031992.95	999.39	6202	999.91	0.52			
5203	864098.24	2031993.05	999.38	6203	999.97	0.59			
5204	864048.13	2031993.17	999.40	6204	999.98	0.60			
5205	863998.20	2031992.95	999.37	6205	999.90	0.52			
5206	863948.13	2031992.49	999.28	6206	999.84	0.58			
5207	863898.17	2031993.35	999.42	6207	999.83	0.51			
5208	863848.16	2031993.95	999.41	6208	999.92	0.51			
5209	863802.48	2031993.31	999.21	6209	999.85	0.65			
5210	863752.02	2031497.53	981.80				8210	982.47	0.57
5211	863702.04	2031447.56	981.89				8211	982.42	0.53
5212	863652.05	2031397.72	981.88				8212	982.47	0.59
5213	863602.08	2031347.67	981.88				8213	982.48	0.61
5214	863552.19	2031297.54	981.93				8214	982.43	0.50
5215	863502.14	2031247.64	981.81				8215	982.35	0.54
5216	863452.13	2031197.55	981.92				8216	982.43	0.51
5217	863402.20	2031147.65	981.98				8217	982.49	0.51
5218	863352.21	2031097.71	981.90				8218	982.48	0.58
5219	863302.16	2031047.58	981.89				8219	982.74	0.65
5220	863252.04	2031719.92	998.50						
5221	863202.11	2031719.54	998.00				8221	998.61	0.61
5222	863152.05	2031702.51	998.37				8222	997.28	0.59
5223	863102.13	2031702.51	998.37	6223	998.89	0.52			
5224	863052.47	2031653.97	994.48	6224	995.07	0.60			
5225	863002.44	2031603.44	992.89				8225	993.77	0.89
5226	862952.19	2031553.57	984.72				8226	989.90	1.13
5227	862902.41	2031605.52	990.52				8227	991.09	0.57
5228	862852.32	2031556.91	986.56				8228	987.14	0.58
5229	862802.43	2031507.07	984.72				8229	985.84	1.12
5230	862752.06	2031506.77	980.79				8230	981.56	0.77
5231	862702.41	2031458.44	982.57	6231	988.12	0.55			
5232	862652.38	2031408.44	980.79	6232	978.16	0.59			
5233	862602.46	2031358.44	978.72				8233	977.47	0.75
5234	862552.47	2031308.44	976.72				8234	973.48	0.66
5235	862502.41	2031258.44	974.72				8235	975.03	0.51
5236	862452.35	2031208.44	972.72				8236	971.06	0.53
5237	862402.29	2031158.44	970.72				8237	969.33	0.86
5238	862352.23	2031108.44	968.72				8238	965.54	0.60
5239	862302.17	2031058.44	966.72	6239	966.94	0.51			
5240	862252.11	2031008.44	964.72				8240	965.68	0.52
5241	862202.05	2030958.44	962.72				8241	965.65	0.50
5242	862152.00	2030908.44	960.72				8242	965.84	0.56
5243	862102.00	2030858.44	958.72				8243	965.70	0.52
5244	862052.00	2030808.44	956.72				8244	965.60	0.62
5245	862002.00	2030758.44	954.72				8245	965.75	0.53
5246	861952.00	2030708.44	952.72				8246	962.69	0.78
5247	861902.00	2030658.44	950.72				8247	965.77	0.53
5248	861852.00	2030608.44	948.72				8248	966.50	0.52
5249	861802.00	2030558.44	946.72				8249	962.77	0.58
5250	861752.00	2030508.44	944.72				8250	965.70	0.58
5251	861702.00	2030458.44	942.72				8251	962.72	0.53
5252	861652.00	2030408.44	940.72				8252	962.76	0.59
5253	861602.00	2030358.44	938.72				8253	962.57	0.51
5254	861552.00	2030308.44	936.72				8254	962.46	0.51
5255	861502.00	2030258.44	934.72				8255	962.53	0.52
5256	861452.00	2030208.44	932.72				8256	963.37	0.62
5257	861402.00	2030158.44	930.72				8257	962.67	0.62
5258	861352.00	2030108.44	928.72				8258	962.45	0.51
5259	861302.00	2030058.44	926.72				8259	962.52	0.55
5260	861252.00	2030008.44	924.72				8260	962.63	0.53
5261	861202.00	2029958.44	922.72				8261	962.41	0.50
5262	861152.00	2029908.44	920.72				8262	962.68	0.52
5263	861102.00	2029858.44	918.72				8263	962.48	0.50
5264	861052.00	2029808.44	916.72				8264	967.83	0.58
5265	861002.00	2029758.44	914.72				8265	965.10	0.53
5266	860952.00	2029708.44	912.72				8266	966.23	0.55
5267	860902.00	2029658.44	910.72				8267	966.12	0.52
5268	860852.00	2029608.44	908.72				8268	966.17	0.53
5269	860802.00	2029558.44	906.72				8269	966.01	0.52
5270	860752.00	2029508.44	904.72				8270	965.95	0.52

Top of Existing Clay Number	Northing	Easting	Top of Existing Clay Elevation	Top of Clay Point Number	Top of Clay Elevation	Clay Thickness
3764	865360.61	2030847.64	985.49	3764	998.31	2.81
3765	865369.64	2030847.58	985.03	3765	998.19	3.16
3766	865376.13	2030887.92	980.40	3766	995.59	3.19
3767	865385.15	2030897.62	980.78	3767	995.59	4.81
3768	865373.11	2030847.66	986.64	3768	995.43	8.79
3769	865385.28	2030947.59	986.65	3769	995.26	8.61
3770	865378.11	2030997.65	982.76	3770	995.54	12.78
3771	865387.23	2030997.59	982.70	3771	995.34	12.64
3772	865394.17	2030947.35	978.92	3772	995.42	16.90
3773	865386.06	2030947.66	979.02	3773	995.36	16.34
3774	865387.00	2030970.87	976.98	3774	995.68	18.70
3775	865395.16	2030970.80	976.96	3775	995.61	18.65
3776	864848.13	2032028.10	972.18	3776	995.68	23.51
3779	864848.25	2032036.12	972.03	3779	995.30	23.27
3780	864888.34	2032036.08	972.02	3780	995.35	23.33
3781	864898.29	2032028.05	972.09	3781	995.38	23.29
3782	864948.22	2032027.94	972.04	3782	995.34	23.31
3783	864948.18	2032036.02	972.20	3783	995.28	23.08
3784	865402.95	2031333.11	975.99	3784	995.49	22.50
3785	865395.16	203132.98	972.43	3785	995.60	22.63
3786	865395.09	203132.98	972.78	3786	995.57	22.53
3787	865403.21	203147.44	975.91	3787	995.42	22.51
3788	865403.14	203197.61	972.86	3788	995.68	22.82
3789	865395.09	203197.46	972.86	3789	995.61	22.82
3791	865395.23	203247.52	975.37	3791	995.63	23.26
3792	865403.17	203247.73	975.31	3792	995.52	23.31
3793	865403.18	203247.48	972.24	3793	995.62	23.38
3794	865395.11	203297.67	972.32	3794	995.76	23.43
3795	865395.12	203247.60	972.30	3795	995.51	23.21
3796	865403.15	203247.60	972.40	3796	995.37	23.21
3797	865403.16	203297.50	972.43	3797	995.53	23.10
3798	865395.19	203297.63	972.52	3798	995.42	22.93
3799	865395.07	203297.57	972.17	3799	995.58	22.93
3800	865403.03	203447.46	975.01	3800	995.49	22.97
3801	865403.09	203497.55	972.55	3801	995.34	23.28
3802	865395.08	203497.58	972.53	3802	995.38	23.38
3803	865395.05	203547.52	972.59	3803	995.39	22.79
3804	865403.07	203547.63	972.17	3804	995.42	23.25
3805	865403.07	203547.59	972.21	3805	995.36	23.25
3806	865395.16	203597.59	972.63	3806	995.38	22.75
3807	865395.16	2031647.41	973.90	3807	995.42	22.53
3808	865403.09	203164.14	972.48	3808	995.42	22.53
3809	865403.17	203169.61	972.37	3809	995.37	23.00
3810	865395.08	203167.58	972.54	3810	995.51	22.97
3811	865395.08	203197.45	972.02	3811	995.52	22.97
3812	865403.02	203247.79	972.14	3812	995.39	23.26
3813	865403.19	203279.44	972.33	3813	995.49	23.15
3814	865395.12	203279.44	972.43	3814	995.63	23.15
3815	865395.08	203847.56	972.58	3815	995.78	23.20
3816	865403.14	203847.52	972.02	3816	995.58	23.56
3817	865403.13	203883.98	972.18	3817	995.58	23.56
3818	865395.15	203883.94	972.18	3818	995.50	23.72
3819	865387.45	203192.11	972.14	3819	995.82	23.67
3820	865388.18	203192.70	972.18	3820	995.82	23.67
3821	865352.78	203196.21	972.10	3821	995.09	22.99
3822	865347.27	203196.21	972.18	3822	995.42	23.25
3823	865311.74	203196.21	972.17	3823	995.25	23.25
3824	865337.30	203197.16	972.03	3824	995.16	23.13
3825	865291.06	203203.72	972.05	3825	995.27	23.22
3826	865285.43	203203.75	972.05	3826	995.26	23.22
3827	865261.06	203208.07	972.00	3827	995.45	23.45
3828	865261.14	203208.07	972.03	3828	995.05	22.81
3829	865248.29	203208.07	972.30	3829	995.14	22.81
3830	865248.25	203208.00	972.03	3830	995.15	23.12
3831	865196.07	203208.11	972.01	3831	995.09	23.08
3832	865180.07	203208.06	972.05	3832	995.02	23.02
3833	865148.31	203206.13	972.23	3833	995.00	22.78
3834	865148.33	203208.13	972.28	3834	995.11	22.84
3835	865096.27	203208.13	972.28	3835	995.26	23.05
3836	865098.22	203206.04	972.02	3836	995.34	23.33
3837	865048.08	203206.15	972.31	3837	995.44	23.12
3838	865048.37	203206.15	972.35	3838	995.63	23.12
3839	864998.47	203208.11	972.48	3839	995.32	22.84
3840	864998.33	203220.03	972.05	3840	995.45	23.41
3841	864798.51	203208.10	972.36	3841	995.39	23.34
3842	864798.28	203208.02	972.36	3842	995.61	23.24
3843	864748.32	203208.13	972.11	3843	995.45	23.33
3844	864748.37	203208.09	972.42	3844	995.37	23.44
3845	864698.33	203206.12	972.80	3845	995.39	22.60
3846	864698.17	203208.18	972.13	3846	995.53	23.40
3847	864648.34	203208.18	972.82	3847	995.46	23.40
3848	864648.21	203206.84	972.73	3848	995.43	22.69
3849	864588.21	203206.26	972.94	3849	995.35	22.69
3850	864588.33	203206.26	972.88	3850	995.35	22.77
3851	864048.27	203207.93	972.28	3851	995.32	23.04
3852	864048.11	203207.93	972.02	3852	995.31	23.01
3853	864026.26	203206.06	972.16	3853	995.48	23.22
3854	864098.27	203208.06	972.41	3854	995.53	23.25
3855	864148.22	203208.01	972.41	3855	995.35	22.85
3856	864148.22	203206.18	972.41	3856	995.39	23.15
3857	864198.48	203206.20	972.16	3857	995.64	23.45
3858	864198.48	203206.11	972.16	3858	995.38	23.15
3859	864248.19	203208.04	972.03	3859	995.33	23.30
3860	864248.33	203206.10	972.09	3860	995.41	23.32
3861	864298.40	203206.07	972.07	3861	995.33	23.22
3862	864298.10	203208.12	972.50	3862	995.34	22.84
3863	864348.34	203208.08	972.11	3863	995.48	23.37
3864	864348.14	203208.02	972.81	3864	995.41	23.13
3865	864398.22	203206.18	972.25	3865	995.44	23.43
3866	864398.22	203208.10	972.29	3866	995.50	23.22
3867	864448.18	203208.12	972.46	3867	995.70	23.58
3868	864448.25	203208.05	972.09	3868	995.66	23.22
3869	864498.35	203206.16	972.39	3869	995.66	23.27
3870	864498.43	203206.19	972.31	3870	995.79	23.29
3871	864548.32	203208.01	972.18	3871	995.70	23.53
3872	864548.30	203206.15	972.44	3872	995.37	22.93
3873	864598.21	203206.00	972.44	3873	995.32	23.19
3874	864598.22	203208.04	972.44	3874	995.36	22.93
3875	864948.29	203208.25	972.85	3875	995.40	22.55
3876	864948.29	203208.09	972.85	3876	995.43	23.07
3877	864998.30	203206.08	972.32	3877	995.42	23.10
3878	864998.31	203208.16	972.64	3878	995.52	22.88
3879	864873.24	203208.12	972.56	3879	995.32	22.88
3880	864873.25	203208.07	972.94	3880	995.20	22.26

## ***Appendix H***

### ***Record Drawings***






NPDES PERMIT No. 0002186 (PONDS)  
MPCA PERMIT No. SW-293 (LANDFILL)  
BECKER, MINNESOTA  
NORTHERN STATES POWER COMPANY  
dba XCEL ENERGY, INC.

G1	INDEX SHEET
G2	GENERAL LEGEND
G3	PLANT LAYOUT AND PROJECT AREAS
G4	POND PROJECTS LAYOUT

BA1	EXISTING CONDITIONS
BA2	EXCAVATION LIMITS
BA3	POND 2 BOTTOM ASH DIKING PLAN
BA4	POND 2 SECTIONS & DETAILS










<del>LF1</del>	<del>EXISTING CONDITIONS</del>
<del>LF2</del>	<del>FINAL GRADING PLAN</del>
<del>LF3</del>	<del>SECTIONS AND DETAILS</del>
<del>LF4</del>	<del>SECTIONS AND DETAILS</del>
<del>LF5</del>	<del>SECTIONS AND DETAILS</del>
<del>LF6</del>	<del>NORTH ROAD PLAN AND SECTIONS</del>












▲	02-25-09	RECORD DRAWINGS	IJF	DJR	DSS	FACILITY: <b>SHERBURNE COUNTY GENERATING PLANT</b>
	1	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P16, P21, P22, P23, P24	DSS	DJR	
0	02-07-08	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM	TITLE: <b>2008 ASH CONSTRUCTION PROJECTS</b>
A	12-12-07	ISSUED FOR BIDDING	DSS	DLR	JRM	
REV	DATE	DESCRIPTION	BY	DWN	CHKD	INDEX SHEET
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota. Name <b>Darren S. Schwake</b> Signature  Date <b>02-25-09</b> Reg. No. <b>24730</b>						
 5300 Highway 12 Maple Plain, MN 55359 ph 952-346-3900 fx 952-346-3901			DSS		DJR	DWN DATE DGNR CHKD APPD & CERT. FILMED
			DSS		DLR	
NORTHERN STATES POWER COMPANY Minneapolis, Minnesota			DSS		DJR	XCEL DRAWING NO. Sheet No. <b>G1</b>
			DSS		DLR	JRM

Plotted: 2/25/2009, 4:38:54 PM  
 Plotter: P:\AI Standards\Microstation\Pen Drivers\pdf B Size.plt  
 Pen Table: P:\AI Standards\Microstation\Pen Tables\MAI\Plotmagn.tbl  
 File: Default; P:\Projects\XCELISH\0306\2008 Construction\Drawings\As built Certification Drawings\2008 Pond3\IconstrB\Aexcav\_G1\_A8.dgn

— BL ——— BL ————	BASELINE
— E ——— E ——— E ———	BURIED ELECTRIC
— C-BDY ——— C-BDY ——— C-BDY	CELL BOUNDARY
— ... ——— ... ———	DITCH
— DT ——— DT ——— DT ———	DRAIN TILE
— D ——— D ——— D ———	DREDGE DISCHARGE PIPE
————— 960 —————	PROPOSED CONTOURS INDEX
—————	PROPOSED CONTOURS INTERMEDIATE
————— 960 —————	EXISTING CONTOURS BACKGROUND INDEX
—————	EXISTING CONTOURS BACKGROUND INTERMEDIATE
— X ——— X ——— X ———	FENCE / SECURITY FENCE
— F-COV ——— F-COV ———	FINAL COVER LIMIT
— SL ——— SL ——— SL ———	SLUDGE LINE
-----	ROADS
— FM ——— FM ——— FM ———	FORCE MAIN
-----	GEOMEMBRANE/COMPOSITE LINER
-----	GEOSYNTHETIC CLAY LINER (GCL)
-----	GRADE BREAK
— LC ——— LC ——— LC ———	LEACHATE COLLECTION
● ● ● ● ● ● ● ● ● ●	LINER CONNECTION
— OHE ——— OHE ——— OHE ———	OVERHEAD ELECTRIC
— P ——— P ——— P ——— P ———	UNDERGROUND PIPE
— R ——— R ——— R ———	DREDGE RETURN PIPE
— SW ——— SW ——— SW ———	STORM WATER PIPE
— C — T ——— C — T ———	BURIED TELEPHONE CABLE
//// // // // // // // //	FINISHED GRADE/TURF
—————▶—————	ASH HAUL ROUTE
— 3" PE ——— 3" PE ———	POLYETHYLENE PIPE


	CLAY (SECTION)
	CONCRETE
	GRANULAR DRAINAGE MATERIAL (GDM)
	CLASS 5 GRAVEL
	RIP RAP
	EXIST. CLAY (PLAN)
	PROPOSED CLAY (PLAN)
	ROOTING SOIL
	RANDOM FILL/EXIST. GROUND



	DEWATERING WELLS/SOIL BORINGS
	MONITORING WELLS
	MANHOLE
	CATCH BASIN
	INCLINED DEWATERING WELLS
	SURVEY MONUMENT
	WATER LEVEL
	CLEAN-OUT

▲	02-25-09	RECORD DRAWINGS	I/JF	DJR	DSS	FACILITY: <b>SHERBURNE COUNTY GENERATING PLANT</b>		
1	08-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	DSS	DJR	JRM		DWN	DATE
0	02-07-08	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM		DGR/R	CHKD
A	12-12-07	ISSUED FOR BIDDING	DSS	DLR	JRM		TITLE:  2008 ASH CONSTRUCTION PROJECTS	
REV	DATE	DESCRIPTION	BY	DWN	CHKD	APP'D & CERT.		
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.			<div>McCain</div> <div>and Associates, Inc. ⚙</div> <div>5300 Highway 12 Maple Plain, MN 55359 ph 952-346-3900 fx 952-346-3901</div>			FILMED		
Name <b>Darren S. Schwake</b>		GENERAL LEGEND						
Signature 		<div>NORTHERN STATES POWER COMPANY</div> <div>Minneapolis, Minnesota</div>				XCEL DRAWING NO.		REV
Date <b>02-25-09</b> Reg. No. <b>24730</b>						Sheet No. <b>G2</b>		▲

2/25/2008 4:38:07 PM  
1:1000, P:\MAI Standards\Microstation\Plot Drivers\pdf B Size.plt  
P:\MAI Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SH0306\2008 Construction\Drawings\As built Certification Drawings\2008 Pond\Nonstr\Barexav\_G3\_AB.dgn

Plotted:  
Pen Table:  
File:



▲	02-25-09	RECORD DRAWINGS	UF	DJR	DSS
1	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	DSS	DJR	JRM
0	02-07-08	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM
A	12-12-07	ISSUED FOR BIDDING	DSS	DLR	JRM
REV	DATE	DESCRIPTION	BY	DWN	CHKD
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.					
Name	Darren S. Schwake		<div>5300 Highway 12 Maple Plain, MN 55359 ph 952-346-3900 fx 952-346-3901</div> <div>McCain and Associates, Inc. </div>		
Signature					
Date	02-25-09				
	Reg. No.	24730			

**McCain**  
and Associates, Inc.

2/25/2009 4:38:15 PM  
1:400, P:\MAI Standards\Microstation\Plot Drivers\pdf B Size.plt  
P:\MAI Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SH0306\2008 Construction\Drawings\As Built Certification Drawings\2008 Pond\Nonstr\Barexcar\_G4\_AB.dgn

NOTE:  
EXISTING TOPOGRAPHY IS COMPILED FROM A VARIETY OF  
SOURCES AND DATES, AND IS SHOWN HERE FOR GENERAL  
LAYOUT INFORMATION. TOPOGRAPHY OUTSIDE PROJECT  
AREAS MAY NOT REFLECT THE CURRENT CONDITIONS.

NOT ALL UNDERGROUND UTILITIES SHOWN


0 200 400  
SCALE IN FEET



REV	DATE	DESCRIPTION	BY	DWN	CHKD
1	02-25-09	RECORD DRAWINGS	LIF	DJR	DSS
0	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	DSS	DJR	JRM
0	02-07-08	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM
A	12-12-07	ISSUED FOR BIDDING	DSS	DLR	JRM
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.			BY		
Name: Darren S. Schwake			Signature: <i>Darren S. Schwake</i>		
Date: 02-25-09			Reg. No. 24730		


**McCain**  
and Associates, Inc.  
5300 Highway 12  
Maple Plain, MN 55359  
ph 952-346-3900  
fx 952-346-3901

FACILITY: <b>SHERBURNE COUNTY GENERATING PLANT</b>		TITLE: <b>2008 ASH CONSTRUCTION PROJECTS</b>	
PROJECT: <b>POND PROJECTS LAYOUT</b>		XCEL DRAWING NO. Sheet No. <b>G4</b>	
FILMED		REV ▲	



2/25/2009 5:20:24 PM  
1:100, P:\MAI Standards\Microstation\Plot Drivers\pdf B Size.plt  
P:\MAI Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\YCEL\SHC0306\2008 Construction\Drawings\As Built Certification Drawings\2008 PondNonstrBExcav\_BA1\_AB.dgn

Plotter:  
Pen Table:  
File:




NOTES:

1. THE "WEST LIMIT OF EXCAVATION" LINE IS APPROXIMATE AND IS BASED ON PREVIOUS EXCAVATION PROJECTS.

2. EASTERN LIMIT OF EXCAVATION MUST LEAVE ADEQUATE ASH ADJACENT TO PIPE SUPPORTS FOR STABILITY OF PIPE.

3. EXISTING TOPOGRAPHY IS COMPILED FROM PREVIOUS SURVEYS TO APPROXIMATE THE EXISTING CONDITIONS AT THE TIME OF CONSTRUCTION, AND ARE SHOWN HERE FOR GENERAL LAYOUT INFORMATION, BUT SHOULD NOT BE USED FOR QUANTITY TAKE-OFF.



REV	DATE	DESCRIPTION	BY	DWN	CHKD
1	02-25-09	RECORD DRAWINGS	DSS	DJR	DSS
0	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010	DSS	DJR	JRM
0	02-07-08	REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	DSS	DLR	JRM
A	12-12-07	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM
A	12-12-07	ISSUED FOR BIDDING	DSS	DLR	JRM
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.					
Name: Darren S. Schwake					
Signature: <i>Darren S. Schwake</i>					
Date: 02-25-09					
Reg. No. 24730					

**McCain**  
and Associates, Inc.

5300 Highway 12  
Maple Plain, MN 55359  
ph 952-346-3900  
fx 952-346-3901


APP'D & CERT.	DATE	CHKD	FILED
FACILITY: <b>SHERBURNE COUNTY GENERATING PLANT</b>			
TITLE: <b>2008 ASH CONSTRUCTION PROJECTS BOTTOM ASH POND EXCAVATION AND DREDGING EXISTING CONDITIONS</b>			
NORTHERN STATES POWER COMPANY Minneapolis, Minnesota			REV ▲
XCEL DRAWING NO. Sheet No. BA1			





2/25/2009 5:21:18 PM  
1:200, P:\M\ Standards\Microsoft\Plot Drivers\pdf B Size.plt  
P:\M\ Standards\Microsoft\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SH-0306\2008 Construction\Drawings\As Built Certification Drawings\2008 Pond\NonstrBAexcav\_BA3\_AB.dgn

Plotted:  
Plotter:  
Pen Table:  
File:



REV	DATE	DESCRIPTION	BY	DWN	CHKD
1	02-25-09	RECORD DRAWINGS	LIF	DJR	DSS
0	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010	DSS	DJR	JRM
0	02-07-08	REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	DSS	DLR	JRM
A	12-12-07	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM
A	12-12-07	ISSUED FOR BIDDING	DSS	DLR	JRM
BY	DWN	CHKD			

I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.

Name: Darren S. Schwake

Signature: *Darren S. Schwake*

Date: 02-25-09

Reg. No. 24730


McCain and Associates, Inc.

5300 Highway 12  
Maple Plain, MN 55359  
ph 952-346-3900  
fx 952-346-3901

FACILITY: SHERBURNE COUNTY GENERATING PLANT	
TITLE: 2008 ASH CONSTRUCTION PROJECTS BOTTOM ASH POND EXCAVATION AND DREDGING POND 2 BOTTOM ASH DIKING PLAN	
NORTHERN STATES POWER COMPANY Minneapolis, Minnesota	
XCEL DRAWING NO. Sheet No. BA3	REV ▲


2/25/2009 5:21:37 PM  
1:20 , P:\MIAI Standards\Microstation\Plot Drivers\pdf B Size.plt  
P:\MIAI Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default , P:\Projects\XCEL\SHC0306\2008 Construction\Drawings\As built Certification Drawings\2008 Pond3NonconstBAexcav\_BA4\_AB.dgn

Plotted:  
Plotter:  
Pen Table:  
File:



**SECTION: BOTTOM ASH DIKES**  
N.T.S.

NOTE:  
CONTRACTOR SHALL MONITOR CONDITION OF BOTTOM ASH AS DIKE CONSTRUCTION PROGRESSES, AND KEEP EQUIPMENT A SAFE DISTANCE FROM THE ACTIVE FILL SLOPE




**DREDGE PIPE ROUTING**  
SCALE IN FEET

1		02-25-09	RECORD DRAWINGS	LJF	DJR	DSS	DWN		DATE	FACILITY:	
1		06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	DSS	DJR	JRM	DGNR		CHKD	SHERBURNE COUNTY GENERATING PLANT	
0		02-07-08	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM	APPD & CERT.			TITLE:	
A		12-12-07	ISSUED FOR BIDDING	DSS	DLR	JRM	FILMED			2008 ASH CONSTRUCTION PROJECTS	
REV		DATE	DESCRIPTION	BY	DWN	CHKD	NORTHERN STATES POWER COMPANY			BOTTOM ASH POND EXCAVATION AND DREDGING	
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.				Name		Darren S. Schwake		McCain		5300 Highway 12	
				Signature		[Signature]		and Associates, Inc.		Maple Plain, MN 55359	
				Date		02-25-09		Reg. No.		24730	
								NORTHERN STATES POWER COMPANY		Minneapolis, Minnesota	
								XCEL DRAWING NO.		REV	
								Sheet No.		BA4	






2/25/2009 4:39:37 PM  
1:200, P:\M\ Standards\Microsoft\Plot Drivers\pdf B Size.plt  
P:\M\ Standards\Microsoft\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SH-0306\2008 Construction\Drawings\As Built Certification Drawings\2008 Pond3North\Barexav\_P01\_AB.dgn

Plotted:  
Plotter:  
Pen Table:  
File:



NOTE:  
EXISTING TOPOGRAPHY COMPILED FROM  
A VARIETY OF SOURCES AND DATES,  
CONTOURS OUTSIDE OF THE PROJECT  
AREAS MAY NOT REFLECT THE  
CURRENT CONDITIONS.



▲		02-25-09	RECORD DRAWINGS	LJF	DJR	DSS	FACILITY:	
1	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24			DSS	DJR	JRM	SHERBURNE COUNTY GENERATING PLANT
0	02-07-08	ISSUED FOR CONSTRUCTION			DSS	DLR	JRM	TITLE:  2008 ASH CONSTRUCTION PROJECTS  POND 3 NORTH  EXISTING CONDITIONS
A	12-12-07	ISSUED FOR BIDDING			DSS	DLR	JRM	
REV	DATE	DESCRIPTION			BY	DWN	CHKD	APP'D & CERT.
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.				<b>McCain</b> and Associates, Inc. 		5300 Highway 12 Maple Plain, MN 55359 ph 952-346-3900 fx 952-346-3901		FILMED
Name <b>Darren S. Schwake</b>								
Signature 					NORTHERN STATES POWER COMPANY Minneapolis, Minnesota			
Date <b>02-25-09</b>		Reg. No. <b>24730</b>			XCEL DRAWING NO. <b>NH-194808-101</b>			
					Sheet No. <b>P1</b>			
					REV ▲			

2/25/2009 4:39:55 PM  
1:200, P:\M\I Standards\Microsoft\Plot Drivers\pdf B Size.plt  
P:\M\I Standards\Microsoft\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SH-0306\2008 Construction\Drawings\As Built Certification Drawings\2008 Pond3\Nonstr\Barexav\_P02\_AB.dgn

NOTE: EXISTING TOPOGRAPHY COMPILED FROM  
A VARIETY OF SOURCES AND DATES.  
CONTOURS OUTSIDE OF THE PROJECT  
AREAS MAY NOT REFLECT THE  
CURRENT CONDITIONS.

▲ INSTALLED LINER UNDER BUBBLER PIPE

INSTALL TEMPORARY 90° ELBOW  
(MAINTAIN 10' MIN BETWEEN EXIST.  
ELBOW AND NEW ELBOW) OR CUT  
AND FIELD BEND EXIST PIPE TO  
ROUTE PIPE INTO TEMP. FLUME

EXISTING 18" SDR 11 PE DECANT PIPE,  
REMOVE AND RE-INSTALL UPSLOPE  
AS SHOWN ON FINISHED GRADING PLAN  
▲ RE-INSTALLED DECANT PIPE AS SHOWN  
ON FINISHED GRADING PLAN, SEE FINISHED  
GRADING PLAN FOR AS-BUILT COORDINATES

▲ REMOVED 18" VALVE

INSTALL 20 LF 24" CMP TEMPORARY FLUME, ANCHOR INTO  
RIPRAP OR BURY WITH SOIL. COORDINATE LOCATION W/  
OWNER, REMOVE AFTER RE-INSTALLING DECANT PIPE UPSLOPE

INSTALL BOOT AT POND 2 DEWATERING  
WELL, TYP (4 TOTAL), FIELD VERIFY LOCATIONS

RE-ROUTE 18" PE PIPE TO  
TEMPORARILY DISCHARGE  
OUT OF CONSTRUCTION AREA

TYP, 4 TOTAL

REV	DATE	DESCRIPTION	BY	DWN	CHKD
1	02-25-09	RECORD DRAWINGS	DSS	DJR	JRM
0	02-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	DSS	DLR	JRM
A	12-12-07	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM
		ISSUED FOR BIDDING	BY	DWN	CHKD
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.					
Name: Darren S. Schwake			Signature: <i>Darren S. Schwake</i>		
Date: 02-25-09			Reg. No.: 24730		

**McCain** 5300 Highway 12  
and Associates, Inc. Maple Plain, MN 55359  
ph 952-346-3900  
fx 952-346-3901

NORTHERN STATES POWER COMPANY  
Minneapolis, Minnesota

XCEL DRAWING NO.  
**NH-194808-102**  
Sheet No. **P2**

FACILITY:  
**SHERBURNE COUNTY GENERATING PLANT**  
TITLE:  
**2008 ASH CONSTRUCTION PROJECTS  
POND 3 NORTH  
CLAY ANCHOR AND LINER GRADING PLAN**

▲ REVISED LIMITS  
SOIL BORROW AREA

TOP OF EXISTING CLAY BARRIER/ANCHOR


SEE SHEETS P4 AND P5

EXTEND CLAY ANCHOR  
10' SOUTH OF LINER LIMIT


FINISHED GRADE CONTOURS  
SHOWN HER FOR INFORMATION,  
SEE FINISHED GRADING PLAN  
FOR MORE DETAIL

TOP OF EXISTING POND 2 INCLINED CLAY BARRIER (EL. 1010)

2/25/2009 4:40:13 PM  
1:200, P:\M\ Standards\Microsoft\Plot Drivers\pdf B Size.plt  
P:\M\ Standards\Microsoft\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SH0306\2008 Construction\Drawings\As Built Certification Drawings\2008 Pond3\Nonstr\Barexav\_P03\_AB.dgn



▲ THIS SHEET REPRESENTS SURVEY DATA USED DURING CONSTRUCTION STAKING,  
REFER TO APPENDIX G IN CERTIFICATION REPORT FOR AS-BUILT SURVEY DATA




REV	DATE	DESCRIPTION	BY	DWN	CHKD
1	02-25-09	RECORD DRAWINGS			
1	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010			
0	02-07-08	REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24			
0	12-12-07	ISSUED FOR CONSTRUCTION			
A	12-12-07	ISSUED FOR BIDDING			

I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.	<b>McCain</b> and Associates, Inc.	5300 Highway 12 Maple Plain, MN 55359 ph 952-346-3900 fx 952-346-3901
Name: Darren S. Schwake	Signature: <i>Darren S. Schwake</i>	
Date: 02-25-09	Reg. No.: 24730	


FACILITY:	SHERBURNE COUNTY GENERATING PLANT	
TITLE:	2008 ASH CONSTRUCTION PROJECTS POND 3 NORTH CLAY ANCHOR AND LINER SURVEY DATA	
APP'D & CERT.		
FILMED		
NORTHERN STATES POWER COMPANY Minneapolis, Minnesota	XCEL DRAWING NO. NH-194808-103	REV P3


2/25/2009 4:40:22 PM  
1:40 . P:\MAI Standards\Microstation\Plot Drivers\pdf B Size.plt  
P:\MAI Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default . P:\Projects\XCEL\SHC0306\2008 Construction\Drawings\As Built Certification Drawings\2008 PondNonstrBarexcav\_P04\_AB.dgn

Plotted:  
Plotter:  
Pen Table:  
File:






▲ THIS SHEET REPRESENTS SURVEY DATA USED DURING CONSTRUCTION STAKING,  
REFER TO APPENDIX G IN CERTIFICATION REPORT FOR AS-BUILT SURVEY DATA



▲ 02-25-09		RECORD DRAWINGS		J/F	DJR	DSS	DWN		DATE	FACILITY:		
1	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24		DSS	DJR	JRM	DGNR		CHKD	SHERBURNE COUNTY GENERATING PLANT		
0	02-07-08	ISSUED FOR CONSTRUCTION		DSS	DLR	JRM	DGNR			TITLE:		
A	12-12-07	ISSUED FOR BIDDING		DSS	DLR	JRM	APP'D & CERT.			2008 ASH CONSTRUCTION PROJECTS		
REV	DATE	DESCRIPTION		BY	DWN	CHKD	FILMED			POND 3 NORTH		
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.				McCain		5300 Highway 12 Maple Plain, MN 55359 ph 952-346-3900 fx 952-346-3901		NORTHERN STATES POWER COMPANY Minneapolis, Minnesota		XCEL DRAWING NO. NH-194808-104		REV
Name		Darren S. Schwake		and Associates, Inc. ⚡						Sheet No.		▲
Signature										P4		
Date		02-25-09		Reg. No.		24730						



2/25/2009 4:40:30 PM  
120, P:\MAI Standards\Microstation\Plot Drivers\pdf B Size.plt  
P:\MAI Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SH030606\2008 Construction\Drawings\As Built Certification Drawings\2008 Pond\Nonstr\Barexav\_P05\_AB.dgn



1	02-25-09	RECORD DRAWINGS	LJF	DJR	DSS	DWN	DATE
1	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010	DSS	DJR	JRM	DWN	DATE
0	02-07-08	REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	DSS	DLR	JRM	DGNR	CHKD
A	12-12-07	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM	APPD & CERT.	
REV	DATE	DESCRIPTION	BY	DWN	CHKD	FILMED	
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.			Name: Darren S. Schwake				
Signature: <i>Darren S. Schwake</i>			Date: 02-25-09				
Date: 02-25-09			Reg. No. 24730				

**McCain**  
and Associates, Inc.

5300 Highway 12  
Maple Plain, MN 55359  
ph 952-346-3900  
fx 952-346-3901

NORTHERN STATES POWER COMPANY  
Minneapolis, Minnesota

XCEL DRAWING NO.  
**NH-194808-105**  
Sheet No. **P5**

REV

2/25/2009 4:40:45 PM  
1:200, P:\MAI Standards\Microsoft\Plot Drivers\pdf B Size.plt  
P:\MAI Standards\Microsoft\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SH0306\2008 Construction\Drawings\As Built Certification Drawings\2008 Pond3NonstrBAexcav\_P06\_AB.dgn


NOTES:

EXISTING TOPOGRAPHY COMPILED FROM A VARIETY OF SOURCES AND DATES, CONTOURS OUTSIDE OF THE PROJECT AREAS MAY NOT REFLECT THE CURRENT CONDITIONS.

PROPOSED BOTTOM ASH CONTOURS SHOW EMBANKMENT CONFIGURATION BASED ON ESTIMATED BOTTOM ASH EXCAVATION QUANTITY, ADJUST EMBANKMENT AS SHOWN ON SECTIONS TO ACCOUNT FOR CHANGES IN BOTTOM ASH QUANTITY.

COORDINATE LOCATION OF BOTTOM ASH ACCESS RAMPS IN POND 3N WITH OWNER PRIOR TO CONSTRUCTION.

▲ THIS SHEET SHOWS DESIGN CONTOURS AND ORIGINAL BORROW AREA LIMITS, REFER TO SHEET P6A FOR AS-BUILT CONTOURS OF NORTH & EAST EMBANKMENTS, ACTUAL BORROW AREA LIMITS, AND CLEAN-OUT LOCATIONS.



REV	DATE	DESCRIPTION
1	02-25-09	RECORD DRAWINGS
1	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24
0	02-07-08	ISSUED FOR CONSTRUCTION
A	12-12-07	ISSUED FOR BIDDING
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.		
Name: Darren S. Schwake		
Signature: <i>Darren S. Schwake</i>		
Date: 02-25-09		
Reg. No. 24730		

**McCain**  
and Associates, Inc. 5300 Highway 12  
Maple Plain, MN 55359  
ph 952-346-3900  
fx 952-346-3901

LJF	DJR	DSS
DSS	DJR	JRM
DSS	DLR	JRM
BY	DWN	CHKD


APP'D & CERT.	DATE
DWN	DATE
CHKD	CHKD
APP'D & CERT.	
FILMED	

FACILITY: <b>SHERBURNE COUNTY GENERATING PLANT</b>	
TITLE: <b>2008 ASH CONSTRUCTION PROJECTS POND 3 NORTH CLAY BARRIER/BOTTOM ASH GRADING PLAN</b>	
NORTHERN STATES POWER COMPANY Minneapolis, Minnesota	
XCEL DRAWING NO. Sheet No. <b>P6</b>	REV ▲

2/25/2009 4:41:13 PM  
1:200, P:\MAI Standards\Microsoft\Plot Drivers\pdf B Size.plt  
P:\MAI Standards\Microsoft\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SH0306\2008 Construction\Drawings\As Built Certification Drawings\2008 Pond3\NonstrBAexcav\_P06A\_AB.dgn

Plotted:  
Plotted:  
Pen Table:  
File:

▲ THIS SHEET WAS NOT PART OF THE CONSTRUCTION DRAWINGS, BUT WAS ADDED TO THE RECORD DRAWINGS TO SHOW THE AS-BUILT CONTOURS FOR THE NORTH & EAST UPSTREAM DIKES, REVISED BORROW AREA LIMITS, AND RE-LOCATED CLEAN-OUT LOCATIONS.




▲	02-25-09	RECORD DRAWINGS	LJF	DJR	DSS
1	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	DSS	DJR	JRM
0	02-07-08	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM
A	12-12-07	ISSUED FOR BIDDING	DSS	DLR	JRM
REV	DATE	DESCRIPTION	BY	DWN	CHKD
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.					
Name: Darren S. Schwake					
Signature: <i>Darren S. Schwake</i>					
Date: 02-25-09 Reg. No. 24730					

**McCain**  
and Associates, Inc. 5300 Highway 12  
Maple Plain, MN 55359  
ph 952-346-3900  
fx 952-346-3901


FACILITY:		SHERBURNE COUNTY GENERATING PLANT	
TITLE:		2008 ASH CONSTRUCTION PROJECTS	
		POND 3 NORTH	
		CLAY BARRIER/BOTTOM ASH GRADING PLAN	
		AS-BUILT GRADES	
NORTHERN STATES POWER COMPANY		XCEL DRAWING NO.	
Minneapolis, Minnesota		NH-194808-106	
		REV	
		Sheet No. P6A	
		▲	

2/25/2009 4:41:32 PM  
1:200, P:\MAI Standards\Microstation\Plot Drivers\pdf B Size.plt  
P:\MAI Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SHCH030606\2008 Construction\Drawings\As built Certification Drawings\2008 Pond3Nonstr\Barexav\_P07\_AB.dgn

▲ SURVEY DATA INSIDE BASELINE DOES NOT REFLECT AS-BUILT CONDITIONS,  
REFER TO SHEET P6A FOR AS-BUILT CONTOURS FOR UPSTREAM DIKES.



▲	02-25-09	RECORD DRAWINGS	UF	DJR	DSS
1	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	DSS	DJR	JRM
0	02-07-08	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM
A	12-12-07	ISSUED FOR BIDDING	DSS	DLR	JRM
REV	DATE	DESCRIPTION	BY	DWN	CHKD

I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.	
Name	Darren S. Schwake
Signature	
Date	02-25-09
Reg. No.	24730

<b>McCain</b> and Associates, Inc. ☼	5300 Highway 12 Maple Plain, MN 55359 ph 952-346-3900 fx 952-346-3901
-----------------------------------------	--------------------------------------------------------------------------------


FACILITY:	SHERBURNE COUNTY GENERATING PLANT				
TITLE:	2008 ASH CONSTRUCTION PROJECTS POND 3 NORTH CLAY BARRIER/BOTTOM ASH SURVEY DATA				
APP'D & CERT.					
FILMED					
NORTHERN STATES POWER COMPANY Minneapolis, Minnesota			XCEL DRAWING NO. NH-194808-107		REV
			Sheet No.		P7



2/25/2008 4:41:50 PM  
1:200, P:\M\ Standards\Microsoft\Plot Drivers\pdf B Size.plt  
P:\M\ Standards\Microsoft\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SH0306\2008 Construction\Drawings\As Built Certification Drawings\2008 Pond3\NonstrBarexcav\_P08\_AB.dgn

NOTE: EXISTING TOPOGRAPHY COMPILED FROM  
A VARIETY OF SOURCES AND DATES.  
CONTOURS OUTSIDE OF THE PROJECT  
AREAS MAY NOT REFLECT THE  
CURRENT CONDITIONS.

▲ THIS SHEET SHOWS DESIGN CONTOURS AND ORIGINAL BORROW AREA LIMITS,  
REFER TO SHEET P8A FOR AS-BUILT FINISHED GRADES.



REV	DATE	DESCRIPTION
1	02-24-08	RECORD DRAWINGS
0	02-07-08	EXTENDED WEST SLOPE LINER TO EL. 1010
A	12-12-07	REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24
A	12-12-07	ISSUED FOR CONSTRUCTION
A	12-12-07	ISSUED FOR BIDDING

I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.

Name: **Darren S. Schwake**

Signature: *Darren S. Schwake*

Date: **02-25-09** Reg. No. **24730**


**McCain** and Associates, Inc. 5300 Highway 12  
Maple Plain, MN 55359  
ph 952-346-3900  
fx 952-346-3901

LJF	DJR	DSS
DSS	DJR	JRM
DSS	DLR	JRM
DSS	DLR	JRM
BY	DWN	CHKD

DATE	DATE
DWN	CHKD
DGNR	CHKD
APP'D & CERT.	
FILMED	

FACILITY:	SHERBURNE COUNTY GENERATING PLANT	
TITLE:	2008 ASH CONSTRUCTION PROJECTS POND 3 NORTH FINISHED GRADING PLAN AND ROAD LAYOUT	
NORTHERN STATES POWER COMPANY Minneapolis, Minnesota		XCEL DRAWING NO. Sheet No. <b>P8</b>
		REV ▲

2/25/2009 4:42:22 PM  
1:200, P:\MAI Standards\Microsoft\Plot Drivers\pdf B Size.plt  
P:\MAI Standards\Microsoft\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SH0306\2008 Construction\Drawings\As Built Certification Drawings\2008 Pond\Nonstr\Barexav\_P08A\_AB.dgn  
Plotter:  
Pen Table:  
File:



AS-BUILT DECANT PIPE ALIGNMENT DATA			
NORTHING	EASTING	T.O. PIPE ELEV.	NOTES
864038.34	2030718.09	978.08	
864087.58	2030714.70	979.07	
864126.05	2030713.28	979.70	
864167.35	2030710.82	980.39	
864186.66	2030708.26	980.71	
864234.34	2030706.60	981.78	
864281.78	2030703.23	983.01	
864327.29	2030700.88	983.99	
864351.21	2030698.98	984.36	
864389.28	2030695.94	985.53	
864458.26	2030692.07	986.64	
864509.36	2030688.32	987.52	
864562.39	2030686.55	988.52	
864620.83	2030682.59	989.84	
864667.89	2030680.81	990.49	
864725.05	2030677.79	991.48	
864780.85	2030672.83	992.84	
864850.91	2030667.94	994.18	
864916.04	2030663.69	995.63	
864973.49	2030660.48	996.67	
865034.82	2030656.86	998.01	
865067.65	2030655.01	999.04	
865115.87	2030652.47	1000.49	
865156.47	2030648.97	1002.18	
864702.22	2030679.81	990.96	
864717.59	2030678.62	991.34	
864012.12	2030720.56	977.64	
863984.24	2030722.17	976.96	ELBOW
863984.13	2030739.01	975.23	FLUME
865162.68	2030648.38	1002.90	ELBOW
865164.01	2030630.78	1004.70	P2 CONN.


REV	DATE	DESCRIPTION	BY	DWN	CHKD
1	02-25-09	RECORD DRAWINGS			
1	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010			
0	02-07-08	REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24			
A	12-12-07	ISSUED FOR CONSTRUCTION			
A	12-12-07	ISSUED FOR BIDDING			
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.					
Name		Darren S. Schwake			
Signature		<i>Darren S. Schwake</i>			
Date		02-25-09			
		Reg. No. 24730			

**McCain**  
and Associates, Inc.

5300 Highway 12  
Maple Plain, MN 55359  
ph 952-346-3900  
fx 952-346-3901


FACILITY:		TITLE:	
SHERBURNE COUNTY GENERATING PLANT		2008 ASH CONSTRUCTION PROJECTS POND 3 NORTH FINISHED GRADING PLAN AND ROAD LAYOUT AS-BUILT GRADES	
NORTHERN STATES POWER COMPANY Minneapolis, Minnesota		XCEL DRAWING NO. NH-194808-108 Sheet No. P8A	

2/25/2009 4:42:44 PM  
1:200, P:\MAI Standards\Microstation\Plot Drivers\pdf B Size.plt  
P:\MAI Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SH0306062008 Construction\Drawings\As Built Certification Drawings\2008 Pond\Nonstr\Barexav\_P09\_AB.dgn



▲ SURVEY DATA MAY NOT REFLECT AS-BUILT CONDITIONS, REFER TO SHEET P8A FOR AS-BUILT CONTOURS OF FINISHED GRADES.


NOTES:  
INSTALL TURF MAT IN DITCHES AND DRAWS WHERE SHOWN ON THIS SHEET, 12' WIDE (TYP.)  
INSTALL EROSION CONTROL BLANKET ON ALL 3:1 INTERIOR AND EXTERIOR FINISHED GRADE EMBANKMENT SLOPES AND DISTURBED AREAS




1	02-25-09	RECORD DRAWINGS	LJF	DJR	DSS
1	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	DSS	DJR	JRM
0	02-07-08	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM
A	12-12-07	ISSUED FOR BIDDING	DSS	DLR	JRM
REV	DATE	DESCRIPTION	BY	DWN	CHKD
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.					
Name: Darren S. Schwake			McCain		
Signature: <i>Darren S. Schwake</i>			5300 Highway 12 Maple Plain, MN 55359 ph 952-346-3900 fx 952-346-3901		
Date: 02-25-09			Reg. No. 24730		

FACILITY: SHERBURNE COUNTY GENERATING PLANT		TITLE: 2008 ASH CONSTRUCTION PROJECTS POND 3 NORTH FINISHED GRADES SURVEY DATA AND EROSION CONTROL PLAN	
NORTHERN STATES POWER COMPANY Minneapolis, Minnesota		XCEL DRAWING NO. NH-194808-109 Sheet No. P9	

2/25/2009 4:42:53 PM  
1:40, P:\MIA Standards\Microstation\Plot Drivers\pdr B Size.plt  
P:\MIA Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SH030606\2008 Construction\Drawings\As Built Certification Drawings\2008 Pond\NonstrBAexcav\_P10\_AB.dgn



THIS SECTION SHOWS DESIGN CONTOURS, REFER TO SHEET P8A FOR AS-BUILT FINISHED GRADES.



SECTION: CATCH BASIN AND CULVERT  
P8, P10

1	02-25-09	RECORD DRAWINGS	LJF	DJR	DSS
1	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010	DSS	DJR	JRM
0	02-07-08	REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24			
A	12-12-07	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM
		ISSUED FOR BIDDING	DSS	DLR	JRM
REV	DATE	DESCRIPTION	BY	DWN	CHKD
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.					
Name: Darren S. Schwake					
Signature: <i>Darren S. Schwake</i>					
Date: 02-25-09 Reg. No. 24730					

McCain

5300 Highway 12  
Maple Plain, MN 55359  
ph 952-346-3900  
fx 952-346-3901


FACILITY:		SHERBURNE COUNTY GENERATING PLANT	
TITLE:		2008 ASH CONSTRUCTION PROJECTS	
		POND 3 NORTH	
		EAST RAMP PLAN	
NORTHERN STATES POWER COMPANY		XCEL DRAWING NO.	
Minneapolis, Minnesota		NH-194808-110	
		REV	
		Sheet No. P10	



2/25/2009 4:42:59 PM  
1:40, P:\MAI Standards\Microstation\Plot Drivers\pdf B Size.plt  
P:\MAI Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SHC0306\2008 Construction\Drawings\As Built Certification Drawings\2008 Pond\NonstrBarexcav\_P11\_AB.dgn


Plotted:  
Plotter:  
Pen Table:  
File:

▲ SURVEY DATA AND CONTOURS DO NOT REFLECT AS-BUILT CONDITIONS, REFER TO SHEET P6A FOR AS-BUILT CONTOURS.



▲	02-25-09	RECORD DRAWINGS	UF	DJR	DSS
1	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	DSS	DJR	JRM
0	02-07-08	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM
A	12-12-07	ISSUED FOR BIDDING	DSS	DLR	JRM
REV	DATE	DESCRIPTION	BY	DWN	CHKD

I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.

Name	Darren S. Schwake
Signature	
Date	02-25-09
Reg. No.	24730

McCain


and Associates, Inc. ☼

5300 Highway 12  
Maple Plain, MN 55359  
ph 952-346-3900  
fx 952-346-3901


FACILITY:		SHERBURNE COUNTY GENERATING PLANT	
TITLE:		2008 ASH CONSTRUCTION PROJECTS POND 3 NORTH SOUTHWEST RAMP PLAN	
NORTHERN STATES POWER COMPANY Minneapolis, Minnesota		XCEL DRAWING NO. NH-194808-111 Sheet No. P11	REV ▲

2/25/2009 4:43:05 PM  
1:10, P:\MIA Standards\Microstation\Plot Drivers\pdf B Size.plt  
P:\MIA Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SH0306\2008 Construction\Drawings\As built Certification Drawings\2008 Pond3\NonstrB\excav\_P12\_AB.dgn


Plotted:  
Plotter:  
Pen Table:  
File:



SECTION: WEIR BASE LINER AT EL 960  
1  
P4  
0 5 10  
SCALE IN FEET



SECTION: LOWER FLAP IN WEIR  
2  
P5  
0 5 10  
SCALE IN FEET



SECTION: UPPER FLAP IN WEIR  
3  
P5  
0 5 10  
SCALE IN FEET

▲	02-25-09	RECORD DRAWINGS	LJF	DJR	DSS
1	06-24-08	EXTENDED WEST SLOPE LINER TO EL 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	DSS	DJR	JRM
0	02-07-08	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM
A	12-12-07	ISSUED FOR BIDDING	DSS	DLR	JRM
REV	DATE	DESCRIPTION	BY	DWN	CHKD
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.					
Name			Darren S. Schwake		
Signature					
Date			02-25-09		
			Reg. No. 24730		


**McCain**  
and Associates, Inc.

5300 Highway 12  
Maple Plain, MN 55359  
ph 952-346-3900  
fx 952-346-3901


DWN		DATE	FACILITY:		SHERBURNE COUNTY GENERATING PLANT	
DGNR		CHKD	TITLE:		2008 ASH CONSTRUCTION PROJECTS	
APPD & CERT.					POND 3 NORTH	
FILMED					WEIR SECTIONS	
NORTHERN STATES POWER COMPANY				XCEL DRAWING NO.		REV
Minneapolis, Minnesota				NH-194808-112		
				Sheet No.		P12




2/26/2009 9:28:01 AM  
1:3 P:\MMA Standards\Microstation\Plot Drivers\pdf B Size.plt  
p:\mml standards\microstation\pen tables\mmlplotstamp.tbl  
Default, P:\Projects\XCEL\SHCH0306\2008 Construction\Drawings\As Built Certification Drawings\2008 Pond3NonstrBarexcav\_P14\_AB.dgn




SECTION: CLAY ANCHOR AT SE CORNER TRANSITION FROM EL 972 TO 995 1  
P2, P4  
0 4 8  
SCALE IN FEET




SECTION: WEIR LINER AND LOWER FLAP CONNECTION TO EXISTING WEIR LINER 4  
P12  
0 2 4  
SCALE IN FEET




SECTION: UPPER FLAP CONNECTION TO LOWER FLAP AT EL 972 6  
P12  
0 2 4  
SCALE IN FEET  
REDRAWN TO REPRESENT AS-BUILT CONDITIONS




SECTION: CLAY ANCHOR AT SE CORNER, TOP OF SLOPE ALONG WEIR 2  
P2, P4, P13  
0 4 8  
SCALE IN FEET




SECTION: CLAY ANCHOR AT SE CORNER, TOP OF SLOPE SOUTH OF WEIR 3  
P2, P4  
0 4 8  
SCALE IN FEET



SECTION: LOWER FLAP ANCHOR AT EL 972 5  
P12  
0 2 4  
SCALE IN FEET  
REDRAWN TO REPRESENT AS-BUILT CONDITIONS





SECTION: UPPER FLAP ANCHOR 7  
P12  
0 2 4  
SCALE IN FEET

▲ 02-25-09		RECORD DRAWINGS	LJF	DJR	DSS	DWG	DATE	FACILITY:		
1	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	DSS	DJR	JRM				SHERBURNE COUNTY GENERATING PLANT	
0	02-07-08	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM	DGNR	CHKD	TITLE:		
A	12-12-07	ISSUED FOR BIDDING	DSS	DLR	JRM				2008 ASH CONSTRUCTION PROJECTS POND 3 NORTH CLAY ANCHOR AND WEIR SECTIONS	
REV	DATE	DESCRIPTION	BY	DWN	CHKD	APP'D & CERT.	FILMED	NORTHERN STATES POWER COMPANY Minneapolis, Minnesota		
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.									XCEL DRAWING NO. NH-194808-114	REV
Name		Darren S. Schwake		5300 Highway 12 Maple Plain, MN 55359 ph 952-346-3900 fx 952-346-3901		and Associates, Inc. ☼		Sheet No.	P14	▲
Signature										
Date		02-25-09		Reg. No. 24730						





2/25/2009 4:43:18 PM  
1:20, P:\MIA Standards\Microstation\Plot Drivers\pdf B Size.plt  
P:\MIA Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SH0306\2008 Construction\Drawings\As Built Certification Drawings\2008 Pond\Nonconst\Baxxcav\_P15\_AB.dgn




<b>RECORD DRAWINGS</b>			LJF	DJR	DSS	DATE		FACILITY:	
1	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	DSS	DJR	JRM	DWN	DATE	SHERBURNE COUNTY GENERATING PLANT	
0	02-07-08	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM	DGNR	CHKD	TITLE:	
A	12-12-07	ISSUED FOR BIDDING	DSS	DLR	JRM	APPRO & CERT.		2008 ASH CONSTRUCTION PROJECTS	
REV	DATE	DESCRIPTION	BY	DWN	CHKD	FILMED		POND 3 NORTH	
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.			Name			NORTHERN STATES POWER COMPANY		XCEL DRAWING NO.	
Signature			Date			Minneapolis, Minnesota		NH-194808-115	
Date			Reg. No.			Sheet No.		P15	
2/25/09			24730					REV	
								▲	

**McCain**  
and Associates, Inc.  
5300 Highway 12  
Maple Plain, MN 55359  
ph 952-346-3900  
fx 952-346-3901

2/25/2009 4:43:24 PM  
1:20, P:\MAI Standards\Microstation\Plot Drivers\pdf B Size.plt  
P:\MAI Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SH0306\2008 Construction\Drawings\As built Certification Drawings\2008 Pond3NonstrBarexcav\_P16\_AB.dgn





▲ 02-25-09		RECORD DRAWINGS	LJF	DJR	DSS	FACILITY:				
1	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	DSS	DJR	JRM	DWN	DATE	SHERBURNE COUNTY GENERATING PLANT		
0	02-07-08	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM	DGNR	CHKD			
A	12-12-07	ISSUED FOR BIDDING				DSS	DLR	JRM		
REV	DATE	DESCRIPTION	BY	DWN	CHKD	APP'D & CERT.		TITLE:  2008 ASH CONSTRUCTION PROJECTS  POND 3 NORTH  LINER SECTIONS		
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.						FILMED				
Name		Darren S. Schwake		<div>McCain</div> <div>and Associates, Inc. 🌿</div>		5300 Highway 12 Maple Plain, MN 55359 ph 952-346-3900 fx 952-346-3901		NORTHERN STATES POWER COMPANY Minneapolis, Minnesota	XCEL DRAWING NO. NH-194808-116	REV
Signature						Sheet No.	P16		▲	
Date		02-25-09								
Reg. No.		24730								

**McCain**  
and Associates, Inc.

5300 Highway 12  
Maple Plain, MN 55359  
ph 952-346-3900  
fx 952-346-3901

2/25/2009 4:43:29 PM  
1:20, P:\MIA Standards\Microstation\Plot Drivers\pdr B Size.plt  
P:\MIA Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SHC0306\2008 Construction\Drawings\As built Certification Drawings\2008 Pond\NonstrBAexcav\_P17\_AB.dgn


Plotted:  
Plotter:  
Pen Table:  
File:



▲ 02-25-09		RECORD DRAWINGS	LJF	DJR	DSS	DWN	DATE	FACILITY: <b>SHERBURNE COUNTY GENERATING PLANT</b>			
1	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	DSS	DJR	JRM		CHKD				
0	02-07-08	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM	DGNR	CHKD	TITLE:  2008 ASH CONSTRUCTION PROJECTS  POND 3 NORTH  <b>CLAY BARRIER AND BOTTOM ASH SECTIONS</b>			
A	12-12-07	ISSUED FOR BIDDING	DSS	DLR	JRM						
REV	DATE	DESCRIPTION	BY	DWN	CHKD	APPD & CERT.					
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.							FILMED				
Name		Darren S. Schwake		<b>McCain</b> and Associates, Inc. ☼		5300 Highway 12 Maple Plain, MN 55359 ph 952-346-3900 fx 952-346-3901		NORTHERN STATES POWER COMPANY  Minneapolis, Minnesota	XCEL DRAWING NO. <b>NH-194808-117</b>		REV
Signature		<i>Darren S. Schwake</i>							Sheet No. <b>P17</b>		▲
Date		02-25-09		Reg. No. 24730							

2/25/2009 4:43:34 PM  
1:20, P:\MAI Standards\Microstation\Plot Drivers\pdf B Size.plt  
P:\MAI Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SHC0306\2008 Construction\Drawings\As built Certification Drawings\2008 Pond3NonstrBAexcav\_P18\_AB.dgn

Plotted:  
Plotter:  
Pen Table:  
File:





▲ 02-25-09 1 06-24-08		RECORD DRAWINGS EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	LIF DSS	DJR DJR	DSS JRM	DWN	DATE	FACILITY: SHERBURNE COUNTY GENERATING PLANT	
0 02-07-08 A 12-12-07		ISSUED FOR CONSTRUCTION ISSUED FOR BIDDING	DSS DSS	DLR DLR	JRM JRM	DGNR	CHKD	TITLE: 2008 ASH CONSTRUCTION PROJECTS POND 3 NORTH CLAY BARRIER AND BOTTOM ASH SECTIONS	
REV	DATE	DESCRIPTION	BY	DWN	CHKD	APPRO & CERT.		XCEL DRAWING NO. NH-194808-118	
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.			Name Darren S. Schwake			FILMED		NORTHERN STATES POWER COMPANY Minneapolis, Minnesota	
Signature Date 02-25-09			Reg. No. 24730			SHEET NO. P18		REV ▲	

**McCain**  
and Associates, Inc.

5300 Highway 12  
Maple Plain, MN 55359  
ph 952-346-3900  
fx 952-346-3901

2/25/2009 4:43:38 PM  
1:20, P:\MAI Standards\Microstation\Plot Drivers\p19 B Size.plt  
P:\MAI Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SH0306\2008 Construction\Drawings\As built Certification Drawings\2008 Pond\NonstrB\excav\_P19\_A8.dgn


Plotted:  
Plotter:  
Pen Table:  
File:



▲ 02-25-09		RECORD DRAWINGS	LJF	DJR	DSS	DWN		DATE	FACILITY:	
1	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010	DSS	DJR	JRM	DGNR		CHKD	SHERBURNE COUNTY GENERATING PLANT	
		REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24							TITLE:	
0	02-07-08	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM				2008 ASH CONSTRUCTION PROJECTS	
A	12-12-07	ISSUED FOR BIDDING	DSS	DLR	JRM				POND 3 NORTH	
REV	DATE	DESCRIPTION	BY	DWN	CHKD	APP'D & CERT.			FINISHED GRADE SECTIONS	
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.						FILMED				
Name: Darren S. Schwake										
Signature: <i>Darren S. Schwake</i>										
Date: 02-25-09										

5300 Highway 12 Maple Plain, MN 55359 ph 952-346-3900 fx 952-346-3901		XCEL DRAWING NO. NH-194808-119		REV
McCain and Associates, Inc.		Sheet No. P19		▲


2/25/2009 4:43:43 PM  
1:20, P:\MIA Standards\Microstation\Plot Drivers\pdf B Size.plt  
P:\MIA Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SHC0306\2008 Construction\Drawings\As built Certification Drawings\2008 Pond3NonstrBExcav\_P20\_AB.dgn



SECTION: FINISHED SOUTH EMBANKMENT, STA 28+90 TO 29+05 AND 38+35 TO 38+70

1  
P8

0 10 20  
SCALE IN FEET



SECTION: FINISHED SOUTH EMBANKMENT, STA 29+05 TO 38+35

2  
P8

0 10 20  
SCALE IN FEET

1		02-25-09	RECORD DRAWINGS	LJF	DJR	DSS	DWG		DATE	FACILITY:	
1		06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010	DSS	DJR	JRM	DGNR		CHKD	SHERBURNE COUNTY GENERATING PLANT	
0		02-07-08	REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	DSS	DLR	JRM	APPD & CERT.			TITLE:	
A		12-12-07	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM	FILMED			2008 ASH CONSTRUCTION PROJECTS	
REV		DATE	DESCRIPTION	BY	DWN	CHKD				POND 3 NORTH	
										FINISHED GRADES SECTIONS	
										NORTHERN STATES POWER COMPANY	
										Minneapolis, Minnesota	
										XCEL DRAWING NO.	
										NH-194808-120	
										REV	
										Sheet No.	
										P20	

I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.

Name: Darren S. Schwake



Signature: *Darren S. Schwake*

Date: 02-25-09 Reg. No. 24730

**McCain** and Associates, Inc.



5300 Highway 12  
Maple Plain, MN 55359  
ph 952-346-3900  
fx 952-346-3901

2/25/2009 4:43:48 PM  
1:20, P:\MAI Standards\Microstation\Plot Drivers\pdf B Size.plt  
P:\MAI Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SHC0306\2008 Construction\Drawings\As built Certification Drawings\2008 Pond3NonstrBExcav\_P21\_AB.dgn




▲ 02-25-09		RECORD DRAWINGS	LJF	DJR	DSS	FACILITY:	
1	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	DSS	DJR	JRM	DWN	DATE
0	02-07-08	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM	DGNR	CHKD
A	12-12-07	ISSUED FOR BIDDING	DSS	DLR	JRM	TITLE:	
REV	DATE	DESCRIPTION	BY	DWN	CHKD	APPD & CERT.	2008 ASH CONSTRUCTION PROJECTS POND 3 NORTH
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.			McCain		FINISHED GRADE SECTIONS		
Name Darren S. Schwake		5300 Highway 12 Maple Plain, MN 55359 ph 952-346-3900 fx 952-346-3901		NORTHERN STATES POWER COMPANY Minneapolis, Minnesota			
Signature <i>Darren S. Schwake</i>		and Associates, Inc. ⚙		XCEL DRAWING NO. NH-194808-121			
Date 02-25-09		Reg. No. 24730		Sheet No. P21			
				▲			


2/25/2009 4:43:53 PM  
1:20, P:\MIAI Standards\Microstation\Plot Drivers\pdf B Size.plt  
P:\MIAI Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SHC0306\2008 Construction\Drawings\As built Certification Drawings\2008 Pond3\NonstrB\excav\_P22\_AB.dgn



▲ DID NOT EXTEND FLUME




▲ DID NOT EXTEND FLUME


▲ 02-25-09		RECORD DRAWINGS		LJF	DJR	DSS	DWN		DATE	FACILITY: <b>SHERBURNE COUNTY GENERATING PLANT</b>  TITLE: <b>2008 ASH CONSTRUCTION PROJECTS</b> <b>POND 3 NORTH</b> <b>DECANT PIPE SECTIONS AND DETAILS</b>	
1 06-24-08		EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24		DSS	DJR	JRM	DGNR		CHKD		
0 02-07-08		ISSUED FOR CONSTRUCTION		DSS	DLR	JRM	DSS		DLR		JRM
A 12-12-07		ISSUED FOR BIDDING		DSS	DLR	JRM	APP'D & CERT.		FILMED		
REV	DATE	DESCRIPTION		BY	DWN	CHKD					
<div>I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota. Name <b>Darren S. Schwake</b> Signature  Date <b>02-25-09</b> Reg. No. <b>24730</b></div> <div><b>McCain</b> 5300 Highway 12 and Associates, Inc. ☒ Maple Plain, MN 55359 ph 952-346-3900 fx 952-346-3901</div> <div><b>NORTHERN STATES POWER COMPANY</b> <b>Minneapolis, Minnesota</b></div> <div>XCEL DRAWING NO. <b>NH-194808-122</b> Sheet No. <b>P22</b></div> <div>REV ▲</div>											




2/25/2009 4:43:58 PM  
1:20, P:\MIA Standards\Microstation\Plot Drivers\pdt B Size.plt  
P:\MIA Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\YCEL\SH0306\2008 Construction\Drawings\As Built Certification Drawings\2008 Pond3Nonconst\Barexav\_P23\_AB.dgn




1 SECTION: POND 2 CONNECTION AT DEWATERING WELL 2  
P23  
0 10 20  
SCALE IN FEET



1 SECTION: WEST SIDE CLEANOUT EXTENSION (4 TOTAL) 3  
P2  
0 10 20  
SCALE IN FEET



3 SECTION: EAST SIDE CLEAN-OUT EXTENSION (4 TOTAL) 4  
P6  
0 10 20  
SCALE IN FEET




1 SECTION: WEST SIDESLOPE LINER EXTENSION BEYOND STA 52+67.5 (TYP) 5  
P2  
0 10 20  
SCALE IN FEET


RECORD DRAWINGS		JLF		DSS		DATE		FACILITY:	
1	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010		DSS	DJR	JRM		SHERBURNE COUNTY GENERATING PLANT	
REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24		DSS		DLR		JRM		TITLE:	
0	02-07-08	ISSUED FOR CONSTRUCTION		DSS	DLR	JRM		2008 ASH CONSTRUCTION PROJECTS	
A	12-12-07	ISSUED FOR BIDDING		DSS	DLR	JRM		POND 3 NORTH	
REV		DATE		DESCRIPTION		BY		APPD & CERT.	
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.		Name		Darren S. Schwake		Signature		FILMED	
Date		02-25-09		Reg. No.		24730		NORTHERN STATES POWER COMPANY	
								Minneapolis, Minnesota	
								XCEL DRAWING NO.	
								NH-194808-123	
								Sheet No.	
								P23	
								REV	
								▲	

**McCain**  
and Associates, Inc.  
5300 Highway 12  
Maple Plain, MN 55359  
ph 952-346-3900  
fx 952-346-3901


2/25/2009 4:44:05 PM  
1:4, P:\MAI Standards\Microstation\Plot Drivers\pdf B Size.plt  
P:\MAI Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SHC0306\2008 Construction\Drawings\As built Certification Drawings\2008 Pond3NonstrBExcav\_P24\_AB.dgn




SECTION: LINER TERMINATION  
1  
P2,P8  
SCALE IN FEET































































































SECTION: COMPOSITE LINER AND CONNECTION TO EXISTING COMPOSITE LINER  
NOT TO SCALE  
4  
P15, P16, P23, P24



SECTION: WEST SLOPE - CONNECTION TO EXISTING LINER  
2  
P2, P3, P8  
SCALE IN FEET






DETAIL: GEOMEMBRANE BOOT AT POND 2 DEWATERING WELLS AND DECANT PIPE  
NOT TO SCALE  
5  
P2, P23

▲ 02-25-09		RECORD DRAWINGS	LJF	DJR	DSS	DWN		DATE	FACILITY:		SHERBURNE COUNTY GENERATING PLANT							
1	06-24-08	EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	DSS	DJR	JRM	DGNR		CHKD										
0	02-07-08	ISSUED FOR CONSTRUCTION	DSS	DLR	JRM	APPD & CERT.		TITLE:		2008 ASH CONSTRUCTION PROJECTS POND 3 NORTH LINER DETAILS								
A	12-12-07	ISSUED FOR BIDDING	DSS	DLR	JRM									FILMED				
REV	DATE	DESCRIPTION	BY	DWN	CHKD													
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.			Name		Darren S. Schwake		Signature							Date		02-25-09		Reg. No.
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature				Date		02-25-09		Reg. No.		24730	
			Name		Darren S. Schwake		Signature											

2/25/2009 4:44:10 PM  
1:4, P:\MAI Standards\Microstation\Plot Drivers\pdf B Size.plt  
P:\MAI Standards\Microstation\Pen Tables\MAI\PlotStamp.tbl  
Default, P:\Projects\XCEL\SH0306\2008 Construction\Drawings\As built Certification Drawings\2008 Pond3\NonstrBarexcav\_P25\_AB.dgn

Plotted:  
Plotter:  
Pen Table:  
File:



▲ 02-25-09 1 06-24-08		RECORD DRAWINGS EXTENDED WEST SLOPE LINER TO EL. 1010 REVISED SHEETS: P2, P3, P8, P9, P16, P21, P22, P23, P24	LJF DSS	DJR DJR	DSS JRM	DWN	DATE	FACILITY: SHERBURNE COUNTY GENERATING PLANT	
0 02-07-08 A 12-12-07		ISSUED FOR CONSTRUCTION ISSUED FOR BIDDING	DSS DSS	DLR DLR	JRM JRM	DGNR	CHKD	TITLE: 2008 ASH CONSTRUCTION PROJECTS POND 3 NORTH DEWATERING MANHOLE DETAILS	
REV		DATE	DESCRIPTION		BY	DWN	CHKD	APPD & CERT.	
I hereby certify that this plan was prepared by me or under my direct supervision and that I am a duly Licensed Professional Engineer under the laws of the State of Minnesota.		Name		Darren S. Schwake		Signature		Date	
Date		02-25-09		Reg. No.		24730		XCEL DRAWING NO. NH-194808-125	
McCain and Associates, Inc.		5300 Highway 12 Maple Plain, MN 55359 ph 952-346-3900 fx 952-346-3901		NORTHERN STATES POWER COMPANY Minneapolis, Minnesota		Sheet No.		P25	
								REV	

## ***Appendix I***

### ***Geosynthetic Clay Liner (GCL) Data***

***Bentonite Test Data***

***Geotextile Test Data***

***GCL Test Data***

***GCL Roll Inventory***

***Subgrade Acceptance Forms***

## ***Bentonite Test Data***

Prepared by: AWH

CERTIFICATE OF ANALYSIS 2008  
PRODUCT : BARA-KADE® 30

BENTONITE PERFORMANCE MINERALS LLC  
554 US HWY 212  
COLONY PLANT  
BELLE FOURCHE, S.D. 57717

YTD	% MOIST 12 MAX	Mesh % + 20 15 MAX	Mesh % + 200 10 MAX	FL 18 MAX	MBC meq 70 MIN	SWELL INDEX 25 MIN	PWA 750 MIN
CARS	9.20	0.04	3.23	13.99	121.82	38.95	1016.73
119	0.63	0.08	1.55	0.70	2.79	1.94	38.15

Quik Grout add.  
CC: C. McAUGHAN  
FILE

Prepared by: AWH

CERTIFICATE OF ANALYSIS 2008

PRODUCT : BARA-KADE® 30

BOL #	LOAD DATE	% MOIST 12 MAX	Mesh % + 20 15 MAX	Mesh % - 200 10 MAX	FL 18 MAX	MBC MEQ 70 MIN	SWELL INDEX 25 MIN	PWA 750 MIN	No. of CARBS	MAVG STD DEV	% MOIST 12 MAX	Mesh % + 20 15 MAX	Mesh % - 200 10 MAX	FL 18 MAX	MBC MEQ 70 MIN	SWELL INDEX 25 MIN	PWA 750 MIN
B0001111547	06-07-08	9.1	0.13	2.14	12.6	122	29	1060	17		9.47	0.04	4.00	13.81	121.06	29.47	987.94
											0.60	1.55	1.55	0.66	1.55	1.14	29.57

	YTD	No. of CARS	12 MAX	70 + 200	80 - 200	FL	18 MAX	70 MIN	INDEA	MIN
	MAVG	9.20	0.04	3.23	13.98	121.82	30.93	1017.09		
	STD DEV	0.63	0.08	1.55	0.71	2.78	1.94	38.19		

**SOLD TO: GSE CLAY LINING TECHNOLOGY, Co.**  
3150 FIRST AVENUE  
SPEARFISH, SD 57783

Attn: Bob Stadler (rstadler@gseworld.com)  
Lynn Crumbley (lcrumbley@gseworld.com)  
Chuck Taylor (ctaylor@gseworld.com)

**SHIPPED TO: GSE CLAY LINING TECHNOLOGY, Co.**  
**USE GSE FOLDER** 3150 FIRST AVENUE  
 SPEARFISH, SD 57783

Q.A. SUPERVISOR  
Alan Hardison  
06/07/08

Prepared by: AWH

Quik Grout add.  
CC; C. McAUGHAN  
FILE



CERTIFICATE OF ANALYSIS 2008  
PRODUCT : BARA-KADE® 30

[illegible]

Q.A. SUPERVISOR  
Alan Hardison  
06/08/08  
Prepared by: AWH

# BENTOFIX TECHNOLOGIES

CERTIFICATE OF ANALYSIS 2008  
PRODUCT : BARA-KADE@ 30

SHIPPED FROM: BENTONITE PERFORMANCE MINERALS LLC  
554 US HWY 212  
COLONY PLANT  
BELLE FOURCHE, S.D. 57717

BOL #	LOAD DATE	% MOIST 12 MAX	Mesh % + 20 15 MAX	Mesh % - 200 10 MAX	FL 18 MAX	MBC MEQ 70 MIN	SWELL INDEX 25 MIN	PWA 750 MIN
B0001111552	06-08-08	9.6	0.19	2.37	12.8	124	30	984
B0001111555	06-09-08	8.7	0.04	4.97	13.0	122	31	995
	MAVG	9.47	0.06	3.90	13.70	121.50	29.65	990.05
	STD DEV	0.61	1.52	1.52	0.67	1.88	1.15	28.61
	JUNE No. of CARS							
	20							

YTD No. of CARS	% MOIST 12 MAX	Mesh % + 20 15 MAX	Mesh % - 200 10 MAX	FL 18 MAX	MBC MEQ 70 MIN	SWELL INDEX 25 MIN	PWA 750 MIN
123	9.20	0.04	3.23	13.96	121.87	30.93	1016.72
	MAVG	0.63	0.09	1.54	2.78	1.91	37.90
	STD DEV						

SOLD TO: GSE CLAY LINING TECHNOLOGY, Co.  
3150 FIRST AVENUE  
SPEARFISH, SD 57783

Attn: Bob Stadler (rstadler@gseworld.com)  
Lynn Crumbley (lcrumbley@gseworld.com)  
Chuck Taylor (ctaylor@gseworld.com)  
USE GSE FOLDER

SHIPPED TO: GSE CLAY LINING TECHNOLOGY, Co.  
3150 FIRST AVENUE  
SPEARFISH, SD 57783

Quik Grout add.

CC: C. McGAUGHAN  
FILE

Q.A. SUPERVISOR  
Alan Hardison  
06/09/08

Prepared by: AWH

# BENTOFIX TECHNOLOGIES

CERTIFICATE OF ANALYSIS 2008

PRODUCT: BARA-KADE@ 30

SHIPPED FROM:

BENTONITE PERFORMANCE MINERALS LLC  
554 US HWY 212  
COLONY PLANT  
BELLE FOURCHE, S.D. 57717

BOL #	LOAD DATE	% MOIST 12 MAX	Mesh % + 20 15 MAX	Mesh % - 200 10 MAX	FL 18 MAX	MBC MEQ 70 MIN	SWELL INDEX 25 MIN	PWA 750 MIN	JUNE No. of CARS	M AVG	STD DEV	% MOIST 12 MAX	Mesh % + 20 15 MAX	Mesh % - 200 10 MAX	FL 18 MAX	MBC meq 70 MIN	SWELL INDEX 25 MIN	PWA 750 MIN
B0001125691	06-23-08	9.9	0.02	2.76	13.2	122	30	1103	52			9.50	0.04	3.97	13.75	121.73	30.60	1002.35
B0001125693	06-23-08	9.9	0.03	2.85	13.0	122	28	1100				0.52	1.60	1.60	0.69	2.04	1.77	35.85
B0001125694	06-24-08	9.8	0.00	2.92	12.8	120	27	1054										
B0001125695	06-24-08	9.8	0.02	2.56	14.2	124	30	1039										
B0001125697	06-24-08	8.8	0.00	2.07	13.0	122	34	1048										
									YTD No. of CARS	M AVG	STD DEV	% MOIST 12 MAX	Mesh % + 20 15 MAX	Mesh % - 200 10 MAX	FL 18 MAX	MBC meq 70 MIN	SWELL INDEX 25 MIN	PWA 750 MIN
									155			9.27	0.04	3.39	13.92	121.87	30.98	1015.34
												0.61	0.08	1.59	0.72	2.66	1.90	37.96

SOLD TO: GSE CLAY LINING TECHNOLOGY, Co.  
3150 FIRST AVENUE  
SPEARFISH, SD 57783

Attn: Bob Stadler (stadler@gseworld.com)  
Lynn Crumbley (lcrumbley@gseworld.com)  
Chuck Taylor (ctaylor@gseworld.com)

USE GSE FOLDER  
SHIPPED TO: GSE CLAY LINING TECHNOLOGY, Co.  
3150 FIRST AVENUE  
SPEARFISH, SD 57783

Q.A. SUPERVISOR  
Alan Hardison  
06/25/08

Quik Grout add.  
CC: C. McAUGHAN  
FILE

Prepared by: AWII

## ***Geotextile Test Data***

GSE Clay Lining Technology Co.  
3150 1st Ave.  
Spearfish, SD  
57783

Date: 05/07/08

## CERTIFICATE OF CONFORMANCE

This is to certify that Style 215B, non-woven polypropylene fabric, produced by Albarrie Canada Ltd., will meet the following certifiable minimum average value when tested in accordance with the proper ASTM test methods. A minimum average roll value is calculated as the mean minus two standard deviations, yielding a 95 percent confidence level.

<u>Physical Property</u>	<u>Test Method</u>	<u>U.S. Units</u>	<u>S.I. Units</u>
Mass per Unit Area	ASTM D-5261	6 oz/yd <sup>2</sup>	204 gsm
Tensile Strength	ASTM D-4632	110 lbs	50 kg
Elongation	ASTM D-4632	15 %	15 %

### Actual Test Results

Lot #: 080506215B  
Load#: 19  
Roll #: 258122  
AB#: 5124

	<u>U.S. Units</u>	<u>S.I. Units</u>
Mass per Unit Area	6.6 oz/yd <sup>2</sup>	225 gsm
Tensile Strength	130 lbs	59 kg
Elongation	24 %	24 %

Kathy  
\_\_\_\_\_  
QUALITY CONTROL



ISO 9001:2000  
Certificate No. 4726

# Roll List

**Albarrie**

Customer: GSE Spearfish

Load # 19

Product: 215B/483

Date: 6/6/2008

Lot #: 080506215B

Roll#	Net Weight		Length		Area		Width		MPUA	
	kg	lbs	m	yd	m <sup>2</sup>	yd <sup>2</sup>	cm	in	g/m <sup>2</sup>	oz/yd <sup>2</sup>
258116	429	948	400	437	1944	2325	486	191	221	6.5
258118	657	1452	600	656	2916	3488	486	191	225	6.6
258119	431	953	400	437	1944	2325	486	191	222	6.5
258121	636	1404	600	656	2922	3495	487	192	217	6.4
258122	646	1428	600	656	2922	3495	487	192	221	6.5
258124	597	1319	575	629	2800.3	3349	487	192	213	6.3
258125	605	1336	575	629	2794.5	3342	486	191	216	6.4
258126	631	1395	600	656	2916	3488	486	191	216	6.4
258127	628	1388	600	656	2916	3488	486	191	215	6.4
258129	641	1417	600	656	2910	3480	485	191	220	6.5
258130	669	1478	630	689	3055.5	3654	485	191	219	6.5
258131	622	1374	600	656	2910	3480	485	191	214	6.3
258132	605	1337	575	629	2788.8	3335	485	191	217	6.4
258134	628	1387	600	656	2910	3480	485	191	216	6.4
258136	416	919	400	437	1944	2325	486	191	214	6.3
<b>Totals:</b>	<b>8839 kg</b>		<b>8355 m</b>		<b>40593 m<sup>2</sup></b>					
	<b>19486.3 lbs</b>		<b>9137.1 yd</b>		<b>48548.8 yd<sup>2</sup></b>					

GSE Clay Lining Technology Co.  
3150 1st Ave.  
Spearfish, SD  
57783

Date: 05/12/08

## CERTIFICATE OF CONFORMANCE

This is to certify that Style 215B, non-woven polypropylene fabric, produced by Albarrie Canada Ltd., will meet the following certifiable minimum average value when tested in accordance with the proper ASTM test methods. A minimum average roll value is calculated as the mean minus two standard deviations, yielding a 95 percent confidence level.

<u>Physical Property</u>	<u>Test Method</u>	<u>U.S. Units</u>	<u>S.I. Units</u>
Mass per Unit Area	ASTM D-5261	6 oz/yd <sup>2</sup>	204 gsm
Tensile Strength	ASTM D-4632	110 lbs	50 kg
Elongation	ASTM D-4632	15 %	15 %

### Actual Test Results

Lot #: 080508215B  
Load#: 21  
Roll #: 258171  
AB#: 5118

	<u>U.S. Units</u>	<u>S.I. Units</u>
Mass per Unit Area	6.3 oz/yd <sup>2</sup>	213 gsm
Tensile Strength	136 lbs	62 kg
Elongation	22 %	22 %

Kathy  
\_\_\_\_\_  
QUALITY CONTROL



ISO 9001:2000  
Certificate No. 4726

# Roll List

**Albarrie**

Customer: GSE Spearfish

Load # 21

Product: 215B

Date: 6/9/2008

Lot #: 080508215B

Roll#	Net Weight		Length		Area		Width		MPUA	
	kg	lbs	m	yd	m <sup>2</sup>	yd <sup>2</sup>	cm	in	g/m <sup>2</sup>	oz/yd <sup>2</sup>
258161	643	1420	600	656	2916	3488	486	191	220	6.5
258162	687	1518	625	684	3037.5	3633	486	191	226	6.7
258164	648	1432	600	656	2904	3473	484	191	223	6.6
258165	653	1443	600	656	2904	3473	484	191	225	6.6
258167	639	1412	600	656	2904	3473	484	191	220	6.5
258168	426	941	400	437	1936	2315	484	191	220	6.5
258170	638	1409	600	656	2910	3480	485	191	219	6.5
258171	626	1383	586	641	2842.1	3399	485	191	220	6.5
258172	636	1404	600	656	2910	3480	485	191	218	6.4
258173	646	1428	600	656	2910	3480	485	191	222	6.5
258175	627	1386	600	656	2910	3480	485	191	215	6.4
258176	635	1403	600	656	2910	3480	485	191	218	6.4
258178	622	1375	600	656	2910	3480	485	191	214	6.3
258179	422	933	400	437	1940	2320	485	191	218	6.4
258180	423	935	400	437	1940	2320	485	191	218	6.4
<b>Totals:</b>	<b>8969.5 kg</b>		<b>8411 m</b>		<b>40783.6 m<sup>2</sup></b>					
	<b>19774.0 lbs</b>		<b>9198.4 yd</b>		<b>48776.8 yd<sup>2</sup></b>					



**GSE Clay Lining Technology Co.**  
3150 1st Ave.  
Spearfish, SD  
57783

Date: 06/16/08

## **CERTIFICATE OF CONFORMANCE**

This is to certify that Style 215B, non-woven polypropylene fabric, produced by Albarrie Canada Ltd., will meet the following certifiable minimum average value when tested in accordance with the proper ASTM test methods. A minimum average roll value is calculated as the mean minus two standard deviations, yielding a 95 percent confidence level.

<u>Physical Property</u>	<u>Test Method</u>	<u>U.S. Units</u>	<u>S.I. Units</u>
Mass per Unit Area	ASTM D-5261	6 oz/yd <sup>2</sup>	204 gsm
Tensile Strength	ASTM D-4632	110 lbs	50 kg
Elongation	ASTM D-4632	15 %	15 %

### Actual Test Results

Lot #: 080613215B  
Load#: 33  
Roll #: 249789  
AB#: 5132

	<u>U.S. Units</u>	<u>S.I. Units</u>
Mass per Unit Area	6.5 oz/yd <sup>2</sup>	221 gsm
Tensile Strength	139 lbs	63 kg
Elongation	26 %	26 %

Kathy  
QUALITY CONTROL



# Roll List

**Albarrie**

Customer: GSE Spearfish

Load # 33

Product: 215B/483

Date: 6/16/2008

Lot #: 080613215b

Roll#	Net Weight		Length		Area		Width		MPUA	
	kg	lbs	m	yd	m <sup>2</sup>	yd <sup>2</sup>	cm	in	g/m <sup>2</sup>	oz/yd <sup>2</sup>
249783	660	1459	600	656	2910	3480	485	191	227	6.7
249784	563	1244	516	564	2502.6	2993	485	191	225	6.6
249785	665	1470	600	656	2904	3473	484	191	229	6.8
249786	491	1085	455	498	2202.2	2634	484	191	223	6.6
249787	648	1432	600	656	2904	3473	484	191	223	6.6
249788	478	1055	434	475	2100.6	2512	484	191	227	6.7
249789	639	1411	600	656	2904	3473	484	191	220	6.5
249790	430	949	411	449	1989.2	2379	484	191	216	6.4
249791	612	1353	600	656	2910	3480	485	191	210	6.2
249792	595	1315	550	601	2662	3184	484	191	224	6.6
249794	652	1441	600	656	2910	3480	485	191	224	6.6
249795	559	1235	530	580	2565.2	3068	484	191	218	6.4
249796	668	1476	625	684	3025	3618	484	191	221	6.5
249797	647	1430	610	667	2946.3	3524	483	190	220	6.5
249798	670	1481	625	684	3037.5	3633	486	191	221	6.5
<b>Totals:</b>	<b>8975.5 kg</b>		<b>8356 m</b>		<b>40472.6 m<sup>2</sup></b>					
	<b>19787.3 lbs</b>		<b>9138.2 yd</b>		<b>48404.8 yd<sup>2</sup></b>					

**GSE Clay Lining Technology Co.**  
3150 1st Ave.  
Spearfish, SD  
57783

Date: 06/16/08

## **CERTIFICATE OF CONFORMANCE**

This is to certify that Style 215B, non-woven polypropylene fabric, produced by Albarrie Canada Ltd., will meet the following certifiable minimum average value when tested in accordance with the proper ASTM test methods. A minimum average roll value is calculated as the mean minus two standard deviations, yielding a 95 percent confidence level.

<u>Physical Property</u>	<u>Test Method</u>	<u>U.S. Units</u>	<u>S.I. Units</u>
Mass per Unit Area	ASTM D-5261	6 oz/yd <sup>2</sup>	204 gsm
Tensile Strength	ASTM D-4632	110 lbs	50 kg
Elongation	ASTM D-4632	15 %	15 %

### Actual Test Results

Lot #: 080614215B  
Load#: 34  
Roll #: 249807  
AB#: 5131

	<u>U.S. Units</u>	<u>S.I. Units</u>
Mass per Unit Area	6.5 oz/yd <sup>2</sup>	221 gsm
Tensile Strength	133 lbs	60 kg
Elongation	21 %	21 %

Kathy  
QUALITY CONTROL



ISO 9001:2000  
Certificate No. 4728

# Roll List

Albarrie

Customer: GSE Spearfish

Load # 34

Product: 215B/483

Date: 6/16/2008

Lot #: 080614215B

Roll#	Net Weight		Length		Area		Width		MPUA	
	kg	lbs	m	yd	m <sup>2</sup>	yd <sup>2</sup>	cm	in	g/m <sup>2</sup>	oz/yd <sup>2</sup>
249799	636	1406	597	653	2895.5	3463	485	191	220	6.5
249800	637	1408	600	656	2910	3480	485	191	219	6.5
249801	591	1306	556	608	2696.6	3225	485	191	219	6.5
249802	692	1529	650	711	3152.5	3770	485	191	220	6.5
249803	623	1377	618	676	2997.3	3585	485	191	208	6.1
249804	635	1403	600	656	2910	3480	485	191	218	6.4
249805	647	1430	608	665	2948.8	3527	485	191	219	6.5
249806	618	1366	600	656	2910	3480	485	191	212	6.3
249807	649	1434	600	656	2910	3480	485	191	223	6.6
249809	638	1410	600	656	2910	3480	485	191	219	6.5
249810	433	957	400	437	1940	2320	485	191	223	6.6
249812	656	1450	600	656	2910	3480	485	191	225	6.6
249813	436	964	400	437	1936	2315	484	191	225	6.6
249815	654	1445	600	656	2910	3480	485	191	225	6.6
249816	439	970	400	437	1940	2320	485	191	226	6.7
Totals:	8984 kg		8429 m		40876.65 m <sup>2</sup>					
	19806.0 lbs		9218.1 yd		46888.1 yd <sup>2</sup>					

GSE Clay Lining Technology Co.  
3150 1st Ave.  
Spearfish, SD  
57783

Date: 05/20/08

## CERTIFICATE OF CONFORMANCE

This is to certify that Style 205B, non-woven polypropylene fabric, produced by Albarrie Canada Ltd., will meet the following certifiable minimum average value when tested in accordance with the proper ASTM test methods. A minimum average roll value is calculated as the mean minus two standard deviations, yielding a 95 percent confidence level.

<u>Physical Property</u>	<u>Test Method</u>	<u>U.S. Units</u>	<u>S.I. Units</u>
Mass per Unit Area	ASTM D-5261	6.6 oz/yd <sup>2</sup>	223 gsm
Tensile Strength	ASTM D-4632	22 lbs	10 kg
Elongation	ASTM D-4632	100 %	100 %

### Actual Test Results

Lot #: 080517205B-1  
Load #: 76  
Roll #: 246577  
AB#: 5122

	<u>U.S. Units</u>	<u>S.I. Units</u>
Mass per Unit Area	7.2 oz/yd <sup>2</sup>	245 gsm
Tensile Strength	83 lbs	38 kg
Elongation	158 %	158 %

Kathy  
QUALITY CONTROL



# Roll List

**Albarrie**

Customer: GSE Spearfish

Load # 76

Product: 205B

Date: 6/3/2008

Lot #: 080517205B1

Roll#	Net Weight		Length		Area		Width		MPUA	
	kg	lbs	m	yd	m <sup>2</sup>	yd <sup>2</sup>	cm	in	g/m <sup>2</sup>	oz/yd <sup>2</sup>
246573	561	1240	450	492	2277	2723	506	199	246	7.3
246574	542	1198	450	492	2277	2723	506	199	238	7.0
246575	528	1161	450	492	2277	2723	506	199	231	6.8
246577	541	1195	450	492	2277	2723	506	199	237	7.0
246578	575	1271	450	492	2277	2723	506	199	253	7.4
246579	561	1240	450	492	2277	2723	506	199	246	7.3
246580	552	1220	450	492	2277	2723	506	199	242	7.1
246581	544	1202	450	492	2277	2723	506	199	239	7.0
246582	546	1206	450	492	2277	2723	506	199	240	7.1
246583	551	1218	450	492	2277	2723	506	199	242	7.1
246584	540	1193	450	492	2277	2723	506	199	237	7.0
246585	483	1066	400	437	2024	2421	506	199	238	7.0
<b>Totals:</b>	<b>6520 kg</b>		<b>5350 m</b>		<b>27071 m<sup>2</sup></b>					
	<b>14373.9 lbs</b>		<b>5850.8 yd</b>		<b>32376.6 yd<sup>2</sup></b>					

GSE Clay Lining Technology Co.  
3150 1st Ave.  
Spearfish, SD  
57783

Date: 06/05/08

## CERTIFICATE OF CONFORMANCE

This is to certify that Style 205B, non-woven polypropylene fabric, produced by Albarrie Canada Ltd., will meet the following certifiable minimum average value when tested in accordance with the proper ASTM test methods. A minimum average roll value is calculated as the mean minus two standard deviations, yielding a 95 percent confidence level.

<u>Physical Property</u>	<u>Test Method</u>	<u>U.S. Units</u>	<u>S.I. Units</u>
Mass per Unit Area	ASTM D-5261	6.6 oz/yd <sup>2</sup>	223 gsm
Tensile Strength	ASTM D-4632	22 lbs	10 kg
Elongation	ASTM D-4632	100 %	100 %

### Actual Test Results

Lot #: 080604205B-2  
Load #: 94  
Roll #: 249614  
AB#: 5123

	<u>U.S. Units</u>	<u>S.I. Units</u>
Mass per Unit Area	7.5 oz/yd <sup>2</sup>	254 gsm
Tensile Strength	75 lbs	34 kg
Elongation	152 %	152 %

Kathy  
\_\_\_\_\_  
QUALITY CONTROL



ISO 9001:2000  
Certificate No. 4726

# Roll List

**Albarrie**

Customer: GSE Spearfish

Load # 94

Product: 205B/506

Date: 6/6/2008

Lot #: 080604205b2

Roll#	Net Weight		Length		Area		Width		MPUA	
	kg	lbs	m	yd	m <sup>2</sup>	yd <sup>2</sup>	cm	in	g/m <sup>2</sup>	oz/yd <sup>2</sup>
249608	538	1189	450	492	2277	2723	506	199	236	7.0
249609	543	1200	450	492	2277	2723	506	199	238	7.0
249610	549	1213	450	492	2277	2723	506	199	241	7.1
249611	544	1202	450	492	2277	2723	506	199	239	7.0
249612	532	1176	450	492	2277	2723	506	199	234	6.9
249613	533	1178	450	492	2277	2723	506	199	234	6.9
249614	532	1176	450	492	2277	2723	506	199	234	6.9
249615	528	1167	450	492	2277	2723	506	199	232	6.8
249616	536	1185	450	492	2277	2723	506	199	235	6.9
249617	541	1196	450	492	2277	2723	506	199	238	7.0
249618	533	1178	450	492	2277	2723	506	199	234	6.9
249619	489	1080	400	437	2024	2421	506	199	241	7.1
Totals:	6397.5 kg		5350 m		27071 m <sup>2</sup>					
	14103.8 lbs		5850.8 yd		32376.6 yd <sup>2</sup>					



**GSE Clay Lining Technology Co.**  
3150 1st Ave.  
Spearfish, SD  
57783

Date: 06/23/08

## **CERTIFICATE OF CONFORMANCE**

This is to certify that Style 205B, non-woven polypropylene fabric, produced by Albarrie Canada Ltd., will meet the following certifiable minimum average value when tested in accordance with the proper ASTM test methods. A minimum average roll value is calculated as the mean minus two standard deviations, yielding a 95 percent confidence level.

<u>Physical Property</u>	<u>Test Method</u>	<u>U.S. Units</u>	<u>S.I. Units</u>
Mass per Unit Area	ASTM D-5261	6.6 oz/yd <sup>2</sup>	223 gsm
Tensile Strength	ASTM D-4632	22 lbs	10 kg
Elongation	ASTM D-4632	100 %	100 %

### Actual Test Results

Lot #: 080621205B-1  
Load #: 117  
Roll #: 249949  
AB#: 5135

	<u>U.S. Units</u>	<u>S.I. Units</u>
Mass per Unit Area	7.4 oz/yd <sup>2</sup>	252 gsm
Tensile Strength	77 lbs	35 kg
Elongation	158 %	158 %

Kathy  
QUALITY CONTROL



ISO 9001:2000  
Certificate No. 4728

# Roll List

Albarrie

Customer: GSE Spearfish

Load # 117

Product: 205B/506

Date: 6/23/2008

Lot #: 080621205B1

Roll#	Net Weight		Length		Area		Width		MPUA	
	kg	lbs	m	yd	m <sup>2</sup>	yd <sup>2</sup>	cm	in	g/m <sup>2</sup>	oz/yd <sup>2</sup>
249943	538	1189	450	492	2277	2723	506	199	236	7.0
249944	541	1196	450	492	2277	2723	506	199	238	7.0
249945	539	1191	450	492	2277	2723	506	199	237	7.0
249946	538	1189	450	492	2277	2723	506	199	236	7.0
249947	540	1193	450	492	2277	2723	506	199	237	7.0
249948	532	1176	450	492	2277	2723	506	199	234	6.9
249949	540	1193	450	492	2277	2723	506	199	237	7.0
249950	526	1162	450	492	2277	2723	506	199	231	6.8
249951	557	1231	450	492	2277	2723	506	199	245	7.2
249952	557	1231	450	492	2277	2723	506	199	245	7.2
249953	550	1216	450	492	2277	2723	506	199	242	7.1
249954	485	1072	400	437	2024	2421	506	199	240	7.1
Totals:	6443	kg	5350	m	27071	m <sup>2</sup>				
	14204.1	lbs	5850.8	yd	32376.6	yd <sup>2</sup>				

***GCL Test Data***

# BENTOFIX TECHNOLOGIES, INC

3150 1<sup>st</sup> Ave  
Spearfish, SD 57783

TEL: 605-642-8531  
FAX: 605-642-8539

## BENTOFIX® MANUFACTURING CERTIFICATION

**CUSTOMER:** Clean Air And Water Systems, LLC    **SHIP DATE:**  
**PROJECT:** Sherburne Co. Generating Plant    **# ROLLS** 74  
Pond No. 3  
**ORDER NO.:** SO 53884    **PRODUCT TYPE:** BENTOFIX® NWL

Bentofix Technologies, Inc. hereby certifies that the Bentofix® Geosynthetic Clay Liner purchased and shipped for the above referenced project does meet or exceed Bentofix Technologies, Inc.'s specifications for Bentofix®.

The Bentofix® product has been continuously inspected for the presence of needles and is certified to be needle free.

### BENTONITE testing was performed as follows:

Swell Index	ASTM D 5890	1/60,000 lbs (27,216 kg)
Moisture Content	ASTM D 4643	1/60,000 lbs (27,216 kg)
Fluid Loss	ASTM D 5891	1/60,000 lbs (27,216 kg)

### GEOTEXTILE testing on the raw materials was performed as follows:

Grab Tensile/Elongation	ASTM D 4632	1/200,000 ft <sup>2</sup> [20,000 mt <sup>2</sup> ]
Mass Per Unit Area	ASTM D 5261	1/200,000 ft <sup>2</sup> [20,000 mt <sup>2</sup> ]


### GEOSYNTHETIC CLAY LINER testing on the finished product was performed as follows:

Bentonite Mass Per Unit Area	ASTM D 5993	1/40,000 ft <sup>2</sup> [4,000 mt <sup>2</sup> ]
Grab Tensile/Elongation / Peel Strength	ASTM D 4632	1/40,000 ft <sup>2</sup> [4,000 mt <sup>2</sup> ]
Hydraulic Conductivity	ASTM D 5084	Weekly
<i>*certified to meet the required specification of <math>&lt; 5E^{-9}</math> cm/sec</i>		
Index Flux	ASTM D 5887	Weekly
<i>*certified to meet the required specification of <math>&lt; 1E^{-8}</math> m<sup>3</sup>/m<sup>2</sup>/s</i>		
Internal Shear	ASTM D 6243	Periodically
<i>*hydrated 24 hours and sheared under 200 psf normal stress is certified to be 500 psf</i>		

The LOT and ROLL numbers for this shipment are as follows:

LOT# 28061104

ROLL# 502112116- 502112189

  
Chuck Taylor  
Lab Technician

6-12-08  
DATE

# BENTOFIX TECHNOLOGIES, INC

3150 1<sup>st</sup> Ave  
Spearfish, SD 57783

TEL: 605-642-8531  
FAX: 605-642-8539

## BENTOFIX® MANUFACTURING CERTIFICATION

**CUSTOMER:** Clean Air And Water Systems, LLC    **SHIP DATE:**  
**PROJECT:** Sherburne Co. Generating Plant    **# ROLLS** 73  
Pond No. 3  
**ORDER NO.:** SO 53884    **PRODUCT TYPE:** BENTOFIX® NWL

Bentofix Technologies, Inc. hereby certifies that the Bentofix® Geosynthetic Clay Liner purchased and shipped for the above referenced project does meet or exceed Bentofix Technologies, Inc.'s specifications for Bentofix®.

The Bentofix® product has been continuously inspected for the presence of needles and is certified to be needle free.

### BENTONITE testing was performed as follows:

Swell Index	ASTM D 5890	1/60,000 lbs (27,216 kg)
Moisture Content	ASTM D 4643	1/60,000 lbs (27,216 kg)
Fluid Loss	ASTM D 5891	1/60,000 lbs (27,216 kg)

### GEOTEXTILE testing on the raw materials was performed as follows:

Grab Tensile/Elongation	ASTM D 4632	1/200,000 ft <sup>2</sup> [20,000 mt <sup>2</sup> ]
Mass Per Unit Area	ASTM D 5261	1/200,000 ft <sup>2</sup> [20,000 mt <sup>2</sup> ]

### GEOSYNTHETIC CLAY LINER testing on the finished product was performed as follows:

Bentonite Mass Per Unit Area	ASTM D 5993	1/40,000 ft <sup>2</sup> [4,000 mt <sup>2</sup> ]
Grab Tensile/Elongation / Peel Strength	ASTM D 4632	1/40,000 ft <sup>2</sup> [4,000 mt <sup>2</sup> ]
Hydraulic Conductivity	ASTM D 5084	Weekly
<i>*certified to meet the required specification of &lt; 5E -9 cm/sec</i>		
Index Flux	ASTM D 5887	Weekly
<i>*certified to meet the required specification of &lt; 1E -8 m<sup>3</sup>/m<sup>2</sup>/s</i>		
Internal Shear	ASTM D 6243	Periodically
<i>*hydrated 24 hours and sheared under 200 psf normal stress is certified to be 500 psf</i>		

The LOT and ROLL numbers for this shipment are as follows:

LOT# 28061204

ROLL# 502112190- 502112262

  
Chuck Taylor  
Lab Technician

6-13-08  
DATE

# BENTOFIX TECHNOLOGIES, INC

3150 1<sup>st</sup> Ave  
Spearfish, SD 57783

TEL: 605-642-8531  
FAX: 605-642-8539

## BENTOFIX<sup>®</sup> MANUFACTURING CERTIFICATION

**CUSTOMER:** Clean Air and Water Systems, LLC    **SHIP DATE:**  
**PROJECT:** Sherburne Co. Generating Plant    **# ROLLS** 44  
Pond No. 3  
**ORDER NO.:** SO 54923    **PRODUCT TYPE:** BENTOFIX<sup>®</sup> NWL

Bentofix Technologies, Inc. hereby certifies that the Bentofix<sup>®</sup> Geosynthetic Clay Liner purchased and shipped for the above referenced project does meet or exceed Bentofix Technologies, Inc.'s specifications for Bentofix<sup>®</sup>.

The Bentofix<sup>®</sup> product has been continuously inspected for the presence of needles and is certified to be needle free.

### BENTONITE testing was performed as follows:

Swell Index	ASTM D 5890	1/60,000 lbs (27,216 kg)
Moisture Content	ASTM D 4643	1/60,000 lbs (27,216 kg)
Fluid Loss	ASTM D 5891	1/60,000 lbs (27,216 kg)

### GEOTEXTILE testing on the raw materials was performed as follows:

Grab Tensile/Elongation	ASTM D 4632	1/200,000 ft <sup>2</sup> [20,000 mt <sup>2</sup> ]
Mass Per Unit Area	ASTM D 5261	1/200,000 ft <sup>2</sup> [20,000 mt <sup>2</sup> ]

### GEOSYNTHETIC CLAY LINER testing on the finished product was performed as follows:

Bentonite Mass Per Unit Area	ASTM D 5993	1/40,000 ft <sup>2</sup> [4,000 mt <sup>2</sup> ]
Grab Tensile/Elongation / Peel Strength	ASTM D 4632	1/40,000 ft <sup>2</sup> [4,000 mt <sup>2</sup> ]
Hydraulic Conductivity	ASTM D 5084	Weekly
<i>*certified to meet the required specification of &lt; 5E<sup>-9</sup> cm/sec</i>		
Index Flux	ASTM D 5887	Weekly
<i>*certified to meet the required specification of &lt; 1E<sup>-8</sup> m<sup>3</sup>/m<sup>2</sup>/s</i>		
Internal Shear	ASTM D 6243	Periodically
<i>*hydrated 24 hours and sheared under 200 psf normal stress is certified to be 500 psf</i>		

The LOT and ROLL numbers for this shipment are as follows:

LOT# 28062604

ROLL# 502112864- 502112907

  
Chuck Taylor  
Lab Technician

6-30-08  
DATE

# BENTOFIX TECHNOLOGIES INC.

## QUALITY CONTROL CERTIFICATE

Lot #	Roll #	Date Produced	Product	Length	Width
				ft / m	ft / m
28061104	502112116	6/11/2008	Bentofix NWL	150.0	15.5
				45.72	4.72

### Finished Product

Type	Bentofix NWL			
Mass	ASTM D5993	4687 g/m <sup>2</sup>	0.960 lb/ft <sup>2</sup>	
Grab Strength	ASTM D4632	83.9 kg	185.0 lbs	
Elongation			160 %	
Peel Strength	ASTM D4632 mod	8.6 kg	19 lbs	
Index Flux	ASTM D5887	<1E-8 m <sup>3</sup> /m <sup>2</sup> /sec		
Permeability	ASTM D5084	<5E-9 cm/s		

### Top Layer

Type	Non-woven			
Layer #	080517205B-1			
Mass		265 g/m <sup>2</sup>	7.83 oz/yd <sup>2</sup>	

### Bottom Layer

Type	Scrim Nonwoven			
Layer #	080508215B			
Mass		222 g/m <sup>2</sup>	6.55 oz/yd <sup>2</sup>	

### Bentonite

Shipment Lot #	1106455			
Moisture Content	ASTM D4643		9.6 %	
Swell Index	ASTM D5890		24.0 ml	
Fluid Loss	ASTM D5891		13.6 ml	
Bentonite Mass Per Unit Area @ 0% mc	ASTM D5993	3833 g/m <sup>2</sup>	0.785 lb/ft <sup>2</sup>	

# BENTOFIX TECHNOLOGIES INC.

## QUALITY CONTROL CERTIFICATE

Lot #	Roll #	Date Produced	Product	Length	Width
				ft / m	ft / m
28061104	502112132	6/11/2008	Bentofix NWL	150.0	15.5
				45.72	4.72

### Finished Product

Type	Bentofix NWL			
Mass	ASTM D5993	4814 g/m <sup>2</sup>	0.986 lb/ft <sup>2</sup>	
Grab Strength	ASTM D4632	88.5 kg	195.0 lbs	
Elongation			133 %	
Peel Strength	ASTM D4632 mod	18.6 kg	41 lbs	
Index Flux	ASTM D5887	<1E-8 m <sup>3</sup> /m <sup>2</sup> /sec		
Permeability	ASTM D5084	<5E-9 cm/s		

### Top Layer

Type	Non-woven			
Layer #	080517205B-1			
Mass		265 g/m <sup>2</sup>	7.83 oz/yd <sup>2</sup>	

### Bottom Layer

Type	Scrim Nonwoven			
Layer #	080508215B			
Mass		222 g/m <sup>2</sup>	6.55 oz/yd <sup>2</sup>	

### Bentonite

Shipment Lot #	1106457			
Moisture Content	ASTM D4643		10.2 %	
Swell Index	ASTM D5890		24.0 ml	
Fluid Loss	ASTM D5891		13.4 ml	
Bentonite Mass Per Unit Area @ 0% mc	ASTM D5993	3925 g/m <sup>2</sup>	0.804 lb/ft <sup>2</sup>	



# BENTOFIX TECHNOLOGIES INC.

## QUALITY CONTROL CERTIFICATE

Lot #	Roll #	Date Produced	Product	Length	Width
				ft / m	ft / m
28061104	502112164	6/11/2008	Bentofix NWL	150.0	15.5
				45.72	4.72

### Finished Product

Type		Bentofix NWL	
Mass	ASTM D5993	5083 g/m <sup>2</sup>	1.041 lb/ft <sup>2</sup>
Grab Strength	ASTM D4632	91.2 kg	201.0 lbs
Elongation			154 %
Peel Strength	ASTM D4632 mod	15.4 kg	34 lbs
Index Flux	ASTM D5887	<1E-8 m <sup>3</sup> /m <sup>2</sup> /sec	
Permeability	ASTM D5084	<5E-9 cm/s	

### Top Layer

Type		Non-woven
Layer #		080517205B-1
Mass	265 g/m <sup>2</sup>	7.83 oz/yd <sup>2</sup>

### Bottom Layer

Type		Scrim Nonwoven
Layer #		080506215B
Mass	226 g/m <sup>2</sup>	6.67 oz/yd <sup>2</sup>

### Bentonite

Shipment Lot #		1111543
Moisture Content	ASTM D4643	9.7 %
Swell Index	ASTM D5890	24.0 ml
Fluid Loss	ASTM D5891	13.8 ml
Bentonite Mass Per Unit Area @ 0% mc	ASTM D5993	4184 g/m <sup>2</sup> 0.857 lb/ft <sup>2</sup>

# BENTOFIX TECHNOLOGIES INC.

## QUALITY CONTROL CERTIFICATE

Lot #	Roll #	Date Produced	Product	Length	Width
				ft / m	ft / m
28061104	502112180	6/11/2008	Bentofix NWL	150.0	15.5
				45.72	4.72

### Finished Product

Type	Bentofix NWL			
Mass	ASTM D5993	4785 g/m <sup>2</sup>	0.980 lb/ft <sup>2</sup>	
Grab Strength	ASTM D4632	77.6 kg	171.0 lbs	
Elongation			138 %	
Peel Strength	ASTM D4632 mod	13.6 kg	30 lbs	
Index Flux	ASTM D5887	<1E-8 m <sup>3</sup> /m <sup>2</sup> /sec		
Permeability	ASTM D5084	<5E-9 cm/s		

### Top Layer

Type	Non-woven			
Layer #	080517205B-1			
Mass		265 g/m <sup>2</sup>	7.83 oz/yd <sup>2</sup>	

### Bottom Layer

Type	Scrim Nonwoven			
Layer #	080506215B			
Mass		226 g/m <sup>2</sup>	6.67 oz/yd <sup>2</sup>	

### Bentonite

Shipment Lot #	1111547			
Moisture Content	ASTM D4643		9.8 %	
Swell Index	ASTM D5890		29.0 ml	
Fluid Loss	ASTM D5891		13.4 ml	
Bentonite Mass Per Unit Area @ 0% mc	ASTM D5993	3911 g/m <sup>2</sup>	0.801 lb/ft <sup>2</sup>	

# BENTOFIX TECHNOLOGIES INC.

## QUALITY CONTROL CERTIFICATE

Lot #	Roll #	Date Produced	Product	Length	Width
				ft / m	ft / m
28061204	502112190	6/12/2008	Bentofix NWL	150.0	15.5
				45.72	4.72

### Finished Product

Type	Bentofix NWL			
Mass	ASTM D5993	4570 g/m <sup>2</sup>	0.936 lb/ft <sup>2</sup>	
Grab Strength	ASTM D4632	90.3 kg	199.0 lbs	
Elongation			145 %	
Peel Strength	ASTM D4632 mod	16.3 kg	36 lbs	
Index Flux	ASTM D5887	<1E-8 m <sup>3</sup> /m <sup>2</sup> /sec		
Permeability	ASTM D5084	<5E-9 cm/s		

### Top Layer

Type	Non-woven			
Layer #	080604205B-2			
Mass		241 g/m <sup>2</sup>	7.12 oz/yd <sup>2</sup>	

### Bottom Layer

Type	Scrim Nonwoven			
Layer #	080506215B			
Mass		226 g/m <sup>2</sup>	6.67 oz/yd <sup>2</sup>	

### Bentonite

Shipment Lot #	1111547			
Moisture Content	ASTM D4643		9.8 %	
Swell Index	ASTM D5890		29.0 ml	
Fluid Loss	ASTM D5891		13.4 ml	
Bentonite Mass Per Unit Area @ 0% mc	ASTM D5993	3740 g/m <sup>2</sup>	0.766 lb/ft <sup>2</sup>	

# BENTOFIX TECHNOLOGIES INC.

## QUALITY CONTROL CERTIFICATE

Lot #	Roll #	Date Produced	Product	Length	Width
				ft / m	ft / m
28061204	502112206	6/12/2008	Bentofix NWL	150.0	15.5
				45.72	4.72

### Finished Product

Type	Bentofix NWL			
Mass	ASTM D5993	4956 g/m <sup>2</sup>	1.015 lb/ft <sup>2</sup>	
Grab Strength	ASTM D4632	89.8 kg	198.0 lbs	
Elongation			135 %	
Peel Strength	ASTM D4632 mod	17.2 kg	38 lbs	
Index Flux	ASTM D5887	<1E-8 m <sup>3</sup> /m <sup>2</sup> /sec		
Permeability	ASTM D5084	<5E-9 cm/s		

### Top Layer

Type	Non-woven			
Layer #	080604205B-2			
Mass		241 g/m <sup>2</sup>	7.12 oz/yd <sup>2</sup>	

### Bottom Layer

Type	Scrim Nonwoven			
Layer #	080506215B			
Mass		226 g/m <sup>2</sup>	6.67 oz/yd <sup>2</sup>	

### Bentonite

Shipment Lot #	1111550			
Moisture Content	ASTM D4643		11.1 %	
Swell Index	ASTM D5890		26.0 ml	
Fluid Loss	ASTM D5891		14.0 ml	
Bentonite Mass Per Unit Area @ 0% mc	ASTM D5993	4038 g/m <sup>2</sup>	0.827 lb/ft <sup>2</sup>	

**BENTOFIX TECHNOLOGIES INC.**  
**QUALITY CONTROL CERTIFICATE**

Lot #	Roll #	Date Produced	Product	Length	Width
				ft / m	ft / m
28061204	502112222	6/12/2008	Bentofix NWL	150.0	15.5
				45.72	4.72

**Finished Product**

Type	Bentofix NWL			
Mass	ASTM D5993	4692 g/m <sup>2</sup>	0.961 lb/ft <sup>2</sup>	
Grab Strength	ASTM D4632	85.3 kg	188.0 lbs	
Elongation			146 %	
Peel Strength	ASTM D4632 mod	12.7 kg	28 lbs	
Index Flux	ASTM D5887	<1E-8 m <sup>3</sup> /m <sup>2</sup> /sec		
Permeability	ASTM D5084	<5E-9 cm/s		

**Top Layer**

Type	Non-woven			
Layer #	080604205B-2			
Mass		241 g/m <sup>2</sup>	7.12 oz/yd <sup>2</sup>	

**Bottom Layer**

Type	Scrim Nonwoven			
Layer #	080506215B			
Mass		226 g/m <sup>2</sup>	6.67 oz/yd <sup>2</sup>	

**Bentonite**

Shipment Lot #	1111550			
Moisture Content	ASTM D4643		11.1 %	
Swell Index	ASTM D5890		26.0 ml	
Fluid Loss	ASTM D5891		14.0 ml	
Bentonite Mass Per Unit Area @ 0% mc	ASTM D5993	3803 g/m <sup>2</sup>	0.779 lb/ft <sup>2</sup>	

# BENTOFIX TECHNOLOGIES INC.

## QUALITY CONTROL CERTIFICATE

Lot #	Roll #	Date Produced	Product	Length	Width
				ft / m	ft / m
28061204	502112238	6/12/2008	Bentofix NWL	150.0	15.5
				45.72	4.72

### Finished Product

Type	Bentofix NWL			
Mass	ASTM D5993	4970 g/m <sup>2</sup>	1.018 lb/ft <sup>2</sup>	
Grab Strength	ASTM D4632	79.4 kg	175.0 lbs	
Elongation			133 %	
Peel Strength	ASTM D4632 mod	10.9 kg	24 lbs	
Index Flux	ASTM D5887	<1E-8 m <sup>3</sup> /m <sup>2</sup> /sec		
Permeability	ASTM D5084	<5E-9 cm/s		

### Top Layer

Type	Non-woven		
Layer #	080604205B-2		
Mass	241 g/m <sup>2</sup>	7.12 oz/yd <sup>2</sup>	

### Bottom Layer

Type	Scrim Nonwoven		
Layer #	080506215B		
Mass	226 g/m <sup>2</sup>	6.67 oz/yd <sup>2</sup>	

### Bentonite

Shipment Lot #	1111552		
Moisture Content	ASTM D4643	10.3 %	
Swell Index	ASTM D5890	27.0 ml	
Fluid Loss	ASTM D5891	13.6 ml	
Bentonite Mass Per Unit Area @ 0% mc	ASTM D5993	4082 g/m <sup>2</sup>	0.836 lb/ft <sup>2</sup>

# BENTOFIX TECHNOLOGIES INC.

## QUALITY CONTROL CERTIFICATE

Lot #	Roll #	Date Produced	Product	Length	Width
				ft / m	ft / m
28061204	502112254	6/12/2008	Bentofix NWL	150.0	15.5
				45.72	4.72

### Finished Product

Type		Bentofix NWL	
Mass	ASTM D5993	4785 g/m <sup>2</sup>	0.980 lb/ft <sup>2</sup>
Grab Strength	ASTM D4632	83.9 kg	185.0 lbs
Elongation			142 %
Peel Strength	ASTM D4632 mod	11.8 kg	26 lbs
Index Flux	ASTM D5887	<1E-8 m <sup>3</sup> /m <sup>2</sup> /sec	
Permeability	ASTM D5084	<5E-9 cm/s	

### Top Layer

Type		Non-woven
Layer #		080604205B-2
Mass	241 g/m <sup>2</sup>	7.12 oz/yd <sup>2</sup>

### Bottom Layer

Type		Scrim Nonwoven
Layer #		080506215B
Mass	226 g/m <sup>2</sup>	6.67 oz/yd <sup>2</sup>

### Bentonite

Shipment Lot #		1111552
Moisture Content	ASTM D4643	10.3 %
Swell Index	ASTM D5890	27.0 ml
Fluid Loss	ASTM D5891	13.6 ml
Bentonite Mass Per Unit Area @ 0% mc	ASTM D5993	3916 g/m <sup>2</sup> 0.802 lb/ft <sup>2</sup>

# BENTOFIX TECHNOLOGIES INC.

## QUALITY CONTROL CERTIFICATE

Lot #	Roll #	Date Produced	Product	Length ft / m	Width ft / m
28062604	502112864	6/26/2008	Bentofix NWL	150.0 45.72	15.5 4.72

### Finished Product

Type	Bentofix NWL			
Mass	ASTM D5993	4755 g/m <sup>2</sup>	0.974 lb/ft <sup>2</sup>	
Grab Strength	ASTM D4632	90.3 kg	199.0 lbs	
Elongation			111 %	
Peel Strength	ASTM D4632 mod	14.5 kg	32 lbs	
Index Flux	ASTM D5887	<1E-8 m <sup>3</sup> /m <sup>2</sup> /sec		
Permeability	ASTM D5084	<5E-9 cm/s		

### Top Layer

Type	Non-woven			
Layer #			080621205B-1	
Mass		239 g/m <sup>2</sup>	7.06 oz/yd <sup>2</sup>	

### Bottom Layer

Type	Scrim Nonwoven			
Layer #			080614215B	
Mass		206 g/m <sup>2</sup>	6.08 oz/yd <sup>2</sup>	

### Bentonite

Shipment Lot #	1125694			
Moisture Content	ASTM D4643		10.5 %	
Swell Index	ASTM D5890		28.0 ml	
Fluid Loss	ASTM D5891		15.0 ml	
Bentonite Mass Per Unit Area @ 0% mc	ASTM D5993	3901 g/m <sup>2</sup>	0.799 lb/ft <sup>2</sup>	



# BENTOFIX TECHNOLOGIES INC.

## QUALITY CONTROL CERTIFICATE

Lot #	Roll #	Date Produced	Product	Length ft / m	Width ft / m
28062604	502112869	6/27/2008	Bentofix NWL	150.0 45.72	15.5 4.72

### Finished Product

Type	Bentofix NWL			
Mass	ASTM D5993	4824 g/m <sup>2</sup>	0.988 lb/ft <sup>2</sup>	
Grab Strength	ASTM D4632	84.4 kg	186.0 lbs	
Elongation			116 %	
Peel Strength	ASTM D4632 mod	10.9 kg	24 lbs	
Index Flux	ASTM D5887	<1E-8 m <sup>3</sup> /m <sup>2</sup> /sec		
Permeability	ASTM D5084	<5E-9 cm/s		

### Top Layer

			Non-woven	
Layer #			080621205B-1	
Mass		239 g/m <sup>2</sup>	7.06 oz/yd <sup>2</sup>	

### Bottom Layer

Type			Scrim Nonwoven	
Layer #			080614215B	
Mass		206 g/m <sup>2</sup>	6.08 oz/yd <sup>2</sup>	

### Bentonite

Shipment Lot #			1125694	
Moisture Content	ASTM D4643		10.5 %	
Swell Index	ASTM D5890		28.0 ml	
Fluid Loss	ASTM D5891		15.0 ml	
Bentonite Mass Per Unit Area @ 0% mc	ASTM D5993	3960 g/m <sup>2</sup>	0.811 lb/ft <sup>2</sup>	

# BENTOFIX TECHNOLOGIES INC.

## QUALITY CONTROL CERTIFICATE

Lot #	Roll #	Date Produced	Product	Length	Width
				ft / m	ft / m
28062604	502112885	6/27/2008	Bentofix NWL	150.0	15.5
				45.72	4.72

### Finished Product

Type		Bentofix NWL	
Mass	ASTM D5993	4882 g/m <sup>2</sup>	1.000 lb/ft <sup>2</sup>
Grab Strength	ASTM D4632	87.5 kg	193.0 lbs
Elongation			121 %
Peel Strength	ASTM D4632 mod	16.3 kg	36 lbs
Index Flux	ASTM D5887	<1E-8 m <sup>3</sup> /m <sup>2</sup> /sec	
Permeability	ASTM D5084	<5E-9 cm/s	

### Top Layer

Type		Non-woven
Layer #		080621205B-1
Mass	239 g/m <sup>2</sup>	7.06 oz/yd <sup>2</sup>

### Bottom Layer

Type		Scrim Nonwoven
Layer #		080613215B
Mass	251 g/m <sup>2</sup>	7.39 oz/yd <sup>2</sup>

### Bentonite

Shipment Lot #		1125691
Moisture Content	ASTM D4643	11.4 %
Swell Index	ASTM D5890	26.0 ml
Fluid Loss	ASTM D5891	15.2 ml
Bentonite Mass Per Unit Area @ 0% mc	ASTM D5993	3950 g/m <sup>2</sup> 0.809 lb/ft <sup>2</sup>

# BENTOFIX TECHNOLOGIES INC.

## QUALITY CONTROL CERTIFICATE

Lot #	Roll #	Date Produced	Product	Length	Width
				ft / m	ft / m
28062604	502112901	6/27/2008	Bentofix NWL	150.0	15.5
				45.72	4.72

### Finished Product

Type	Bentofix NWL			
Mass	ASTM D5993	4848 g/m <sup>2</sup>	0.993 lb/ft <sup>2</sup>	
Grab Strength	ASTM D4632	73.5 kg	162.0 lbs	
Elongation			130 %	
Peel Strength	ASTM D4632 mod	9.1 kg	20 lbs	
Index Flux	ASTM D5887	<1E-8 m <sup>3</sup> /m <sup>2</sup> /sec		
Permeability	ASTM D5084	<5E-9 cm/s		

### Top Layer

Type	Non-woven		
Layer #	080621205B-1		
Mass	239 g/m <sup>2</sup>	7.06 oz/yd <sup>2</sup>	

### Bottom Layer

Type	Scrim Nonwoven		
Layer #	080613215B		
Mass	251 g/m <sup>2</sup>	7.39 oz/yd <sup>2</sup>	

### Bentonite

Shipment Lot #	1125691		
Moisture Content	ASTM D4643	11.4 %	
Swell Index	ASTM D5890	26.0 ml	
Fluid Loss	ASTM D5891	15.2 ml	
Bentonite Mass Per Unit Area @ 0% mc	ASTM D5993	3911 g/m <sup>2</sup>	0.801 lb/ft <sup>2</sup>

***GCL Roll Inventory***



# Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc.

at SPEARFISH, SD

Shippers No. 76430

Page 1 of 2

Received at Spearfish, SD from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

**Ship To:** CAAWS/Sherco Ash  
Sherburne County Generating Station  
13999 Industrial Boulevard  
Kent Odland 612-919-8266  
Becker MN 55308

**Date:** 06/13/08

**Branch Plant:** 1515

## Shipping Instructions:

Call 24 hours before delivery

Mitch Sunstad 612-490-7849

## Sales Order

53885 SG

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
1		36	EA	6067 SLING, P#EN1-602X8'F6I (C) 21X8F6I ORANGE 3800# CKR		Freight charges are prepaid unless marked collect.
2	502112116	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,355.00	Check box if collect <input type="checkbox"/>
3	502112117	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,310.00	
4	502112118	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,300.00	Customer P.O. Number: PO 1004-08/SO 53884
5	502112119	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,360.00	
6	502112120	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,365.00	If this shipment is to be delivered to consignee, consignee shall sign the following statement.
7	502112121	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,415.00	
8	502112122	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,335.00	Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.
9	502112123	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,375.00	
10	502112124	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,375.00	Signature of Consignor
11	502112125	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,310.00	
12	502112126	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,345.00	Local Verification Signed:
13	502112127	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,425.00	
14	502112133	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,340.00	X
15	502112134	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,370.00	
16	502112135	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,375.00	Pick Up #
17	502112136	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,355.00	Seal #
41,886					42,480.00	Truckers P.O. #

Continued on next page.....

## Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (605) 642-8531 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name:

Carrier Signature:

Date:



# Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc.

at SPEARFISH, SD

Shippers No. 76430

Page 2 of 2

Received at Spearfish, SD from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

**Ship To:** CAAWS/Sherco Ash  
Sherburne County Generating Station  
13999 Industrial Boulevard  
Kent Odland 612-919-8266  
Becker MN 55308

**Date:** 06/13/08**Branch Plant:** 1515**Shipping Instructions:****Sales Order**

Call 24 hours before delivery

Mitch Sunstad 612-490-7849

53885 SG

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
✓ 18	502112137	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,395.00	Freight charges are prepaid unless marked collect.  Check box if collect: <input type="checkbox"/>
✓ 19	502112138	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,375.00	
						Customer P.O. Number: PO 1004-08/SO 53884
						If this shipment is to be delivered to consignee, consignee shall sign the following statement.  Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.
						Signature of Consignor
						Local Verification Signed:  X _____
						Pick Up #
						Seal #
						Truckers P.O. #
Total Quantity				41,886	Total Weight:	42,480.00

**Driver Requirements:**

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (605) 642-8531 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

**Carrier Name:** \_\_\_\_\_**Carrier Signature:** *Ben Stagg***Date:** \_\_\_\_\_



# Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc.

at SPEARFISH, SD

Shippers No. 76427

Page 1 of 2

Received at Spearfish, SD from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

**Ship To:** CAAWS/Sherco Ash  
Sherburne County Generating Station  
13999 Industrial Boulevard  
Kent Odland 612-919-8266  
Becker MN 55308

**Date:** 06/13/08

**Branch Plant:** 1515

## Shipping Instructions:

## Sales Order

Call 24 hours before delivery

Mitch Sunstad 612-490-7849

53885 SG

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
1		38	EA	6067 SLING, P#EN1-602X8'F6I (C)		
12	502112128	2325	SF	2IX8F6I ORANGE 3800# CKR BFI330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,440.00	Freight charges are prepaid unless marked collect.
13	502112129	2325	SF	BFI330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,440.00	Check box if collect <input type="checkbox"/>
14	502112130	2325	SF	BFI330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,465.00	Customer P.O. Number:
15	502112131	2325	SF	BFI330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,500.00	PO 1004-08/SO 53884
16	502112132	2325	SF	BFI330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,390.00	If this shipment is to be delivered to consignee, consignee shall sign the following statement.
17	502112139	2325	SF	BFI330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,360.00	Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.
18	502112140	2325	SF	BFI330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,350.00	
19	502112141	2325	SF	BFI330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,365.00	
20	502112142	2325	SF	BFI330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,300.00	Signature of Consignor
21	502112143	2325	SF	BFI330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,300.00	
22	502112144	2325	SF	BFI330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,440.00	Local Verification Signed:
23	502112145	2325	SF	BFI330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,545.00	
24	502112146	2325	SF	BFI330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,570.00	X
25	502112147	2325	SF	BFI330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,425.00	Pick Up #
26	502112148	2325	SF	BFI330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,390.00	Seal #
27	502112149	2325	SF	BFI330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,420.00	Truckers P.O. #
44,213					46,075.00	

Continued on next page.....

## Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (605) 642-8531 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

**Carrier Name:** \_\_\_\_\_

**Carrier Signature:** \_\_\_\_\_

**Date:** \_\_\_\_\_







# Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc.

at SPEARFISH, SD

Shippers No. 76402

Page 1 of 2

Received at Spearfish, SD from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

**Ship To:** CAAWS/Sherco Ash  
Sherburne County Generating Station  
13999 Industrial Boulevard  
Kent Odland 612-919-8266  
Becker MN 55308

**Date:** 06/12/08**Branch Plant:** 1515**Shipping Instructions:****Sales Order**

Call 24 hours before delivery

Mitch Sunstad 612-490-7849

53885 SG

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
1		36	EA	6067 SLING, P#EN1-602X8'F6I (C) 2IX8F6I ORANGE 3800# CKR		Freight charges are prepaid unless marked collect.
2	502112153	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,380.00	Check box if collect <input type="checkbox"/>
3	502112154	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,415.00	Customer P.O. Number: PO 1004-08/SO 53884
4	502112155	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,340.00	
5	502112156	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,400.00	If this shipment is to be delivered to consignee, consignee shall sign the following statement.
6	502112157	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,440.00	
7	502112158	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,410.00	Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.
8	502112159	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,430.00	
9	502112160	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,485.00	Signature of Consignor
10	502112161	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,410.00	
11	502112162	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,420.00	Local Verification Signed:
12	502112163	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,425.00	
13	502112164	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,445.00	X
14	502112165	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,440.00	
15	502112166	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,440.00	Pick Up #
16	502112167	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,435.00	Seal #
17	502112168	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,435.00	Truckers P.O. #
41,886					43,610.00	

Continued on next page....

**Driver Requirements:**

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (605) 642-8531 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

**Carrier Name:****Carrier Signature:****Date:**



# Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc.

at SPEARFISH, SD

Shippers No. 76402

Page 2 of 2

Received at Spearfish, SD from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

**Ship To:** CAAWS/Sherco Ash  
Sherburne County Generating Station  
13999 Industrial Boulevard  
Kent Odland 612-919-8266  
Becker MN 55308

**Date:** 06/12/08**Branch Plant:** 1515**Shipping Instructions:****Sales Order**

Call 24 hours before delivery

Mitch Sunstad 612-490-7849

53885

SG

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
18	502112169	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,440.00	Freight charges are prepaid unless marked collect.  Check box if collect <div><input type="checkbox"/></div>  Customer P.O. Number: PO 1004-08/SO 53884  If this shipment is to be delivered to consignee, consignee shall sign the following statement.  Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.  _____ Signature of Consignor  Local Verification Signed:  X  _____ Pick Up #  _____ Seal #  _____ Truckers P.O. #
19	502112170	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,420.00	
Total Quantity 41,886					Total Weight: 43,610.00	

**Driver Requirements:**

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (605) 642-8531 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

**Carrier Name:** \_\_\_\_\_**Carrier Signature:** Steve Olson**Date:** \_\_\_\_\_



# Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc.

at SPEARFISH, SD

Shippers No. 76396

Page 1 of 2

Received at Spearfish, SD from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

**Ship To:** CAAWS/Sherco Ash  
Sherburne County Generating Station  
13999 Industrial Boulevard  
Becker MN 55308

**Date:** 06/12/08**Branch Plant:** 1515**Shipping Instructions:****Sales Order**

Call 24 hours before delivery

Mitch Sunstad 612-490-7849

53885 SG

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
1		38	EA	6067 SLING, P#EN1-602X8'F6I (C) 2IX8F6I ORANGE 3800# CKR		Freight charges are prepaid unless marked collect.
✓ 2	502112171	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,435.00	Check box if collect <input type="checkbox"/>
✓ 3	502112172	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,430.00	
✓ 4	502112173	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,405.00	<b>Customer P.O. Number:</b> PO 1004-08/SO 53884
✓ 5	502112174	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,375.00	
✓ 6	502112175	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,415.00	If this shipment is to be delivered to consignor, consignor shall sign the following statement.
✓ 7	502112176	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,400.00	Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.
✓ 8	502112177	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,375.00	
✓ 9	502112178	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,335.00	
✓ 10	502112179	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,345.00	Signature of Consignor
✓ 11	502112180	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,360.00	
✓ 12	502112181	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,375.00	<b>Local Verification Signed:</b>
✓ 13	502112182	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,425.00	
✓ 14	502112183	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,395.00	X
✓ 15	502112184	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,380.00	<b>Pick Up #</b> 20045
✓ 16	502112185	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,460.00	<b>Seal #</b>
✓ 17	502112186	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,420.00	<b>Truckers P.O. #</b> 55115612
44,213					45,520.00	

Continued on next page.....

**Driver Requirements:**

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (605) 642-8531 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

**Carrier Name:** **Carrier Signature:** **Date:** \_\_\_\_\_



# Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc.

at SPEARFISH, SD

Shippers No. 76396

Page 2 of 2

Received at Spearfish, SD from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

Ship To: **CAAWS/Sherco Ash**  
**Sherburne County Generating Station**  
**13999 Industrial Boulevard**  
**Becker MN 55308**

Date: 06/12/08

Branch Plant: 1515

## Shipping Instructions:

## Sales Order

Call 24 hours before delivery

Mitch Sunstad 612-490-7849

53885 SG

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
18	502112187	2325	SF	<b>BFIX330NWL</b> Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,435.00	Freight charges are prepaid unless marked collect.  Check box if collect <input type="checkbox"/>  Customer P.O. Number: PO 1004-08/SO 53884  If this shipment is to be delivered to consignee, consignee shall sign the following statement.  Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.  Signature of Consignor  Local Verification Signed:  X  Pick Up #  Seal #  Truckers P.O. #
19	502112188	2325	SF	<b>BFIX330NWL</b> Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,455.00	
20	502112189	2325	SF	<b>BFIX330NWL</b> Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,300.00	
Total Quantity				44,213	Total Weight:	45,520.00

## Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (605) 642-8531 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name: \_\_\_\_\_

Carrier Signature: \_\_\_\_\_

Date: \_\_\_\_\_



# Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc.

at SPEARFISH, SD

Shippers No. 76571

Page 1 of 2

Received at Spearfish, SD from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

**Ship To:** CAAWS/Sherco Ash  
Sherburne County Generating Station  
13999 Industrial Boulevard  
Kent Odland 612-919-8266  
Becker MN 55308

**Date:** 06/17/08

**Branch Plant:** 1515

## Shipping Instructions:

Call 24 hours before delivery

Mitch Sunstad 612-490-7849

## Sales Order

53885 SG

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
1		36	EA	6067 SLING, P#EN1-602X8'F6I (C) 2IX8F6I ORANGE 3800# CKR		Freight charges are prepaid unless marked collect.
✓ 2	502112190	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,250.00	Check box if collect <input type="checkbox"/>
✓ 3	502112191	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,270.00	Customer P.O. Number: PO 1004-08/SO 53884
✓ 4	502112192	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,390.00	If this shipment is to be delivered to consignee, consignee shall sign the following statement.
✓ 5	502112193	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,465.00	Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.
✓ 6	502112194	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,520.00	Signature of Consignor
✓ 7	502112195	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,430.00	Local Verification Signed:
✓ 8	502112196	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,425.00	X
✓ 9	502112197	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,460.00	Pick Up # 20335A
✓ 10	502112198	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,500.00	Seal #
✓ 11	502112199	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,485.00	Truckers P.O. #
✓ 12	502112200	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,490.00	55715610
✓ 13	502112201	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,500.00	
✓ 14	502112202	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,555.00	
✓ 15	502112203	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,555.00	
✓ 16	502112204	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,440.00	
✓ 17	502112205	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,445.00	
41,886 418505 Continued on next page.....					44,210.00	

## Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (605) 642-8531 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name:

Carrier Signature:

Date: \_\_\_\_\_





# Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc.

at SPEARFISH, SD

Shippers No. 76555

Page 1 of 2

Received at Spearfish, SD from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

**Ship To:** CAAWS/Sherco Ash  
Sherburne County Generating Station  
13999 Industrial Boulevard  
Kent Odland 612-919-8266  
Becker MN 55308

**Date:** 06/17/08**Branch Plant:** 1515**Shipping Instructions:**

Call 24 hours before delivery

Mitch Sunstad 612-490-7849

**Sales Order**

53885 SG

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
1		36	EA	6067 SLING, P#EN1-602X8'F6I (C) 2IX8F6I ORANGE 3800# CKR		Freight charges are prepaid unless marked collect.
2	502112208	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,485.00	Check box if collect <input type="checkbox"/>
3	502112209	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,450.00	
4	502112210	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,580.00	<b>Customer P.O. Number:</b> PO 1004-08/SO 53884
5	502112211	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,470.00	
6	502112212	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,445.00	If this shipment is to be delivered to consignor, consignor shall sign the following statement.
7	502112213	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,480.00	
8	502112214	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,450.00	Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.
9	502112215	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,380.00	
10	502112216	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,385.00	<b>Signature of Consignor</b>
11	502112217	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,430.00	
12	502112218	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,365.00	<b>Local Verification Signed:</b>
13	502112219	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,420.00	
14	502112220	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,360.00	X
15	502112221	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,385.00	
16	502112222	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,395.00	<b>Pick Up #</b>
17	502112223	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,325.00	<b>Seal #</b>
41,886					43,525.00	<b>Truckers P.O. #</b>

Continued on next page....

**Driver Requirements:**

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (605) 642-8531 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

**Carrier Name:** Low cost**Carrier Signature:** [Signature]**Date:** 06/17/08



# Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc.

at SPEARFISH, SD

Shippers No. 76555

Page 2 of 2

Received at Spearfish, SD from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

**Ship To:** CAAWS/Sherco Ash  
Sherburne County Generating Station  
13999 Industrial Boulevard  
Kent Odland 612-919-8266  
Becker MN 55308

**Date:** 06/17/08**Branch Plant:** 1515**Shipping Instructions:**

Call 24 hours before delivery

**Mitch Sunstad 612-490-7849****Sales Order****53885 SG**

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
18	502112224	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,380.00	Freight charges are prepaid unless marked collect.  Check box if collect <input type="checkbox"/>  Customer P.O. Number: PO 1004-08/SO 53884  If this shipment is to be delivered to consignee, consignee shall sign the following statement:  Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.  Signature of Consignor  Local Verification Signed:  X  Pick Up #  Seal #  Truckers P.O. #
19	502112225	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,370.00	
<b>Total Quantity</b>		<b>41,886</b>	<b>Total Weight:</b>		<b>43,525.00</b>	

**Driver Requirements:**

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (605) 642-8531 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

**Carrier Name:****Carrier Signature:****Date:**





# Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc.

at SPEARFISH, SD

Shippers No. 76502

Page 1 of 2

Received at Spearfish, SD from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

**Ship To:** CAAWS/Sherco Ash  
Sherburne County Generating Station  
13999 Industrial Boulevard  
Kent Odland 612-919-8266  
Becker MN 55308

**Date:** 06/16/08

**Branch Plant:** 1515

## Shipping Instructions:

Call 24 hours before delivery

Mitch Sunstad 612-490-7849

## Sales Order

53885 SG

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
1		36	EA	6067 SLING, P#EN1-602X8'F6I (C) 2IX8F6I ORANGE 3800# CKR		Freight charges are prepaid unless marked collect.
12	502112226	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,345.00	Check box if collect <input type="checkbox"/>
13	502112227	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,390.00	
14	502112228	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,390.00	Customer P.O. Number:
15	502112229	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,320.00	PO 1004-08/SO 53884
16	502112230	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,400.00	If this shipment is to be delivered to consignee, consignee shall sign the following statement.
17	502112231	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,530.00	Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.
18	502112232	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,475.00	
19	502112233	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,315.00	
20	502112234	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,300.00	Signature of Consignor
21	502112235	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,380.00	Local Verification Signed:
22	502112236	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,505.00	
23	502112237	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,420.00	
24	502112238	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,405.00	X
25	502112239	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,380.00	Pick Up #
26	502112240	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,355.00	Seal #
27	502112241	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,365.00	Truckers P.O. #
41,886					43,005.00	

Continued on next page.....

## Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (605) 642-8531 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name:

Carrier Signature:

Date:



# Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc.

at SPEARFISH, SD

Shippers No. 76502

Page 2 of 2

Received at Spearfish, SD from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

Ship To: CAAWS/Sherco Ash  
Sherburne County Generating Station  
13999 Industrial Boulevard  
Kent Odland 612-919-8266  
Becker MN 55308

Date: 06/16/08

Branch Plant: 1515

## Shipping Instructions:

Call 24 hours before delivery

Mitch Sunstad 612-490-7849

## Sales Order

53885 SG

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
18	502112242	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,345.00	Freight charges are prepaid unless marked collect.  Check box if collect <input type="checkbox"/>
19	502112243	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,385.00	
						Customer P.O. Number: PO 1004-08/SO 53884
						If this shipment is to be delivered to consignee, consignee shall sign the following statement.  Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.
						Signature of Consignor
						Local Verification Signed:  X
						Pick Up #
						Seal #
						Truckers P.O. #
Total Quantity		41,886	Total Weight:		43,005.00	

## Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (605) 642-8531 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name:

Carrier Signature:

Date:



# Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc.

at SPEARFISH, SD

Shippers No. 76497

Page 1 of 2

Received at Spearfish, SD from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

**Ship To:** CAAWS/Sherco Ash  
Sherburne County Generating Station  
13999 Industrial Boulevard  
Kent Odland 612-919-8266  
Becker MN 55308

**Date:** 06/16/08

**Branch Plant:** 1515

## Shipping Instructions:

Call 24 hours before delivery

Mitch Sunstad 612-490-7849

## Sales Order

53885 SG

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
1		38	EA	6067 SLING, P#EN1-602X8'F6I (C) 2IX8F6I ORANGE 3800# CKR		Freight charges are prepaid unless marked collect.
✓ 2	502112244	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,345.00	Check box if collect <input type="checkbox"/>
✓ 3	502112245	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,365.00	
✓ 4	502112246	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,340.00	Customer P.O. Number:
✓ 5	502112247	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,410.00	PO 1004-08/SO 53884
✓ 6	502112248	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,400.00	If this shipment is to be delivered to consignee, consignee shall sign the following statement.
✓ 7	502112249	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,365.00	Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.
✓ 8	502112250	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,370.00	
✓ 9	502112251	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,360.00	
✓ 10	502112252	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,350.00	Signature of Consignor
✓ 11	502112253	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,355.00	Local Verification Signed:
✓ 12	502112254	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,320.00	
✓ 13	502112255	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,390.00	
✓ 14	502112256	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,395.00	X
✓ 15	502112257	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,460.00	Pick Up #
✓ 16	502112258	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,480.00	Seal #
✓ 17	502112259	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,450.00	Truckers P.O. #
44,213 4400 Continued on next page....					45,605.00	

## Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (605) 642-8531 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name:                     

Carrier Signature:                     

Date:

**Shipping Order - Packing List - Original - Not Negotiable**

**GSE Lining Technology, Inc.**

at SPEARFISH, SD

Shippers' No. 76497

Page 2 of 2

Received at Spearfish, SD from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination; and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

Ship To: CAAWS/Sherco Ash  
Sherburne County Generating Station  
13999 Industrial Boulevard  
Kent Odland 612-919-8266  
Becker MN 55308

Date: 06/16/08

Branch Plant: 1515

**Shipping Instructions:**

## Sales Order

**Call 24 hours before delivery**

**Mitch Sunstad 612-490-7849**

53885 SG

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
✓ 18	502112260	2325	SF	<b>BFIX330NWL</b> Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,470.00	Freight charges are prepaid unless marked collect.
✓ 19	502112261	2325	SF	<b>BFIX330NWL</b> Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,520.00	Check box if collect <input type="checkbox"/>
✓ 20	502112262	2325	SF	<b>BFIX330NWL</b> Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,460.00	Customer P.O. Number: PO 1004-08/SO 53884
✓						If this shipment is to be delivered to consignee, consignee shall sign the following statement.  Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.
✓						Signature of Consignor
✓						Local Verification Signed:  X
✓						Pick Up #
✓						Seal #
✓						Truckers P.O. #
Total Quantity 44,213				Total Weight: 45,605.00		

### Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (605) 642-8531 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight invoice.

Carrier Name: \_\_\_\_\_

Carrier Signature: \_\_\_\_\_

Date: \_\_\_\_\_



# Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc.

at SPEARFISH, SD

Shippers No. 77183

Page 1 of 1

Received at Spearfish, SD from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

**Ship To:** CAAWS/Sherco Ash  
Sherburne County Generating Station  
13999 Industrial Boulevard  
Mitch Sunstad @ 612-490-7849  
Becker MN 55308

**Date:** 07/03/08

**Branch Plant:** 1515

## Shipping Instructions:

Call 24 hours before delivery

Mitch Sunstad 612-490-7849

## Sales Order

54924 SG

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
1		28	EA	6067 SLING, P#EN1-602X8'F6I (C)		
✓2	502112864	2325	SF	2IX8F6I ORANGE 3800# CKR BIFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,425.00	Freight charges are prepaid unless marked collect.
✓3	502112865	2325	SF	BIFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,425.00	Check box if collect <input type="checkbox"/>
✓4	502112866	2325	SF	BIFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,410.00	Customer P.O. Number:
✓5	502112867	2325	SF	BIFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,315.00	PO 1042-08/SO 54923
✓6	502112868	2325	SF	BIFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,325.00	If this shipment is to be delivered to consignee, consignee shall sign the following statement.
✓7	502112869	2325	SF	BIFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,375.00	Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.
✓8	502112870	2325	SF	BIFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,370.00	
✓9	502112871	2325	SF	BIFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,300.00	
✓10	502112872	2325	SF	BIFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,310.00	Signature of Consignor
✓11	502112873	2325	SF	BIFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,295.00	Local Verification Signed:
✓12	502112874	2325	SF	BIFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,330.00	
✓13	502112875	2325	SF	BIFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,330.00	
✓14	502112876	2325	SF	BIFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,295.00	X
✓15	502112877	2325	SF	BIFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,390.00	Pick Up #
Total Quantity 32,578						Truckers P.O. #
Total Weight: 32,895.00						Seal #

## Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (605) 642-8531 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name: \_\_\_\_\_

Carrier Signature: \_\_\_\_\_

Date: \_\_\_\_\_



# Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc.

at SPEARFISH, SD

Shippers No. 77181

Page 1 of 1

Received at Spearfish, SD from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

**Ship To:** CAAWS/Sherco Ash  
Sherburne County Generating Station  
13999 Industrial Boulevard  
Mitch Sunstad @ 612-490-7849  
Becker MN 55308

**Date:** 07/03/08**Branch Plant:** 1515**Shipping Instructions:**

Call 24 hours before delivery

Mitch Sunstad 612-490-7849

**Sales Order**

54924

SG

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
1		28	EA	6067 SLING, P#EN1-602X8'F6I (C) 2IX8F6I ORANGE 3800# CKR		Freight charges are prepaid unless marked collect.
✓2	502112878	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,445.00	Check box if collect <input type="checkbox"/>
✓3	502112879	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,280.00	
✓4	502112880	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,250.00	
✓5	502112881	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,335.00	Customer P.O. Number: PO 1042-08/SO 54923
✓6	502112882	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,340.00	If this shipment is to be delivered to consignee, consignee shall sign the following statement.
✓7	502112883	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,340.00	Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.
✓8	502112884	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,350.00	
✓9	502112885	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,415.00	
✓10	502112886	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,465.00	Signature of Consignor
✓11	502112887	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,430.00	
✓12	502112888	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,385.00	Local Verification Signed:
✓13	502112889	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,425.00	
✓14	502112890	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,460.00	X
✓15	502112891	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,380.00	
Total Quantity		32,578	Total Weight:		33,300.00	Truckers P.O. #

**Driver Requirements:**

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (605) 642-8531 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

**Carrier Name:** \_\_\_\_\_**Carrier Signature:** \_\_\_\_\_**Date:** \_\_\_\_\_

**Shipping Order - Packing List - Original - Not Negotiable**

**GSE Lining Technology, Inc.**

at SPEARFISH, SD

Shippers No. 77163

Page 1 of 2

Received at Spearfish, SD from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

**Ship To: CAAWS/Sherco Ash  
Sherburne County Generating Station  
13999 Industrial Boulevard  
Mitch Sunstad @ 612-490-7849  
Becker MN 55308**

Date: 07/02/08

**Branch Plant: 1515**

**Shipping Instructions:**

**Call 24 hours before delivery**

**Mitch Sunstad 612-490-7849**

**Sales Order**

54924

SG

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
1		32	EA	6067 SLING, P#EN1-602X8'F6I (C) 2IX8F6I ORANGE 3800# CKR		Freight charges are prepaid unless marked collect.
2	1118773	44	BC	BENTGRANOO Loose Bentonite Clay Clay 50 lb. Bag		Check box if collect <input type="checkbox"/>
3	502112892	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,360.00	Customer P.O. Number: PO 1042-08/SO 54923
4	502112893	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,420.00	
5	502112894	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,405.00	
6	502112895	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,385.00	
7	502112896	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,400.00	
8	502112897	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,415.00	
9	502112898	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,460.00	
10	502112899	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,440.00	
11	502112900	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,460.00	
12	502112901	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,390.00	
13	502112902	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,500.00	
14	502112903	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,510.00	
15	502112904	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,430.00	
16	502112905	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,385.00	
17	502112906	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf	2,450.00	
37,276					38,735.00	

Continued on next page....

**Driver Requirements:**

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (605) 642-8531 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name: \_\_\_\_\_

**Carrier Signature:** \_\_\_\_\_

Date: \_\_\_\_\_



# Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc.

at SPEARFISH, SD

Shippers No. 77163

Page 2 of 2

Received at Spearfish, SD from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

Ship To: CAAWS/Sherco Ash  
Sherburne County Generating Station  
13999 Industrial Boulevard  
Mitch Sunstad @ 612-490-7849  
Becker MN 55308

Date: 07/02/08

Branch Plant: 1515

## Shipping Instructions:

Call 24 hours before delivery

Mitch Sunstad 612-490-7849

## Sales Order

54924 SG

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
18	502112907 ✓	2325	SF	BFIX330NWL Fabric GCL, NW/FW, 15.5' Bentofix NWL, 0.75 psf <i>do not</i>	2,325.00	Freight charges are prepaid unless marked collect.  Check box if collect <input type="checkbox"/>  Customer P.O. Number: PO 1042-08/SO 54923  If this shipment is to be delivered to consignee, consignee shall sign the following statement.  Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.  _____ Signature of Consignor  Local Verification Signed:  X  Pick Up #  Seal #  Truckers P.O. #
Total Quantity				37,276	Total Weight:	36,735.00

## Driver Requirements:

- 1) Driver must pre call 24 hrs. prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (605) 642-8531 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name: \_\_\_\_\_

Carrier Signature: \_\_\_\_\_

Date: \_\_\_\_\_



# BENTOFIX TECHNOLOGIES, INC.

3150 1st Ave  
Spearfish, SD 57783

TEL: 605-642-8531  
FAX: 605-642-8539

## BENTOFIX ROLL LIST

PROJECT: Sherburne Co. Generating Plant Pond No. 3  
STYLE: Bentofix NWL  
DATE: June 12, 2008

	BENTOFIX ROLL #	BENTOFIX LOT #	LENGTH (feet)	WIDTH (feet)
1	502112116	28061104	150.0	15.5
2	502112117	28061104	150.0	15.5
3	502112118	28061104	150.0	15.5
4	502112119	28061104	150.0	15.5
5	502112120	28061104	150.0	15.5
6	502112121	28061104	150.0	15.5
7	502112122	28061104	150.0	15.5
8	502112123	28061104	150.0	15.5
9	502112124	28061104	150.0	15.5
10	502112125	28061104	150.0	15.5
11	502112126	28061104	150.0	15.5
12	502112127	28061104	150.0	15.5
13	502112128	28061104	150.0	15.5
14	502112129	28061104	150.0	15.5
15	502112130	28061104	150.0	15.5
16	502112131	28061104	150.0	15.5
17	502112132	28061104	150.0	15.5
18	502112133	28061104	150.0	15.5
19	502112134	28061104	150.0	15.5
20	502112135	28061104	150.0	15.5
21	502112136	28061104	150.0	15.5
22	502112137	28061104	150.0	15.5
23	502112138	28061104	150.0	15.5
24	502112139	28061104	150.0	15.5
25	502112140	28061104	150.0	15.5
26	502112141	28061104	150.0	15.5
27	502112142	28061104	150.0	15.5
28	502112143	28061104	150.0	15.5
29	502112144	28061104	150.0	15.5
30	502112145	28061104	150.0	15.5

# BENTOFIX TECHNOLOGIES, INC.

3150 1st Ave  
Spearfish, SD 57783

TEL: 605-642-8531  
FAX: 605-642-8539

## BENTOFIX ROLL LIST

PROJECT: Sherburne Co. Generating Plant Pond No. 3  
STYLE: Bentofix NWL  
DATE: June 12, 2008

	BENTOFIX ROLL #	BENTOFIX LOT #	LENGTH (feet)	WIDTH (feet)
31	502112146	28061104	150.0	15.5
32	502112147	28061104	150.0	15.5
33	502112148	28061104	150.0	15.5
34	502112149	28061104	150.0	15.5
35	502112150	28061104	150.0	15.5
36	502112151	28061104	150.0	15.5
37	502112152	28061104	150.0	15.5
38	502112153	28061104	150.0	15.5
39	502112154	28061104	150.0	15.5
40	502112155	28061104	150.0	15.5
41	502112156	28061104	150.0	15.5
42	502112157	28061104	150.0	15.5
43	502112158	28061104	150.0	15.5
44	502112159	28061104	150.0	15.5
45	502112160	28061104	150.0	15.5
46	502112161	28061104	150.0	15.5
47	502112162	28061104	150.0	15.5
48	502112163	28061104	150.0	15.5
49	502112164	28061104	150.0	15.5
50	502112165	28061104	150.0	15.5
51	502112166	28061104	150.0	15.5
52	502112167	28061104	150.0	15.5
53	502112168	28061104	150.0	15.5
54	502112169	28061104	150.0	15.5
55	502112170	28061104	150.0	15.5
56	502112171	28061104	150.0	15.5
57	502112172	28061104	150.0	15.5
58	502112173	28061104	150.0	15.5
59	502112174	28061104	150.0	15.5
60	502112175	28061104	150.0	15.5

TEL: 605-642-8531  
FAX: 605-642-8539

## BENTOFIX ROLL LIST

PROJECT: Sherburne Co. Generating Plant Pond No. 3  
 STYLE: Bentofix NWL  
 DATE: June 12, 2008

[illegible]

# BENTOFIX TECHNOLOGIES, INC.

3150 1st Ave  
Spearfish, SD 57783

TEL: 605-642-8531  
FAX: 605-642-8539

## BENTOFIX ROLL LIST

PROJECT: Sherburne Co. Generating Plant Pond No. 3  
STYLE: Bentofix NWL  
DATE: June 13, 2008

	BENTOFIX ROLL #	BENTOFIX LOT #	LENGTH (feet)	WIDTH (feet)
1	502112190	28061204	150.0	15.5
2	502112191	28061204	150.0	15.5
3	502112192	28061204	150.0	15.5
4	502112193	28061204	150.0	15.5
5	502112194	28061204	150.0	15.5
6	502112195	28061204	150.0	15.5
7	502112196	28061204	150.0	15.5
8	502112197	28061204	150.0	15.5
9	502112198	28061204	150.0	15.5
10	502112199	28061204	150.0	15.5
11	502112200	28061204	150.0	15.5
12	502112201	28061204	150.0	15.5
13	502112202	28061204	150.0	15.5
14	502112203	28061204	150.0	15.5
15	502112204	28061204	150.0	15.5
16	502112205	28061204	150.0	15.5
17	502112206	28061204	150.0	15.5
18	502112207	28061204	150.0	15.5
19	502112208	28061204	150.0	15.5
20	502112209	28061204	150.0	15.5
21	502112210	28061204	150.0	15.5
22	502112211	28061204	150.0	15.5
23	502112212	28061204	150.0	15.5
24	502112213	28061204	150.0	15.5
25	502112214	28061204	150.0	15.5
26	502112215	28061204	150.0	15.5
27	502112216	28061204	150.0	15.5
28	502112217	28061204	150.0	15.5
29	502112218	28061204	150.0	15.5
30	502112219	28061204	150.0	15.5

# BENTOFIX TECHNOLOGIES, INC.

3150 1st Ave  
Spearfish, SD 57783

TEL: 605-642-8531  
FAX: 605-642-8539

## BENTOFIX ROLL LIST

PROJECT: Sherburne Co. Generating Plant Pond No. 3  
STYLE: Bentofix NWL  
DATE: June 13, 2008

	BENTOFIX ROLL #	BENTOFIX LOT #	LENGTH (feet)	WIDTH (feet)
31	502112220	28061204	150.0	15.5
32	502112221	28061204	150.0	15.5
33	502112222	28061204	150.0	15.5
34	502112223	28061204	150.0	15.5
35	502112224	28061204	150.0	15.5
36	502112225	28061204	150.0	15.5
37	502112226	28061204	150.0	15.5
38	502112227	28061204	150.0	15.5
39	502112228	28061204	150.0	15.5
40	502112229	28061204	150.0	15.5
41	502112230	28061204	150.0	15.5
42	502112231	28061204	150.0	15.5
43	502112232	28061204	150.0	15.5
44	502112233	28061204	150.0	15.5
45	502112234	28061204	150.0	15.5
46	502112235	28061204	150.0	15.5
47	502112236	28061204	150.0	15.5
48	502112237	28061204	150.0	15.5
49	502112238	28061204	150.0	15.5
50	502112239	28061204	150.0	15.5
51	502112240	28061204	150.0	15.5
52	502112241	28061204	150.0	15.5
53	502112242	28061204	150.0	15.5
54	502112243	28061204	150.0	15.5
55	502112244	28061204	150.0	15.5
56	502112245	28061204	150.0	15.5
57	502112246	28061204	150.0	15.5
58	502112247	28061204	150.0	15.5
59	502112248	28061204	150.0	15.5
60	502112249	28061204	150.0	15.5

TEL: 605-642-8531  
FAX: 605-642-8539

## BENTOFIX ROLL LIST

PROJECT: Sherburne Co. Generating Plant Pond No. 3  
 STYLE: Bentofix NWL  
 DATE: June 13, 2008

[illegible]

# BENTOFIX TECHNOLOGIES, INC.

3150 1st Ave  
Spearfish, SD 57783

TEL: 605-642-8531  
FAX: 605-642-8539

## BENTOFIX ROLL LIST

PROJECT: Sherburne Co. Generating Plant Pond No. 3  
STYLE: Bentofix NWL  
DATE: June 30, 2008

	BENTOFIX ROLL #	BENTOFIX LOT #	LENGTH (feet)	WIDTH (feet)
1	502112864	28062604	150.0	15.5
2	502112865	28062604	150.0	15.5
3	502112866	28062604	150.0	15.5
4	502112867	28062604	150.0	15.5
5	502112868	28062604	150.0	15.5
6	502112869	28062604	150.0	15.5
7	502112870	28062604	150.0	15.5
8	502112871	28062604	150.0	15.5
9	502112872	28062604	150.0	15.5
10	502112873	28062604	150.0	15.5
11	502112874	28062604	150.0	15.5
12	502112875	28062604	150.0	15.5
13	502112876	28062604	150.0	15.5
14	502112877	28062604	150.0	15.5
15	502112878	28062604	150.0	15.5
16	502112879	28062604	150.0	15.5
17	502112880	28062604	150.0	15.5
18	502112881	28062604	150.0	15.5
19	502112882	28062604	150.0	15.5
20	502112883	28062604	150.0	15.5
21	502112884	28062604	150.0	15.5
22	502112885	28062604	150.0	15.5
23	502112886	28062604	150.0	15.5
24	502112887	28062604	150.0	15.5
25	502112888	28062604	150.0	15.5
26	502112889	28062604	150.0	15.5
27	502112890	28062604	150.0	15.5
28	502112891	28062604	150.0	15.5
29	502112892	28062604	150.0	15.5
30	502112893	28062604	150.0	15.5

TEL: 605-642-8531  
FAX: 605-642-8539

## BENTOFIX ROLL LIST

PROJECT: Sherburne Co. Generating Plant Pond No. 3  
 STYLE: Bentofix NWL  
 DATE: June 30, 2008

[illegible]



## ***Subgrade Acceptance Forms***

**CERTIFICATE OF ACCEPTANCE OF SUBGRADE  
SURFACE PREPARATION FOR GEOMEMBRANE INSTALLATION**

PROJECT NAME: Shereo

LOCATION: Becker, MN

JOB NUMBER: 200806 CLIENT: Veit

AREA ACCEPTED: 28,337 sq. ft East slope of weir, and north face

COMMENTS: of south slope, east of weir

INSTALLER: The undersigned authorized representative of CAAW Systems certifies that he or she has visually inspected the subgrade surface of the area described above and has found the surface to be acceptable for installation of the geosynthetic materials.

CAAW Systems shall be responsible for the integrity of finished geosynthetic material until completion of the installation or demobilization from site.

This certification is based on observations of the subgrade surface conditions only. CAAW Systems has made no sub-terrain inspections or tests and makes no representations or warranties as to the conditions that may exist below the surface of the subgrade.

CERTIFICATE APPROVED BY:

Installers Acceptance

Company: Clean Air And Water Systems, LLC

By: Sengratana Sengsay

Title: QAQC

Date: 6-20-08

Inspectors Acceptance

Company: McCain + Associates

By: Isaac J. Fuhr

Title: Field Engineer

Date: 6/20/08

**CERTIFICATE OF ACCEPTANCE OF SUBGRADE  
SURFACE PREPARATION FOR GEOMEMBRANE INSTALLATION**

PROJECT NAME: SHERCO POND 3 SLOPE LINER

LOCATION: BECKER, MN

JOB NUMBER: 200806 CLIENT: VEIT COMPANY

AREA ACCEPTED: 19,627 sq. Ft.

COMMENTS: WEST SLOPE of the weir, S. face of S. embankment (East end, w. of weir)  
EAST SLOPE  
and easterly 100' of S. embankment, west of weir (N. face)

INSTALLER: The undersigned authorized representative of CAAW Systems certifies that he or she has visually inspected the subgrade surface of the area described above and has found the surface to be acceptable for installation of the geosynthetic materials.

CAAW Systems shall be responsible for the integrity of finished geosynthetic material until completion of the installation or demobilization from site.

This certification is based on observations of the subgrade surface conditions only. CAAW Systems has made no sub-terrain inspections or tests and makes no representations or warranties as to the conditions that may exist below the surface of the subgrade.

CERTIFICATE APPROVED BY:

Installers Acceptance

Company: Clean Air And Water Systems, LLC

By: Sengratana Sengsay

Title: QAQC

Date: 6-21-08

Inspectors Acceptance

Company: McCain and Associates, Inc.

By: Isaac J. Fuhr

Title: Field Engineer

Date: 6/21/08

**CERTIFICATE OF ACCEPTANCE OF SUBGRADE  
SURFACE PREPARATION FOR GEOMEMBRANE INSTALLATION**

PROJECT NAME: Shoreco power plant  
LOCATION: Becker, Mn  
JOB NUMBER: 200806 CLIENT: Veit  
AREA ACCEPTED: 36,480 sq ft.  
COMMENTS: North face of the South Slope (East half)

INSTALLER: The undersigned authorized representative of CAAW Systems certifies that he or she has visually inspected the subgrade surface of the area described above and has found the surface to be acceptable for installation of the geosynthetic materials.

CAAW Systems shall be responsible for the integrity of finished geosynthetic material until completion of the installation or demobilization from site.

This certification is based on observations of the subgrade surface conditions only. CAAW Systems has made no sub-terrain inspections or tests and makes no representations or warranties as to the conditions that may exist below the surface of the subgrade.

CERTIFICATE APPROVED BY:

Installers Acceptance

Company: Clean Air And Water Systems, LLC  
By: Sengratana Sengsay  
Title: QAQC  
Date: 6-24-08

Inspectors Acceptance

Company: McCaig + Assoc.  
By: Isaac Fuhr  
Title: Field Eng.  
Date: 6/24/08

**CERTIFICATE OF ACCEPTANCE OF SUBGRADE  
SURFACE PREPARATION FOR GEOMEMBRANE INSTALLATION**

PROJECT NAME: SHERCO POWER PLANT POND 3 SLOPE

LOCATION: Becker, MN

JOB NUMBER: 200806

CLIENT: Veit

AREA ACCEPTED: 43,776 sq. Ft.

COMMENTS: Southern Slope - North face West side

INSTALLER: The undersigned authorized representative of CAAW Systems certifies that he or she has visually inspected the subgrade surface of the area described above and has found the surface to be acceptable for installation of the geosynthetic materials.

CAAW Systems shall be responsible for the integrity of finished geosynthetic material until completion of the installation or demobilization from site.

This certification is based on observations of the subgrade surface conditions only. CAAW Systems has made no sub-terrain inspections or tests and makes no representations or warranties as to the conditions that may exist below the surface of the subgrade.

CERTIFICATE APPROVED BY:

Installers Acceptance

Company: Clean Air And Water Systems, LLC

By: Sengratana Sengsay

Title: QAQC

Date: 6-25-08

Inspectors Acceptance

Company: McCain + Assoc.

By: Isaac Fuhr

Title: Field Eng.

Date: 6/25/08

**CERTIFICATE OF ACCEPTANCE OF SUBGRADE  
SURFACE PREPARATION FOR GEOMEMBRANE INSTALLATION**

PROJECT NAME: Sherco Power Plant Pond 3 Slope Liner  
LOCATION: Becker, MN  
JOB NUMBER: 200806 CLIENT: Vert  
AREA ACCEPTED: 103,617 sq ft  
COMMENTS: South slope - South west corner face  
West slope - East face

INSTALLER: The undersigned authorized representative of CAAW Systems certifies that he or she has visually inspected the subgrade surface of the area described above and has found the surface to be acceptable for installation of the geosynthetic materials.

CAAW Systems shall be responsible for the integrity of finished geosynthetic material until completion of the installation or demobilization from site.

This certification is based on observations of the subgrade surface conditions only. CAAW Systems has made no sub-terrain inspections or tests and makes no representations or warranties as to the conditions that may exist below the surface of the subgrade.

**CERTIFICATE APPROVED BY:**

Installers Acceptance

Company: Clean Air And Water Systems, LLC  
By: Sengratan Sengsai  
Title: QA/QC  
Date: 7-1-08

Inspectors Acceptance

Company: McCain  
By: Isaac Fuhr  
Title: Field engineer  
Date: 7/1/08



**CERTIFICATE OF ACCEPTANCE OF SUBGRADE  
SURFACE PREPARATION FOR GEOMEMBRANE INSTALLATION**

PROJECT NAME: Shenandoah Power Plant - Pond 3 Slope liner  
LOCATION: Becker, MN  
JOB NUMBER: 200806 CLIENT: Vert  
AREA ACCEPTED: 83,835 sq ft  
COMMENTS: West Slope - east face to the northwest corner

INSTALLER: The undersigned authorized representative of CAAW Systems certifies that he or she has visually inspected the subgrade surface of the area described above and has found the surface to be acceptable for installation of the geosynthetic materials.

CAAW Systems shall be responsible for the integrity of finished geosynthetic material until completion of the installation or demobilization from site.

This certification is based on observations of the subgrade surface conditions only. CAAW Systems has made no sub-terrain inspections or tests and makes no representations or warranties as to the conditions that may exist below the surface of the subgrade.

**CERTIFICATE APPROVED BY:**

Installers Acceptance

Company: Clean Air And Water Systems, LLC  
By: Sengratan Sengsay  
Title: QAQC  
Date: 7-7-08

Inspectors Acceptance

Company: McCain & Associates  
By: Isaac Fuhr  
Title: Field Engineer  
Date: 7/8/08

**CERTIFICATE OF ACCEPTANCE OF SUBGRADE  
SURFACE PREPARATION FOR GEOMEMBRANE INSTALLATION**

PROJECT NAME: Shore Power Plant - Pond 3 Slope Liner  
LOCATION: Becker, MN  
JOB NUMBER: 200806 CLIENT: Veit  
AREA ACCEPTED: 10,400 sq ft  
COMMENTS: West slope - East face of the northwest corner  
from el. 995 to 1010 (northern 165' of W. slope of  
Pond 3N)

INSTALLER: The undersigned authorized representative of CAAW Systems certifies that he or she has visually inspected the subgrade surface of the area described above and has found the surface to be acceptable for installation of the geosynthetic materials.

AAW Systems shall be responsible for the integrity of finished geosynthetic material until completion of the installation or demobilization from site.

This certification is based on observations of the subgrade surface conditions only. CAAW Systems has made no sub-terrain inspections or tests and makes no representations or warranties as to the conditions that may exist below the surface of the subgrade.

**CERTIFICATE APPROVED BY:**

Installers Acceptance

Company: Clean Air And Water Systems, LLC  
By: Sengratana Sengsay  
Title: QAQC  
Date: 7.9.08

Inspectors Acceptance

Company: McCain + Associates, Inc.  
By: Isaac Fuhr  
Title: Field Engineer  
Date: 7/9/08



**CERTIFICATE OF ACCEPTANCE OF SUBGRADE  
SURFACE PREPARATION FOR GEOMEMBRANE INSTALLATION**

PROJECT NAME: Sherco Generating plant (pond 3)  
LOCATION: Becker MN  
JOB NUMBER: 200806 Whole Area CLIENT: \_\_\_\_\_  
AREA ACCEPTED: Whole Area of Upper Flap  
COMMENTS: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

INSTALLER: The undersigned authorized representative of CAAW Systems certifies that he or she has visually inspected the subgrade surface of the area described above and has found the surface to be acceptable for installation of the geosynthetic materials.

CAAW Systems shall be responsible for the integrity of finished geosynthetic material until completion of the installation or demobilization from site.

This certification is based on observations of the subgrade surface conditions only. CAAW Systems has made no sub-terrain inspections or tests and makes no representations or warranties as to the conditions that may exist below the surface of the subgrade.

CERTIFICATE APPROVED BY:

Installers Acceptance

Company: Clean Air And Water Systems, LLC  
By: Jack Xaysana  
Title: Superintendent  
Date: 8-11-08

Inspectors Acceptance

Company: McCain + Associates  
By: Isaac Fehr  
Title: Field Engineer  
Date: 8/12/08

## ***Appendix J***

### ***High Density Polyethylene (HDPE) Geomembrane Data***

***Geomembrane Roll Packing Lists***

***Geomembrane Roll Test Data***

***Resin Test Data***

***O.I.T and Oven Aging Test Data***

***Stress Crack Resistance Test Data***

***Welding Rod Test Data***

***Material Delivery Inventory***

***Tensiometer Calibration Certificates***

***Trial Weld Testing Reports***

***Panel Placement Forms***

***Panel Seaming Forms***

***Non-Destructive Testing Reports***

***Destructive Testing Reports***

***Geomembrane Repair Reports***

***As-Built Geomembrane Panel Layout Drawing***

***Warranty***

***Geomembrane Roll Packing List***



# Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc. at HOUSTON, TEXAS

Shippers No. 74485

Page 1 of 1

Received at Houston, Texas from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

Ship To: CAAWS/Sherco Ash  
Sherburne County Generating Station  
13999 Industrial Boulevard  
Becker MN 55308

Date: 03/27/08

Roll Certifications  
Included

Branch Plant: 1500

## Shipping Instructions:

Call 24 hours before pickup

Mitch Sunstad 612-490-7849

Sales Order

53884 SO

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
1		1	EA	FREIGHTSHT002 DOM. SHIPPING CHARGE DOMESTIC SHEET TAXABLE		Freight charges are prepaid unless marked collect.
✓ 2	108127180	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,924.00	Check box if collect <input type="checkbox"/>
✓ 3	108127181	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,940.00	Customer P.O. Number: 1004-08/REF SG 53885
✓ 4	108127184	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,952.00	If this shipment is to be delivered to consignee, consignee shall sign the following statement.
✓ 5	108127185	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,944.00	Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.
✓ 6	108127188	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,944.00	Signature of Consignor
✓ 7	108127189	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,946.00	Local Verification Signed:
✓ 8	108127191	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,940.00	
✓ 9	108127196	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,950.00	
✓ 10	108127197	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,954.00	
✓ 11	108127198	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,958.00	
✓ 12	108127201	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,944.00	
✓ 13	108127205	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,944.00	
Total Quantity 140,401				Total Weight: 47,340.00		

## Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (281) 230-6781 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name: BENTLEY

Carrier Signature: [Signature]

Date: 03/27/08



# Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc.

at HOUSTON, TEXAS

Shippers No. 74480

Page 1 of 1

Received at Houston, Texas from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

Ship To: CAAWS/Sherco Ash  
Sherburne County Generating Station  
13999 Industrial Boulevard  
Becker MN 55308

Date: 03/27/08

Roll Certifications  
Included

Branch Plant: 1500

## Shipping Instructions:

Call 24 hours before pickup

Mitch Sunstad 612-490-7849

## Sales Order

53884 SO

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
1		1	EA	FREIGHTSHT002 DOM. SHIPPING CHARGE DOMESTIC SHEET TAXABLE		Freight charges are prepaid unless marked collect.
✓ 2	108127182	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,950.00	Check box if collect <input type="checkbox"/>
✓ 3	108127186	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,942.00	Customer P.O. Number: 1004-08/REF SG 53885
✓ 4	108127187	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,930.00	If this shipment is to be delivered to consignee, consignee shall sign the following statement.
✓ 5	108127195	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,944.00	Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.
✓ 6	108127199	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,956.00	Signature of Consignor
✓ 7	108127200	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,946.00	Local Verification Signed:
✓ 8	108127202	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,940.00	
✓ 9	108127203	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,972.00	
✓ 10	108127204	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,938.00	
✓ 11	108127207	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,928.00	
✓ 12	108127208	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,914.00	
✓ 13	108127209	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,912.00	

Total Quantity 140,401

Total Weight: 47,272.00

## Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (281) 230-6781 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name: BCPHETI

Carrier Signature: [Signature]

Date: 03/27/08



# Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc. at HOUSTON, TEXAS

Shippers No. 74487

Page 1 of 1

Received at Houston, Texas from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

Ship To: CAAWS/Sherco Ash

Sherburne County Generating Station

13999 Industrial Boulevard

Becker MN 55308

Date: 03/27/08

Not Certifications  
Included

Branch Plant: 1500

## Shipping Instructions:

Call 24 hours before pickup

Mitch Sunstad 612-490-7849

## Sales Order

53884

SO

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
1		1	EA	FREIGHTSHT002 DOM. SHIPPING CHARGE DOMESTIC SHEET TAXABLE		Freight charges are prepaid unless marked collect.
✓ 2	104138219	15750	SF	LUT040G000 40 mil GM17 UltraFlex Textured Blk, VF, 2 Side Tex, 22.5'	3,612.00	Check box if collect <input type="checkbox"/>
✓ 3	104138222	15750	SF	LUT040G000 40 mil GM17 UltraFlex Textured Blk, VF, 2 Side Tex, 22.5'	3,618.00	Customer P.O. Number: 1004-08/REF SG 53885
✓ 4	104138223	15750	SF	LUT040G000 40 mil GM17 UltraFlex Textured Blk, VF, 2 Side Tex, 22.5'	3,618.00	If this shipment is to be delivered to consignee, consignee shall sign the following statement.
✓ 5	104138224	15750	SF	LUT040G000 40 mil GM17 UltraFlex Textured Blk, VF, 2 Side Tex, 22.5'	3,610.00	Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.
✓ 6	104138225	15750	SF	LUT040G000 40 mil GM17 UltraFlex Textured Blk, VF, 2 Side Tex, 22.5'	3,594.00	Signature of Consignor
✓ 7	104138226	15750	SF	LUT040G000 40 mil GM17 UltraFlex Textured Blk, VF, 2 Side Tex, 22.5'	3,586.00	Local Verification Signed:
✓ 8	108127183	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,940.00	
✓ 9	108127190	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,946.00	
✓ 10	108127192	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,940.00	
✓ 11	108127193	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,946.00	
✓ 12	108127194	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,942.00	
✓ 13	108127206	11700	SF	HDT060GW00 60 mil GM13 GSE Weld Edge Text Blk, HDT, 2 Side Tex, 22.5'	3,944.00	

Total Quantity 164,701

Total Weight: 45,296.00

## Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (281) 230-6781 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name: J. DeMott

Carrier Signature: [Signature]

Date: 3-27-08



# Shipping Order - Packing List - Original - Not Negotiable

GSE Lining Technology, Inc. at HOUSTON, TEXAS

Shippers No. 77036

Page 1 of 1

Received at Houston, Texas from GSE Lining Technology, Inc. the property described below, in apparent good order, except as noted (contents and condition of packages unknown), marked, consigned, and destined as indicated below, which said Carrier agrees to carry to the place of delivery at said destination. It is mutually agreed as to each Carrier of all or any said property, over all or any portion of said route to destination, and as to each party at any time interested in all or any of said property, that every service performed hereunder shall be subject to the rates and contract agreed to in writing by GSE Lining Technology, Inc. and Carrier. GSE Lining Technology, Inc.'s obligation to pay freight charges for the shipment is conditioned on (1) the existence of a separate written contract with the carrier transporting the freight and (2) the carrier's name appearing on this Bill of Lading, and other carriers must look solely to a party other than GSE Lining Technology, Inc. for payment.

Ship To: CAAWS/Sherco Ash  
Sherburne County Generating Station  
13999 Industrial Boulevard  
Mitch Sunstad @ 612-490-7849  
Becker MN 55308

Date: 06/27/08

**Roll Certifications  
Included**

Branch Plant: 1500

## Shipping Instructions:

## Sales Order

Call 24 hours before pickup

Mitch Sunstad @ 612-490-7849

54923

SO

No. Line	Roll #	QTY Shipped	UM	Kind of Package, Description of Articles, Special Marks and Exceptions	Weight	Project# 524350
1		1	EA	FREIGHTSHT002 DOM. SHIPPING CHARGE DOMESTIC SHEET TAXABLE		Freight charges are prepaid unless marked collect.
2	108115340	12600	SF	HDT060AW00 60 mil Avg GSE Weld Edge Text. Blk, HDT, 2 Side Tex, 22.5'	4,330.00	Check box if collect <input type="checkbox"/>
3	108120310	11700	SF	HDT060AW00 60 mil Avg GSE Weld Edge Text. Blk, HDT, 2 Side Tex, 22.5'	4,064.00	
4	108120311	11700	SF	HDT060AW00 60 mil Avg GSE Weld Edge Text. Blk, HDT, 2 Side Tex, 22.5'	4,068.00	Customer P.O. Number: 1042-08
5	108120312	11700	SF	HDT060AW00 60 mil Avg GSE Weld Edge Text. Blk, HDT, 2 Side Tex, 22.5'	4,080.00	
6	108120314	11700	SF	HDT060AW00 60 mil Avg GSE Weld Edge Text. Blk, HDT, 2 Side Tex, 22.5'	4,102.00	If this shipment is to be delivered to consignee, consignee shall sign the following statement.
7	108120315	11700	SF	HDT060AW00 60 mil Avg GSE Weld Edge Text. Blk, HDT, 2 Side Tex, 22.5'	4,080.00	
8	108120316	11700	SF	HDT060AW00 60 mil Avg GSE Weld Edge Text. Blk, HDT, 2 Side Tex, 22.5'	4,020.00	Carrier may decline to deliver this shipment without payment of freight and all other lawful charges.
9	108120490	11025	SF	HDT060AW00 60 mil Avg GSE Weld Edge Text. Blk, HDT, 2 Side Tex, 22.5'	3,992.00	
10	108128133	11700	SF	HDT060AW00 60 mil Avg GSE Weld Edge Text. Blk, HDT, 2 Side Tex, 22.5'	4,254.00	Signature of Consignor
<i>Del. 6/30/08</i>						Local Verification Signed:
						X
						Pick Up # 20748RR
						Seal #

Total Quantity 105,526

Total Weight: 36,990.00

Truckers P.O. #

## Driver Requirements:

- 1) Driver must pre call 24 hrs prior to delivery and on Friday for Monday delivery.
- 2) Driver must call (281) 230-6781 when unloaded.
- 3) Driver must call and advise any delay in transit.
- 4) A copy of this bill of lading must accompany Freight Invoice.

Carrier Name: *Melton*

Carrier Signature: \_\_\_\_\_

Date: \_\_\_\_\_

## ***Geomembrane Roll Test Data***





**Bill of Lading:** 74485

# Roll Test Data Report

**Product Name**  
HDT060GW00

**Report Date**  
**3/27/2008**



**\*Modified**

Roll No.	ASTM D 5994				ASTM D638, Type IV / D6693								ASTM D 1004				ASTM D 4833		ASTM D 1505		ASTM D 4218/1603		ASTM D 5596		GRI GM 12								
	Average Thickness (mils)	Minimum Thickness (mils)	TD Strength		MD Strength		TD Elongation		MD Elongation		TD Tear		MD Tear		Puncture Resistance (lbs)	Density (g/cc)	Content (%)	Carbon Black	Carbon Black Dispersant	Asperity Height Side A (mils)	Asperity Height Side B (mils)												
			@ Yield (ppi)	@ Break (ppi)	@ Break (ppi)	TD Strength (psi)	@ Break (%)	@ Yield (%)	MD Elongation (%)	@ Break (%)	MD Elongation (%)	Resistance (lbs)	Resistance (lbs)																				
every roll																						every 4th				every 4th		every 4th		every 4th		every 2nd	
108127180	58	53	161	165	177	177	15	16	549	461	52	54	148	0.946	2.62	10	25	22	22														
108127181	58	54	164	161	179	200	16	17	529	543	52	55	150	0.946	2.59	10	23	22	22														
108127184	58	54	164	161	179	200	16	17	529	543	52	55	150	0.946	2.59	10	23	21	21														
108127185	59	54	163	158	174	203	15	18	456	566	51	53	145	0.946	2.46	10	22	22	22														
108127188	59	54	163	158	174	203	15	18	456	566	51	53	145	0.946	2.46	10	21	21	21														
108127189	58	53	158	161	170	192	16	16	513	526	51	53	148	0.945	2.56	10	22	22	22														
108127191	59	54	158	161	170	192	16	16	513	526	51	53	148	0.945	2.56	10	22	22	22														
108127196	57	55	159	163	187	201	16	16	599	554	52	54	151	0.945	2.55	10	22	21	21														
108127197	58	55	164	162	186	210	15	17	510	559	51	53	146	0.945	2.49	10	20	20	20														
108127198	58	56	164	162	186	210	15	17	510	559	51	53	146	0.945	2.49	10	20	20	20														
108127201	57	53	164	166	185	202	16	16	546	595	52	54	150	0.945	2.51	10	20	18	18														
108127205	58	56	175	169	161	196	15	17	320	486	51	55	144	0.945	2.58	10	20	18	18														

Approved By: Jane Allen

**This test report shall not be reproduced, except in full, without written approval of the laboratory.**

19103 Gundle Road - Houston, Texas 77073



**Bill of Lading:** 74480

# Roll Test Data Report

**Lining Technology, Inc**

**Project Number**  
524350

**Customer Name**  
Clean Air & Water Systems, LLC

**Project Location**  
Becker, MN

**Product Name**  
HDT060GW00

**Report Date**  
3/27/2008



**\*Modified**

ASTM D 5984										ASTM D 6082, Type IV / D 6693										ASTM D 4833				ASTM D 1505		ASTM D 4212		ASTM D 5596		GRI GM J2	
Average Thickness (mils)	TD Strength @ Yield (psi)	MD Strength @ Yield (psi)	TD Strength @ Break (psi)	MD Strength @ Break (psi)	Yield (%)	TD Elongation (%)	MD Elongation (%)	@ Break (%)	@ Break (%)	Resistance (lbs)	TD Tear Resistance (lbs)	MD Tear Resistance (lbs)	Puncture Resistance (lbs)	Density (g/cc)	Tensile (ksi)	Elongation (%)	Carbon Black Dispersions	Carbon Black Viscosity in Carl - Cut2	Carbon Black Viscosity in Carl - Cut2	Side A (mils)	Side B (mils)	Asperity Height (mils)	Asperity Height (mils)	Asperity Height (mils)	Asperity Height (mils)	GPI GM J2					
Roll No.	every 4th										every 4th				every 4th		every 4th		every 4th		every 2nd										
108127182	59	164	161	179	200	16	17	529	543	52	55	150	0.946	2.59	10	23	22	10	23	22	22	22	22	22	22	22	22				
108127186	59	163	158	174	203	15	18	456	566	51	53	145	0.946	2.46	10	22	22	10	22	22	22	22	22	22	22	22	22				
108127187	59	163	158	174	203	15	18	456	566	51	53	145	0.946	2.46	10	21	21	10	21	21	21	21	21	21	21	21	21				
108127195	58	159	163	187	201	16	16	599	554	52	54	151	0.945	2.55	10	22	21	10	22	21	21	21	21	21	21	21	21				
108127199	57	164	162	186	210	15	17	510	559	51	53	146	0.945	2.49	10	22	21	10	22	21	21	21	21	21	21	21	21				
108127200	57	164	162	186	210	15	17	510	559	51	53	146	0.945	2.49	10	22	21	10	22	21	21	21	21	21	21	21	21				
108127202	57	164	166	185	202	16	16	546	595	52	54	150	0.945	2.51	10	20	18	10	20	18	18	18	18	18	18	18	18				
108127203	57	164	166	185	202	16	16	546	595	52	54	150	0.945	2.51	10	20	18	10	20	18	18	18	18	18	18	18	18				
108127204	57	164	166	185	202	16	16	546	595	52	54	150	0.945	2.51	10	20	18	10	20	18	18	18	18	18	18	18	18				
108127207	58	175	169	161	196	15	17	320	486	51	55	144	0.945	2.58	10	20	18	10	20	18	18	18	18	18	18	18	18				
108127208	58	175	169	161	196	15	17	320	486	51	55	144	0.945	2.58	10	20	18	10	20	18	18	18	18	18	18	18	18				
108127209	58	166	159	176	187	18	17	514	549	50	54	143	0.945	2.58	10	20	19	10	20	19	19	19	19	19	19	19	19				

Approved By: Gene Allen

This test report shall not be reproduced, except in full, without written approval of the laboratory.

19103 Gundle Road - Houston, Texas 77073



**Bill of Lading: 74487**

**Product Name**  
HDT060GW00:

**Report Date**  
3/27/2008



**\*Modified**

ASTM D 5994		ASTM D 638, Type IV / D 6683										ASTM D 1004		ASTM D 433		ASTM D 1503		ASTM D 5596		CIRI GM 12	
Average Thickness (mils)	Minimum Thickness (mils)	TD Strength @ Yield (psi)	MD Strength @ Yield (psi)	TD Strength @ Break (psi)	MD Strength @ Break (psi)	TD Elongation @ Yield (%)	MD Elongation @ Yield (%)	TD Elongation @ Break (%)	MD Elongation @ Break (%)	TD Tear Resistance (lbs)	MD Tear Resistance (lbs)	Puncture Resistance (lbs)	Density (g/cc)	Content (%)	Carbon Black	Carbon Black	Carbon Black	Apertly Height (mils)	Apertly Height (mils)		
		every 4th										every 4th		every 4th		every 4th		every 2nd			
59	53	164	161	179	182	16	16	529	543	152	55	150	0.946	2.59	10	23	21	21			
58	53	158	161	170	192	16	16	513	526	51	53	148	0.945	2.56	10	22	22	22			
58	53	158	161	170	192	16	16	513	526	51	53	148	0.945	2.56	10	22	22	22			
58	54	159	163	187	201	16	16	599	554	52	54	151	0.945	2.55	10	23	21	21			
58	53	159	163	187	201	16	16	599	554	52	54	151	0.945	2.55	10	23	21	21			
58	56	175	169	161	196	15	15	320	486	51	55	144	0.945	2.58	10	20	18	18			

Approved By: Dave Allen

**This test report shall not be reproduced, except in full, without written approval of the laboratory.**



Lining Technology, Inc

# Roll Test Data Report



Report Date  
6/27/2008

Product Name  
HDT060AW00

Project Location  
Becker, MN

Customer Name  
Clean Air and Water  
Systems, LLC

Project Number  
524350

Sales Order No.  
54923

Roll No.	ASTM D 5594				ASTM D5594 Type IV / D6693								ASTM D 1044				ASTM D 483				ASTM D 1505				ASTM D 4234/603				ASTM D 5596				GSE G12			
	Average Thickness (mils)	TD Strength @ Yield (psi)	TD Strength @ Break (psi)	AID Strength @ Break (psi)	TD Elongation @ Yield (%)	AID Elongation @ Yield (%)	TD Elongation @ Break (%)	AID Elongation @ Break (%)	TD Tear Resistance (psi)	AID Tear Resistance (psi)	Puncture Resistance (psi)	Density (g/cc)	Conjoint (%)	Carbon Black Dispersal	Carbon Black Dispersal	Dispersal	Side-A (mils)	Side-B (mils)	Side-C (mils)	Side-D (mils)	Side-E (mils)	Side-F (mils)	Side-G (mils)	Side-H (mils)	Side-I (mils)	Side-J (mils)	Side-K (mils)	Side-L (mils)	Side-M (mils)	Side-N (mils)	Side-O (mils)					
108115340	61	57	172	166	179	205	15	17	480	520	55	56	153	0.947	2.52	10	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24	24				
108120310	62	59	164	163	181	199	15	15	545	555	53	57	146	0.945	2.37	10	21	21	21	21	21	21	21	21	21	21	21	21	21	21	21	21				
108120311	62	57	164	163	181	199	15	15	545	555	53	57	146	0.945	2.37	10	23	23	23	23	23	23	23	23	23	23	23	23	23	23	23	23				
108120312	62	56	164	163	181	199	15	15	545	555	53	57	146	0.945	2.37	10	23	23	23	23	23	23	23	23	23	23	23	23	23	23	23	23				
108120314	61	58	169	165	146	176	15	16	335	470	55	58	150	0.945	2.40	10	26	26	26	26	26	26	26	26	26	26	26	26	26	26	26	26				
108120315	62	59	169	165	146	176	15	16	335	470	55	58	150	0.945	2.40	10	26	26	26	26	26	26	26	26	26	26	26	26	26	26	26	26				
108120316	61	56	169	165	146	176	15	16	335	470	55	58	150	0.945	2.40	10	26	26	26	26	26	26	26	26	26	26	26	26	26	26	26	26				
108120490	64	60	162	161	171	156	15	16	440	410	55	57	140	0.944	2.43	10	28	28	28	28	28	28	28	28	28	28	28	28	28	28	28	28				
108128133	61	58	182	179	174	178	15	17	336	334	57	60	158	0.946	2.41	10	27	27	27	27	27	27	27	27	27	27	27	27	27	27	27	27				

Laboratory Manager: *John Allen*

GSE-8.2.4-029 Rev - 03/05

This test report shall not be reproduced, except in full, without written approval of the laboratory.

19103 Gundie Road - Houston, Texas 77073

***Resin Test Data***



CoA Date: 03/31/2008

## Certificate of Analysis

Shipped To: GSE LINING TECHNOLOGY INC: HC  
19103 GUNDLE ROAD  
WESTFIELD TX 77090  
USA

Recipient: Phouangsavanh  
Fax:

CPC Delivery #: 87622564  
PO #: 44276  
Weight: 185900 LB  
Ship Date: 03/31/2008  
Package: BULK  
Mode: Hopper Car  
Car #: GOCX058030  
Seal No: 252855

Product:  
MARLEX POLYETHYLENE K306 BULK

Lot Number: 8280314

Property	Test Method	Value	Unit
Melt Index	ASTM D1238	0.1	g/10ml
HLMI Flow Rate	ASTM D1238	12.7	g/10ml
Density	ASTM D1505	0.937	g/cm3
Production Date		03/19/2008	

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP.  
However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.

Troy Griffin  
Quality Systems Coordinator

For CoA questions contact Customer Service Representative at 800-231-1212



PETROMONT

Petromont and Company, Limited Partnership  
Petromont Inc., Sole General Partner  
10455 Metropolitain East  
Montreal-East, QC, H1B 1A1  
CANADA  
Tel: 514-640-7400  
<http://www.petromont.qc.ca>

### Customer information

GSE LINING TECHNOLOGY INC. (D)  
19103 GUNDLE ROAD  
HOUSTON TX 77073  
USA  
Contact  
DON BOHAC  
Your reference

Your material number

### Quality certificate

Data  
2006/04/11 12:14:19  
Delivery item  
S-7000 PETROMONT HDPE-7000  
Delivery number and item  
Order number and item  
Vehicle  
UNRY 123407

Material : S-7000 PETROMONT HDPE-7000  
Batch MM 194884

Characteristics	Unit	Value	Lower limit	Upper limit
Melt index 190C 2.16 kg	g/10mi	0.130		
Flow Index 190C 21.6kg	g/10mi	16.3	13.0	18.0
Melt Flow Ratio	---	125.7		
Density Annealed 15C/min	g/cc	0.9373	0.9360	0.9390
Oxydative Induction Time	min	156		

End

Daniel L. Archaveque  
Quality Control Laboratory  
Authorized representative



Responsible Care  
Beyond what's required.

Petromont certifies that the batch number of the product list above meet its internal manufacturing specifications for the properties listed above.



PETROMONT

Petromont and Company, Limited Partnership  
Petromont Inc., Sole General Partner  
10455 Metropolitan East  
Montreal-East, QC, H1B 1A1  
CANADA  
Tel: 514-640-7400  
<http://www.petromont.qc.ca>

### Customer information

GSE LINING TECHNOLOGY INC  
PETROMONT INC./C/O  
14732 WESTFIELD  
WESTFIELD TX 77090  
USA  
Contact  
DON BOHAC  
Your reference  
  
Your material number


### Quality certificate

Date  
2007/01/04 16:53:43  
Delivery item  
PETROMONT HDPE-7000  
Delivery number and item  
  
Order number and item  
  
Vehicule  
UNPX 23722

Material : PETROMONT HDPE-7000  
Batch MM 196810

Characteristics	Unit	Value	Lower limit	Upper limit
Melt index 190C 2.16 kg	g/10mi	0.130		
Flow Index 190C 21.6kg	g/10mi	16.4	13.0	18.0
Melt Flow Ratio	---	126.4		
Density Annealed 15C/min	g/cc	0.9381	0.9360	0.9390
Oxydative Induction Time	min	174	130	

\*\*\* End \*\*\*

  
Daniel L'Archeveque  
Quality Control Laboratory  
Authorized representative.



Responsible Care®  
Beyond what's required.

Petromont certifies that the batch number of the product list above meet its internal manufacturing specifications for the properties listed above.





PÉTROMONT


Petromont and Company, Limited Partnership  
Petromont Inc., Sole General Partner  
10455 Metropolitan East  
Montreal-East, QC, H1B 1A1  
CANADA  
Tel: 514-640-7400  
<http://www.petromont.qc.ca>

Customer information	Quality certificate
GSE LINING TECHNOLOGY INC PETROMONT INC. C/O 14732 WESTFIELD WESTFIELD TX 77090 USA Contact DON BOHAC Your reference  Your material number	Date 2007/01/04 16:53:55 Delivery item PETROMONT HDPE-7000 Delivery number and item  Order number and item  Vehicle UNP4123683

Material : PETROMONT HDPE-7000  
Batch MM 196812

Characteristics	Unit	Value	Lower limit	Upper limit
Melt index 190C 2.16 kg	g/10mi	0.130		
Flow Index 190C 21.6kg	g/10mi	16.7	13.0	18.0
Melt Flow Ratio	---	128.3		
Density Annealed 15C/min	g/cc	0.9375	0.9360	0.9390
Oxydative Induction Time	min	174	130	

End

  
Daniel L'Archevêque  
Quality Control Laboratory  
Authorized representative



Responsible Care  
Beyond what's required.

Petromont certifies that the batch number of the product list above meet its internal manufacturing specifications for the properties listed above.



Report Date  
7/1/2008

## Quality Assurance Laboratory Test Results

**Job Name:** Sherburne Co. Generating Plant Pond No. 3  
**Sales Order:** 54923

**Required Testing:** ASTM D 3895 -- Standard Test Method for Oxidative Induction Time of Polyolefins  
by Differential Scanning Calorimetry

**Custom Frequency:** 1/200,000 lbs

**Custom Criteria:** 100 minutes

Product Code	Resin Lot Number	Test Results
HDT060AW00	194884	PASS
HDT060AW00	196812	PASS
HDT060AW00	196810	PASS
HDT060AW00	8280314	PASS

**Approved By:** Jeff Theobald  
**Date Approved:** June 27, 2008

*The above stated data shall not be reproduced except in full, without the written approval of the laboratory.*

***O.I.T and Oven Aging Test Data***



Report Date  
5/16/2008

## Quality Assurance Laboratory Test Results

**Job Name:** Sherburne Co. Generating Plant Pond No. 3  
**Sales Order:** 53884  
**Required Testing:** ASTM D 3895 -- Standard Test Method for Oxidative Induction Time of Polyolefins by Differential Scanning Calorimetry  
**Custom Frequency:** 1/200,000  
**Custom Criteria:** 100 minutes

Roll Number	Product Code	Resin Lot Number	Test Results
108127180	HDT060GW00	199786	146
108127197	HDT060GW00	199786	151

Approved By: Jane Allen  
Date Approved: March 27, 2008

*The above stated data shall not be reproduced except in full, without the written approval of the laboratory.*

Report Date  
7/1/2008



## Quality Assurance Laboratory Test Results

**Job Name:** Sherburne Co. Generating Plant Pond No. 3  
**SO Number:** 54923

The table below summarizes additive performance of GSE Houston products as perceived by OIT retention after Oven and UV Aging per GRI Test Method GM13:

Product Type	Formulation	Oven Aging @ 85° C (ASTM D 5721)				UV Resistance per GRI GM11			
		90 days per ASTM D 3895				1600 hours UV Aging per ASTM D 5885			
		Initial HP OIT (min)	Final HP OIT (min)	Retained (%)	GRI Criteria (%)	Initial HP OIT (min)	Final HP OIT (min)	Retained (%)	GRI Criteria (%)
HDPE Geomembrane	Chevron Phillips Marlex® K306 + Carbon Black	697	661	94	55	697	565	81	50

Approved By: Jeff Theobald  
Date: June 27, 2008

*The above stated data shall not be reproduced except in full, without the written approval of the laboratory.*

Report Date  
7/1/2008



## Quality Assurance Laboratory Test Results

**Job Name:** Sherburne Co. Generating Plant Pond No. 3  
**SO Number:** 54923

The table below summarizes additive performance of GSE Houston products as perceived by OIT retention after Oven and UV Aging per GRI Test Method GM13:

Product Type	Formulation	Oven Aging @ 85° C (ASTM D 5721)				UV Resistance per GRI GM11			
		90 days per ASTM D 3895				1600 hours UV Aging per ASTM D 5885			
		Initial HP OIT (min)	Final HP OIT (min)	Retained (%)	GRI Criteria (%)	Initial HP OIT (min)	Final HP OIT (min)	Retained (%)	GRI Criteria (%)
HDPE Geomembrane	PETROMONT 7000	539	505	93	80	539	515	95	50

Approved By: Jeff Theobald  
Date: June 27, 2008

*The above stated data shall not be reproduced except in full, without the written approval of the laboratory.*



## Quality Assurance Laboratory Test Results

**Job Name:** Sherburne Co. Generating Plant Pond No. 3  
**SO Number:** 53884

The table below summarizes additive performance of GSE Houston products as perceived by OIT retention after Oven and UV Aging per GRI Test Method GM13:

Product Type	Formulation	Oven Aging @ 85° C (ASTM D 5721)				UV Resistance per GRI GM11			
		90 days per ASTM D 3895				1600 hours UV Aging per ASTM D 5885			
		Initial HP OIT (min)	Final HP OIT (min)	Retained (%)	GRI Criteria (%)	Initial HP OIT (min)	Final HP OIT (min)	Retained (%)	GRI Criteria (%)
HDPE Geomembrane	PETROMONT 7000	539	505	93	80	539	515	95	50

Approved By: Jane Allen  
Date: March 14, 2008

*The above stated data shall not be reproduced except in full, without the written approval of the laboratory.*

***Stress Crack Resistance Test Data***





Report Date  
7/1/2008

## Quality Assurance Laboratory Test Results

**Job Name:** Sherburne Co. Generating Plant Pond No. 3  
**Sales Order:** 54923  
**Required Testing:** ASTM D 5397 - Standard Test Method for Evaluation of Stress Crack Resistance of Polyolefin Geomembranes Using Notched Constant Tensile Load Test  
**Custom Frequency:** 1/Resin Lot.  
**Custom Criteria:** 300 hours

Product Code	Resin Lot Number	Test Results
HDT060AW00	194884	PASS
HDT060AW00	196812	PASS
HDT060AW00	196810	PASS
HDT060AW00	8280314	PASS

Approved By: Jeff Theobald  
Date Approved: June 27, 2008

*The above stated data shall not be reproduced except in full, without the written approval of the laboratory.*



Report Date  
5/16/2008

## Quality Assurance Laboratory Test Results

**Job Name:** Sherburne Co. Generating Plant Pond No. 3  
**Sales Order:** 53884  
**Required Testing:** ASTM D 5397 - Standard Test Method for Evaluation of Stress Crack Resistance of Polyolefin Geomembranes Using Notched Constant Tensile Load Test  
**Custom Frequency:** 1/200,000 lbs  
**Custom Criteria:** 300 hours

Product Code	Resin Lot Number	Test Results
HDT060GW00	199786	PASS

Approved By: Jane Allen  
Date Approved: March 31, 2008

*The above stated data shall not be reproduced except in full, without the written approval of the laboratory.*

## ***Welding Rod Test Data***

Tue 24 08 11:45p Lab

2812306787

p. 2




Lining Technology, Inc.

## Weld Lot Data Report

LOT IDENTIFICATION		RESIN INFORMATION	
Rod Lot Number	121002629	Resin Lot	8271403
Product Name	HDROD4MM	Resin Type	K306
Production Date	11/9/2007	Resin Vendor	Chevron Phillips

Physical Property	Test Method	Test Results
Carbon Content, %	ASTM D1603*	2.37
Thickness, mil	ASTM D374*	150



Jun 24 08 11:45p Lab 2812306787 p. 1





Lining Technology, Inc.

## Weld Lot Data Report

LOT IDENTIFICATION		RESIN INFORMATION	
Rod Lot Number	121002723	Resin Lot	8271822
Product Name	HDROD4MM	Resin Type	K306
Production Date	1/11/2008	Resin Vendor	Chevron Phillips

Physical Property	Test Method	Test Results
Carbon Content, %	ASTM D1603*	2.48
Thickness, mil	ASTM D374*	152





Lining Technology, Inc.

## Weld Lot Data Report

LOT IDENTIFICATION		RESIN INFORMATION	
Rod Lot Number	121003047	Resin Lot	8280477
Product Name	HDROD4MM	Resin Type	K306
Production Date	7/9/2008	Resin Vendor	Chevron Phillips

Physical Property	Test Method	Test Results
Carbon Content, %	ASTM D1603*	2.37
Thickness, mil	ASTM D374*	152






Lining Technology, Inc.

## Weld Lot Data Report

LOT IDENTIFICATION		RESIN INFORMATION	
Rod Lot Number	121003048	Resin Lot	8280477
Product Name	HDROD4MM	Resin Type	K306
Production Date	7/9/2008	Resin Vendor	Chevron Phillips

Physical Property	Test Method	Test Results
Carbon Content, %	ASTM D1503*	2.27
Thickness, mil	ASTM D374*	152



***Material Delivery Inventory***



# CAAW Systems

## MATERIAL DELIVERY / INVENTORY CHECKLIST

PAGE NO.: 1

<b>DATE:</b>	N/A	<b>Q.C. NAME:</b>	Sengratana Sengsay
<b>PROJECT NAME:</b>	Sherco Power Plant	<b>MAT. TYPE:</b>	60 Mil. HDPE Text.
<b>PROJECT NUMBER:</b>	200806	<b>TRUCK NUMBER:</b>	N/A
<b>LOCATION</b>	Becker, MN	<b>BILL OF LADING #</b>	N/A

Panel / Roll Number	Panel / Roll Size	Square Foot	Comments
108127193	520.00 x 23	11,700	
108127194	520.00 x 23	11,700	
108127190	520.00 x 23	11,700	
108127206	520.00 x 23	11,700	
108127183	520.00 x 23	11,700	
108127192	520.00 x 23	11,700	
108127199	520.00 x 23	11,700	
108127208	520.00 x 23	11,700	
108127207	520.00 x 23	11,700	
108127186	520.00 x 23	11,700	
108127187	520.00 x 23	11,700	
108127209	520.00 x 23	11,700	
108127200	520.00 x 23	11,700	
108127195	520.00 x 23	11,700	
108127182	520.00 x 23	11,700	
108127204	520.00 x 23	11,700	
108127203	520.00 x 23	11,700	
108127202	520.00 x 23	11,700	
108127201	520.00 x 23	11,700	
108127181	520.00 x 23	11,700	
108127191	520.00 x 23	11,700	
108127189	520.00 x 23	11,700	
108127188	520.00 x 23	11,700	
108127185	520.00 x 23	11,700	
108127184	520.00 x 23	11,700	
108127180	520.00 x 23	11,700	
108127197	520.00 x 23	11,700	
108127196	520.00 x 23	11,700	
108127205	520.00 x 23	11,700	
	x		
	x		
	TOTAL =	339,300	

<b>DATE:</b>	<b>Q.C. NAME:</b> Sengratana Sengsay
<b>PROJECT NAME:</b> Sherco Power Plant	<b>MAT. TYPE:</b>
<b>PROJECT NUMBER:</b> 200806	<b>TRUCK NUMBER:</b>
<b>LOCATION</b> Becker, MN	<b>BILL OF LADING #</b>

Panel / Roll Number	Panel / Roll Size	Square Foot	Comments
108128133	520.00 x 23	11,700	
108120311	520.00 x 23	11,700	
108120312	520.00 x 23	11,700	
108120315	520.00 x 23	11,700	
108120314	520.00 x 23	11,700	
108120340	520.00 x 23	11,700	
108120310	520.00 x 23	11,700	
108120490	520.00 x 23	11,700	
108120316	520.00 x 23	11,700	
	x		
	x		
	x		
	x		
	x		
	x		
	x		
	x		
	x		
	x		
	x		
	x		
	x		
	x		
	x		
	x		
	x		
	x		
	x		
	x		
	x		
	x		
	TOTAL =	105,300	

## ***Tensiometer Calibration Certificates***

Demtech Services, Inc.  
Placerville, California, USA

CALIBRATION CERTIFICATE

Customer Name: Clean Air and Water

Tensiometer Model: Pro-Tester T-0100

Device Calibrated: S-Type load cell  
Range: 0 - 750 lbs. Tension

Model No: M2405-750#

Serial No: 205340

Calibration Apparatus:  
Dead Weight system w/  
Fluke Model 187 Multimeter

A/D Module Model No: T-029

A/D Module Serial No: 1205205340

Channel No: N/A

Dead Weight:

W1 2

W2 152

W3 302

Reference Cell:

R1 2

R2 152

R3 302

Indicator reading with no load: 0

Offset: 3.666810E+00

Scale: 4.973312E+00

Applied Force lbs

2
52
102
152
202
252
302

Cell Response:

2
52
102
152
202
252
302

Deviation Error:

0.00
0.00
0.00
0.00
0.00
0.00
0.00

Total Deviation Error (%): 0.00%

Temperature at time of calibration: 73 degrees F

Excitation Voltage: 5 V DC

This calibration conforms to the standards set by ASTM E4 and is traceable to NIST standards

Note: A/D Module and load cell above have been systems calibrated and are considered a matched pair. In general, calibrated A/D Modules and load cells are not interchangeable.

Calibration Technician:

Dean Cato

Date: 05/06/08

*Dean P. Cato*

**Demtech Services, Inc.**  
Placerville, California, USA

**CALIBRATION CERTIFICATE**

Customer Name:

Clean Air and Water

Tensiometer Model:

Pro-Tester T-0100

Device Calibrated:

S-Type load cell

Calibration Apparatus:

Range:

0 - 750 lbs. Tension

Model No:

M2405-750#

Reference load cell (S/N 204781)

Serial No:

207087

A/D Module Model No:

T-029

A/D Module Serial No:

3205207087

Channel No:

N/A

Dead Weight:

W1	<u>2</u>
W2	<u>152</u>
W3	<u>302</u>

Reference Cell:

R1	<u>2</u>
R2	<u>152</u>
R3	<u>302</u>

Indicator reading with no load:

0

Offset:

2.018465

Scale:

4.980715

Applied Force lbs.

<u>2</u>
<u>52</u>
<u>102</u>
<u>152</u>
<u>202</u>
<u>252</u>
<u>302</u>

Cell Response:

<u>2</u>
<u>52</u>
<u>102</u>
<u>152</u>
<u>202</u>
<u>252</u>
<u>302</u>

Deviation Error:

<u>0.00</u>
<u>0.00</u>
<u>0.00</u>
<u>0.00</u>
<u>0.00</u>
<u>0.00</u>
<u>0.00</u>

Total Deviation Error (%):

0.00%

Temperature at time of calibration:

73 degrees F

Excitation Voltage:

5

V DC

This calibration conforms to the standards set by ASTM E4 and is traceable to NIST standards

Note: A/D Module and load cell above have been systems calibrated and are considered a matched pair. In general, calibrated A/D Modules and load cells are not interchangeable.

Calibration Technician:

Dean Cato

Date:

05/06/08

*Dean P. Cato*

Demtech Services, Inc.  
Placerville, California, USA

CALIBRATION CERTIFICATE

Customer Name:

Clean Air and Water Systems

Tensiometer Model:

Pro-Tester T-0100

Device Calibrated:

S-Type load cell  
0 - 750 lbs. Tension

Calibration Apparatus:

Range:

M2405-750#

Reference load cell (S/N 204781)

Model No:

209336

Serial No:

A/D Module Model No:

T-029

A/D Module Serial No:

2206209336

Channel No:

N/A

Dead Weight:

W1	2
W2	152
W3	302

Reference Cell:

R1	2
R2	152
R3	302

Indicator reading with no load:

0

Offset:

9.459557

Scale:

3.652074

Applied Force lbs.

2
52
102
152
202
252
302

Cell Response:

2
52
102
152
202
252
302

Deviation Error:

0.00
0.00
0.00
0.00
0.00
0.00
0.00

Total Deviation Error (%):

0.00%

Temperature at time of calibration:

73 degrees F

Excitation Voltage:

5

V DC

This calibration conforms to the standards set by ASTM E4 and is traceable to NIST standards

Note: A/D Module and load cell above have been systems calibrated and are considered a matched pair. In general, calibrated A/D Modules and load cells are not interchangeable.

Calibration Technician:

DM

Date:

07/11/07

**Demtech Services, Inc.**  
Placerville, California, USA

**CALIBRATION CERTIFICATE**

Customer Name: Clean Air and Water Systems

Tensiometer Model: Pro-Tester T-0100

Device Calibrated: S-Type load cell  
Range: 0 - 750 lbs. Tension

Calibration Apparatus:

Model No: M2405-750#

Reference load cell (S/N 204781)

Serial No: 210537

Dead Weight:

Reference Cell:

A/D Module Model No: T-029

W1 2

R1 2

A/D Module Serial No: 2206210537

W2 152

R2 152

Channel No: N/A

W3 302

R3 302

Indicator reading with no load: 0

Offset: 1.128319

Scale: 4.034506

Applied Force lbs.

Cell Response:

Deviation Error:

2
52
102
152
202
252
302

2
52
102
152
202
252
302

0.00
0.00
0.00
0.00
0.00
0.00
0.00

Total Deviation Error (%): 0.00%

Temperature at time of calibration: 73 degrees F

Excitation Voltage: 5 V DC

This calibration conforms to the standards set by ASTM E4 and is traceable to NIST standards

Note: A/D Module and load cell above have been systems calibrated and are considered a matched pair. In general, calibrated A/D Modules and load cells are not interchangeable.

Calibration Technician:

DM

Date: 07/11/07



## ***Trial Weld Testing Reports***



## TRIAL WELD TESTING REPORT FORM

PROJECT NAME:		Sherco Power Plant		JOB NUMBER:		200806		MAT'L TYPE:		60 Mil. HDPE Text						
TENSIONMETER ID:		0		EXTRUSION		FUSION		FIELD WELD VALUES				Comments				
DATE	SAMPLE I.D. (TW#)	TIME	AMB. TEMP (°F)	WEATHER (CLOUDY/SUNNY)	QC INT	MACH NO.	SEAMER INT	BARREL/ PREHEAT	WEDGE/ SET SPEED	PEEL (PPI)	SHEAR (PPI)	P/F				
6/20/2008	1	14:28	83	sunny	ss	428	ck	B: 859	W: 859	115	114	118	148	124	P	
								P: 550	S: 550	119	105	112				
6/20/2008	2	14:30	83	sunny	ss	138	kk	B: 850	W: 850	121	110	118	145	142	P	
								P: 500	S: 500	114	116	110				
6/20/2008	3	14:33	83	sunny	ss	428	ck	B: 850	W: 850	114	129	110	140	140	P	
								P: 450	S: 450	119	120	120				
6/20/2008	4	14:31	83	sunny	ss	138	kk	B: 850	W: 850	111	112	117	141	133	P	
								P: 400	S: 400	114	127	121				
6/21/2008	1	14:25	86	sunny	ss	428	ck	B: 850	W: 850	114	107	112	139	147	P	
								P: 600	S: 600	113	114	112				
6/21/2008	2	14:25	86	sunny	ss	138	kk	B: 850	W: 850	116	113	118	152	133	P	
								P: 600	S: 600	123	116	116				
6/21/2008	3	15:55	86	sunny	ss	138	kk	B: 850	W: 850	106	119	111	137	133	P	
								P: 400	S: 400	109	115	120				
6/21/2008	4	14:28	86	sunny	ss	428	ck	B: 850	W: 850	121	126	119	152	132	P	
								P: 500	S: 500	139	122	109				
6/23/2008	1	07:45	78	sunny	ss	76	vk	B: 525	W: 525	104	120	109	148	153	P	
								P: 225	S: 225							
6/23/2008	2	08:20	78	sunny	ss	88	vp	B: 550	W: 550	120	114	130	162	159	P	
								P: 200	S: 200							
6/23/2008	3	13:00	78	cloudy	ss	88	vp	B: 550	W: 550	112	119	110	123	123	P	
								P: 200	S: 200							
6/23/2008	4	13:02	78	cloudy	ss	76	vk	B: 525	W: 525	124	118	120	127	133	P	
								P: 225	S: 225							
								B: 525	W: 525							
								P: 225	S: 225							

## TRIAL WELD TESTING REPORT FORM

PROJECT NAME:		JOB NUMBER:				200806		MAT'L TYPE:		60 Mil. HDPE Text							
TENSIONMETER ID:		0				EXTRUSION		FUSION		FIELD WELD VALUES							
DATE	SAMPLE I.D. (TW#)	TIME	AMB. TEMP (°F)	WEATHER (CLOUDY/ SUNNY)	QC INT	MACH NO.	SEAMER INT	BARREL/ PREHEAT	WEDGE/ SET SPEED	PEEL (PPI)	SHEAR (PPI)	P/F	Comments				
6/24/2008	1	14:42	75	cloudy	ss	428	ck	B:	W: 850	101	102	101	133	129	134	P	
								P:	S: 550	103	108	112					
6/24/2008	2	14:43	75	cloudy	ss	428	ck	B:	W: 850	123	111	114	139	137	138	P	
								P:	S: 450	121	108	112					
6/24/2008	3	14:55	75	cloudy	ss	138	kk	B:	W: 850	103	107	109	141	122	140	P	
								P:	S: 500	118	102	100					
6/24/2008	4	15:00	75	cloudy	ss	138	kk	B:	W: 850	137	121	113	131	132	131	P	
								P:	S: 400	120	125	110					
6/25/2008	1	08:30	71	cloudy	ss	88	vp	B:	W: 550	138	142	136	159	161	155	P	
								P:	S: 200								
6/25/2008	2	13:29	78	sunny	ss	428	ck	B:	W: 850	109	103	103	127	126	127	P	
								P:	S: 650	111	104	113					
6/25/2008	3	13:30	78	sunny	ss	138	hn	B:	W: 850	102	107	112	131	125	127	P	
								P:	S: 500	111	108	105					
6/25/2008	4	13:05	78	sunny	ss	88	vp	B:	W: 550	122	118	120	132	127	121	P	
								P:	S: 200								
6/25/2008	5	13:30	78	sunny	ss	428	ck	B:	W: 850	109	113	106	144	137	133	P	
								P:	S: 500	113	106	110					
6/25/2008	6	13:30	78	sunny	ss	138	hn	B:	W: 850	108	111	109	144	142	138	P	
								P:	S: 500	107	104	111					
6/26/2008	1	07:17	76	sunny	ss	88	vp	B:	W: 550	127	110	137	167	161	165	P	
								P:	S: 200								
6/26/2008	2	09:33	79	cloudy	ss	428	ck	B:	W: 850	121	117	119	153	141	146	P	
								P:	S: 450	129	109	107					
6/26/2008	3	09:35	79	cloudy	ss	138	kk	B:	W: 850	126	115	119	152	141	146	P	
								P:	S: 500	119	119	126					

# TRIAL WELD TESTING REPORT FORM

[illegible]

## TRIAL WELD TESTING REPORT FORM

PROJECT NAME:		Shero Power Plant		JOB NUMBER:		200806		MAT'L TYPE:									
TENSIONMETER ID: 0																	
DATE	SAMPLE I.D. (TW#)	TIME	AMB. TEMP (°F)	WEATHER (CLOUDY/SUNNY)	QC INT	MACH NO.	SEAMER INT	EXTRUSION BARREL/ PREHEAT	FUSION WEDGE/ SET SPEED	FIELD WELD VALUES				P/F	Comments		
										PEEL (PPI)	PEEL (PPI)	SHEAR (PPI)					
6/24/2008	1	14:42	75	cloudy	ss	428	ck	B:	W: 850	101	102	101	133	129	134	P	
								P:	S: 550	103	108	112					
6/24/2008	2	14:43	75	cloudy	ss	428	ck	B:	W: 850	123	111	114	139	137	138	P	
								P:	S: 450	121	108	112					
6/24/2008	3	14:55	75	cloudy	ss	138	kk	B:	W: 850	103	107	109	141	122	140	P	
								P:	S: 500	118	102	100					
6/24/2008	4	15:00	75	cloudy	ss	138	kk	B:	W: 850	137	121	113	131	132	131	P	
								P:	S: 400	120	125	110					
6/25/2008	1	08:30	78	sunny	ss	88	vp	B:	W: 850	122	118	120	132	127	121	P	
								P:	S: 200								
6/25/2008	2	13:29	78	sunny	ss	428	ck	B:	W: 850	109	103	103	127	126	127	P	
								P:	S: 60	111	104	113					
6/25/2008	3	13:30	78	sunny	ss	138	kk	B:	W: 850	102	107	112	131	125	127	P	
								P:	S: 500	111	108	105					
6/25/2008	4	13:05	78	sunny	ss	88	vp	B:	W: 850	122	118	120	132	127	121	P	
								P:	S: 200								
6/25/2008	5	13:30	78	sunny	ss	428	ck	B:	W: 850	109	113	106	144	137	133	P	
								P:	S: 500	113	106	110					
5/25/2008	6	13:30	78	sunny	ss	138	kk	B:	W: 850	108	111	109	144	142	138	P	
								P:	S: 500	107	104	111					
6/26/2008	1	07:17	76	sunny	ss	88	vp	B:	W: 850	127	110	137	167	161	165	P	
								P:	S: 200								
6/26/2008	2	09:33	84	cloudy	ss	428	ck	B:	W: 850	121	117	119	153	147	149	P	
								P:	S: 450	129	109	107					
6/26/2008	3	09:35	84	cloudy	ss	138	kk	B:	W: 850	126	115	119	152	141	146	P	
								P:	S: 500	119	119	126					

## TRIAL WELD TESTING REPORT FORM

PROJECT NAME:		Sherco Power Plant		JOB NUMBER:		200806		MAT'L TYPE:									
TENSIONMETER ID:				0													
DATE	SAMPLE I.D. (TW#)	TIME	AMB. TEMP (°F)	WEATHER (CLOUDY/SUNNY)	QC INT	MACH NO.	SEAMER INT	EXTRUSION BARREL/ PREHEAT	FUSION WEDGE/ SET SPEED	FIELD WELD VALUES				Comments			
								PEEL (PPI)	PEEL (PPI)	SHEAR (PPI)	P/F						
6/27/2008	1	07:20	68	cloudy	ss	76	vk	B: 545 P: 245	W: S:	107	106	130	169	165	161	P	
6/27/2008	2	07:28	68	cloudy	ss	88	vp	B: 550 P: 200	W: S:	130	136	123	171	173	163	P	
6/30/2008	1	07:20	78	sunny	ss	88	vp	B: 550 P: 200	W: S:	125	132	110	135	154	143	P	
6/30/2008	2	13:05	87	sunny	ss	88	vp	B: 550 P: 200	W: S:	126	121	115	135	140	126	P	
6/30/2008	3	14:15	88	sunny	ss	428	ck	B: P:	W: 850 S: 600	111	106	110	136	131	138	P	
6/30/2008	4	14:20	88	sunny	ss	427	kk	B: P:	W: 850 S: 500	122	107	104	140	131	129	P	
6/30/2008	5	14:25	88	sunny	ss	427	kk	B: P:	W: 850 S: 400	101	105	122	139	144	141	P	
6/30/2008	6	14:17	88	sunny	ss	428	ck	B: P:	W: 850 S: 500	130	113	112	130	125	130	P	
7/1/2008	1	07:27	77	sunny	ss	88	vp	B: 550 P: 200	W: S:	116	112	112	156	157	152	P	
7/1/2008	2	13:12	89	sunny	ss	88	vp	B: 550 P: 200	W: S:	123	134	126	143	134	130	P	
7/1/2008	3	15:13	89	sunny	ss	428	ck	B: P:	W: 850 S: 600	115	111	106	133	126	128	P	
7/1/2008	4	15:15	89	sunny	ss	427	kk	B: P:	W: 850 S: 550	119	106	109	136	129	137	P	
7/1/2008	5	15:20	89	sunny	ss	427	kk	B: P:	W: 850 S: 450	121	112	119	142	146	140	P	

## TRIAL WELD TESTING REPORT FORM

PROJECT NAME:		Sherco Power Plant		JOB NUMBER:		200806		MAT'L TYPE:								
TENSIO METER ID: 0				EXTRUSION		FUSION		FIELD WELD VALUES				Comments				
DATE	SAMPLE I.D. (TW#)	TIME	AMB. TEMP (°F)	WEATHER (CLOUDY/SUNNY)	QC INT	MACH NO.	SEAMER INT	BARREL/ PREHEAT	WEDGE/ SET SPEED	PEEL (PPI)				SHEAR (PPI)	P/F	
7/1/2008	6	15:15	89	sunny	ss	428	ck	B: 850	W: 850	114	99	118	136	130	137	P
								P: 500	S: 500	117	122	121				
7/2/2008	1	07:10	74	sunny	ss	88	vp	B: 550	W: 550	141	133	131	164	163	173	P
								P: 200	S: 200							
7/2/2008	2	07:27	74	sunny	ss	175	vk	B: 545	W: 545	110	101	108	169	173	163	P
								P: 245	S: 245							
7/2/2008	3	13:20	76	sunny	ss	88	vp	B: 550	W: 550	127	124	112	150	137	145	P
								P: 200	S: 200							
7/2/2008	4	13:20	76	sunny	ss	175	vk	B: 545	W: 545	128	135	127	143	143	137	P
								P: 245	S: 245							
7/3/2008	1	07:04	73	sunny	ss	88	vp	B: 550	W: 550	122	142	146	180	186	174	P
								P: 200	S: 200							
7/3/2008	2	14:15	73	sunny	ss	427	kk1	B: 850	W: 850	112	106	111	133	125	125	P
								P: 550	S: 550	124	122	108				
7/3/2008	3	14:17	73	sunny	ss	428	ck	B: 850	W: 850	126	105	124	144	138	131	P
								P: 600	S: 600	116	112	104				
7/3/2008	4	14:20	73	sunny	ss	138	kk2	B: 850	W: 850	129	103	110	136	136	138	P
								P: 400	S: 400	101	115	111				
7/3/2008	5	14:20	73	sunny	ss	428	ck	B: 850	W: 850	132	122	127	157	143	139	P
								P: 550	S: 550	128	125	121				
7/3/2008	6	14:15	73	sunny	ss	427	kk1	B: 850	W: 850	121	115	104	132	128	132	P
								P: 450	S: 450	116	115	112				
7/3/2008	7	14:20	73	sunny	ss	138	kk2	B: 850	W: 850	114	127	122	156	134	131	P
								P: 550	S: 550	123	112	126				
7/3/2008	8	16:25	73	sunny	ss	88	vp	B: 550	W: 550	123	112	126	150	148	139	P
								P: 200	S: 200							

# TRIAL WELD TESTING REPORT FORM

PROJECT NAME: Sherco Power Plant										JOB NUMBER: 200806		MAT'L TYPE:							
TENSIONMETER ID: 0										EXTRUSION		FUSION		FIELD WELD VALUES				Comments	
DATE	SAMPLE I.D. (TW#)	TIME	AMB. TEMP (°F)	WEATHER (CLOUDY/SUNNY)	QC INT	MACH NO.	SEAMER INT	BARREL/ PREHEAT	WEDGE/ SET SPEED	PEEL (PPI)			SHEAR (PPI)		P/F	Comments			
7/5/2008	1	07:50	74	sunny	ss	88	vp	B: 550 P: 200	W: S:	138  110  114		172  172  164			P				
7/5/2008	2	07:51	74	sunny	ss	76	vk	B: 545 P: 245	W: S:	135  126  126		168  172  159			P				
7/7/2008	1	07:26	72	cloudy	ss	88	vp	B: 550 P: 200	W: S:	133  124  126		141  166  164			P				
7/7/2008	2	09:33	72	cloudy	ss	428	ck	B: P:	W: 850 S: 550	116 119 135 131		161  155  155			P				
7/7/2008	3	09:30	72	cloudy	ss	427	kk	B: P:	W: 850 S: 500	124 127 117 131		165  156  160			P				
7/7/2008	4	09:34	72	cloudy	ss	428	ck	B: P:	W: 850 S: 450	119 126 121 122		175  162  167			P				
7/7/2008	5	09:35	72	cloudy	ss	427	kk	B: P:	W: 850 S: 400	129 131 126 105		167  165  169			P				
7/8/2008	1	10:05	74	cloudy	ss	427	kk	B: P:	W: 850 S: 550	125 129 132 128		160  162  114			P				
7/8/2008	2	10:00	74	cloudy	ss	427	kk	B: P:	W: 850 S: 400	122 124 124 139		167  159  155			P				
7/8/2008	3	10:40	74	cloudy	ss	428	ck	B: P:	W: 850 S: 500	122 125 124 115		134  154  144			P				
7/8/2008	4	10:51	74	cloudy	ss	428	ck	B: P:	W: 850 S: 400	141 117 106 111		148  137  144			P				
								B: P:	W: S:	    		    							
								B: P:	W: S:	    		    							

**PAGE NO.:** 8

**PAGE NO.:** 8



**PAGE NO.:** 1

**PAGE NO.:** 1

## ***Panel Placement Forms***

# CAAW Systems

## PANEL PLACEMENT FORM

PAGE NO.: 1

PROJECT NAME:		Sherco Power Plant			JOB NUMBER:	200806	Material Type: 60 Mil. HDPE Text
DATE	TIME	PANEL NO.	PANEL LENGTH ( FT )	PANEL WIDTH (FT)	PANEL AREA (SF)	ROLL NO.	COMMENTS
6/20/2008		P1	139	22.00	3,058	207	
6/20/2008		P2	141	22.00	3,102	207	
6/20/2008		P3	142	22.00	3,124	207	
6/20/2008		P4	67	22.00	1,474	207	
6/20/2008		P5	72	22.00	1,584	208	
6/20/2008		P6	142	22.00	3,124	208	
6/20/2008		P7	142	22.00	3,124	208	
6/20/2008		P8	140	22.00	3,080	199	
6/20/2008		P9	142	22.00	3,124	199	
6/20/2008		P10	92	22.00	2,024	199	
6/20/2008		P11	38	23.00	437	199	
6/20/2008		P12	38	23.00	437	199	
6/20/2008		P13	19	19.00	181	199	
6/20/2008		P14	38	22.00	619	199	
6/20/2008		P15	57	22.00	1,045	199	
6/20/2008		P16	81	22.00	1,582	192	
6/20/2008		P17	81	22.00	1,782	192	
6/20/2008		P18	10	22.00	220	199	
6/20/2008		P19	42	15.00	315	192	
Total Area (SF) This Page Only =						33,436	

## PANEL PLACEMENT FORM

PROJECT NAME: Sherco Power Plant				JOB NUMBER: 200806	Material Type: 60 Mil. HDPE Text		
DATE	TIME	PANEL NO.	PANEL LENGTH ( FT )	PANEL WIDTH (FT)	PANEL AREA (SF)	ROLL NO.	COMMENTS
6/21/2008		P20	95	22.00	2,090	192	
6/21/2008		P21	75	22.00	1,650	192	
6/21/2008		P22	51	22.00	1,122	192	
6/21/2008		P23A	29	22.00	638	192	
6/21/2008		P23B	11	8.00	44	192	
6/21/2008		P24	26	22.00	572	192	
6/21/2008		P25	74	22.00	1,628	186	
6/21/2008		P26	97	22.00	2,134	186	
6/21/2008		P27	115	22.00	2,530	186	
6/21/2008		P28	124	22.00	2,728	186	
6/21/2008		P29	61	22.00	1,342	186	
6/21/2008		P30	63	22.00	1,386	187	
6/21/2008		P31	100	22.00	2,200	187	
6/21/2008		P32	63	22.00	1,386	187	
6/21/2008		P33	27	16.00	216	187	
6/21/2008		P34	120	22.00	2,640	187	
6/21/2008		P35	106	22.00	2,332	209	
6/21/2008		P36	88	22.00	1,936	209	
6/21/2008		P37	65	22.00	1,430	209	
6/21/2008		P38	43	22.00	946	209	
6/21/2008		P39	21	22.00	462	209	
6/21/2008		P40	13	10.00	130	209	
6/21/2008		P41	22	13.00	286	209	
Total Area (SF) This Page Only =						31,828	

# PANEL PLACEMENT FORM

PROJECT NAME:				Sherco Power Plant			JOB NUMBER:		200806		Material Type: 60 Mil. HDPE Text	
DATE	TIME	PANEL NO.	PANEL LENGTH ( FT )	PANEL WIDTH (FT)	PANEL AREA (SF)	ROLL NO.	COMMENTS					
6/24/2008		P42	25	22.00	550	209						
6/24/2008		P43	49	22.00	1,078	209						
6/24/2008		P44	49	22.00	1,078	209						
6/24/2008		P45	49	22.00	1,078	209						
6/24/2008		P46	20	22.00	440	209						
6/24/2008		P47	96	22.00	2,112	209						
6/24/2008		P48	27	22.00	594	209						
6/24/2008		P49	69	22.00	1,518	182						
6/24/2008		P50	96	22.00	2,112	182						
6/24/2008		P51	96	22.00	2,112	182						
6/24/2008		P52	96	22.00	2,112	182						
6/24/2008		P53	96	22.00	2,112	182						
6/24/2008		P54	43	22.00	946	182						
6/24/2008		P55	54	22.00	1,188	203						
6/24/2008		P56	96	22.00	2,112	203						
6/24/2008		P57	96	22.00	2,112	203						
6/24/2008		P58	96	22.00	2,112	203						
6/24/2008		P59	96	22.00	2,112	203						
6/24/2008		P60	60	22.00	1,320	203						
6/24/2008		P61	36	22.00	792	202						
6/24/2008		P62	96	22.00	2,112	202						
6/24/2008		P63	96	22.00	2,112	202						
6/25/2008		P64	96	22.00	2,112	202						
6/25/2008		P65	96	22.00	2,112	202						
			Total Area (SF) This Page Only =			38,038						

# CAAW Systems

## PANEL PLACEMENT FORM

PAGE NO.: 4

PROJECT NAME: Sherco Power Plant					JOB NUMBER: 200806	Material Type: 60 Mil. HDPE Text	
DATE	TIME	PANEL NO.	PANEL LENGTH ( FT )	PANEL WIDTH (FT)	PANEL AREA (SF)	ROLL NO.	COMMENTS
6/25/2008		P66	69	22.00	1,518	202	
6/25/2008		P67	27	22.00	594	204	
6/25/2008		P68	96	22.00	2,112	204	
6/25/2008		P69	96	22.00	2,112	204	
6/25/2008		P70	96	22.00	2,112	204	
6/25/2008		P71	96	22.00	2,112	204	
6/25/2008		P72	82	22.00	1,804	204	
6/25/2008		P73	14	22.00	308	200	
6/25/2008		P74	96	22.00	2,112	200	
6/25/2008		P75	96	22.00	2,112	200	
6/25/2008		P76	96	22.00	2,112	200	
6/25/2008		P77	96	22.00	2,112	200	
6/25/2008		P78	96	22.00	2,112	200	
6/25/2008		P79	96	22.00	2,112	195	
6/25/2008		P80	96	22.00	2,112	195	
6/25/2008		P81	96	22.00	2,112	195	
6/25/2008		P82	96	22.00	2,112	195	
6/25/2008		P83	96	22.00	2,112	195	
6/25/2008		P84	96	22.00	2,112	193	
6/25/2008		P85	96	22.00	2,112	193	
6/25/2008		P86	96	22.00	2,112	193	
6/25/2008		P87	96	22.00	2,112	193	
6/25/2008		P88	96	22.00	2,112	193	
Total Area (SF) This Page Only =						44,352	

## 5

[illegible]

PANEL PLACEMENT FORM

PROJECT NAME: Sherco Power Plant							JOB NUMBER: 200806	Material Type:
DATE	TIME	PANEL NO.	PANEL LENGTH ( FT )	PANEL WIDTH (FT)	PANEL AREA (SF)	ROLL NO.	COMMENTS	
6/30/2008		P101	135	22.00	2,970	188		
6/30/2008		P102	120	22.00	2,640	188		
6/30/2008		P103	97	22.00	2,134	188		
6/30/2008		P104	81	22.00	1,782	188		
6/30/2008		P105	80	22.00	1,760	188		
6/30/2008		P106	35	5.00	175	185		
6/30/2008		P107	30	5.00	150	185		
6/30/2008		P108	92	22.00	2,024	108		
6/30/2008		P109	116	22.00	2,552	185		
6/30/2008		P110	137	22.00	3,014	191		
6/30/2008		P111	160	22.00	3,520	191		
6/30/2008		P112	169	22.00	3,520	191		
6/30/2008		P113	175	22.00	3,850	185		
6/30/2008		P114	175	22.00	3,850	185		
6/30/2008		P115	168	22.00	2,893	189		
6/30/2008		P116	95	22.00	1,848	189		
6/30/2008		P117	73	22.00	1,353	189		
6/30/2008		P118	50	22.00	550	189		
6/30/2008		P119	21	16.00	168	189		
Total Area (SF) This Page Only =						40,753		



PANEL PLACEMENT FORM

PROJECT NAME: Sherco Power Plant						JOB NUMBER: 200806	Material Type:
DATE	TIME	PANEL NO.	PANEL LENGTH ( FT )	PANEL WIDTH (FT)	PANEL AREA (SF)	ROLL NO.	COMMENTS
7/1/2008		P120	135	22.00	2,970	189	
7/1/2008		P121	135	22.00	2,970	205	
7/1/2008		P122	135	22.00	2,970	205	
7/1/2008		P123	135	22.00	2,970	205	
7/1/2008		P124	99	22.00	2,178	205	
7/1/2008		P125	36	22.00	792	180	
7/1/2008		P126	135	22.00	2,970	180	
7/1/2008		P127	135	22.00	2,970	180	
7/1/2008		P128	135	22.00	2,970	180	
7/1/2008		P129	53	22.00	1,166	180	
7/1/2008		P130	82	22.00	1,804	184	
7/1/2008		P131	135	22.00	2,970	184	
7/1/2008		P132	135	22.00	2,970	184	
7/1/2008		P133	135	22.00	2,970	184	
7/1/2008		P134	135	22.00	2,970	198	
7/1/2008		P135	135	22.00	2,970	198	
7/1/2008		P136	135	22.00	2,970	198	
7/1/2008		P137	97	22.00	2,134	198	
7/1/2008		P138	38	22.00	836	197	
7/1/2008		P139	135	22.00	2,970	197	
7/1/2008		P140	135	22.00	2,970	197	
7/1/2008		P141	135	22.00	2,970	197	
7/1/2008		P142	135	22.00	2,970	196	
Total Area (SF) This Page Only =						59,400	

## PANEL PLACEMENT FORM

PROJECT NAME: Sherco Power Plant					JOB NUMBER: 200806	Material Type:	
DATE	TIME	PANEL NO.	PANEL LENGTH ( FT )	PANEL WIDTH (FT)	PANEL AREA (SF)	ROLL NO.	COMMENTS
7/3/2008		P143	135	22.00	2,970	196	
7/3/2008		P144	135	22.00	2,970	196	
7/3/2008		P145	97	22.00	2,134	196	
7/3/2008		P146	38	22.00	836	183	
7/3/2008		P147	135	22.00	2,970	183	
7/3/2008		P148	135	22.00	2,970	183	
7/3/2008		P149	135	22.00	2,970	183	
7/3/2008		P150	53	22.00	1,166	183	
7/3/2008		P151	82	22.00	1,804	181	
7/3/2008		P152	135	22.00	2,970	181	
7/3/2008		P153	135	22.00	2,970	181	
7/3/2008		P154	135	22.00	2,970	181	
7/3/2008		P155	28	22.00	616	181	
7/3/2008		P156	107	22.00	2,354	206	
7/3/2008		P157	135	22.00	2,970	206	
7/3/2008		P158	135	22.00	2,970	206	
7/3/2008		P159	124	22.00	2,728	206	
7/3/2008		P160	11	22.00	242	190	
7/3/2008		P161	135	22.00	2,970	190	
7/3/2008		P162	135	22.00	2,970	190	
7/3/2008		P163	135	22.00	2,970	190	
7/3/2008		P164	98	22.00	2,156	190	
7/3/2008		P165	37	22.00	814	315	
7/3/2008		P166	135	22.00	2,970	315	
Total Area (SF) This Page Only =					56,430		

## PANEL PLACEMENT FORM

PROJECT NAME:			Sherco Power Plant			JOB NUMBER:	200806	Material Type:
DATE	TIME	PANEL NO.	PANEL LENGTH ( FT )	PANEL WIDTH (FT)	PANEL AREA (SF)	ROLL NO.	COMMENTS	
7/3/2008		P167	135	22.00	2,970	316		
7/7/2008		P168	135	22.00	2,970	316		
7/7/2008		P169	85	22.00	1,870	316		
7/7/2008		P170	50	22.00	1,100	310		
7/8/2008		P171	135	22.00	2,970	310		
7/8/2008		P172	135	22.00	2,970	310		
7/8/2008		P173	135	22.00	2,970	310		
7/8/2008		P174	135	22.00	2,970	490		
7/8/2008		P175	135	22.00	2,970	490		
7/8/2008		P176	135	22.00	2,970	490		
7/8/2008		P177	60	22.00	1,320	490		
7/8/2008		P178	65	22.00	1,430	340		
7/8/2008		P179	135	22.00	2,970	340		
7/8/2008		P180	135	22.00	2,970	340		
7/8/2008		P181	135	22.00	2,970	340		
7/8/2008		P182	72	22.00	1,584	340		
7/8/2008		P183	65	22.00	1,430	315		
7/9/2008		P184	135	22.00	2,970	315		
7/9/2008		P185	135	22.00	2,970	315		
7/9/2008		P186	65	22.00	1,430	315		
7/9/2008		P187	65	22.00	1,430	315		
7/9/2008		P188	34	22.00	748	315		
7/9/2008		P189	31	22.00	682	314		
7/9/2008		P190	65	22.00	1,430	314		
Total Area (SF) This Page Only =					53,064			

**PAGE NO.:** 10

**PAGE NO.:** 10

PROJECT NAME: Sherco Power Plant					JOB NUMBER: 200806	Material Type:	
DATE	TIME	PANEL NO.	PANEL LENGTH ( FT )	PANEL WIDTH (FT)	PANEL AREA (SF)	ROLL NO.	COMMENTS
7/9/2008		P191	65	22.00	1,430	314	
7/9/2008		P192	65	22.00	1,430	314	
7/9/2008		P193	65	22.00	1,430	314	
7/9/2008		P194	65	22.00	715	314	
7/9/2008		P195	8	5.00	20	314	
Total Area (SF) This Page Only =					5,025		

T

[illegible]

## ***Panel Seaming Forms***

# PANEL SEAMING FORM

[illegible]

# CAAW Systems

## PANEL SEAMING FORM

PAGE NO.: 2

PROJECT NAME: Sherco Power Plant			JOB #:		200806		MATERIAL TYPE:		60 Mil. HDPE Text	
DATE	TIME	SEAM NO.	SEAM LENGTH ( FT )	SEAMER INITIALS	SET TEMP	SET SPEED	MACHINE NUMBER	WEATHER WIND / TEMP ( MPH / °F )	BEGINNING SAMPLE TEST RESULT	ENDING SAMPLE TEST RESULT
6/20/2008	17:00	P17/P9	13	kk	850	500	138	10MPH/74		
6/20/2008	17:00	P9/P16	20	kk	850	500	138	10MPH/74		
6/20/2008	17:56	P9/P18	10	ck	850	550	428	10MPH/74		
6/20/2008	17:00	P18/P16	7	kk	850	500	138	10MPH/74		
6/20/2008	17:55	P18/P10	15	ck	850	550	428	10MPH/74		
6/20/2008	17:00	P18/P15	11	kk	850	500	138	10MPH/74		
6/20/2008	17:00	P10/P15	10	kk	850	500	138	10MPH/74		
6/20/2008	17:00	P11/P15	4	kk	850	500	138	10MPH/74		
6/20/2008	17:00	P11/P14	27	kk	850	500	138	10MPH/74		
6/20/2008	18:13	P19/P17	42	ck	850	550	428	10MPH/74		
6/21/2008	14:55	P20/P21	75	ck	850	550	428	10MPH/74		
6/21/2008	15:00	P21/P22	51	kk	850	400	138	10MPH/74		
6/21/2008	15:07	P22/P23A	29	ck	850	550	428	10MPH/74		
6/21/2008	15:15	P23A/P23B	11	kk	850	400	138	10MPH/74		
6/21/2008	15:40	P24/P25	26	ck	850	550	428	10MPH/74		
6/21/2008	18:55	P26/P10	15	kk	850	400	138	10MPH/74		
6/21/2008	18:59	P26/P9	6	kk	850	400	138	10MPH/74		
6/21/2008	19:03	P27/P9	14	kk	850	400	138	10MPH/74		
6/21/2008	19:09	P27/P8	6	kk	850	400	138	10MPH/74		
6/21/2008	19:11	P28/P8	15	kk	850	400	138	10MPH/74		
6/21/2008	19:15	P28/P7	8	kk	850	400	138	10MPH/74		
6/21/2008	19:19	P29/P7	14	kk	850	400	138	10MPH/74		
6/21/2008	19:23	P29/P6	8	kk	850	400	138	10MPH/74		
6/21/2008	19:27	P31/P6	12	kk	850	400	138	10MPH/74		



# PANEL SEAMING FORM

[illegible]

## PANEL SEAMING FORM

PROJECT NAME:		Sherco Power Plant		JOB #:		200806		MATERIAL TYPE:		60 Mil. HDPE Text	
DATE	TIME	SEAM NO.	SEAM LENGTH ( FT )	SEAMER INITIALS	SET TEMP	SET SPEED	MACHINE NUMBER	WEATHER WIND / TEMP ( MPH / °F )	BEGINNING SAMPLE TEST RESULT	ENDING SAMPLE TEST RESULT	
6/21/2008	19:31	P31/P4	8	kk	850	400	138	10MPH/83			
6/21/2008	19:35	P32/P4	13	kk	850	400	138	10MPH/83			
6/21/2008	19:39	P32/P3	8	kk	850	400	138	10MPH/83			
6/21/2008	19:43	P3/P33	13	kk	850	400	138	10MPH/83			
6/21/2008	19:47	P2/P33	7	kk	850	400	138	10MPH/83			
6/21/2008	19:48	P2/P39	3	kk	850	400	138	10MPH/83			
6/21/2008	19:51	P2/P40	9	kk	850	400	138	10MPH/83			
6/21/2008	19:54	P1/P41	22	kk	850	400	138	10MPH/83			
6/21/2008	18:45	P41/P40	13	ck	850	850	500	10MPH/83			
6/21/2008	18:20	P40/P39	14	ck	850	850	500	10MPH/83			
6/21/2008	18:50	P33/P39	25	kk	850	400	138	10MPH/83			
6/21/2008	18:53	P38/P33	13	kk	850	400	138	10MPH/83			
6/21/2008	18:56	P38/P32	16	kk	850	400	138	10MPH/83			
6/21/2008	18:59	P37/P32	28	kk	850	400	138	10MPH/83			
6/21/2008	19:02	P36/P31	31	kk	850	400	138	10MPH/83			
6/21/2008	19:04	P35/P31	11	kk	850	400	138	10MPH/83			
6/21/2008	19:09	P30/P35	15	kk	850	400	138	10MPH/83			
6/21/2008	19:00	P34/P20	10	ck	850	850	500	10MPH/83			
6/21/2008	19:03	P34/P30	21	ck	850	850	500	10MPH/83			
6/21/2008	18:55	P20/P30	6	ck	850	850	500	10MPH/83			
6/21/2008	18:55	P20/P28	10	ck	850	850	500	10MPH/83			
6/21/2008	17:15	P22/P26	18	kk	850	400	138	10MPH/83			
6/21/2008	17:18	P27/P21	22	kk	850	400	138	10MPH/83			
6/21/2008	17:22	P21/P28	7	kk	850	400	138	10MPH/83			

## PANEL SEAMING FORM

PROJECT NAME:			Sherco Power Plant		JOB #:		200806		MATERIAL TYPE:		60 Mil. HDPE Text	
DATE	TIME	SEAM NO.	SEAM LENGTH ( FT )	SEAMER INITIALS	SET TEMP	SET SPEED	MACHINE NUMBER	WEATHER WIND / TEMP ( MPH / °F )	BEGINNING SAMPLE TEST RESULT	ENDING SAMPLE TEST RESULT		
6/23/2008	14:00	P21/OC	22	vp	550	200	88	5MPH/79				
6/23/2008	14:00	P22/OC	22	vp	550	200	88	5MPH/79				
6/23/2008	14:00	P23A/OC	22	vp	550	200	88	5MPH/79				
6/23/2008	14:00	P23B/OC	6	vp	550	200	88	5MPH/79				
6/23/2008	14:00	P24/OC	22	vp	550	200	88	5MPH/79				
6/23/2008	14:00	P25/OC	35	vp	550	200	88	5MPH/79				
6/23/2008	09:15	P19/OC	11	vp	550	200	88	5MPH/79				
6/23/2008	09:15	P17/OC	22	vp	550	200	88	5MPH/79				
6/23/2008	09:15	P16/OC	22	vp	550	200	88	5MPH/79				
6/23/2008	09:15	P15/OC	22	vp	550	200	88	5MPH/79				
6/23/2008	09:15	P14/OC	22	vp	550	200	88	5MPH/79				
6/23/2008	09:15	P13/OC	22	vp	550	200	88	5MPH/79				
6/23/2008	09:15	P12/OC	25	vp	550	200	88	5MPH/79				
6/23/2008	09:15	P11/OC	35	vp	550	200	88	5MPH/79				
6/24/2008	08:55	P46/P24	10	vp	550	200	88	10-15MPH/74				
6/24/2008	08:55	P45/P24	9	vp	550	200	88	10-15MPH/74				
6/24/2008	08:55	P45/P25	24	vp	550	200	88	10-15MPH/74				
6/24/2008	08:55	P44/P25	10	vp	550	200	88	10-15MPH/74				
6/24/2008	08:55	P46/P23B	6	vp	550	200	88	10-15MPH/74				
6/24/2008	08:55	P46/OC	6	vp	550	200	88	10-15MPH/74				
6/24/2008	08:55	P44/P11	12	vp	550	200	88	10-15MPH/74				
6/24/2008	08:55	P43/P11	27	vp	550	200	88	10-15MPH/74				
6/24/2008	08:55	P42/P12	21	vp	550	200	88	10-15MPH/74				
6/24/2008	08:55	P42/OC	4	vp	550	200	88	10-15MPH/74				

# CAAW Systems

## PANEL SEAMING FORM

PAGE NO.: 6

PROJECT NAME: Sherco Power Plant			JOB #:		200806		MATERIAL TYPE:		60 Mil. HDPE Text	
DATE	TIME	SEAM NO.	SEAM LENGTH ( FT )	SEAMER INITIALS	SET TEMP	SET SPEED	MACHINE NUMBER	WEATHER WIND / TEMP ( MPH / °F )	BEGINNING SAMPLE TEST RESULT	ENDING SAMPLE TEST RESULT
6/24/2008	07:55	P42/P43	25	ck	850	450	428	10MPH/78		
6/24/2008	08:03	P43/P44	49	ck	850	450	428	10MPH/78		
6/24/2008	08:13	P44/P45	49	ck	850	450	428	10MPH/78		
6/24/2008	08:25	P45/P46	20	ck	850	450	428	10MPH/78		
6/24/2008	14:55	P20/P47	96	ck	850	550	428	10-15MPH/77		
6/24/2008	15:15	P47/P48	27	kk	850	500	138	10-15MPH/77		
6/24/2008	15:22	P47/P49	69	kk	850	500	138	10-15MPH/77		
6/24/2008	15:10	P48/P49	24	ck	850	450	428	10-15MPH/77		
6/24/2008	15:14	P48/P50	15	ck	850	550	428	10-15MPH/77		
6/24/2008	15:20	P49/P50	81	ck	850	550	428	10-15MPH/77		
6/24/2008	15:30	P50/P51	96	kk	850	500	138	10-15MPH/77		
6/24/2008	15:35	P51/P52	96	ck	850	550	428	10-15MPH/77		
6/24/2008	15:45	P52/P53	96	ck	850	550	428	10-15MPH/77		
6/24/2008	16:15	P53/P54	43	ck	850	550	428	10-15MPH/77		
6/24/2008	16:21	P53/P55	53	ck	850	550	428	10-15MPH/77		
6/24/2008	16:07	P54/P55	26	ck	850	550	428	10-15MPH/77		
6/24/2008	16:30	P54/P56	30	kk	850	500	138	10-15MPH/77		
6/24/2008	16:35	P55/P56	66	kk	850	500	138	10-15MPH/77		
6/24/2008	16:29	P56/P57	96	ck	850	550	428	10-15MPH/77		
6/24/2008	16:43	P57/P58	96	ck	850	550	428	10-15MPH/77		
6/24/2008	16:45	P58/P59	96	kk	850	500	138	10-15MPH/77		
6/24/2008	17:25	P59/P61	60	ck	850	550	428	10-15MPH/77		
6/24/2008	17:33	P59/P60	36	ck	850	550	428	10-15MPH/77		
6/24/2008	17:35	P60/P61	24	kk	850	400	138	10-15MPH/77		

# PANEL SEAMING FORM

[illegible]

**PAGE NO.:** 8

**PAGE NO.:** 8

[illegible]

## PANEL SEAMING FORM

PROJECT NAME: Sherco Power Plant			JOB #:		200806		MATERIAL TYPE:			
DATE	TIME	SEAM NO.	SEAM LENGTH ( FT )	SEAMER INITIALS	SET TEMP	SET SPEED	MACHINE NUMBER	WEATHER WIND / TEMP ( MPH / °F )	BEGINNING SAMPLE TEST RESULT	ENDING SAMPLE TEST RESULT
6/26/2008	15:08	P71/OC	22	vk	545	245	76	5MPH/78		
6/26/2008	15:08	P72/OC	22	vk	545	245	76	5MPH/78		
6/26/2008	15:08	P74/OC	22	vk	545	245	76	5MPH/78		
6/26/2008	15:08	P75/OC	22	vk	545	245	76	5MPH/78		
6/26/2008	15:08	P76/OC	22	vk	545	245	76	5MPH/78		
6/26/2008	15:08	P77/OC	22	vk	545	245	76	5MPH/78		
6/26/2008	15:08	P78/OC	22	vk	545	245	76	5MPH/78		
6/26/2008	15:08	P79/OC	22	vk	545	245	76	5MPH/78		
6/26/2008	15:08	P80/OC	22	vk	545	245	76	5MPH/78		
6/26/2008	15:08	P81/OC	22	vk	545	245	76	5MPH/78		
6/26/2008	15:08	P82/OC	22	vk	545	245	76	5MPH/78		
6/26/2008	15:08	P83/OC	22	vk	545	245	76	5MPH/78		
6/26/2008	15:08	P84/OC	22	vk	545	245	76	5MPH/78		
6/26/2008	18:00	P85/OC	22	kk	550	200	88	5MPH/78		
6/26/2008	18:00	P86/OC	22	kk	550	200	88	5MPH/78		
6/26/2008	18:00	P87/OC	22	kk	550	200	88	5MPH/78		
6/26/2008	18:00	P88/OC	22	kk	550	200	88	5MPH/78		
6/27/2008	08:00	P89/OC	22	vp	550	200	88	5MPH/78		
6/27/2008	08:00	P90/OC	22	vp	550	200	88	5MPH/78		
6/27/2008	08:30	P91/OC	22	kk	550	200	88	5MPH/78		
6/27/2008	08:30	P92/OC	22	kk	550	200	88	5MPH/78		
6/27/2008	08:30	P93/OC	22	kk	550	200	88	5MPH/78		
6/27/2008	08:30	P94/OC	22	kk	550	200	88	5MPH/78		
6/27/2008	08:30	P96/OC	22	kk	550	200	88	5MPH/78		

CAAW Systems

PANEL SEAMING FORM

PROJECT NAME: Sherco Power Plant			JOB #:		200806		MATERIAL TYPE:			
DATE	TIME	SEAM NO.	SEAM LENGTH ( FT )	SEAMER INITIALS	SET TEMP	SET SPEED	MACHINE NUMBER	WEATHER WIND / TEMP ( MPH / °F )	BEGINNING SAMPLE TEST RESULT	ENDING SAMPLE TEST RESULT
6/25/2008	13:39	P63/P64	96	ck	850	650	428	10-15MPH/78		
6/25/2008	13:50	P64/P65	96	ck	850	650	428	10-15MPH/78		
6/25/2008	14:00	P65/P66	69	hn	850	500	138	10-15MPH/78		
6/25/2008	14:10	P65/P67	27	hn	850	500	138	10-15MPH/78		
6/25/2008	13:40	P66/P67	24	hn	850	500	138	10-15MPH/78		
6/25/2008	14:10	P66/P68	57	ck	850	650	428	10-15MPH/78		
6/25/2008	14:16	P67/P68	39	ck	850	650	428	10-15MPH/78		
6/25/2008	14:25	P68/P69	96	hn	850	500	138	10-15MPH/78		
6/25/2008	14:25	P69/P70	96	ck	850	650	428	10-15MPH/78		
6/25/2008	14:30	P70/P71	96	hn	850	500	138	10-15MPH/78		
6/25/2008	14:45	P71/P72	96	ck	850	650	428	10-15MPH/78		
6/25/2008	14:45	P74/P72	82	hn	850	500	138	10-15MPH/78		
6/25/2008	14:55	P71/P72	96	ck	850	650	428	10-15MPH/78		
6/25/2008	14:53	P73/P74	14	hn	850	500	138	10-15MPH/78		
6/25/2008	14:35	P73/P72	14	ck	850	650	428	10-15MPH/78		
6/25/2008	14:57	P74/P75	82	ck	850	650	428	10-15MPH/78		
6/25/2008	15:15	P75/P76	96	hn	850	500	138	10-15MPH/78		
6/25/2008	15:15	P76/P77	96	ck	850	650	428	10-15MPH/78		
6/25/2008	15:27	P77/P78	96	hn	850	500	138	10-15MPH/78		
6/25/2008	15:31	P78/P79	96	ck	850	650	428	10-15MPH/78		
6/25/2008	15:52	P79/P80	96	hn	850	500	138	10-15MPH/78		
6/25/2008	16:03	P80/P81	96	ck	850	650	428	10-15MPH/78		
6/25/2008	18:00	P81/P82	96	hn	850	500	138	10-15MPH/78		
6/25/2008	17:53	P82/P83	96	ck	850	650	428	10-15MPH/78		



# PANEL SEAMING FORM

[illegible]

# PANEL SEAMING FORM

[illegible]

# PANEL SEAMING FORM

[illegible]

## PANEL SEAMING FORM

PROJECT NAME: Sherco Power Plant			JOB #:		200806		MATERIAL TYPE:			
DATE	TIME	SEAM NO.	SEAM LENGTH ( FT )	SEAMER INITIALS	SET TEMP	SET SPEED	MACHINE NUMBER	WEATHER WIND / TEMP ( MPH / °F )	BEGINNING SAMPLE TEST RESULT	ENDING SAMPLE TEST RESULT
7/1/2008	15:23	P120/P101	135	ck	850	600	428	15MPH/87		
7/1/2008	15:30	P121/P120	135	kk	850	550	427	15MPH/87		
7/1/2008	15:45	P121/P122	135	ck	850	600	428	15MPH/87		
7/1/2008	15:55	P122/P123	135	kk	850	550	427	15MPH/87		
7/1/2008	16:20	P125/P123	36	ck	850	600	428	15MPH/87		
7/1/2008	16:25	P124/P123	99	ck	850	600	428	15MPH/87		
7/1/2008	16:12	P124/P125	24	ck	850	500	428	15MPH/87		
7/1/2008	16:20	P125/P126	45	kk	850	550	427	15MPH/87		
7/1/2008	16:20	P124/P126	90	kk	850	550	427	15MPH/87		
7/1/2008	16:42	P126/P127	135	ck	850	600	428	15MPH/87		
7/1/2008	16:40	P127/P128	135	kk	850	550	427	15MPH/87		
7/1/2008	17:07	P128/P130	82	ck	850	600	428	15MPH/87		
7/1/2008	17:19	P128/P129	53	ck	850	600	428	15MPH/87		
7/1/2008	17:00	P129/P130	24	kk	850	450	427	15MPH/87		
7/1/2008	17:15	P130/P131	92	kk	850	550	427	15MPH/87		
7/1/2008	17:15	P129/P131	53	kk	850	550	427	15MPH/87		
7/1/2008	17:23	P131/P132	135	ck	850	600	428	15MPH/87		
7/1/2008	17:30	P132/P133	135	kk	850	550	427	15MPH/87		
7/1/2008	17:50	P133/P134	135	ck	850	600	428	15MPH/87		
7/1/2008	18:00	P134/P135	135	kk	850	550	427	15MPH/87		
7/1/2008	18:15	P135/P136	135	ck	850	600	428	15MPH/87		
7/1/2008	18:30	P136/P138	30	kk	850	550	427	15MPH/87		
7/1/2008	18:30	P136/P137	105	kk	850	550	427	15MPH/87		
7/1/2008	18:35	P139/P138	38	ck	850	600	428	15MPH/87		

[illegible]

## PANEL SEAMING FORM

PROJECT NAME: Sherco Power Plant			JOB #:		200806			MATERIAL TYPE:		
DATE	TIME	SEAM NO.	SEAM LENGTH ( FT )	SEAMER INITIALS	SET TEMP	SET SPEED	MACHINE NUMBER	WEATHER WIND / TEMP ( MPH / °F )	BEGINNING SAMPLE TEST RESULT	ENDING SAMPLE TEST RESULT
7/3/2008	14:25	P142/P143	135	kk1	850	600	427	10MPH/83		
7/2/2008	14:30	P143/P144	135	ck	850	600	428	10MPH/83		
7/2/2008	14:54	P144/P145	98	kk2	850	400	138	10MPH/83		
7/2/2008	14:54	P144/P146	37	kk2	850	400	138	10MPH/83		
7/2/2008	14:45	P145/P146	23	kk2	850	400	138	10MPH/83		
7/2/2008	14:50	P145/P147	97	kk1	850	550	427	10MPH/83		
7/2/2008	14:50	P146/P147	38	kk1	850	550	427	10MPH/83		
7/2/2008	14:55	P147/P148	135	ck	850	600	428	10MPH/83		
7/2/2008	15:10	P148/P149	135	kk1	850	550	427	10MPH/83		
7/2/2008	15:20	P149/P150	53	ck	850	600	428	10MPH/83		
7/2/2008	15:35	P149/P151	82	ck	850	600	428	10MPH/83		
7/2/2008	15:15	P150/P151	22	ck	850	450	428	10MPH/83		
7/2/2008	15:23	P150/P152	53	kk2	850	400	138	10MPH/83		
7/2/2008	15:23	P151/P152	82	kk2	850	400	138	10MPH/83		
7/2/2008	15:30	P152/P153	135	kk1	850	550	427	10MPH/83		
7/2/2008	15:45	P153/P154	135	ck	850	600	428	10MPH/83		
7/2/2008	16:10	P154/P155	28	kk1	850	550	427	10MPH/83		
7/2/2008	16:10	P154/P156	107	kk1	850	550	427	10MPH/83		
7/2/2008	16:00	P155/P156	23	kk1	850	450	427	10MPH/83		
7/2/2008	16:00	P155/P157	20	kk2	850	400	138	10MPH/83		
7/2/2008	16:00	P156/P157	115	kk2	850	400	138	10MPH/83		
7/2/2008	16:05	P157/P158	135	ck	850	600	428	10MPH/83		
7/2/2008	16:40	P158/P159	124	kk2	850	400	1138	10MPH/83		
7/3/2008	16:40	P158/P160	11	kk2	850	400	138	10MPH/83		

# PANEL SEAMING FORM

[illegible]

## PANEL SEAMING FORM

PROJECT NAME: Sherco Power Plant			JOB #:		200806			MATERIAL TYPE:		
DATE	TIME	SEAM NO.	SEAM LENGTH ( FT )	SEAMER INITIALS	SET TEMP	SET SPEED	MACHINE NUMBER	WEATHER WIND / TEMP ( MPH / °F )	BEGINNING SAMPLE TEST RESULT	ENDING SAMPLE TEST RESULT
7/7/2008	10:09	P167/P168	135	ck	850	550	428	10-15MPH/78		
7/7/2008	10:15	P168/P169	85	kk	850	500	427	10-15MPH/78		
7/7/2008	10:15	P168/P170	70	kk	850	500	427	10-15MPH/78		
7/7/2008	10:25	P169/P170	22	kk	850	500	427	10-15MPH/78		
7/8/2008	10:10	P169/P171	85	kk	850	500	427	20MPH/82		
7/8/2008	10:10	P170/P171	70	kk	850	500	427	20MPH/82		
7/8/2008	10:30	P171/P172	135	kk	850	500	427	20MPH/82		
7/8/2008	10:30	P172/P173	135	kk	850	500	427	20MPH/82		
7/8/2008	11:00	P173/P174	135	ck	850	500	428	20MPH/82		
7/8/2008	11:10	P174/P175	135	kk	850	500	427	20MPH/82		
7/8/2008	11:25	P175/P176	135	ck	850	500	428	20MPH/82		
7/8/2008	11:45	P176/P177	70	kk	850	500	427	20MPH/82		
7/8/2008	11:45	P176/P178	65	ck	850	500	428	20MPH/82		
7/8/2008	11:40	P178/P177	22	kk	850	400	427	20MPH/82		
7/8/2008	13:10	P179/P177	70	ck	850	500	428	20MPH/82		
7/8/2008	13:19	P179/P178	65	ck	850	500	428	20MPH/82		
7/8/2008	13:15	P179/P180	135	kk	850	500	427	20MPH/82		
7/8/2008	13:29	P180/P181	135	ck	850	500	428	20MPH/82		
7/8/2008	13:50	P181/P182	70	kk	850	500	427	20MPH/82		
7/8/2008	13:50	P181/P183	65	ck	850	500	428	20MPH/82		
7/8/2008	13:40	P183/P182	22	kk	850	400	427	20MPH/82		
7/9/2008	08:41	P182/P184	70	ck	850	550	428	5-10MPH/80		
7/9/2008	08:41	P183/P184	65	ck	850	550	428	5-10MPH/80		
7/9/2008	08:50	P184/P185	135	kk	850	500	427	5-10MPH/80		



# PANEL SEAMING FORM

[illegible]

# PANEL SEAMING FORM

[illegible]

# PANEL SEAMING FORM

[illegible]

# PANEL SEAMING FORM

[illegible]

**PAGE NO.::** 1

**PAGE NO.::** 1

[illegible]

## ***Non-Destructive Testing Reports***

# CAAW Systems

## NON-DESTRUCTIVE TESTING FORM

PAGE NO.: 1

PROJECT NAME:		Sherco Power Plant		JOB #:		200806		MATERIAL TYPE:		60 Mil. HDPE Text	
DATE TESTED	SEAM LENGTH TESTED	SEAM #	TESTER INITIALS	AIR PRESSURE TEST					VACUUM	COMMENTS	
				TIME		PRESSURE		P/F	TEST P / F		
				START	END	START	END				
6/20/2008	139	P1/P2	ss	15:27	15:32	30	29	P			
6/20/2008	17	P2/P3	ss	15:30	15:35	30	29	P			
6/20/2008	122	P2/P3	ss	15:32	15:37	30	29	P			
6/20/2008	67	P3/P4	ss	17:00	17:05	30	30	P			
6/20/2008	11	P3/P5	ss	08:02	8:07	30	30	P			
6/20/2008	79	P4/P6	ss	17:01	17:06	30	30	P			
6/20/2008	142	P6/P7	ss	17:08	17:13	30	30	P			
6/20/2008	25	P4/P5	ss	17:11	17:16	30	30	P			
6/20/2008	63	P6/P5	ss	17:24	17:29	30	30	P			
6/21/2008	11	P3/P5	ss	07:54	7:59	30	30	P			
6/21/2008	16	P3/P5	ss	07:48	7:53	30	30	P			
6/21/2008	30	P3/P5	ss	07:41	7:46	30	30	P			
6/21/2008	17	P7/P8	ss	07:24	7:29	30	30	P			
6/21/2008	10	P7/P8	ss	07:17	7:22	30	30	P			
6/21/2008	11	P7/P8	ss	07:32	7:37	30	30	P			
6/21/2008	5	P7/P8	ss	07:31	7:36	30	30	P			
6/21/2008	42	P7/P8	ss	07:01	7:06	30	30	P			
6/21/2008	45	P7/P8	ss	18:06	18:11	30	27	P			
6/21/2008	140	P8/P9	ss	08:38	8:43	30	30	P			
6/21/2008	101	P9/P10	ss	08:39	8:44	30	30	P			
6/21/2008	92	P10/P11	ss	08:58	9:03	30	30	P			
6/21/2008	38	P11/P12	ss	09:01	9:06	30	30	P			
6/21/2008	11	P12/P13	ss	09:08	9:13	30	29	P			
6/21/2008	10	P12/P13	ss	09:09	9:14	30	30	P			
6/21/2008	19	P13/P14	ss	09:40	9:45	30	30	P			
6/21/2008	27	P14/P11	ss	09:41	9:46	30	30	P			
6/21/2008	38	P14/P15	ss	09:56	10:01	30	30	P			
6/21/2008	10	P15/P10	ss	09:57	10:02	30	29	P			
6/21/2008	11	P15/P18	ss	10:00	10:05	30	29	P			
6/21/2008	15	P18/P10	ss	10:04	10:09	30	29	P			
6/21/2008	10	P9/P18	ss	10:11	10:16	30	30	P			
6/21/2008	7	P18/P16	ss	10:10	10:15	30	30	P			
6/21/2008	57	P16/P15	ss	10:07	10:12	30	30	P			
6/21/2008	20	P16/P9	ss	10:17	10:22	30	28	P			

# CAAW Systems

## NON-DESTRUCTIVE TESTING FORM

PAGE NO.: 2

PROJECT NAME:		Sherco Power Plant		JOB #:		200806		MATERIAL TYPE:		60 Mil. HDPE Text	
DATE TESTED	SEAM LENGTH TESTED	SEAM #	TESTER INITIALS	AIR PRESSURE TEST					VACUUM	COMMENTS	
				TIME		PRESSURE		P/F	TEST P / F		
				START	END	START	END				
6/21/2008	81	P16/P17	ss	10:20	10:25	30	30	P			
6/21/2008	13	P17/P19	ss	10:21	10:26	30	30	P			
6/21/2008	42	P17/P19	ss	10:26	10:31	30	30	P			
6/21/2008	75	P20/P21	ss	15:17	15:22	30	30	P			
6/21/2008	51	P21/P22	ss	15:18	15:23	30	29	P			
6/21/2008	29	P22/P23A	ss	15:22	15:27	30	29	P			
6/21/2008	11	P23A/P23B	ss	15:46	15:51	30	28	P			
6/23/2008	15	P26/P10	ss	08:08	8:13	30	29	P			
6/23/2008	6	P26/P9	ss	08:09	8:14	30	28	P			
6/23/2008	14	P27/P9	ss	08:30	8:35	30	28	P			
6/23/2008	6	P8/P27	ss	08:53	8:58	30	30	P			
6/23/2008	15	P28/P8	ss	08:36	8:41	30	30	P			
6/23/2008	8	P29/P7	ss	09:01	9:06	30	28	P			
6/23/2008	14	P29/P7	ss	09:14	9:19	30	29	P			
6/23/2008	8	P6/P29	ss	09:17	9:22	30	30	P			
6/23/2008	12	P6/P31	ss	09:39	9:43	30	30	P			
6/23/2008	8	P4/P31	ss	09:37	9:42	30	30	P			
6/23/2008	13	P4/P32	ss	09:33	9:38	30	30	P			
6/23/2008	8	P3/P32	ss	09:27	9:32	30	28	P			
6/23/2008	13	P3/P33	ss	09:46	9:51	30	30	P			
6/23/2008	7	P2/P33	ss	09:48	9:53	30	30	P			
6/23/2008	9	P2/P40	ss	10:07	10:12	30	30	P			
6/23/2008	22	P1/P44	ss	10:01	10:06	30	28	P			
6/23/2008	13	P41/P40	ss	10:05	10:10	30	30	P			
6/23/2008	14	P40/P39	ss	10:00	10:05	30	29	P			
6/23/2008	25	P33/P39	ss	09:47	9:52	30	30	P			
6/23/2008	13	P33/P38	ss	10:29	10:34	30	30	P			
6/23/2008	16	P38/P32	ss	10:36	10:41	30	30	P			
6/23/2008	28	P37/P32	ss	10:40	10:45	30	30	P			
6/23/2008	31	P36/P31	ss	10:46	10:51	30	29	P			
6/23/2008	11	P31/P35	ss	10:48	10:53	30	30	P			
6/23/2008	15	P30/P35	ss	10:54	10:59	30	30	P			
6/23/2008	21	P34/P30	ss	10:57	11:02	30	30	P			
6/23/2008	10	P34/P20	ss	11:01	11:06	30	29	P			



## CAAW Systems

**PAGE NO.:** 3

[illegible]

## CAAW Systems

**PAGE NO.:** 4

[illegible]

## CAAW Systems

**PAGE NO.:** 5

[illegible]

## CAAW Systems

**PAGE NO.:** 6

[illegible]

# CAAW Systems

## NON-DESTRUCTIVE TESTING FORM

PAGE NO.: 7

PROJECT NAME:		Sherco Power Plant		JOB #:		200806		MATERIAL TYPE:		
DATE TESTED	SEAM LENGTH TESTED	SEAM #	TESTER INITIALS	AIR PRESSURE TEST					VACUUM	COMMENTS
				TIME		PRESSURE		P/F	TEST P / F	
				START	END	START	END			
7/1/2008	17	P113/P95	ss	8:54	8:59	30	30	P		
7/1/2008	175	P113/P114	ss	08:55	9:00	30	30	P		
7/1/2008	19	P114/P96	ss	08:56	9:01	30	30	P		
7/1/2008	168	P114/P115	ss	09:03	9:08	30	30	P		
7/1/2008	19	P115/P97	ss	09:04	9:09	30	30	P		
7/1/2008	95	P115/P116	ss	09:06	9:11	30	30	P		
7/1/2008	19	P116/P98	ss	09:13	9:18	30	28	P		
7/1/2008	73	P116/P117	ss	09:17	9:22	30	30	P		
7/1/2008	13	P117/P99	ss	09:14	9:19	30	30	P		
7/1/2008	50	P117/P118	ss	09:26	9:31	30	30	P		
7/1/2008	17	P118/P100	ss	09:28	9:33	30	30	P		
7/1/2008	21	P118/P119	ss	09:36	9:41	30	30	P		
7/1/2008	4	P118/P105	ss	09:37	9:42	30	30	P		
7/1/2008	16	P119/P105	ss	09:43	9:48	30	30	P		
7/1/2008	30	P105/P107	ss	09:44	9:49	30	29	P		
7/1/2008	5	P107/P106	ss	09:52	9:57	30	30	P		
7/1/2008	35	P106/P105	ss	09:51	9:56	30	29	P		
7/1/2008	35	P106/P108	ss	10:03	10:08	30	30	P		
7/1/2008	34	P107/P108	ss	09:56	10:01	30	30	P		
7/1/2008	7	P119/P108	ss	10:04	10:09	30	30	P		
7/1/2008	24	P118/P108	ss	10:12	10:17	30	29	P		
7/1/2008	92	P108/P109	ss	10:11	10:16	30	30	P		
7/1/2008	9	P109/P118	ss	10:19	10:24	30	30	P		
7/1/2008	22	P117/P109	ss	10:20	10:25	30	30	P		
7/1/2008	116	P109/P110	ss	10:25	10:30	30	30	P		
7/1/2008	9	P110/P117	ss	10:26	10:31	30	30	P		
7/1/2008	24	P116/P110	ss	10:36	10:41	30	30	P		
7/1/2008	72	P110/P111	ss	10:35	10:40	30	30	P		
7/1/2008	61	P110/P111	ss	10:45	10:50	30	30	P		
7/1/2008	11	P116/P111	ss	10:47	10:52	30	30	P		
7/1/2008	160	P112/P111	ss	10:59	11:04	30	30	P		
7/1/2008	24	P111/P115	ss	11:00	11:05	30	30	P		
7/1/2008	11	P112/P115	ss	11:08	11:13	30	30	P		
7/1/2008	9	P112/P114	ss	11:09	11:14	30	30	P		

## CAAW Systems

**PAGE NO.:** 8

[illegible]

# CAAW Systems

## NON-DESTRUCTIVE TESTING FORM

PAGE NO.: 9

PROJECT NAME: Sherco Power Plant			JOB #: 200806		MATERIAL TYPE:					
DATE TESTED	SEAM LENGTH TESTED	SEAM #	TESTER INITIALS	AIR PRESSURE TEST					VACUUM TEST P / F	COMMENTS
				TIME		PRESSURE		P/F		
				START	END	START	END			
7/5/2008	135	P142/P143	ss	6:56	7:01	30	30	P		
7/5/2008	135	P143/P144	ss	06:57	7:02	30	30	P		
7/5/2008	98	P144/P145	ss	06:58	7:03	30	30	P		
7/5/2008	37	P144/P146	ss	08:26	8:31	30	30	P		
7/5/2008	23	P145/P146	ss	08:25	8:30	30	30	P		
7/5/2008	97	P145/P147	ss	07:07	7:12	30	30	P		
7/5/2008	38	P146/P147	ss	08:23	8:28	30	30	P		
7/5/2008	135	P147/P148	ss	07:08	7:13	30	30	P		
7/5/2008	135	P148/P149	ss	07:09	7:14	30	30	P		
7/5/2008	53	P149/P150	ss	07:16	7:21	30	30	P		
7/5/2008	82	P149/P151	ss	08:16	8:21	30	30	P		
7/5/2008	22	P151/P150	ss	08:15	8:20	30	30	P		
7/5/2008	53	P150/P152	ss	07:17	8:22	30	28	P		
7/5/2008	82	P151/P152	ss	08:14	8:19	30	29	P		
7/5/2008	135	P152/P153	ss	07:21	7:26	30	30	P		
7/5/2008	135	P153/P154	ss	07:24	7:29	30	30	P		
7/5/2008	28	P154/P155	ss	07:27	7:32	30	30	P		
7/5/2008	107	P154/P156	ss	08:08	8:13	30	30	P		
7/5/2008	23	P155/P156	ss	08:05	8:10	30	29	P		
7/5/2008	20	P157/P155	ss	07:29	7:34	30	30	P		
7/5/2008	115	P157/P156	ss	08:07	8:12	30	30	P		
7/5/2008	135	P157/P158	ss	07:36	7:41	30	28	P		
7/5/2008	124	P158/P159	ss	07:37	7:42	30	30	P		
7/5/2008	22	P158/P160	ss	08:36	8:41	30	30	P		
7/5/2008	11	P159/P160	ss	08:35	8:40	30	30	P		
7/5/2008	124	P159/P161	ss	07:39	7:44	30	30	P		
7/5/2008	11	P160/P161	ss	08:38	8:43	30	30	P		
7/5/2008	135	P161/P162	ss	07:45	7:50	30	30	P		
7/5/2008	135	P162/P163	ss	07:46	7:51	30	30	P		
7/5/2008	98	P163/P164	ss	07:47	7:52	30	29	P		
7/5/2008	37	P163/P165	ss	08:45	8:50	30	30	P		
7/5/2008	22	P164/P165	ss	08:46	8:51	30	30	P		
7/5/2008	37	P166/P165	ss	08:47	8:52	30	30	P		
7/5/2008	67	P166/P167	ss	07:50	7:51	30	30	P		

## CAAW Systems

**PAGE NO.:** 10

[illegible]



# CAAW Systems

## NON-DESTRUCTIVE TESTING FORM

PAGE NO.: 11

PROJECT NAME: Sherco Power Plant				JOB #: 200806		MATERIAL TYPE:				
DATE TESTED	SEAM LENGTH TESTED	SEAM #	TESTER INITIALS	AIR PRESSURE TEST					VACUUM TEST P / F	COMMENTS
				TIME		PRESSURE		P/F		
				START	END	START	END			
7/9/2008	135	P167/P168	ss	8:17	8:22	30	30	P		
7/9/2008	85	P168/P169	ss	07:36	7:41	30	30	P		
7/9/2008	70	P168/P170	ss	07:38	7:43	30	30	P		
7/9/2008	22	P169/P170	ss	07:37	7:42	30	28	P		
7/9/2008	85	P171/P169	ss	07:35	7:40	30	28	P		
7/9/2008	70	P170/P171	ss	07:32	7:37	30	30	P		
7/9/2008	135	P171/P172	ss	08:18	8:23	30	30	P		
7/9/2008	135	P172/P173	ss	08:19	8:24	30	30	P		
7/9/2008	135	P173/P174	ss	08:20	8:25	30	30	P		
7/9/2008	135	P174/P175	ss	08:21	8:26	30	28	P		
7/9/2008	135	P175/P176	ss	08:26	8:31	30	30	P		
7/9/2008	70	P176/P177	ss	08:27	8:32	30	30	P		
7/9/2008	65	P176/P178	ss	09:20	9:25	30	30	P		
7/9/2008	22	P177/P178	ss	09:23	9:28	30	28	P		
7/9/2008	70	P177/P179	ss	09:24	9:29	30	30	P		
7/9/2008	65	P178/P179	ss	09:25	9:30	30	30	P		
7/9/2008	135	P179/P180	ss	09:43	9:48	30	30	P		
7/9/2008	135	P180/P181	ss	09:44	9:49	30	30	P		
7/9/2008	70	P181/P182	ss	09:51	9:56	30	30	P		
7/9/2008	65	P181/P183	ss	09:54	9:59	30	30	P		
7/9/2008	22	P182/P183	ss	09:52	9:57	30	29	P		
7/9/2008	70	P181/P182	ss	09:55	10:00	30	30	P		
7/9/2008	65	P184/P183	ss	09:56	10:01	30	28	P		
7/9/2008	135	P184/P185	ss	09:58	10:03	30	30	P		
7/9/2008	65	P185/P186	ss	12:54	12:59	30	28	P		
7/9/2008	65	P186/P187	ss	12:56	13:01	30	28	P		
7/9/2008	34	P187/P188	ss	12:57	13:02	30	30	P		
7/9/2008	31	P187/P189	ss	13:13	13:18	30	30	P		
7/9/2008	22	P188/P189	ss	13:14	13:19	30	27	P		
7/9/2008	34	P188/P190	ss	12:58	13:03	30	28	P		
7/9/2008	31	P189/P190	ss	13:15	13:20	30	28	P		
7/9/2008	65	P190/P191	ss	12:59	13:04	30	30	P		
7/9/2008	65	P191/P192	ss	13:00	13:05	30	28	P		
7/9/2008	65	P192/P193	ss	13:08	13:13	30	30	P		

## CAAW Systems

**PAGE NO.:** 1

[illegible]

## ***Destructive Testing Reports***

## DESTRUCTIVE TESTING REPORT FORM

PROJECT NAME:		Sherco Power Plant		JOB NUMBER:		200806		MATERIAL TYPE:								
TENSIO METER ID:				0												
SAMPLE I.D. (DT#)	SEAM NO.	QC INT	MACH NO.	SEAMER INT	EXTRUSION BARREL/ PREHEAT	FUSION WEDGE/ SET SPEED	FIELD WELD VALUES				P/F	LOCATION OF DESTRUCTIVE TEST				
							PEEL (PPI)	SHEAR (PPI)								
DS1	P2/P3	ss	138	kk	B:	W: 850	157	148	145	138	136	160	165	187	P	SEOS 0'->66'
					P:	S: 500	139	127	131	1411	141	160	174			
DS2	P7/P8	ss	138	kk	B:	W: 850									F	EEOS 0'->26'
					P:	S: 500										
DS2A1	P7/P8	ss	138	kk	B:	W: 850									F	EEOS 0'->9'
					P:	S: 500										
DS2B1	P7/P8	ss	138	kk	B:	W: 850									F	EEOS 0'->46'
					P:	S: 500										
DS2A2	P10/P9	ss	138	kk	B:	W: 850	110	113	110	112	106	147	149	127	P	WEOS 0'->10'
					P:	S: 500	115	106	119	115	112	141	128			
DS2B2	P7/P8	ss	138	kk	B:	W: 850									F	EEOS 0'->84'
					P:	S: 500										
DS2B3	P7/P8	ss	138	kk	B:	W: 850									F	WEOS 0'->5'
					P:	S: 500										
DS2B4	P6/P5	ss	138	kk	B:	W: 850	108	116	106	106	117	131	134	135	P	EEOS 0'->10'
					P:	S: 500	108	107	108	106	107	141	139			
DS3	P16/P17	ss	428	ck	B:	W: 850	134	106	136	112	106	143	152	148	P	SEOS 0'->30'
					P:	S: 550	129	125	124	101	129	152	147			
DS4	P22/P21	ss	138	kk	B:	W: 850	104	109	116	113	116	149	137	135	P	SEOS 0'->21'
					P:	S: 600	109	113	131	112	115	144	136			
DS5	P29/P31	ss	428	ck	B:	W: 850	115	123	127	120	106	148	142	151	P	WEOS 0'->9'
					P:	S: 600	120	124	123	103	124	151	148			
DS6	P1/P41	ss	138	kk	B:	W: 850									F	SEOS 0'->12'
					P:	S: 400										
DS6B	P32/P4	ss	138	kk	B:	W: 850	157	148	145	138	136	160	165	181	P	SEOS 0'->66'
					P:	S: 400	139	127	131	141	141	160	174			

## DESTRUCTIVE TESTING REPORT FORM

PROJECT NAME:		Sherco Power Plant		JOB NUMBER:		200806		MATERIAL TYPE:							
TENSIO METER ID:				0											
SAMPLE I.D. (DT#)	SEAM NO.	QC INT	MACH NO.	SEAMER INT	EXTRUSION BARREL/ PREHEAT	FUSION WEDGE/ SET SPEED	FIELD WELD VALUES				P/F	LOCATION OF DESTRUCTIVE TEST			
							104	87	96	103	100	144	140	126	
DS7	P13/OC	ss	88	vp	B: 550 P: 200	W: S:						140	131		P EEOS 0'->18'
DS8	P47/OC	ss	88	vp	B: 550 P: 200	W: S:									F WEOS 0'->3'
DS8A	P48/OC	ss	88	vp	B: 550 P: 200	W: S:	112	111	116	123	86	140	141	147	P EEOS 0'->10'
DS8B	P47/OC	ss	88	vp	B: 550 P: 200	W: S:	105	95	111	106	87	148	140	139	P EEOS 0'->3'
DS9	P49/P47	ss	138	kk	B: P:	W: 850 S: 500									F NEOS 0'->19'
DS9A	P49/P47	ss	138	kk	B: P:	W: 850 S: 500									F NEOS 0'->29'
DS9B	P49/P47	ss	138	kk	B: P:	W: 850 S: 500									F NEOS 0'->10'
DS9A2	P49/P47	ss	138	kk	B: P:	W: 850 S: 500									F NEOS 0'->39'
DS9B2	P48/P49	ss	138	kk	B: P:	W: 850 S: 500									F SEOS 0'->10'
DS9A3	P47/P49	ss	138	kk	B: P:	W: 850 S: 500									F SEOS 0'->5'
DS9A4	P50/P51	ss	138	kk	B: P:	W: 850 S: 500									F NEOS 0'->10'
DS9A5	P50/P51	ss	138	kk	B: P:	W: 850 S: 500									F NEOS 0'->21'
DS9A6	P50/P51	ss	138	kk	B: P:	W: 850 S: 500	137	142	134	125	123	162	152	162	P NEOS 0'->33'
					B: P:	W: 850 S: 500	130	125	131	125	130	166	159		

## DESTRUCTIVE TESTING REPORT FORM

PROJECT NAME:			Sherco Power Plant		JOB NUMBER:		200806		MATERIAL TYPE:							
TENSIO METER ID:			0		EXTRUSION		FUSION		FIELD WELD VALUES				P/F		LOCATION OF DESTRUCTIVE TEST	
SAMPLE I.D. (DT#)	SEAM NO.	QC INT	MACH NO.	SEAMER INT	BARREL/ PREHEAT	WEDGE/ SET SPEED	PEEL (PPI)				SHEAR (PPI)					
DS10	P54/P56	ss	138	kk	B:	W: 850	110	1111	109	119	122	144	144	140	P	SEOS 0'->3'
					P:	S: 500	104	F	125	112	121	137	147			
DS11	P62/P63	ss	428	ck	B:	W: 850	119	98	130	113	114	136	134	142	P	SEOS 0'->31'
					P:	S: 550	110	115	121	115	117	134	142			
DS12	P68/P69	ss	138	hn	B:	W: 850								F	SEOS 0'->40'	
					P:	S: 500										
DS12A	P68/P69	ss	138	hn	B:	W: 850								F	SEOS 0'->30'	
					P:	S: 500										
DS12B	P68/P69	ss	138	hn	B:	W: 850								F	SEOS 0'->50'	
					P:	S: 500										
DS12A2	P70/P71	ss	138	hn	B:	W: 850								F	NEOS 0'->10'	
					P:	S: 500										
DS12B2	P69/P68	ss	138	hn	B:	W: 850								F	SEOS 0'->60'	
					P:	S: 500										
DS12A3	P70/P71	ss	138	hn	B:	W: 850								F	NEOS 0'->25'	
					P:	S: 500										
DS12B3	P67/P65	ss	138	hn	B:	W: 850								F	SEOS 0'->10'	
					P:	S: 500										
DS12A4	P70/P71	ss	138	hn	B:	W: 850								F	NEOS 0'->35'	
					P:	S: 500										
DS12B4	P67/P65	ss	138	hn	B:	W: 850	110	116	F	120	110	165	164	149	P	SEOS 0'->20'
					P:	S: 500	115	130	F	121	125	165	163			
DS12A5	P70/P71	ss	138	hn	B:	W: 850	118	117	112	112	111	159	153	154	P	NEOS 0'->45'
					P:	S: 500	119	118	128	F	123	164	163			
DS13	P74/P75	ss	428	ck	B:	W: 850	117	113	125	125	129	172	156	173	P	SEOS 0'->13'
					P:	S: 550	137	128	127	113	135	160	163			

## DESTRUCTIVE TESTING REPORT FORM

PROJECT NAME: Sherco Power Plant				JOB NUMBER: 200806		MATERIAL TYPE:				
TENSIO METER ID: 0				FIELD WELD VALUES						
SAMPLE I.D. (DT#)	SEAM NO.	QC INT	MACH NO.	SEAMER INT	EXTRUSION BARREL/ PREHEAT	FUSION WEDGE/ SET SPEED	PEEL (PPI)	SHEAR (PPI)	P/F	LOCATION OF DESTRUCTIVE TEST
DS14	P79/P80	ss	138	hn	B:	W: 850				NEOS 0'->20'
					P:	S: 500				
DS14A	P79/P80	ss	138	hn	B:	W: 850				NEOS 0'->30'
					P:	S: 500				
DS14B	P79/P80	ss	138	hn	B:	W: 850	121	119	116	118
					P:	S: 500	109	116	111	141
DS14A2	P79/P80	ss	138	hn	B:	W: 850	124	121	123	119
					P:	S: 500	123	114	114	F
DS15	P85/P84	ss	428	ck	B:	W: 850	139	135	130	141
					P:	S: 550	145	124	128	124
DS16	P89/P90	ss	138	hn	B:	W: 850	127	122	129	117
					P:	S: 650	124	118	121	120
DS17	P74/OC	ss	76	vk	B:	W: 545	91	90	102	128
					P:	S: 245				172
DS18	P95/P96	ss	428	ck	B:	W: 850	121	114	124	123
					P:	S: 500	139	135	127	119
DS19	P96/OC	ss	88	vp	B:	W: 550	142	108	133	129
					P:	S: 200				170
DS20	P102/P103	ss	427	kk	B:	W: 850	134	123	117	119
					P:	S: 500	134	125	130	127
DS21	P111/P112	ss	428	ck	B:	W: 850	128	116	127	114
					P:	S: 600	121	134	133	117
DS22	P114/P115	ss	427	kk	B:	W: 850	124	118	126	130
					P:	S: 500	124	118	108	119
DS23	P118/P119	ss	428	ck	B:	W: 850	112	104	121	113
					P:	S: 600	111	126	124	117

## DESTRUCTIVE TESTING REPORT FORM

PROJECT NAME:		Sherco Power Plant		JOB NUMBER:		200806		MATERIAL TYPE:								
TENSIO METER ID:				0												
SAMPLE I.D. (DT#)	SEAM NO.	QC INT	MACH NO.	SEAMER INT	EXTRUSION BARREL/ PREHEAT	FUSION WEDGE/ SET SPEED	FIELD WELD VALUES				P/F	LOCATION OF DESTRUCTIVE TEST				
							PEEL (PPI)	SHEAR (PPI)								
DS24	P121/P122	ss	428	ck	B:	W: 850	133	115	134	128	132	146	140	158	P	EEOS 0'->40'
					P:	S: 600	122	118	132	134	114	152	140			
DS25	P124/P126	ss	427	kk	B:	W: 850	112	131	118	126	116	151	140	143	P	EEOS 0'->50'
					P:	S: 550	126	120	126	117	123	155	144			
DS26	P131/P132	ss	428	ck	B:	W: 850	132	140	138	139	133	157	147	154	P	EEOS 0'->82'
					P:	S: 600	127	129	136	128	137	164	145			
DS27	P134/P135	ss	427	kk	B:	W: 850	136	111	124	120	118	147	139	151	P	WEOS 0'->50'
					P:	S: 550	129	128	123	121	125	143	156			
DS28	P140/P141	ss	428	ck	B:	W: 850	126	122	126	134	137	147	138	142	P	WEOS 0'->33'
					P:	S: 600	139	133	139	134	130	150	137			
DS29	P140/OC	ss	175	vk	B:	W:	121	127	133	109	106	149	129	148	P	NEOS 0'->3'
					P:	S: 245						170	145			
DS30	P145/P144	ss	138	kk2	B:	W: 850	124	116	124	107	116	144	137	141	P	EEOS 0'->70'
					P:	S: 400	139	114	116	111	110	147	139			
DS31	P154/P153	ss	428	ck	B:	W: 850	138	131	141	116	123	143	146	148	P	EEOS 0'->36'
					P:	S: 600	137	124	129	133	121	134	137			
DS32	P148/P149	ss	427	kk1	B:	W: 850	124	114	124	117	121	145	152	136	P	WEOS 0'->35'
					P:	S: 550	136	113	127	129	124	135	143			
DS33	P160/P159	ss	427	kk1	B:	W: 850	133	124	134	130	120	134	139	138	P	SEOS 0'->4'
					P:	S: 450	134	123	138	118	114	128	136			
DS34	P161/P162	ss	427	kk1	B:	W: 850	119	117	119	115	119	139	136	146	P	EEOS 0'->47'
					P:	S: 550	125	118	121	115	114	147	143			
DS35	P166/P167	ss	428	ck	B:	W: 850	131	130	128	130	130	146	153	144	P	WEOS 0'->37'
					P:	S: 600	133	126	131	125	119	137	144			
DS36	P191/P192	ss	428	ck	B:	W: 850	137	128	135	151	146	190	188	185	P	WEOS 0'->48'
					P:	S: 550	155	147	156	133	153	190	180			



# DESTRUCTIVE TESTING REPORT FORM

[illegible]

# DESTRUCTIVE TESTING REPORT FORM

[illegible]

## ***Geomembrane Repair Reports***

# CAAW Systems

## GEOMEMBRANE REPAIR REPORT

PAGE NO.: 1

PROJECT NAME:				Sherco Power Plant		JOB #:		200806		MATERIAL TYPE:	
FIELD SEAM	PANEL NO.	REPAIR NO.	REPAIR CREW	MACH NO.	TEST DATE	TESTER INIT.	REPAIR TYPE AND SIZE (Patch, Bead, Ext Weld, Cap, DT, Boot, etc.)		REPAIR DATE	LOCATION OF REPAIR	V BOX PASS
P13/P12		R1	VP	88	6/23/2008	AS	PATCH 4X2		6/23/2008	INT OF P13-P12-OC	P
P13/P12		R2	VK	76	6/23/2008	AS	PATCH 1X2		6/23/2008	NWEOS 0'->10'	P
P14/P13		R3	VK	76	6/23/2008	AS	PATCH 2X2		6/23/2008	INT OF P14-P13-P12	P
P14/P15		R4	VK	76	6/23/2008	AS	PATCH 5X2		6/23/2008	SEOS 0'	P
	P10	R5	VK	76	6/23/2008	AS	PATCH 3X3		6/23/2008	EEOP 0'->5'	P
P18/P10		R6	VK	76	6/23/2008	AS	PATCH 2X2		6/23/2008	INT OF P18-P10-P15	P
P15/P16		R7	VK	76	6/23/2008	AS	PATCH 3X3		6/23/2008	INT OF P15-P16-P18	P
P10/P9		R8	VK	76	6/23/2008	AS	PATCH 2X2		6/23/2008	INT OF P18-P9-P10	P
P18/P9		R9	VK	76	6/23/2008	AS	PATCH 2X2		6/23/2008	INT OF P18-P9-P16	P
P16/P17		R10	VK	76	6/23/2008	AS	PATCH 4X6		6/23/2008	INT OF P16-P17-P9	P
P7/P8		R11	VK	76	6/23/2008	AS	PATCH 1X2		6/23/2008	EEOS 0'->17'	P
P7/P8		R12	VK	76	6/23/2008	AS	PATCH 2X6		6/23/2008	EEOS 0'->26' (DS2)	P
P7/P8		R13	VK	76	6/23/2008	AS	PATCH 2X10		6/23/2008	EEOS 0'->48'	P
P7/P8		R14	VK	76	6/23/2008	AS	PATCH 2X2		6/23/2008	WEOS 0'->45'	P
P4/P5		R15	VK	76	6/23/2008	AS	PATCH 2X2		6/23/2008	INT OF P4-P5-P6	P
P3/P4		R16	VK	76	6/23/2008	AS	PATCH 2X4		6/23/2008	INT OF P3-P4-P5	P
P3/P5		R17	VK	76	6/23/2008	AS	PATCH 2X1		6/23/2008	WEOS 0'->11'	P
P3/P5		R18	VK	76	6/23/2008	AS	PATCH 1X1		6/23/2008	WEOS 0'->22'	P
P3/P5		R19	VK	76	6/23/2008	AS	PATCH 1X1		6/23/2008	WEOS 0'->38'	P
P2/P3		R20	VK	76	6/23/2008	AS	PATCH 2X4		6/23/2008	EEOS 0'->62' (DS1)	P
P2/P3		R21	VK	76	6/23/2008	AS	PATCH 2X3		6/23/2008	WEOS 0'->17'	P
	P16	R22	VK	76	6/23/2008	AS	PATCH 1X1		6/23/2008	NEOP 0'	P
P16/P15		R23	VK	76	6/23/2008	AS	PATCH 2X2		6/23/2008	INT OF P15-P16-OC	P
	P14	R24	VP	88	6/23/2008	AS	PATCH 1X1		6/23/2008	NEOP 0'	P
P14/P13		R25	VP	88	6/23/2008	AS	PATCH 2X2		6/23/2008	INT P14-P13-OC	P

## GEOMEMBRANE REPAIR REPORT

PROJECT NAME:				Sherco Power Plant		JOB #:		200806		MATERIAL TYPE:	
FIELD SEAM	PANEL NO.	REPAIR NO.	REPAIR CREW	MACH NO.	TEST DATE	TESTER INIT.	REPAIR TYPE AND SIZE (Patch, Bead, Ext Weld, Cap, DT, Boot, etc.)		REPAIR DATE	LOCATION OF REPAIR	V BOX PASS
P12/P11		R26	vp	88	6/23/2008	as	PATCH 1X1		6/23/2008	INT OF P12-P11-OC	P
P10/P9		R27	vk	76	6/23/2008	as	PATCH 2X2		6/23/2008	INT OF P10-P9-P26	P
P26/P27		R28	vk	76	6/23/2008	as	PATCH 2X2		6/23/2008	INT OF P27-P26-P9	P
P9/P8		R29	vk	76	6/23/2008	as	PATCH 2X2		6/23/2008	INT OF P9-P8-P27	P
P27/P28		R30	vk	76	6/23/2008	as	PATCH 2X2		6/23/2008	INT OF P27-P28-P8	P
P8/P7		R31	vk	76	6/23/2008	as	PATCH 2X2		6/23/2008	INT OF P7-P8-28	P
P29/P28		R32	vk	76	6/23/2008	as	PATCH 2X2		6/23/2008	INT OF P29-P28-P7	P
P29/P28		R33	vk	76	6/23/2008	as	PATCH 4X2		6/23/2008	EEOS 0'->16'	P
P30/P28		R34	vk	76	6/23/2008	as	PATCH 2X2		6/23/2008	INT OF P30-P28-P29	P
P7/P6		R35	vk	76	6/23/2008	as	PATCH 1X2		6/23/2008	INT OF P7-P6-P29	P
P29/P31		R36	vk	76	6/23/2008	as	PATCH 2X2		6/23/2008	INT OF P29-P31-P6	P
P29/P31		R37	vk	76	6/23/2008	as	PATCH 2X4		6/23/2008	WEOS 0'->9'(DS5)	P
P31/P30		R38	vk	76	6/23/2008	as	PATCH 2X2		6/23/2008	INT OF P30-P31-P29	P
P6/P4		R39	vk	76	6/23/2008	as	PATCH 2X2		6/23/2008	INT OF P6-P4-P31	P
P32/P31		R40	vk	76	6/23/2008	as	PATCH 2X2		6/23/2008	INT OF P32-P31-P4	P
P4/P3		R41	vk	76	6/23/2008	as	PATCH 2X2		6/23/2008	INT OF P32-P4-P3	P
P33/P32		R42	vk	76	6/23/2008	as	PATCH 2X2		6/23/2008	INT OF P33-P32-P3	P
P2/P3		R43	vk	76	6/23/2008	as	PATCH 2X2		6/23/2008	INT OF P2-P3-P33	P
P39/P33		R44	vk	76	6/23/2008	as	PATCH 2X2		6/23/2008	INT OF P33-P39-P40-P2	P
P1/P2		R45	vk	76	6/23/2008	as	PATCH 2X2		6/23/2008	INT OF P1-P2-P40-P41	P
P41/P1		R46	vk	76	6/23/2008	as	PATCH 2X6		6/23/2008	SEOS 0'->12'(DS6)	P
P39/P38		R47	vk	76	6/23/2008	as	PATCH 3X3		6/23/2008	INT OF P39-P38-P32	P
P33/P32		R48	vk	76	6/23/2008	as	PATCH 2X3		6/23/2008	INT P33-P32-P39	P
P38/P37		R49	vk	76	6/23/2008	as	PATCH 2X2		6/23/2008	INT OF P38-P37-P32	P
P37/P36		R50	vk	76	6/23/2008	as	PATCH 3X7		6/23/2008	INT OF P37-P36-P32-P31	P

## GEOMEMBRANE REPAIR REPORT

PROJECT NAME:				Sherco Power Plant		JOB #:		200806		MATERIAL TYPE:	
FIELD SEAM	PANEL NO.	REPAIR NO.	REPAIR CREW	MACH NO.	TEST DATE	TESTER INIT.	REPAIR TYPE AND SIZE (Patch, Bead, Ext Weld, Cap, DT, Boot, etc.)		REPAIR DATE	LOCATION OF REPAIR	V BOX PASS
P35/P36		R51	vk	76	6/23/2008	AS	PATCH 2X3		6/23/2008	INT OF P36-P31-P35	P
P30/P31		R52	vk	76	6/23/2008	AS	PATCH 2X2		6/23/2008	INT OF P31-P30-P35	P
P35/P34		R53	vk	76	6/23/2008	AS	PATCH 2X2		6/23/2008	INT OF P35-P34-P30	P
P34/P20		R54	vk	76	6/23/2008	AS	PATCH 2X2		6/23/2008	INT P34-P20-P28	P
P28/P30		R55	vk	76	6/23/2008	AS	PATCH 2X2		6/23/2008	INT OF P28-P30-P34	P
P28/P20		R56	vk	76	6/23/2008	AS	PATCH 2X2		6/23/2008	INT OF P28-P20-P27	P
P20/P21		R57	vk	76	6/23/2008	AS	PATCH 2X2		6/23/2008	INT OF P20-P21-P27	P
P28/P27		R58	vk	76	6/23/2008	AS	PATCH 2X2		6/23/2008	WEOS 0'	P
P21/P22		R59	vk	76	6/23/2008	AS	PATCH 2X3		6/23/2008	SEOS 0'->21'(DS4)	P
P21/P22		R60	vk	76	6/23/2008	AS	PATCH 2X10		6/23/2008	SEEOS 0'	P
P26/P25		R61	vk	76	6/23/2008	AS	PATCH 2X4		6/23/2008	WEOS 0'	P
P24/P25		R62	vp	88	6/23/2008	AS	PATCH 2X12		6/23/2008	WEOS 0'	P
	P22	R63	vp	88	6/23/2008	AS	PATCH 1X1		6/23/2008	NEOP 0'	P
	P23B	R64	vp	88	6/23/2008	AS	PATCH 1X1		6/23/2008	NEOP 0'	P
	P24	R65	vp	88	6/23/2008	AS	PATCH 1X1		6/23/2008	EEOP 0'	P
P7/P8		R66	vk	76	6/23/2008	AS	CAP 2X140'		6/23/2008	WHOLE SEAM	P
	P1->P4	R67	vk	76	6/24/2008	AS	CAP 2X80		6/24/2008	WEST END OF THE PANELS	P
P46/P24		R68	vp	88	6/24/2008	AS	EXT 10'		6/24/2008	SEOP 0'	P
P45/P24		R69	vp	88	6/24/2008	AS	EXT 9'		6/24/2008	SEOP 0'	P
P45/P24		R70	vp	88	6/24/2008	AS	EXT 24'		6/24/2008	SEOP 0'	P
P45/P25		R71	vp	88	6/24/2008	AS	EXT 10'		6/24/2008	SEOP 0'	P
P44/P25		R72	vp	88	6/24/2008	AS	EXT 6'		6/24/2008	SWEEP 0'	P
P46/P23B		R73	vp	88	6/24/2008	AS	EXT 6'		6/24/2008	WEOP 0'	P
P46/OC		R74	vp	88	6/24/2008	AS	EXT 12'		6/24/2008	SEOP 0'	P
P44/P11		R75	vp	88	6/24/2008	AS	EXT 27'		6/24/2008	SEOP 0'	P

# CAAW Systems

## GEOMEMBRANE REPAIR REPORT

PROJECT NAME:				Sherco Power Plant		JOB #:		200806		MATERIAL TYPE:	
FIELD SEAM	PANEL NO.	REPAIR NO.	REPAIR CREW	MACH NO.	TEST DATE	TESTER INIT.	REPAIR TYPE AND SIZE (Patch, Bead, Ext Weld, Cap, DT, Boot, etc.)		REPAIR DATE	LOCATION OF REPAIR	V BOX PASS
P43/P11		R76	vp	88	6/24/2008	as	PATCH 2X2		6/24/2008	SEOS 0'	P
P43/P42		R77	vp	88	6/24/2008	as	EXT 21'		6/24/2008	SEOP 0'	P
P42/P12		R78	vp	88	6/24/2008	as	PATCH 3X7		6/24/2008	SEOP 0'	P
	P42	R79	vp	88	6/24/2008	as	EXT 4'		6/24/2008	EEOP 0'	P
P42/OC		R80	vp	88	6/24/2008	as	EXT 11'		6/24/2008	NEOP 0'	P
	P19	R81	vp	88	6/23/2008	as	EXT 22'		6/23/2008	NEOP (EXT TO OC)	P
	P17	R82	vp	88	6/23/2008	as	EXT 22'		6/23/2008	NEOP (EXT TO OC)	P
	P16	R83	vp	88	6/23/2008	as	EXT 22'		6/23/2008	NEOP (EXT TO OC)	P
	P15	R84	vp	88	6/23/2008	as	EXT 22'		6/23/2008	NEOP (EXT TO OC)	P
	P14	R85	vp	88	6/23/2008	as	EXT 22'		6/23/2008	NEOP (EXT TO OC)	P
	P13	R86	vp	88	6/23/2008	as	EXT 22'		6/23/2008	NEOP (EXT TO OC)	P
	P12	R87	vp	88	6/23/2008	as	EXT 25'		6/23/2008	NEOP (EXT TO OC)	P
	P11	R88	vp	88	6/23/2008	as	EXT 35'		6/23/2008	NEOP (EXT TO OC)	P
	P21	R89	vp	88	6/23/2008	as	EXT 22'		6/23/2008	NEOP (EXT TO OC)	P
	P22	R90	vp	88	6/23/2008	as	EXT 22'		6/23/2008	NEOP (EXT TO OC)	P
	P23A	R91	vp	88	6/23/2008	as	EXT 22'		6/23/2008	NEOP (EXT TO OC)	P
	P23B	R92	vp	88	6/23/2008	as	EXT 6'		6/23/2008	NEOP (EXT TO OC)	P
	P24	R93	vp	88	6/23/2008	AS	EXT 22'		6/23/2008	NEOP (EXT TO OC)	P
	P25	R94	vp	88	6/23/2008	AS	EXT 35'		6/23/2008	NEOP (EXT TO OC)	P
P48/P50		R95	vp	88	6/26/2008	AS	PATCH 1X2		6/25/2008	INT OF P48-P49-P50	P
P48/P47		R96	vp	88	6/26/2008	AS	PATCH 1X2		6/25/2008	NEOS 0'->6'	P
P48/P47		R97	vp	88	6/26/2008	AS	BEAD 4"		6/25/2008	NEOS 0'->9'	P
P48/P47		R98	vp	88	6/26/2008	AS	BEAD 4"		6/25/2008	NEOP 0'	P
	P20	R99	vp	88	6/26/2008	as	EXT 22'		6/25/2008	NEOP (EXT TO OC)	P
	P47	R100	vp	88	6/26/2008	as	EXT 22'		6/25/2008	NEOP (EXT TO OC)	P

# CAAW Systems

## GEOMEMBRANE REPAIR REPORT

PAGE NO.: 5

PROJECT NAME:				Sherco Power Plant		JOB #:		200806		MATERIAL TYPE:	
FIELD SEAM	PANEL NO.	REPAIR NO.	REPAIR CREW	MACH NO.	TEST DATE	TESTER INIT.	REPAIR TYPE AND SIZE (Patch, Bead, Ext Weld, Cap, DT, Boot, etc.)		REPAIR DATE	LOCATION OF REPAIR	V BOX PASS
	P48	R101	vp	88	6/26/2008	as	EXT 22'		6/25/2008	NEOP (EXT TO OC)	P
	P50	R102	vp	88	6/26/2008	as	EXT 22'		6/25/2008	NEOP (EXT TO OC)	P
	P51	R103	vp	88	6/26/2008	as	EXT 22'		6/25/2008	NEOP (EXT TO OC)	P
	P52	R104	vp	88	6/26/2008	as	EXT 22'		6/25/2008	NEOP (EXT TO OC)	P
	P53	R105	vp	88	6/26/2008	as	EXT 22'		6/25/2008	NEOP (EXT TO OC)	P
	P54	R106	vp	88	6/26/2008	as	EXT 22'		6/25/2008	NEOP (EXT TO OC)	P
	P56	R107	vp	88	6/26/2008	as	EXT 22'		6/25/2008	NEOP (EXT TO OC)	P
	P57	R108	vp	88	6/26/2008	as	EXT 22'		6/25/2008	NEOP (EXT TO OC)	P
	P58	R109	vp	88	6/26/2008	as	EXT 22'		6/25/2008	NEOP (EXT TO OC)	P
	P59	R110	vp	88	6/26/2008	as	EXT 22'		6/25/2008	NEOP (EXT TO OC)	P
	P60	R111	vp	88	6/26/2008	as	EXT 22'		6/25/2008	NEOP (EXT TO OC)	P
P47/P49		R112	vp	88	6/26/2008	as	CAP 69X2		6/25/2008	WHOLE SEAM	P
P47/P48		R113	vp	88	6/26/2008	as	CAP 2X28		6/25/2008	WHOLE SEAM	P
P50/P51		R114	vp	88	6/26/2008	as	CAP 2X33		6/25/2008	NEOS 0'->33'	P
	P48	R115	vp	88	6/26/2008	as	CAP 2X22		6/25/2008	NEOP 0'	P
	P47	R116	vp	88	6/26/2008	as	CAP 2X22		6/25/2008	NEOP 0'	P
P54/P53		R117	vp	88	6/26/2008	as	PATCH 2X2		6/25/2008	INT OF P54-P53-P55	P
P54/P56		R118	vp	88	6/26/2008	as	PATCH 2X2		6/25/2008	INT OF P54-P56-P55	
P54/P56		R119	vp	88	6/26/2008	as	PATCH 2X3		6/25/2008	SEOS 0'->3' (DS10)	
P59/P60		R120	vp	88	6/26/2008	as	PATCH 2X2		6/25/2008	INT OF P59-P60-P61	
P60/P62		R121	vp	88	6/26/2008	as	PATCH 2X2		6/25/2008	INT OF P60-P61-P62	
	P60	R122	vp	88	6/26/2008	as	PATCH 1X1		6/25/2008	NEOP 0'->1'	
P62/P63		R123	vp	88	6/26/2008	as	PATCH 2X3		6/25/2008	SEOS 0'->31' (DS11)	
	P62	R124	vp	88	6/26/2008	as	EXT 15'		6/25/2008	NEOP (EXT TO OC)	
	P62	R125	kk	88	6/26/2008	as	EXT 6'		6/25/2008	NEOP (EXT TO OC)	P



GEOMEMBRANE REPAIR REPORT

PROJECT NAME:				Sherco Power Plant		JOB #:		200806		MATERIAL TYPE:	
FIELD SEAM	PANEL NO.	REPAIR NO.	REPAIR CREW	MACH NO.	TEST DATE	TESTER INIT.	REPAIR TYPE AND SIZE (Patch, Bead, Ext Weld, Cap, DT, Boot, etc.)		REPAIR DATE	LOCATION OF REPAIR	V BOX PASS
P62/P63		R126	kk	88	6/26/2008	as	PATCH 1X2		6/25/2008	INT OF P62-P63-OC	P
P63/P64		R127	kk	88	6/27/2008	as	PATCH 2X3		6/25/2008	NEOS 0'->10'	P
	P63	R128	kk	88	6/27/2008	as	EXT 22'		6/26/2008	NEOP (EXT TO OC)	P
	P64	R129	kk	88	6/27/2008	as	EXT 22'		6/26/2008	NEOP (EXT TO OC)	P
	P65	R130	vk	76	6/27/2008	as	EXT 22'		6/26/2008	NEOP (EXT TO OC)	P
P66/P65		R131	vk	76	6/27/2008	as	PATCH 2X2		6/27/2008	INT OF P66-P6-P65	P
P66/P68		R132	vk	76	6/27/2008	as	PATCH 2X2		6/27/2008	INT OF P66-P68-P67	P
P68/P69		R133	vk	76	6/27/2008	as	PATCH 2X4		6/27/2008	SEOS 0'->40' (DS12)	P
	P66	R134	kk	88	6/27/2008	as	EXT 22'		6/26/2008	NEOP (EXT TO OC)	P
	P68	R135	kk	88	6/27/2008	as	EXT 22'		6/26/2008	NEOP (EXT TO OC)	P
	P69	R136	kk	88	6/27/2008	as	EXT 22'		6/26/2008	NEOP (EXT TO OC)	P
P67/P65		R137	vp	88	6/30/2008	as	CAP 2X27		6/30/2008	INT OF P67-P65-P66	P
P66/P68		R138	vp	88	6/30/2008	as	CAP 2X10		6/26/2008	INT OF P66-P67-P68	P
	P65	R139	vp	88	6/30/2008	as	BEAD 4"		6/26/2008	NEOP 0'->6'	P
P68/P69		R140	vp	88	6/30/2008	as	CAP 2X96		6/27/2008	NEOS 0'	P
P70/P71		R141	vp	88	6/30/2008	as	PATCH 1X1		6/30/2008	INT OF P70-P71-OC	P
P70/P71		R142	vp	88	6/30/2008	as	CAP 2X47		6/30/2008	NEOS 0'	P
	P74	R143	vp	88	6/27/2008	as	EXT 4"		6/27/2008	NEOS 0'->40'	P
P73/P75		R144	vk	76	6/27/2008	as	PATCH 2X2		6/27/2008	INT OF P73-P74-P75	P
P73/P72		R145	vk	76	6/27/2008	as	PATCH 2X2		6/27/2008	INT OF P73-P74-P72	P
P75/P74		R146	vk	76	6/27/2008	as	PATCH 2X3		6/27/2008	DS13 SEOS 0'->13'	P
P78/OC		R147	vk	76	6/27/2008	as	PATCH 1X1		6/27/2008	WEOS 0'->8'	P
P79/80		R148	vp	88	6/27/2008	as	CAP 2X47		6/27/2008	NEOS 0'	P
P85/P84		R149	vk	76	6/27/2008	as	PATCH 2X3		6/27/2008	DS15 NEOS 0'->44'	P
	P85	R150	kk	88	6/27/2008	as	PATCH 1X1		6/27/2008	NEOP 0'->1'	P

## GEOMEMBRANE REPAIR REPORT

PROJECT NAME:				Sherco Power Plant		JOB #:		200806		MATERIAL TYPE:	
FIELD SEAM	PANEL NO.	REPAIR NO.	REPAIR CREW	MACH NO.	TEST DATE	TESTER INIT.	REPAIR TYPE AND SIZE (Patch, Bead, Ext Weld, Cap, DT, Boot, etc.)		REPAIR DATE	LOCATION OF REPAIR	V BOX PASS
	P87	R151	kk	88	6/27/2008	as	PATCH 1X1		6/27/2008	NEOP 0'->1'	P
	P88	R152	kk	88	6/27/2008	as	PATCH 1X1		6/27/2008	NEOP 0'->1'	P
P89/P90		R153	vk	76	6/27/2008	as	PATCH 2X3		6/27/2008	DS16	P
P85/P86		R154	vk	76	6/27/2008	as	BEAD 1'		6/27/2008	NEOS 0'->55'	P
P89/P90		R155	vk	76	6/27/2008	as	PATCH 2X2		6/27/2008	SEOS 0'->5'	P
P91/P92		R156	vk	76	6/27/2008	as	PATCH 2X2		6/27/2008	SEOS 0'->5'	P
P94/P93		R157	vp	88	6/30/2008	vp	PATCH 2X2		6/27/2008	INT OF P94-P95-P93	P
P94/P96		R158	vp	88	6/30/2008	vp	PATCH 2X2		6/27/2008	INT OF P94-P95-P96	P
P95/P96		R159	vp	88	6/30/2008	vp	PATCH 2X3		6/27/2008	DS18 NEOS 0'->12'	P
	P71-P84	R160	vk	76	6/30/2008	as	EXT 286'		6/27/2008	NEOP (EXT TO OC)	P
	P85-P88	R161	kk	88	6/30/2008	as	EXT 88'		6/27/2008	NEOP (EXT TO OC)	P
	P89-P90	R162	vp	88	6/30/2008	as	EXT 44'		6/27/2008	NEOP (EXT TO OC)	P
	P91-P97	R163	kk	88	6/30/2008	as	EXT 132'		6/27/2008	NEOP (EXT TO OC)	P
P114/P115		R164	vp	88	7/2/2008	as	PATCH 1X1		7/1/2008	INT OF P114-P115-P112	P
P112/P111		R165	vp	88	7/2/2008	as	PATCH 2X2		7/1/2008	INT OF P111-P112-P115	P
P115/P116		R166	vp	88	7/2/2008	as	PATCH 1X1		7/1/2008	INT OF P115-P116-P111	P
P111/P110		R167	vp	88	7/2/2008	as	PATCH 1X1		7/1/2008	INT OF P111-P110-P116	P
P116/P117		R168	vp	88	7/2/2008	as	PATCH 2X2		7/1/2008	INT OF P117-P116-P110	P
P110/P109		R169	vp	88	7/2/2008	as	PATCH 2X1		7/1/2008	INT OF P110-P109-P117	P
P118/P117		R170	vp	88	7/2/2008	as	PATCH 3X3		7/1/2008	INT OF P118-P117-P109	P
P109/P108		R171	vp	88	7/2/2008	as	PATCH 2X1		7/1/2008	INT OF P109-P108-P118	P
P119/P118		R172	vp	88	7/2/2008	as	PATCH 2X2		7/1/2008	INT OF P119-P118-P108	P
P108/P107		R173	vp	88	7/2/2008	as	PATCH 2X2		7/1/2008	INT OF P107-P108-P119	P
P107/P105		R174	vp	88	7/2/2008	as	PATCH 2X2		7/1/2008	INT OF P107-P105-P119	P
P108/P106		R175	vp	88	7/2/2008	as	PATCH 2X2		7/1/2008	INT OF P107-P108-P106	P

# CAAW Systems

## GEOMEMBRANE REPAIR REPORT

PAGE NO.: 8

PROJECT NAME:				Sherco Power Plant		JOB #:		200806		MATERIAL TYPE:	
FIELD SEAM	PANEL NO.	REPAIR NO.	REPAIR CREW	MACH NO.	TEST DATE	TESTER INIT.	REPAIR TYPE AND SIZE (Patch, Bead, Ext Weld, Cap, DT, Boot, etc.)		REPAIR DATE	LOCATION OF REPAIR	V BOX PASS
P106/P105		R176	vp	88	7/2/2008	as	PATCH 2X2		7/1/2008	INT OF P105-P106-P107	P
P105/P119		R177	vp	88	7/2/2008	as	PATCH 2X2		7/1/2008	INT OF P105-P118-P119	P
P105/P100		R178	vp	88	7/2/2008	as	PATCH 2X2		7/1/2008	INT OF P100-P105-P118	P
P100/P99		R179	vp	88	7/2/2008	as	PATCH 2X10		7/1/2008	INT OF P100-P99-P118-P117	P
P100/P99		R180	vp	88	7/2/2008	as	PATCH 2X2		7/1/2008	SEOS 0'->7'	P
P99/P98		R181	vp	88	7/2/2008	as	PATCH 2X4		7/1/2008	INT OF P99-P98-P117-P116	P
P115/P116		R182	vp	88	7/2/2008	as	PATCH 2X4		7/1/2008	INT OF P115-P116-P97-P98	P
P115/P114		R183	vp	88	7/2/2008	as	PATCH 2X4		7/1/2008	INT OF P114-P115P97-P96	P
P114/P113		R184	vp	88	7/2/2008	as	PATCH 2X4		7/1/2008	INT OF P114-P113-P96-P95	P
P113/P95		R185	vp	88	7/2/2008	as	PATCH 3X4		7/1/2008	EEOS 0'	P
P95/P93		R186	vp	88	7/2/2008	as	PATCH 1X1		7/1/2008	SEOS 0'->5'	P
	P110	R187	vp	88	7/2/2008	as	PATCH 7X5; 8" BOOT		7/1/2008	EEOP 0'->65'	P
P110/P111		R188	vp	88	7/2/2008	as	PATCH 2X5		7/1/2008	SEOS 0'->63'	P
	P97	R189	vp	88	7/2/2008	as	PATCH 2X2			NEOP 0'->1'	P
P97/P98		R190	vp	88	7/2/2008	as	PATCH 2X2			INT OF P97-P98-OC	P
P98/P101		R191	vp	88	7/2/2008	as	PATCH 2X4			INT OF P98-P101-OC	P
P102/P101		R192	vp	88	7/2/2008	as	PATCH 1X2			INT OF P101-P102-P99	P
P99/P100		R193	vp	88	7/2/2008	as	PATCH 2X2			INT OF P99-P100-P102	P
P102/P103		R194	vp	88	7/2/2008	as	PATCH 2X1			INT OF P102-P103-P100	P
P102/P103		R195	vp	88	7/2/2008	as	PATCH 2X3			EEOS 0'->37' (DS20)	P
P104/P103		R196	vp	88	7/2/2008	as	PATCH 2X2			INT OF P104-P105-P100	P
P104/P105		R197	vp	88	7/2/2008	as	PATCH 1X1			INT OF P104-P103-P100	P
P111/P112		R198	vp	88	7/2/2008	as	PATCH 2X3			EEOS 0'->44' (DS21)	P
P114/P115		R199	vp	88	7/2/2008	as	PATCH 2X3			NEOS 0'->55' (DS22)	P
P118/P119		R200	vp	88	7/2/2008	as	PATCH 2X3		7/2/2008	NEOS 0'->11' (DS23)	P

# CAAW Systems

PAGE NO.: 9

## GEOMEMBRANE REPAIR REPORT

PROJECT NAME:				Sherco Power Plant		JOB #:		200806		MATERIAL TYPE:	
FIELD SEAM	PANEL NO.	REPAIR NO.	REPAIR CREW	MACH NO.	TEST DATE	TESTER INIT.	REPAIR TYPE AND SIZE (Patch, Bead, Ext Weld, Cap, DT, Boot, etc.)		REPAIR DATE	LOCATION OF REPAIR	V BOX PASS
P102/P103		R201	vp	88	7/2/2008	as	PATCH 2X3		7/2/2008	EEOS 0'->11'	P
P97/P98		R202	vp	88	7/2/2008	as	PATCH 2X2		7/2/2008	INT OF P97-P98-OC	P
P121/P122		R203	vp	88	7/2/2008	as	PATCH 2X2			INT OF P121-P122-OC	P
P121/P122		R204	vp	88	7/2/2008	as	PATCH 2X3			DS24 EEOS 0'->40'	P
P122/P123		R205	vp	88	7/2/2008	as	PATCH 1X2			INT OF P122-P123-OC	P
P123/P124		R206	vp	88	7/2/2008	as	PATCH 2X2			INT OF P123-P124-P125	P
P124/P126		R207	vp	88	7/2/2008	as	PATCH 2X3			INT OF P124-P125-P126	P
P124/P126		R208	vp	88	7/2/2008	as	PATCH 2X2			DS25 EEOS 0'->25'	P
P124/P126		R209	vp	88	7/2/2008	as	PATCH 1X1			INT OF 124-P126-OC	P
P128/OC		R210	vp	88	7/2/2008	as	PATCH 2X2			NEOS 0'->8'	P
P128/P129		R211	vp	88	7/2/2008	as	PATCH 2X2			INT OF P128-P129-P130	P
P129/P131		R212	vp	88	7/2/2008	as	PATCH 2X3			INT OF P129-P130-P131	P
P131/P132		R213	vp	88	7/2/2008	as	PATCH 5X5			DS26 EEOS 0'->50'	P
	OC	R214	vk	175	7/2/2008	as	PATCH 1X2			4' EAST OF P134	P
P128/P130		R215	vp	88	7/2/2008	as	PATCH 1X1			WEOS 0'->5'	P
P128P127		R216	vp	88	7/2/2008	as	PATCH 1X1			WEOS 0'->5'	P
P126/P127		R217	vp	88	7/2/2008	as	PATCH 1X4			WEOS 0'->5'	P
P122/P123		R218	vp	88	7/2/2008	as	PATCH 1X1			WEOS 0'->5'	P
P120/P121		R219	vp	88	7/2/2008	as	PATCH 1X1			WEOS 0'->5'	P
P134/P135		R220	vp	88	7/2/2008	as	PATCH 2X3			DS27 WEOS 0'->50'	P
P135/P136		R221	vp	88	7/2/2008	as	PATCH 2X7			WEOS 0'->65'	P
	P136	R222	vp	88	7/2/2008	as	PATCH 7X5; 8' BOOT			WEOP 0'->65'	P
P136/OC		R223	vk	175	7/2/2008	as	PATCH 2X2			SEOS 0'->3'	P
P136/OC		R224	vk	175	7/2/2008	as	PATCH 2X2			NEOS 0'->6'	P
P137/P136		R225	vp	88	7/2/2008	as	PATCH 2X2			INT OF P136-P137-P138	P

# CAAW Systems

## GEOMEMBRANE REPAIR REPORT

PAGE NO.: 10

PROJECT NAME:				Sherco Power Plant		JOB #:		200806		MATERIAL TYPE:	
FIELD SEAM	PANEL NO.	REPAIR NO.	REPAIR CREW	MACH NO.	TEST DATE	TESTER INIT.	REPAIR TYPE AND SIZE (Patch, Bead, Ext Weld, Cap, DT, Boot, etc.)		REPAIR DATE	LOCATION OF REPAIR	V BOX PASS
P137/P139		R226	vp	88	7/2/2008	as	PATCH 2X		7/5/2008	INT OF P137-P138-P139	P
P140/OC		R227	vk	175	7/2/2008	as	PATCH 2X1		7/5/2008	NEOS 0'->10'	P
P145/P144		R228	vk	175	7/2/2008	as	PATCH 2X3		7/5/2008	EEOS 0'->70' (DS30)	P
P145/P147		R229	vk	175	7/2/2008	as	PATCH 2X2		7/5/2008	INT OF P145-P146-P147	P
P148/P149		R230	vk	175	7/2/2008	as	PATCH 2X2		7/5/2008	WEOS 0'->35' (DS32)	P
P150/P149		R231	vk	175	7/2/2008	as	PATCH 2X3		7/5/2008	INT OF P150-P151-P149	P
P150/P152		R232	vk	175	7/2/2008	as	PATCH 2X2		7/5/2008	INT OF P151-P150-P152	P
P153/P154		R233	vk	76	7/5/2008	as	PATCH 2X2		7/5/2008	EEOS 0'->36' (DS31)	P
P155/P154		R234	vk	76	7/5/2008	as	PATCH 2X2		7/5/2008	INT OF P154-P155-P156	P
P155/P157		R235	vk	76	7/5/2008	as	PATCH 2X2		7/5/2008	INT OF P157-P155-P156	P
P158/P160		R236	vk	76	7/5/2008	as	PATCH 2X2		7/5/2008	INT OF P158-P159-P160	P
P161/P160		R237	vk	76	7/5/2008	as	PATCH 2X3		7/5/2008	INT OF P160-P161-P159	P
P159/P160		R238	vk	76	7/5/2008	as	PATCH 2X3		7/5/2008	SEOS 0'->4' (DS33)	P
P161/P162		R239	vk	76	7/5/2008	as	PATCH 2X3		7/5/2008	EEOS 0'->47' (DS34)	P
P140/P141		R240	vp	88	7/5/2008	as	PATCH 2X3		7/5/2008	WEOS 0'->33' (DS28)	P
P140/OC		R241	vp	88	7/5/2008	as	PATCH 2X3		7/5/2008	NEOS 0'->3' (DS29)	P
P150/OC		R242	vp	88	7/5/2008	as	PATCH 2X2		7/5/2008	SEOS 0'->11'	P
	P153	R243	vp	88	7/5/2008	as	BEAD 4"		7/5/2008	EEOP 0'->5'	P
P158/OC		R244	vk	76	7/5/2008	as	PATCH 1X8		7/5/2008	NEOS 0'->5'	P
P161/OC		R245	vk	76	7/5/2008	as	PATCH 1X1		7/5/2008	SEOS 0'->10'	P
P162/OC		R246	vk	76	7/5/2008	as	PATCH 1X2		7/5/2008	SEOS 0'->10'	P
P163/OC		R247	vk	76	7/5/2008	as	PATCH 1X2		7/5/2008	SEOS 0'->11'	P
P164/OC		R248	vk	76	7/5/2008	as	PATCH 1X1		7/5/2008	SEOS 0'->10'	P
P164/P166		R249	vk	76	7/5/2008	as	PATCH 1X1		7/5/2008	INT OF P164-P166-OC	P
	P164	R250	vp	88	7/5/2008	as	PATCH 10X6; 8" BOOT		7/5/2008	WEOP 0'->28'	P

# CAAW Systems

## GEOMEMBRANE REPAIR REPORT

PAGE NO.: 11

PROJECT NAME:				Sherco Power Plant		JOB #:		200806		MATERIAL TYPE:	
FIELD SEAM	PANEL NO.	REPAIR NO.	REPAIR CREW	MACH NO.	TEST DATE	TESTER INIT.	REPAIR TYPE AND SIZE (Patch, Bead, Ext Weld, Cap, DT, Boot, etc.)		REPAIR DATE	LOCATION OF REPAIR	V BOX PASS
P165/P166		R251	vk	76	7/5/2008	as	PATCH 2X2		7/5/2008	INT OF P164-P165-P166	P
P164/P163		R252	vk	175	7/5/2008	as	PATCH 2X3		7/5/2008	INT OF P164-P165-P163	P
P160/P158		R253	vk	175	7/5/2008	as	PATCH 3X2		7/5/2008	WEOS 0'->3'	P
	P185	R254	vk	175	7/10/2008	as	PATCH 2X2		7/9/2008	EEOP 0'->1'	P
	P184	R255	vk	175	7/10/2008	as	PATCH 2X2		7/9/2008	EEOP 0'->2'	P
	P182	R256	vk	175	7/10/2008	as	PATCH 2X2		7/9/2008	EEOP 0'->2'	P
	P181	R257	vk	175	7/10/2008	as	PATCH 2X2		7/9/2008	EEOP 0'->4'	P
P181/OC		R258	vk	175	7/10/2008	as	PATCH 2X1		7/9/2008	SEOS 0'->4'	P
	P177	R259	vk	175	7/10/2008	as	PATCH 2X2		7/9/2008	EEOP 0'->4'	P
	P176	R260	vk	175	7/10/2008	as	PATCH 2X2		7/9/2008	EEOP 0'->3'	P
	P175	R261	vk	175	7/10/2008	as	PATCH 2X2		7/9/2008	EEOP 0'->3'	P
	P173	R262	vk	175	7/10/2008	as	PATCH 2X2		7/9/2008	EEOP 0'->3'	P
	P172	R263	vk	175	7/10/2008	as	PATCH 2X2		7/9/2008	EEOP 0'->2'	P
	P169	R264	vk	175	7/10/2008	as	PATCH 2X2		7/9/2008	EEOP 0'->3'	P
P167/P166		R265	vk	175	7/10/2008	as	PATCH 2X3		7/9/2008	INT OF P167-P166-OC	P
	P190	R266	vp	88	7/10/2008	as	PATCH 20X7; 18" BOOT		7/9/2008	WEOP 0'->27'	P
	P192	R267	vp	88	7/10/2008	as	PATCH 10X10; 8" BOOT		7/9/2008	EEOP 0'->8'	P
P168/P170		R268	vk	76	7/10/2008	as	PATCH 2X2		7/10/2008	INT OF P168-P170-P169	P
P170/P171		R269	vk	76	7/10/2008	as	PATCH 2X2		7/10/2008	INT OF P171-P170-P169	P
P171/P172		R270	vk	76	7/10/2008	as	PATCH 2X3		7/10/2008	EEOS 0'->36' (DS40)	P
P175/P174		R271	vk	76	7/10/2008	as	PATCH 2X3		7/10/2008	WEOS 0'->50'(DS39)	P
P176/P178		R272	vk	76	7/10/2008	as	PATCH 2X2		7/10/2008	INT OF P176-P178-P177	P
P178/P179		R273	vk	76	7/10/2008	as	PATCH 2X2		7/10/2008	INT OF P178-P179-P177	P
P177/P179		R274	vk	76	7/10/2008	as	PATCH 2X3		7/10/2008	DS38 WEOS 0'->38'	P
P181/P183		R275	vk	76	7/10/2008	as	PATCH 2X3		7/10/2008	INT OF P181-P182-P183	P

# CAAW Systems

[illegible]

**PAGE NO.:** 13

\*Location of the patches are unknown since the cover material was in place and only a small area of the liner was exposed to allow a patch to be made at the Leak Location Suverys 16 test port locations. See ILS Survey for more info on locations.



# CAAW Systems

[illegible]

***As-Built Geomembrane Panel Layout Drawing***



## ***Warranty***



PRO RATA LIMITED MATERIAL WARRANTY  
FOR GSE LINING TECHNOLOGY, INC.  
Geomembrane Products  
(U.S.A.)

Date:	<u>10/22/2008</u>	Warranty No.:	<u>524350</u>
Purchaser Name:	<u>Xcel Energy Services Inc.</u>	Project No.:	<u>524350</u>
Address:	<u>414 Nicollet Mall</u>	Effective Date:	<u>9/18/2008</u>
City, State:	<u>Minneapolis, MN 55401</u>	Project Name:	<u>Sherburne County Gen. Station</u>
			<u>414 Nicollet Mall, Minneapolis, MN</u>
Product Type/Description:	<u>GSE HDT Geomembrane</u>	Project Address:	<u>55401</u>

GSE Lining Technology, Inc. ("GSE") warrants each GSE product described above to be free from material manufacturing defects (as described by the contract's material specifications) and to be able to withstand normal weathering for a period of twenty (20) years from the date of sale. This limited warranty does not include damages or defects in the GSE product resulting from acts of God, casualty or catastrophe, including but not limited to: earthquakes, floods, piercing hail, tornadoes or force majeure. The term "normal use" does not include, among other things, the exposure of GSE's product to harmful chemicals, abuse by machinery, equipment or people; improper site preparation or placement of cover materials; excessive pressures or stresses from any source. This warranty is intended for commercial use only and is not in effect for the consumer as defined in the Magnuson-Moss Warranty Act.

Should defects or premature loss of use within the scope of this warranty occur, GSE will, at its option, repair or replace the GSE product on a pro rata basis at the current price in such manner as to charge the Purchaser only for that portion of the warranted life which has elapsed since the purchase of the product. GSE shall have the right to inspect and determine the cause of the alleged defect in the product and to take appropriate steps to repair or replace the product if a defect exists that is covered under this warranty.

Any claim for any alleged breach of this warranty must be made in writing, by certified mail or courier, to GSE Lining Technology Co., 19103 Gundle Road, Houston, TX 77073, with the words "Warranty Claim" clearly marked on the face of the envelope, within ten (10) days of Purchaser becoming aware of the alleged defect. Should the required notice not be given, the defect and all warranties are waived by the Purchaser, and Purchaser shall not have rights under this warranty. GSE shall not be obligated to perform any inspection or obligated to perform any repair or replacement under this warranty until the area is made available free from all obstructions, water, dirt, sludge, residuals and liquids of any kind. If after inspection it is determined that there is no claim under this warranty, Purchaser shall reimburse GSE for its costs associated with the site inspection.

In the event the exclusive remedy provided herein fails in its essential purpose, and in that event only, the Purchaser shall be entitled to a return of the purchase price for so much of the product as GSE determines to have violated the warranty provided herein. GSE shall not be liable for direct, indirect, special, consequential or incidental damages resulting from a breach of this warranty including, but not limited to: damages for loss of production, lost profits, personal injury or property damage. GSE shall not be obligated to reimburse Purchaser for any repairs, replacement, modifications or alterations made by Purchaser to GSE's product, unless GSE specifically authorized, in writing, said repairs, replacements, modifications or alterations in advance. GSE liability under this warranty shall in no event exceed the replacement cost of the product sold to the Purchaser for the particular installation in which it failed.

GSE neither assumes nor authorizes any person other than an officer of GSE to assume for it any other or additional liability in connection with the GSE product made on the basis of the Limited Warranty. **GSE MAKES NO WARRANTY OF ANY KIND OTHER THAN THAT GIVEN HEREIN AND HEREBY DISCLAIMS ALL WARRANTIES, INCLUDING BOTH EXPRESS OR IMPLIED WARRANTIES OF MERCHANTABILITY AND FITNESS FOR A PARTICULAR PURPOSE. THIS WARRANTY IS IN LIEU OF ALL OTHER WARRANTIES, AND BY ACCEPTING DELIVERY OF THE PRODUCT, PURCHASER WAIVES ALL OTHER POSSIBLE WARRANTIES. GSE's WARRANTY BECOMES AN OBLIGATION OF GSE TO PERFORM UNDER THE WARRANTY ONLY UPON RECEIPT OF FINAL PAYMENT.**

This warranty is extended to the Purchaser and is non-transferable and non-assignable, i.e. there are no third-party beneficiaries to this warranty.

## ***Appendix K***

### ***Electronic Leak Location Test Reports***

#### ***Electrical Leak Location Testing Report Technical Specifications (Section 02775) for Electrical Leak Location Surveying***

## ***Electrical Leak Location Testing Report***



November 12, 2008

Mr. Travis Peterson, PMP  
Construction Manager  
Xcel Energy  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

Dear Mr. Peterson:

RE: Final Leak Location Report for the Pond 3N Vertical Expansion Project

Enclosed is the final report for the electrical leak location test conducted on the Pond 3N Vertical Expansion Project by Foth Infrastructure and Environment, LLC. Foth has made the suggested edits to the report, as appropriate, as were provided in your September 25, 2008 correspondence. We have also included electronic files of data as was required.

Foth appreciates working with Xcel Energy and we look forward to providing electrical leak location testing in the future. Please contact me at 651-288-8595 if you have any questions.

Sincerely,

Foth Infrastructure & Environment, LLC

Curtis L. Hartog, P.E.  
*Senior Technical Consultant*





October 30, 2008

Mr. Travis Peterson  
Xcel Energy  
Sherburne County Generating Plant  
13999 Industrial Blvd.  
Becker, MN 55308

Dear Mr. Peterson:

RE: Electrical Leak Location Survey Report; Sherburne County Generating Plant Pond  
No. 3N Vertical Expansion Project

### **Introduction**

This electrical leak location survey report is being provided in accordance with ASTM D7007, "Standard Practices for Electrical Methods for Locating Leaks in Geomembranes Covered with Water or Earth Materials." The electrical leak location survey was conducted at the Sherburne County Generating Plant Pond 3N Vertical Expansion Project between July 17 and August 12, 2008, by Jason Haugen a certified leak location technician and assisted by Karl Kehren of Foth IE.

### **Survey Site Description**

The survey area consisted of approximately 8.75-acres of sand-covered geomembrane underlain by a geosynthetic clay liner (GCL). The surveyed area will be used as a vertical expansion of an existing scrubber solids pond for Xcel Energy's Sherco Facility. The surveyed area also included a weir area and a lower and upper flap.

### **Climatic Conditions**

During the survey, the climate was generally warm and typical of mid summer temperatures. There was a heavy rain event on July 25, 2008 producing approximately 1 to 2-inches in a short burst.

### **Cover Material Description**

The material over the geomembrane consisted of a 2-foot sand drainage layer. The material was generally moist, with increasing moisture at depth, and provided sufficient moisture content to conduct the survey. The cover material was isolated from the outside of the cell by exposing an edge of geomembrane around the perimeter of the project area.

### **Type of Geomembrane**

The geomembrane tested for leaks during this survey consisted of a 60-mil high density polyethylene (HDPE) geomembrane. The geomembrane was installed by Clean Air and Water Systems, LLC.

### **Liner System Layering**

The liner system tested at this project consisted of (from top to bottom) a 2-foot thick sand layer, a 60-mil HDPE geomembrane and a geosynthetic clay liner (GCL) manufactured by GSE.

### **Description of Leak Location Method**

The leak location method used was according to ASTM D7007 for earth material covered geomembranes. Generally, a calibration test is conducted before and after each day's survey. The calibration test determines the appropriate grid spacing to conduct the survey. The grid is then established across the project area as appropriate. This can be accomplished by using measuring tapes spaced at the grid intervals or stakes and string lines. With the grid established, measurements of the signal are observed at the grid points. Grid point observations that indicate a potential leak are further tested (usually inside the grid) to better identify the leak. Each potential leak is labeled and flagged by the leak location technician in the field for further investigation conducted by the contractor. If required, repaired areas are re-tested to verify that the leak was repaired.

### **Survey Methodology**

For this project, the grid spacing was established by calibration testing to be between 3 and 10 feet. Calibration test results are provided in Attachment 2. Grid size is based on how far from an actual hole does the instrument detect the hole. Tests are conducted from north to south (to establish the N-S grid spacing) and east to west (to establish the E-W grid spacing). Therefore, some of the grids were square (meaning equal instrument sensitivity in both directions) and some were rectangle (meaning in one direction the instrument was more sensitive in detecting the hole). Also, as part of calibration, a noise reading was recorded. The noise reading (used to establish the maximum grid) is recorded when the electrical signal is "off" to record ambient background in the sand.

Standard dipole equipment was used for the electrical leak location test. Dipole equipment consists of an electrical source and a probe with two dipoles that detects changes in voltage in the sand. The dipoles are spaced approximately 3 feet apart and are connected to a meter that displays the voltage detected.

When the grid was established, the leak location instrument was used to measure readings at each grid point. Where grid point readings were indicative of a potential leak, further readings were taken inside the suspected grid to establish a more precise location of the potential leak. The project area is divided into 12 test areas (see attachment 1). Each test area represents a new set of conditions or a new survey day.

A field map is included as Attachment 1. Attachment 2 includes calibration test results logged in the field with the instrument. Attachment 3 includes results of measured potential field before a hole is repaired and after it is repaired. When a leak was identified, the potential leak was labeled and marked in the field with a flag. The leak was then documented on the field map (see Attachment 1).

### **Calibration Tests**

Calibration tests were conducted at the beginning and end of each work day. Calibration of the leak test equipment was conducted according to ASTM D7007 (Annex A4 for an actual leak). The calibration tests determined the grid spacing distance at 3 to 10 feet. There was negligible background noise at the site but was measured to be between 4 mV and 12 mV. The actual signal obtained from the instrument was significantly larger than the noise ratio. The "R" value defined in ASTM D7007 is determined by the formula  $R = (S + N) / N$ . Since the noise value was small compared to the signal, all calibration tests indicated an "R" value greater than 3 for any survey performed. The field technician used judgment in setting the grid spacing to confirm leaks could be detected. The calibration tests were performed on an actual hole placed in the liner with a 1/4-inch drill bit. A total of 9 calibration holes were used during the project. Calibration was performed for both north to south and east to west orientations. Typically calibration began 24 feet away from the hole and continued 24 feet past the hole. Each of the signal readings was recorded to confirm calibration. This data is provided in Attachment 2.

### **Location of Potential Leaks Detected**

One leak or imperfection leak was identified for this project (Hole #1). The nature of the leak appeared to be a thin spot about 1-inch in size in the 60-mil HDPE geomembrane. A total of three owner placed holes were placed in the project area. The owner placed holes were hidden from the leak location technicians. These intentional leaks (Intlk-1, 2 and 3) were 1-inch in diameter. Intlk-1 and Intlk-3 were 1-inch leaks penetrating both the geomembrane and the GCL. Intlk-2 was a 1-inch leak penetrating the geomembrane only. Leaks Intlk-1 and Intlk-3 were located using the leak location equipment. Intlk-2 was not located until the GCL was sufficiently wetted. Several areas during the course of the project were identified as potential leaks, but when investigated by uncovering the area and doing a visual examination and a vacuum box test no other leaks were identified. The intentional leaks, Hole #1 and calibration holes are located on a map and are included as Attachment 1. All holes were repaired on August 12, 2008 by Clean Air and Water Systems, LLC, the original installer of the geomembrane. Photographs showing calibration holes and damage identified are provided as Attachment 4.

A summary of the causes of damage to the geomembrane is included as Attachment 5. After a hole was electrically isolated, a second electrical leak location survey was taken around the hole to verify that there were no additional holes in the vicinity of the repaired


Mr. Travis Peterson  
Xcel Energy  
October 30, 2008  
Page 4

hole. Attachment 3 shows the readings taken around the calibration holes, hole 1, and the intentionally placed holes.


Questions about the leak location survey, techniques, and outcomes should be directed to Curtis L. Hartog, P.E. at 651-288-8595.

Sincerely,

Foth Infrastructure and Environment, LLC.



Jason J. Haugen  
*Leak Location Technician*



Curtis L. Hartog, P.E.  
*Senior Technical Consultant*


JJH1:CLH1

Attachments



## **Attachment 1**

### **Field Map**



## **Attachment 2**

### **Calibration Data**

# **Test Area #1 Begin Calibration (Cal Hole #3)**



Test Area #1	Distance (ft) E/W	Potential (mV)	Distance (ft) N/S	Potential (mV)	Noise (mV)	Grid
24	N/A	N/A	24	930	4	8ft x 8ft
20	30	1180	20	1180		
16	181	1600	16	1600		
12	354	2073	12	2073		
8	720	2678	8	2678		
5	1533	3136	5	3136		
4	2086	3332	4	3332		
3	3085	3868	3	3868		
2	4110	4588	2	4588		
1	6015	6152	1	6152		
0	7300	10150	0	10150		
0	-11140	-7344	0	-7344		
1	-7538	-7538	1	-7538		
2	-5709	-4103	2	-4103		
3	-4974	-2733	3	-2733		
4	-4372	-2018	4	-2018		
5	-3850	-1153	5	-1153		
8	-3317	-542	8	-542		
12	-2818	-94	12	-94		
16	-2840	588	16	588		
20	-2906	854	20	854		
24	-2968	922	24	922		

N-S  
R-Value

3  
83  
254  
543  
806  
1073  
1359  
1651  
2174  
3424  
4375

E-W  
R-Value

735  
756  
794  
1010  
1347  
1616  
2016  
2456  
3389  
4611



# **Test Area #1 End Calibration (Cal Hole #3)**



Test Area #1	Distance (ft) E/W	Potential (mV)	Distance (ft) N/S	Potential (mV)	Noise	Grid
24	N/A	N/A	24	70	4	8ft x 8ft
20	-23	101	20	101		
16	-7	140	16	140		
12	-5.6	188	12	188		
8	53	231	8	231		
5	80	270	5	270		
4	120	274	4	274		
3	170	313	3	313		
2	233	407	2	407		
1	353	530	1	530		
0	498	708	0	708		
0	-814	-408	0	-408		
1	-568	-360	1	-360		
2	-450	-196	2	-196		
3	-374	-120	3	-120		
4	-340	-66	4	-66		
5	-296	-21	5	-21		
8	-270	60	8	60		
12	-238	105	12	105		
16	-268	143	16	143		
20	-285	165	20	165		
24	-285	183	24	183		

N-S  
R-Value

29  
17  
2  
22  
44  
74  
86  
109  
152  
224  
280

E-W  
R-Value

67  
66  
59  
82  
95  
116  
137  
172  
231  
329







# Test Area #2 Begin Calibration (Cal Hole #1)

Test Area #2	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)	Noise
24	604	85	24	85	5
20	595	20	20	20	
16	568	16	16	111	
12	575	12	12	180	
8	620	8	8	234	
5	711	5	5	335	
4	786	4	4	380	
3	832	3	3	480	
2	943	2	2	580	
1	1136	1	1	800	
0	1448	0	0	1010	
0	-560	0	0	-654	
1	-421	1	1	-620	
2	-225	2	2	-340	
3	-116	3	3	-345	
4	-46	4	4	-285	
5	10	5	5	-200	
8	116	8	8	-65	
12	157	12	12	25	
16	172	16	16	88	
20	177	20	20	110	
24	170	24	24	177	

E-W  
R-Value

N-S  
R-Value

Grid  
8ft x 8ft





# Test Area #2 End Calibration (Cal Hole #1)

Test Area #2	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)	Noise
24	160	24	24	14	5
20	161	20	20	14	
16	156	16	16	23	
12	141	12	12	35	
8	168	8	8	60	
5	191	5	5	70	
4	205	4	4	102	
3	228	3	3	107	
2	245	2	2	134	
1	308	1	1	200	
0	380	0	0	271	
0	-155	0	0	-205	
1	-106	1	1	-183	
2	-60	2	2	-137	
3	-18	3	3	-105	
4	-1	4	4	-76	
5	12	5	5	-58	
8	23	8	8	-18	
12	41	12	12	4	
16	44	16	16	4	
20	48	20	20	22	
24	51	24	24	35	

E-W  
R-Value

N-S  
R-Value

Grid  
8ft x 8ft





### Test Area #3 Breen Calibration (Cal Hole #1)

Test Area #3	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)	Noise
24	-272	23	24	23	5.5
20	-260	60	20	60	
16	-214	47	16	47	
12	-174	77	12	77	
8	-85	143	8	143	
6	-22	210	6	210	
5	37	255	5	255	
4	117	271	4	271	
3	222	365	3	365	
2	400	470	2	470	
1	700	700	1	700	
0	990	990	0	990	
0	-1580	-1080	0	-1080	
1	-1330	-1076	1	-1076	
2	-1095	-814	2	-814	
3	-940	-662	3	-662	
4	-843	-536	4	-536	
5	-770	-453	5	-453	
6	-704	-369	6	-369	
8	-659	-374	8	-374	
12	-574	-281	12	-281	
16	-553	-237	16	-237	
20	-506	-237	20	-237	
24	-446	-202	24	-202	

E-W  
R-Value  
33  
46  
63  
74  
105  
125  
148  
176  
212  
273  
370  
419

Grid  
8ft x 8ft

N-S  
R-Value  
42  
55  
53  
66  
95  
106  
130  
148  
188  
234  
324  
377





### Test Area #3 End Calibration (Cal Hole #1)

Test Area #3	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)	Noise
24	390	22	24	22	5.5
20	382	45	20	45	
16	330	4.4	16	4.4	
12	300	5.6	12	5.6	
8	257	64	8	64	
6	175	123	6	123	
5	142	163	5	163	
4	91	184	4	184	
3	18	210	3	210	
2	-103	333	2	333	
1	-306	524	1	524	
0	-364	696	0	696	
0	1200	-937	0	-937	
1	1120	-900	1	-900	
2	924	-717	2	-717	
3	833	-573	3	-573	
4	766	-490	4	-490	
5	700	-419	5	-419	
6	661	-353	6	-353	
8	616	-350	8	-350	
12	558	-300	12	-300	
16	552	-281	16	-281	
20	497	-287	20	-287	
24	450	-276	24	-276	

E-W  
R-Value  
12  
22  
41  
48  
66  
89  
102  
124  
149  
188  
260  
285

Grid  
8ft x 8ft

N-S  
R-Value  
55  
61  
53  
57  
76  
88  
107  
124  
143  
192  
260  
298





# Test Area #4 Begin Calibration (Cal Hole #5)

Test Area #4	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)	Noise
	24	20	24	-630	9
	20	66	20	-619	
	16	112	16	-576	
	12	70	12	-557	
	8	91	8	-452	
	6	120	6	-385	
	5	181	5	-336	
	4	192	4	-270	
	3	240	3	-175	
	2	312	2	-8	
	1	404	1	161	
	0	666	0	297	
	0	-506	0	-1817	
	1	-640	1	-1650	
	2	-513	2	-1495	
	3	-400	3	-1346	
	4	-323	4	-1213	
	5	-260	5	-1131	
	6	-213	6	-1088	
	8	-188	8	-1027	
	12	-133	12	-940	
	16	-41	16	-871	
	20	-50	20	-884	
	24	-19	24	-873	

E-W  
R-Value  
5

N-S  
R-Value  
28  
30  
34  
34  
44  
65  
79  
89  
106  
131  
166  
202  
236





# Test Area #4 End Calibration (Cal Hole #5)

Test Area #4	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)	Noise
	24	216	24	-1103	9
	20	257	20	-1190	
	16	272	16	-1296	
	12	393	12	-1841	
	8	664	8	-2032	
	6	791	6	-2143	
	5	1056	5	-2374	
	4	1283	4	-2506	
	3	1367	3	-2560	
	2	1522	2	-2578	
	1	1799	1	-2978	
	0	1903	0	-3230	
	0	-1761	0	503	
	1	-1678	1	301	
	2	-1577	2	189	
	3	-998	3	-23	
	4	-847	4	-377	
	5	-766	5	-412	
	6	699	6	-523	
	8	-679	8	-790	
	12	-416	12	-957	
	16	-365	16	-1002	
	20	-343	20	-1065	
	24	-312	24	-1113	

E-W  
R-Value  
60  
68  
72  
91  
150  
11  
203  
238  
264  
345  
387  
408



N-S  
R-Value  
2  
15  
34  
99  
139  
181  
219  
238  
283  
308  
365  
416



# **Test Area #5 Begin Calibration (Cal Hole #5)**

Test Area #5	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)	Noise
24	-55	165	24	165	8
20	-59	182	20	182	
16	-63	196	16	196	
12	-59	203	12	203	
8	-182	211	8	211	
6	-273	476	6	476	
5	-334	490	5	490	
4	-412	595	4	595	
3	-510	613	3	613	
2	-774	664	2	664	
1	-823	799	1	799	
0	-904	1079	0	1079	
0	612	-1134	0	-1134	
1	478	-787	1	-787	
2	446	-612	2	-612	
3	398	-512	3	-512	
4	273	-488	4	-488	
5	211	-456	5	-456	
6	154	-368	6	-368	
8	108	-292	8	-292	
12	102	-151	12	-151	
16	99	-150	16	-150	
20	89	-166	20	-166	
24	89	-164	24	-164	



E-W	R-Value	Grid	N-S	R-Value
19	19	6ft x 6ft	42	42
20	20		45	45
21	21		44	44
37	37		45	45
64	64		107	107
54	54		119	119
69	69		136	136
87	87		142	142
115	115		161	161
154	154		199	199
164	164		278	278
191	191			



# **Test Area #5 End Calibration (Cal Hole #5)**

Test Area #5	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)	Noise
24	-44	158	24	158	8
20	-49	176	20	176	
16	-58	181	16	181	
12	-63	198	12	198	
8	-198	230	8	230	
6	-293	459	6	459	
5	-378	578	5	578	
4	-472	623	4	623	
3	-510	765	3	765	
2	-788	813	2	813	
1	-856	944	1	944	
0	-942	1103	0	1103	
0	612	-1204	0	-1204	
1	518	-780	1	-780	
2	413	-599	2	-599	
3	370	-545	3	-545	
4	252	-430	4	-430	
5	193	-450	5	-450	
6	144	-312	6	-312	
8	101	-221	8	-221	
12	91	-124	12	-124	
16	88	-97	16	-97	
20	75	-90	20	-90	
24	70	-87	24	-87	



E-W	R-Value	Grid	N-S	R-Value
15	15	6ft x 6ft	32	32
17	17		34	34
19	19		36	36
20	20		41	41
38	38		57	57
56	56		97	97
72	72		130	130
92	92		133	133
111	111		165	165
151	151		178	178
173	173		217	217
195	195		289	289



# Test Area #6 Begin Calibration (Cal Hole #2)

Test Area #6	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)	Noise
24	276	5	24	5	10
20	270	15.1	20	15.1	
16	230	16	16	7.6	
12	270	-35	12	-35	
8	250	-89	8	-89	
6	211	-154	6	-154	
5	187	-177	5	-177	
4	147	-206	4	-206	
3	105	-263	3	-263	
2	36	-315	2	-315	
1	-55	-454	1	-454	
0	-143	-694	0	-694	
0	1000	505	0	505	
1	858	340	1	340	
2	686	239	2	239	
3	609	193	3	193	
4	558	160	4	160	
5	532	150	5	150	
6	512	104	6	104	
8	475	77	8	77	
12	455	50	12	50	
16	440	45	16	45	
20	445	31	20	31	
24	440	37	24	37	



E-W	R-Value	Grid	N-S	R-Value
17	17	4ft x 8ft	4	4
19	19		3	3
22	22		5	5
20	20		10	10
24	24		18	18
31	31		27	27
36	36		34	34
42	42		38	38
51	51		47	47
66	66		56	56
92	92		80	80
115	115		121	121



# Test Area #6 End Calibration (Cal Hole #2)

Test Area #6	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)	Noise
24	235	-56	24	-56	10
20	225	-64	20	-64	
16	224	-17	16	-17	
12	220	10	12	10	
8	200	80	8	80	
6	164	108	6	108	
5	131	145	5	145	
4	107	185	4	185	
3	41	245	3	245	
2	-60	347	2	347	
1	-170	461	1	461	
0	-165	508	0	508	
0	884	-467	0	-467	
1	740	-310	1	-310	
2	602	-224	2	-224	
3	530	-213	3	-213	
4	500	-171	4	-171	
5	476	-155	5	-155	
6	458	-111	6	-111	
8	417	-86	8	-86	
12	401	-36	12	-36	
16	383	-23	16	-23	
20	380	-5	20	-5	
24	383	-11.6	24	-11.6	

E-W	R-Value	Grid	N-S	R-Value
16	16	4ft x 8ft	5	5
17	17		7	7
19	19		6	6
23	23		18	18
30	30		23	23
36	36		31	31
40	40		37	37
50	50		47	47
67	67		58	58
92	92		78	78
106	106		99	99







**Test Area #7 Begin Calibration (Cal Hole #2)**

Test Area #7	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)	Noise
	24	285	24	-21	7.9
	20	280	20	-36	
	16	270	16	-36	
	12	273	12	-78	
	8	236	8	-131	
	6	193	6	-231	
	5	152	5	-235	
	4	110	4	-318	
	3	43	3	-390	
	2	-92	2	-488	
	1	-274	1	-640	
	0	-300	0	-756	
	0	1192	0	725	
	1	900	1	460	
	2	704	2	330	
	3	650	3	292	
	4	604	4	230	
	5	590	5	182	
	6	560	6	144	
	8	523	8	118	
	12	501	12	63	
	16	478	16	50	
	20	500	20	23	
	24	441	24	1.6	

E-W  
R-Value  
21  
29  
27  
30  
37  
47  
56  
64  
78  
102  
150  
190

N-S  
R-Value  
4  
8  
12  
19  
33  
48  
54  
70  
87  
105  
140  
188





**Test Area #7 End Calibration (Cal Hole #2)**

Test Area #7	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)	Noise
	24	-280	24	6.9	7.9
	20	-280	20	-27	
	16	-270	16	-27	
	12	-270	12	-46	
	8	-250	8	-139	
	6	-200	6	-165	
	5	-160	5	-208	
	4	-136	4	-244	
	3	-68	3	-338	
	2	15	2	-460	
	1	177	1	-577	
	0	247	0	-650	
	0	-1161	0	768	
	1	-998	1	480	
	2	-752	2	294	
	3	-650	3	240	
	4	-600	4	184	
	5	-590	5	168	
	6	-560	6	133	
	8	-505	8	65.6	
	12	-480	12	33.7	
	16	-490	16	21.5	
	20	-507	20	12.4	
	24	-518	24	9.5	

E-W  
R-Value  
31  
30  
29  
28  
33  
47  
55  
60  
75  
98  
150  
179

N-S  
R-Value  
1  
6  
7  
11  
27  
39  
49  
55  
74  
96  
135  
180





# Test Area #8 Breen Calibration (Cal Hole #7)

Test Area #8	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)	Noise
24	-211	65	24	65	8
20	-201	55	20	55	
16	-223	16	16	16	
12	-247	17	12	17	
8	-281	-63	8	-63	
6	-306	-102	6	-102	
5	-333	-143	5	-143	
4	-354	-187	4	-187	
3	-394	-252	3	-252	
2	-438	-310	2	-310	
1	-524	-367	1	-367	
0	-592	-307	0	-307	
0	313	515	0	515	
1	310	401	1	401	
2	227	316	2	316	
3	153	273	3	273	
4	109	258	4	258	
5	68	209	5	209	
6	56	181	6	181	
8	21	140	8	140	
12	-3.6	100	12	100	
16	-17	98	16	98	
20	-19	33	20	33	
24	-16	16.7	24	16.7	

E-W  
R-Value  
29  
29  
31  
32  
39  
46  
51  
59  
69  
84  
105  
114

Grid  
8ft x 8ft

N-S  
R-Value  
7  
4  
11  
11  
26  
36  
45  
54  
67  
79  
104





# Test Area #8 End Calibration (Cal Hole #7)

Test Area #8	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)	Noise
24	-149	50	24	50	8
20	-145	37	20	37	
16	-145	9	16	9	
12	-161	-3.3	12	-3.3	
8	-183	-44	8	-44	
6	-215	-60	6	-60	
5	-217	-91	5	-91	
4	-250	-99	4	-99	
3	-264	-163	3	-163	
2	-303	-209	2	-209	
1	-365	-254	1	-254	
0	-399	-243	0	-243	
0	203	350	0	350	
1	205	267	1	267	
2	149	217	2	217	
3	121	191	3	191	
4	75	160	4	160	
5	62	151	5	151	
6	40	120	6	120	
8	15	88	8	88	
12	-10.4	65	12	65	
16	-20	74	16	74	
20	-11	36	20	36	
24	-10	20	24	20	

E-W  
R-Value  
18  
17  
20  
26  
33  
36  
42  
49  
58  
72  
76

Grid  
8ft x 8ft

N-S  
R-Value  
5  
1  
9  
10  
18  
24  
31  
33  
45  
54  
66  
75




# Test Area #9 Begin Calibration (Cal Hole #7)

Test Area #9	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)	Noise
24	60	-189	24	-189	8
20	45	-175	20	-175	
16	27	-183	16	-183	
12	16	-200	12	-200	
8	17	-251	8	-251	
6	-23	-270	6	-270	
5	-67	-300	5	-300	
4	-94	-360	4	-360	
3	-120	-425	3	-425	
2	-178	-500	2	-500	
1	-219	-570	1	-570	
0	-295	-585	0	-585	
0	440	425	0	425	
1	440	335	1	335	
2	371	254	2	254	
3	306	200	3	200	
4	270	160	4	160	
5	230	122	5	122	
6	207	100	6	100	
8	171	62	8	62	
12	146	26	12	26	
16	104	-39	16	-39	
20	71	-94	20	-94	
24	56	2	24	2	

E-W  
R-Value  
2  
4  
11  
17  
20  
30  
38  
47  
54  
70  
83  
93

N-S  
R-Value  
25  
22  
23  
29  
40  
47  
54  
66  
79  
95  
114  
127




# Test Area #9 End Calibration (Cal Hole #7)

Test Area #9	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)	Noise
24	64	-180	24	-180	8
20	50	-170	20	-170	
16	28	-180	16	-180	
12	69	-180	12	-180	
8	-41	-230	8	-230	
6	-76	-256	6	-256	
5	-111	-290	5	-290	
4	-140	-367	4	-367	
3	-190	-433	3	-433	
2	-250	-494	2	-494	
1	-354	-575	1	-575	
0	-403	-581	0	-581	
0	540	454	0	454	
1	533	341	1	341	
2	463	270	2	270	
3	365	206	3	206	
4	319	170	4	170	
5	284	145	5	145	
6	266	120	6	120	
8	212	70	8	70	
12	185	43	12	43	
16	133	18.3	16	18.3	
20	110	5.7	20	5.7	
24	87	-7.4	24	-7.4	

E-W  
R-Value  
4  
9  
14  
23  
33  
44  
50  
58  
70  
90  
112  
119

N-S  
R-Value  
23  
23  
26  
29  
39  
48  
55  
68  
81  
97  
116  
130






Test Area #10 Resin Calibration (Cal Hole #8)

Test Area #10	Distance (ft)	N/S	Potential (mV)	Distance (ft)	E/W	Potential (mV)	Noise
16	16		200	16		200	11
12	12		173	12		173	
8	8		120	8		120	
6	6		125	6		125	
5	5		116	5		116	
4	4		123	4		123	
3	3		130	3		130	
2	2		140	2		140	
1	1		152	1		152	
0	0		130	0		130	
0	0		-47	0		-47	
1	1		-44	1		-44	
2	2		-50	2		-50	
3	3		-40	3		-40	
4	4		-34	4		-34	
5	5		-33	5		-33	
6	6		-23	6		-23	
8	8		-23	8		-23	
12	12		-16.5	12		-16.5	
16	16		-8.3	16		-8.3	


E-W  
R-Value  
3ft x 3ft

N-S  
R-Value  
20  
18  
14  
14  
15  
16  
18  
19  
19  
17

Calibration Hole #8 E-W



Calibration Hole #8 N-S





# Test Area #11 Basin Calibration (Cal Hole #2)

Test Area #11	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)	Noise
24	-433	-13	24	-13	8
20	-430	-9.5	20	-9.5	
16	-418	-123	16	-123	
12	-409	-127	12	-127	
8	-376	-205	8	-205	
6	-316	-277	6	-277	
5	-275	-346	5	-346	
4	-220	-448	4	-448	
3	-137	-540	3	-540	
2	5.7	-679	2	-679	
1	196	-877	1	-877	
0	318	-933	0	-933	
0	-1655	950	0	950	
1	-1500	564	1	564	
2	-1120	375	2	375	
3	-1000	300	3	300	
4	-907	160	4	160	
5	-879	160	5	160	
6	-853	104	6	104	
8	-793	63	8	63	
12	-757	19	12	19	
16	-763	-41	16	-41	
20	-700	-57	20	-57	
24	-760	-2.2	24	-2.2	

E-W  
R-Value  
42  
35  
11  
44  
45  
53  
68  
77  
87  
109  
133  
181  
213  
248

Grid  
3ft x 6ft

N-S  
R-Value  
2  
7  
11  
19  
35  
49  
64  
77  
106  
133  
181  
236





# Test Area #11 End Calibration (Cal Hole #2)

Test Area #11	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)	Noise
24	-1165	-195	24	-195	8
20	-1202	-108	20	-108	
16	-1203	-151	16	-151	
12	-1250	31	12	31	
8	-1266	203	8	203	
6	-1342	167	6	167	
5	-1424	273	5	273	
4	-1600	386	4	386	
3	-1670	497	3	497	
2	-1884	806	2	806	
1	-2154	1077	1	1077	
0	-2355	1256	0	1256	
0	504	-1611	0	-1611	
1	394	-1212	1	-1212	
2	62	-1024	2	-1024	
3	-125	-767	3	-767	
4	-230	-741	4	-741	
5	-302	-732	5	-732	
6	-360	-586	6	-586	
8	-420	-454	8	-454	
12	-513	-324	12	-324	
16	-551	-384	16	-384	
20	-510	-191	20	-191	
24	-515	-117	24	-117	

E-W  
R-Value  
82  
83  
93  
107  
124  
141  
172  
194  
244  
320  
358

Grid  
3ft x 6ft

N-S  
R-Value  
11  
11  
30  
45  
83  
95  
127  
142  
159  
230  
287  
359



**Test Area #12 Begin Calibration (Cal Hole #9)**



Test Area #12	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)	Noise
	25	-384	25	-87	12
	20	476	20	-136	
	15	546	15	-227	
	10	881	10	-366	
	5	1224	5	-754	
	0	2965	0	-2157	
	0	-2054	0	1942	
	5	-1222	5	1202	
	10	-592	10	804	
	15	-341	15	667	
	20	-206	20	558	
	25	-108	25	512	

E-W  
R-Value  
42

Grid  
10ft x 10ft

N-S  
R-Value

51  
59  
76  
99  
164  
343



**Test Area #12 End Calibration (Cal Hole #9)**



Test Area #12	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)	Noise
	25	225	25	420	12
	20	242	20	451	
	15	379	15	541	
	10	547	10	645	
	5	803	5	914	
	0	1933	0	1640	
	0	-1667	0	-1600	
	5	-894	5	-611	
	10	-413	10	-280	
	15	-252	15	-174	
	20	-151	20	-102	
	25	-60	25	-60	

E-W  
R-Value  
25

Grid  
8ft x 8ft

N-S  
R-Value

41  
47  
61  
78  
128  
271





## **Attachment 3**



### **Before/After Leak Location Data**

### Calibration Hole 1

Before Fixed	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)
	20	-21	20	20
	16	-7	16	21
	12	13	12	70
	8	75		
	4	253	4	180
	0	500	0	261
	0	-456	0	419
	4	-205	4	-499
	8	-112	8	-217
	12	-81	12	-150
	16	-50	16	-98
	20	-13	20	-82
				-79





After Fixed	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)
	20	39	20	-12
	16	-2.3	16	-6.3
	12	-2.5	12	-19
	8	15	8	4
	4	18	4	-7
	0	17	0	-12
	0	6.1	0	-15
	4	12.1	4	-11.4
	8	11.8	8	-8.8
	12	-2.3	12	-12.1
	16	10.2	16	-12
	20	15.8	20	-12





### Calibration Hole 2

Before Fixed	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)
	16	-575	16	310
	12	-524	12	95
	8	-450	8	-119
	4	-146	4	-248
	0	621	0	-905
	0	-2430	0	545
	4	-1720	4	490
	8	-1351	8	430
	12	-1296	12	206
	16	-1247	16	185





After Fixed	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)
	16	617	16	-185
	12	708	12	-211
	8	725	8	-196
	4	701	4	-172
	0	619	0	-187
	0	640	0	-188
	4	622	4	-175
	8	648	8	-172
	12	612	12	-185
	16	706	16	-207





### Calibration Hole 3

Before Fixed			Potential (mV)	Distance (ft) E/W	Potential (mV)
Distance (ft) N/S	16	663	1415	16	1415
	12	860	1341	12	1341
	8	1040	1443	8	1443
	4	1325	1660	4	1660
	0	3620	5000	0	5000
	0	-3801	-2800	0	-2800
	4	-114	-350	4	-350
	8	422	-17	8	-17
	12	680	220	12	220
	16	806	203	16	203





After Fixed			Potential (mV)	Distance (ft) E/W	Potential (mV)
Distance (ft) N/S	16	292	-155	16	-155
	12	311	-154	12	-154
	8	287	-171	8	-171
	4	276	-143	4	-143
	0	290	-159	0	-159
	0	293	-164	0	-164
	4	301	-159	4	-159
	8	299	-159	8	-159
	12	278	-152	12	-152
	16	280	-171	16	-171





### Calibration Hole 4

Before Fixed			Potential (mV)	Distance (ft) E/W	Potential (mV)
Distance (ft) N/S	16	-205	54	16	54
	12	-250	74	12	74
	8	-456	95	8	95
	4	-745	298	4	298
	0	-1093	412	0	412
	0	1134	-389	0	-389
	4	556	-138	4	-138
	8	370	-75	8	-75
	12	290	-65	12	-65
	16	276	-49	16	-49





After Fixed			Potential (mV)	Distance (ft) E/W	Potential (mV)
Distance (ft) N/S	16	188	-350	16	-350
	12	181	-398	12	-398
	8	177	-406	8	-406
	4	182	-395	4	-395
	0	164	-608	0	-608
	0	166	-715	0	-715
	4	152	-829	4	-829
	8	159	-952	8	-952
	12	168	-1048	12	-1048
	16	189	-1122	16	-1122





### Calibration Hole 5

After Fixed			
Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)
16	-14	16	411
12	-25	12	339
8	-8	8	378
4	-19	4	342
0	-29	0	330
0	-25	0	349
4	-39	4	338
8	-62	8	304
12	-70	12	298
16	-25	16	310





### Calibration Hole 6

After Patch			
Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)
16	-99	16	175
12	-84	12	194
8	-84	8	185
4	-88	4	191
0	-108	0	208
0	-98	0	195
4	-85	4	182
8	-80	8	194
12	-69	12	179
16	-75	16	189



### Calibration Hole 7



After Patch			
Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)
16	1.58	16	1.07
12	1.47	12	1.11
8	1.58	8	0.99
4	1.4	4	0.93
0	1.5	0	1.05
0	1.42	0	1.12
4	1.37	4	1.19
8	1.28	8	0.98
12	1.16	12	0.91
16	0.97	16	0.84







### Calibration Hole 9

After Patch	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)
	25	2	25	1.51
	20	-0.3	20	5.3
	15	1.5	15	4.2
	10	0.5	10	2.4
	5	1.07	5	2.5
	0	1.15	0	1.7
	0	1.1	0	2.1
	5	-0.5	5	0.89
	10	1.25	10	1.6
	15	1.92	15	1.72
	20	1.51	20	3.7
	25	1.82	25	1.4



### Hole 1





After Patch	Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)
	16	269	16	42
	12	276	12	58
	8	289	8	37
	4	212	4	39
	0	239	0	45
	0	250	0	42
	4	270	4	50
	8	301	8	outside cell
	12	267	12	outside cell
	16	256	16	outside cell





**Intlk-1**

Before Patch		Distance (ft) N/S		Potential (mV)	Distance (ft) E/W		Potential (mV)
		16	outside cell		16		-611
		12	outside cell		12		-450
		8		-60	8		-205
		4		-867	4		760
		0		-2900	0		2805
		0		3200	0		-5600
		4		2456	4		-4670
		8		1598	8		-3400
		12		1153	12		-2600
		16		864	16		-2500
After Patch		Distance (ft) N/S		Potential (mV)	Distance (ft) E/W		Potential (mV)
		16	outside cell		16		-269
		12	outside cell		12		-238
		8		90	8		-225
		4		89	4		-211
		0		110	0		-233
		0		105	0		-233
		4		90	4		-230
		8		82	8		-228
		12		67	12		-245
		16		77	16		-256











### Intik-2

Before Patch		Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)
		9	-904	9	-114
		6	-870	6	-103
		3	-1052	3	-360
		0	-2081	0	-1428
		0	834	0	1511
		3	55	3	350
		6	-200	6	100
		9	-286	9	136
After Patch		Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)
		16	-580	16	
		12	-516	12	
		8	-498	8	-18
		4	-512	4	-29
		0	-585	0	-45
		0	-511	0	-45
		4	-490	4	-78
		8	-502	8	-112
		12	-507	12	-195
		16	-590	16	-212

### Intik-3

Before Patch		Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)
		16	1700	16	
		12	1878	12	
		8	2380	8	
		4	3565	4	-1457
		0	8494	0	-6015
		0	-5504	0	9127
		4	-3020	4	3770
		8	-1442	8	2332
		12	-565	12	2144
		16	-41	16	1770
After Patch		Distance (ft) N/S	Potential (mV)	Distance (ft) E/W	Potential (mV)
		16	-730	16	
		12	-695	12	
		8	-650	8	
		4	-680	4	421
		0	-826	0	397
		0	-1088	0	412
		4	-998	4	425
		8	-1019	8	393
		12	-1128	12	339
		16	-1368	16	324



## **Attachment 4**

### **Photographs**



**Photo 1: Calibration Hole #1**



**Photo 2: Calibration Hole #1, Close up View.**





**Photo 3: Calibration Hole #2**



**Photo 4: Calibration Hole #3.**





**Photo 5: Calibration Hole #4**



**Photo 5: Calibration Hole #5**





Photo 6: Calibration Hole #6




Photo 7: Calibration Hole #7





**Photo 8: Calibration Hole #8**



**Photo 9: Calibration Hole #9**





**Photo 10: Owner Intentional Leak #1 (penetrating membrane and GCL)**



**Photo 11: Owner Intentional Leak #2 (1-inch hole through membrane only)**





**Photograph 12: Owner Intentional Leak #3 (penetrating membrane and GCL)**



**Photo 13: Hole #1 thin spot in membrane ~ 1- inch**





**Photo 14: Generator and Power Source**



**Figure 15: Ground pounded into GCL under membrane**

## **Attachment 5**

### **Summary of Causes of Damage**

<u>Hole #</u>	<u>Northing</u>	<u>Easting</u>	<u>Test Area</u>	<u>Comment</u>
Cal #1	863,767.00	2,031,948.40	2	1/4-inch Calibration Hole
Cal #2	864,826.80	2,030,645.10	6	1/4-inch Calibration Hole
Cal #3	863,740.70	2,030,777.70	1	1/4-inch Calibration Hole
Cal #4	863,688.00	2,030,717.60	1	1/4-inch Calibration Hole
Cal #5	863,829.10	2,031,709.30	4	1/4-inch Calibration Hole
Cal #6	863,823.80	2,030,894.80	9	1/4-inch Calibration Hole
Cal #7	863,839.50	2,030,643.70	8	1/4-inch Calibration Hole
Cal #8	863,855.60	2,031,867.70	10	1/4-inch Calibration Hole
Cal #9	25 ft N of top	100 ft W of E side	9	1/4-inch Calibration Hole
Hole #1	864,647.07	2,030,623.30	6	~ 1-inch linear thin spot in liner
Intlk-1	863,859.80	2,031,599.00	4	1-inch Owner placed hole thru geomembrane/gcl
Intlk-2	864,799.70	2,030,626.40	6	1-inch Owner place hole geomembrane only
Intlk-3	863,698.50	2,030,796.50	1	1-inch Owner placed hole thru geomembrane/gcl

***Technical Specifications (Section 02775)  
for Electrical Leak Location Surveying***

**SECTION 02775**  
**ELECTRICAL LEAK LOCATION SURVEYING OF**  
**SOIL-COVERED GEOMEMBRANE LINER**  
**SHERCO SCRUBBER SOLIDS POND 3N**

**GENERAL**

**1.01 SECTION INCLUDES**

- A. Performing leak detection sensitivity testing using “actual leaks” (see 3.02A of this Specification) placed by the leak-testing Contractor under observation of the Company.
- B. Performing phased leak location surveying to detect Company placed holes, and installation/construction related holes for the entire project.
- C. Reporting results of leak location surveying.

**1.02 BASIS FOR COMPENSATION**

- A. Compensation for all Work covered under this Section of these Specifications will be included under the lump sum Contract Price bid.

**1.03 REFERENCES**

- A. American Society for Testing and Materials, current edition, hereafter referred to as ASTM.
- B. ASTM D7007: Standard Practice for Electrical Methods for Locating Leaks in Geomembranes Covered with Water or Earth Materials (most current edition).

**1.04 DEFINITIONS**

- A. Definitions:
  - 1. Submit for Documentation
    - a. Submittal is for the purpose of formal verification that the subject of the submittal conforms to the requirements of the Specifications, for formal documentation of the Work, or both.
    - b. No action is required by Company. Company will notify Contractor if deficiencies are identified, however, the Contractor is responsible for ensuring that the subject of the submittal conforms to the requirement of the Specifications.
  - 2. Submit for Review
    - a. Submittal is for the purpose of providing opportunity to Company for review and comment on the subject of the submittal.
    - b. Company will respond to the submittal either with a list of comments or an indication that it has no comments.
    - c. If Company’s comments indicate a deficiency with respect to the requirement of the Specifications, Contractor shall amend the submittal and resubmit. Company will again respond to the re-submittal.
    - d. If Company’s comments are in regards to an issue that, based upon the Contract, is at Contractor’s discretion, Contractor shall furnish additional information, provide justification, and otherwise cooperate in addressing and resolving Company’s comments.

**1.05 SUBMITTALS**

- A. Submit for documentation Contractor’s statement of warranty to perform the work to the best of their ability in accordance with the standard of professional practice.
- B. Submit for documentation Contractor’s statement of factors that influence leak detection sensitivity and accuracy and which may be adjusted or corrected in the field to improve the accuracy and sensitivity of leak detection.

- C. Submit for review Contractor's leak location surveying plan, including equipment, setup requirements, survey grid spacing, data management method, QA/QC plan, crew size, and other pertinent information.
- D. Upon receipt of the Company's proposed leak-testing phase schedule, submit for review a detailed schedule for leak location surveying work, including setup, leak detection sensitivity testing, leak detection surveying, data analysis, and reporting.
- E. Submit for review an example of Contractor's proposed format for reporting results of the leak location survey.

#### 1.06 SEQUENCING AND SCHEDULING

- A. The Company will provide the Contractor a plan for sequencing and scheduling of leak location surveying. The plan will remain subject to change for the duration of the project to accommodate weather, construction progress, and sequencing requirements.
- B. Leak location surveying shall be performed in phases. The number and size of phases will be subject to change based upon weather, construction progress, and sequencing requirements.

#### 1.07 JOB CONDITIONS

- A. It shall be solely the Contractor's responsibility to review available tests and reports, conduct additional tests, and otherwise determine to its own satisfaction the location and nature of all surface and subsurface features and the soil and water conditions that may be encountered.
- B. It shall be solely the Contractor's responsibility to review project construction plans and specifications, sequencing and scheduling plans, and other construction-related information, and determine to its own satisfaction Contractor's ability to perform the required work within the context of the overall construction project.
- C. Company's information on site conditions may be reviewed at Company's offices as scheduled with Company.

#### 1.08 WORK BY COMPANY

- A. Company will prepare each phase for leak location surveying by placing cover soil over the geomembrane, isolating the cover soil from ground, and applying water and maintaining the moisture content of the cover soil.
- B. The Contractor will place "actual leaks" (as defined in ASTM 7007, Annex A) in the liner within the surveying area under observation by the Company for use in performing leak detection sensitivity testing as described in Article 3.02 of this Specification. Company may direct Contractor in placement of holes as described in Article 3.02.
- C. Company will place additional holes in the liner within the surveying area for the purposes described in Article 3.03 of this Specification.
- D. Company will furnish 110-volt power source for use during leak testing.
- E. Company will furnish laborers to install string lines for testing grid, and to remove cover soils from leaks.
- F. Company will maintain moisture condition of cover soils prior to and during leak testing.



## **PRODUCTS**

NOT APPLICABLE

## **EXECUTION**

### **3.01 ACCEPTANCE OF SITE AND SURVEY CONDITIONS**

- A. Prior to performing sensitivity testing or leak location surveying, Contractor shall notify Company of site conditions or surveying conditions which are within Company's ability to control (such as electrical isolation of cover soil or moisture content of cover soil) and which would inhibit Contractor's ability to locate leaks. Such conditions shall be typical of those under which leak location surveying is generally performed.
- B. If, after correction of site and surveying conditions by Company as described in Paragraph 3.01A, Contractor is unable to obtain successful results for sensitivity testing or locating Company-placed holes (as described in Articles 3.02 and 3.03, respectively), then Contractor shall discuss with Company additional modifications to the site and surveying conditions which may produce successful results. Company will make such additional modifications if they are within reason and is able to do so.

### **3.02 LEAK DETECTION SENSITIVITY TESTING**

- A. The Contractor shall perform leak detection sensitivity testing using "actual leaks" placed by Contractor under Company observation. These "actual leaks" shall be placed at locations within the test area that represent worst-case site conditions with respect to drainage layer and subgrade moisture content, electrical isolation of the drainage layer from ground, distance from the source electrode to the testing locations and drainage layer thickness. Multiple "actual leaks" shall be placed if required to assess worst-case conditions. Company may direct Contractor where to place "actual leaks" for sensitivity testing. Sensitivity testing shall be performed within the active test area in conformance with the requirements of ASTM D7007, Annex A4, except that no water shall be poured over a partially buried leak.
- B. The leak detection distance shall be computed by Contractor to produce an "R" value (as defined by ASTM D7007, Annex A4) greater than 3.0. Contractor shall make adjustments to its surveying equipment and methods as necessary to meet this requirement.
- C. Leak detection sensitivity testing shall be conducted, at a minimum, at the beginning and end of each testing period of leak surveying for each set of equipment. Additional sensitivity testing shall be performed if site conditions change during a testing period. If leak detection sensitivity testing reveals an "R" value of 3.0 or less, the area surveyed with that set of equipment in the period since the previous successful leak detection sensitivity test shall be resurveyed at Contractor's expense.
- D. Inability by Contractor to successfully complete leak detection sensitivity testing shall be cause for cancellation of the contract for surveying services. Upon cancellation, Contractor will be judged to be in default of the Contract and no payments shall be owed to Contractor.

### **3.03 COMPANY-PLACED HOLES**

- A. Additional holes, other than those used for leak detection sensitivity testing, may be placed by Company in the surveying area in order to simulate damage which may occur as a result of placing cover soils over the geomembrane. Such holes will be a minimum size of 1 inch in diameter and the locations will be unmarked. Contractor shall be required to detect these holes as part of routine surveying. Failure to locate Company-placed holes will invalidate the surveying work performed by Contractor on that day. Company will reveal the hole locations to Contractor if Contractor is unable to locate them, and provide Contractor the opportunity to determine the cause of failure to locate the holes, make necessary adjustments to the surveying equipment and methods, and re-survey. Adjustments and resurveys shall be solely at Contractor's expense.

- B. Inability by Contractor to detect Company-placed holes during daily survey work, after attempting remedy as described in Article 3.01 and Paragraph 3.03A shall be cause for cancellation of the contract for surveying services. Company will be liable only for the cost of mobilization and area successfully surveyed through the time of cancellation.

#### 3.04 LEAK LOCATION SURVEYING

- A. Contractor shall perform the leak location survey procedure in conformance with the surveying plan submitted above and in conformance with ASTM D7007 with the exception noted in Article 3.02.
- B. Leak location surveying shall be performed with grid spacing, measurement electrode spacing (for dipole measurements), and distance from the current source electrode not greater than the respective spacing and distance determined from the sensitivity tests.
- C. Contractor shall mark detected leak locations with lath, flagging, or similar marking, and shall notify Company for removal of cover soil from the area.
- D. Resurveying shall be performed in the areas near leak locations to verify that repairs were adequate and that an additional leak is not present which may have been masked by the detected leak.
- E. Periodic leak detection sensitivity testing and re-surveying, if necessary, shall be completed in conformance with ASTM D7007 and as described in Paragraph 3.02C.

#### 3.05 REPORTING

- A. Contractor shall field-report to Company summary results of surveying on a daily basis. Daily reports shall include:
  - 1. The results of beginning and end-of-day leak detection sensitivity tests
  - 2. A sketch of the area surveyed that day, showing grid lines and surveying limits
  - 3. A summary of leaks detected and repair/resurvey status
- B. Interim written reports with supporting data shall be submitted to Company within one week of completion of leak location surveying within each phase area.
- C. A final report shall be submitted within two weeks of completion of the final phase of surveying. The final report shall compile the information from the interim reports and shall contain a description of the leak location methods and procedures, the survey methodology, the liner components and configuration, and cover and subgrade soil types and conditions.
- D. Interim and final reports shall contain the following items:
  - 1. A discussion of the results of leak location sensitivity tests and actions taken in response to the tests.
  - 2. A map of the phase area showing the limits of the leak location survey, the layout of the surveying grid, the location of the current source electrode, and other pertinent layout information.
  - 3. A complete description of all leaks found, including location, size, configuration, and photographs of each leak. The report shall clearly distinguish between Company-placed holes and installation/construction-related holes. Company will furnish a tabulation of Company-placed holes for Contractor's use in preparing the report.
  - 4. A discussion of Contractor's success or failure to consistently detect Company-placed holes.
- E. The final report shall include as an appendix electronic data files containing plots of leak signals from sensitivity testing, Company-placed holes, and construction-related holes along with maps, grids, and other information necessary to locate each data set within the project limits.

**END OF SECTION 02775**