

Renewable Development Fund Project EP3-12

Milestone 14 Report – 12/16/10

Public



Solarflow Energy
an effortless shift to solar

Gerardo Ruiz, Project Manager
freEner-g LLC, dba Solarflow Energy
www.solarflowenergy.com
2740 – 31st Avenue South
Minneapolis, MN 55406
T: 612.605.5228 – F: 612-677-3967

Legal Notice

THIS REPORT WAS PREPARED AS A RESULT OF WORK SPONSORED BY NSP. IT DOES NOT NECESSARILY REPRESENT THE VIEWS OF NSP, ITS EMPLOYEES, OR THE RENEWABLE DEVELOPMENT FUND BOARD. NSP, ITS EMPLOYEES, CONTRACTORS, AND SUBCONTRACTORS MAKE NO WARRANTY, EXPRESS OR IMPLIED, AND ASSUME NO LEGAL LIABILITY FOR THE INFORMATION IN THIS REPORT; NOR DOES ANY PARTY REPRESENT THAT THE USE OF THIS INFORMATION WILL NOT INFRINGE UPON PRIVATELY OWNED RIGHTS. THIS REPORT HAS NOT BEEN APPROVED OR DISAPPROVED BY NSP NOR HAS NSP PASSED UPON THE ACCURACY OF ADEQUACY OF THE INFORMATION IN THIS REPORT.

Milestone 14 Report

An Effortless Shift to Solar

Project Title: A Solar Electric Solution for Residential Markets

Contract Number: EP3-12

Milestones: 14

Report Date: 12/16/2010

Principal Investigator: Gerardo Ruiz
612-605-5228

Contract Contact: Gerardo Ruiz
612-605-5228

Congressional District for Corporate office: 5.

Congressional Districts for Project location: Overall, across the Twin Cities, but for this installation corresponding to Milestone 14 – District 3.

Executive Summary

The goal of this project, as stated in the proposal submitted on July 17, 2007, is “to demonstrate the commercial viability of providing solar-generated electricity to homes and small businesses based on a leasing and service package”. In addition, the "project will provide distribute residential solar energy through rooftop-mounted photovoltaic solar panels" and the importance of the project is to overcome pricing and capitalization barriers in this market, which have been documented to be the biggest obstacles to solar expansion.

The key objective of the project is to install 280 KW of solar capacity in approximately 25 sites distributed across the Twin Cities. The exact number of installation sites will depend on the actual number of panels in each site.

The delivery of 280 KW will be grouped into 15 milestones, with the fourteenth milestone requiring the installation of 33.6KW.

The rest of this report will be dedicated to describe the technical details, what went well, what did not, lessons learned, etc.



Project funding provided by customers of Xcel Energy through a grant from the Renewable Development Fund

© 2009, freEner-g LLC. ALL RIGHTS Reserved

Milestone 14 Report

An Effortless Shift to Solar

As a reference to the reader, the installation was 39.79KW in Minneapolis.



Technical Progress

From a technical perspective, the installation was successful with no major issues. As stated in previous reports, the process begins with permit requests and equipment ordering, in particular, building permits from each City, electrical permits from the State and submittal of Xcel Interconnection Agreement. On installation day, the process entails racking and ballasting, installation of micro-inverters and panels and electrical conduits/circuits to the business' electrical service. After installation, inspections were conducted and an Xcel Area Engineer was scheduled for testing and commissioning. All inspections were conducted successfully and the resulting signed documents from Xcel are enclosed to this report in Appendix A (confidential information, given that it includes customer data).

The system is fully monitored with the Enphase Enlighten systems. For a real time view, please click on the following link. Please note the panel-by-panel electricity generation display and the buttons for 'Time-lapse: Today's Power/Power Last 7 days', which are particularly insightful:

http://enlighten.enphaseenergy.com/installer_systems/590/freEner-g

Project funding provided by customers of Xcel Energy through a grant from the Renewable Development Fund

© 2009, freEner-g LLC. ALL RIGHTS Reserved

Project Benefits

Project benefits are:

1. Demonstration of the viability of 'solar-as-a-service'
2. Delivery of 280KW of generating capacity, which will count towards the Xcel Energy goal for Renewable Energy Standard
3. Green job generation
4. Generation of clean electricity for a minimum of 15 years

Given that 278.54KW out of a total 280 KW have been delivered so far, project benefits have already been achieved in part. In particular, demonstration of the viability of solar as a service has now been done for both residential and commercial customers. In addition, a little over 99% of the solar generating capacity has been delivered.

Project Findings – what went well and what to improve on

The following went well:

1. Easy point of electrical connection in relation to array location in the building
2. Brooming rocks easier than expected and just before frost
3. Flawless execution of craning supplies onto rooftop (four floor bldg – highest so far)

Things to improve on:

1. The array layout had a number of unplanned modifications
2. Anticipation of tool needs in order to accommodate weather conditions
3. Coordination with IT on EMU location (data monitoring device) prior to installation

Appendix A – Xcel Energy signed Interconnection Agreements- DELETED DUE TO CONFIDENTIAL INFORMATION

Project funding provided by customers of Xcel Energy through a grant from the Renewable Development Fund

© 2009, freEner-g LLC. ALL RIGHTS Reserved