


The University of St. Thomas Renewable Energy Facility (USTREF)

HIGHER EDUCATION BLOCK GRANT CONTRACT
WITH THE MINNESOTA STATE COLLEGES AND UNIVERSITIES
RENEWABLE DEVELOPMENT FUND – CYCLE 4
GRANT CONTRACT WITH UNIVERSITY OF ST. THOMAS HE4-2


PI: Dr. Greg Mowry

12 Dec 2017




Grateful Acknowledgements

Project funding provided by customers of Xcel
Energy through a grant from the Renewable
Development Fund.




Outline

- ❖ Intro and Program Review
- ❖ Accomplishments
- ❖ Program Benefits
- ❖ Budgets and Schedule
- ❖ Questions??




Intro and Program Review



Executive HE4-2 Summary (1)

- ❖ Install a multi-purpose **RESEARCH** microgrid which is now referred to as the, “USTREF” [the **U**niversity of **S**t **T**homas **R**enewable **E**nergy **F**acility]
- ❖ The primary objective of this facility will be to promote industry/academic collaboration in the design/build/test and validation of near commercial concepts in the areas of electricity generation and microgrid/subsystem control.



Executive HE4-2 Summary (2)

- ❖ Incorporate real scale distributed energy resource and microgrid modeling experience into graduate and undergraduate electrical engineering curriculum;
- ❖ Develop an educational portal and curriculum for the K-12 grades showcasing sustainability and alternative energy systems in action.

Solar PV Array
50 kW



Smart Inverter
+
Switch

Genset (2)
Biofuel
50 kW



Switch

Storage Node
25 – 50 kW



Smart Inverter
+
Switch

Wind Turbine
Emulator
25 – 50 kW



Smart Interface
+
Switch

3rd Party Test Bays
~ 50 kW; 2 of them

Device Under Test

Controller
+
Switch

...

EMS

480 V 3-Phase 4-Wire Bus

Custom Loads for
control studies:
➤ Dump loads
➤ IMs
➤ Arcs, ...

Switch


XF

Switch

13.8 kV Xcel Energy
Campus Feeder

UST Facilities and Design Center





Accomplishments



UST
North
Campus

This satellite map shows the University of St. Thomas (UST) campus divided into North and South sections by Summit Avenue. The North Campus, outlined in red, includes a large oval stadium with 'ST. THOMAS' and 'SUMMIT' on the field, and several large academic buildings. The South Campus, also outlined in red, features a large rectangular building complex and a green field. The surrounding area includes residential neighborhoods and a wooded area to the west. A red bracket on the right side of the map groups the two campus areas under the 'UST' label.

Summit Avenue

UST
South
Campus

© 2016 Google

Google Earth

Imagery Date: 3/11/2016 44°56'24.89" N 93°12'04.66" W elev 732 ft eye alt 5043 ft


OSS

My office

Google Earth
view of the UST
 μ Grid location


**McCarthy
Gym**

PV array & roof space
For 3rd party test



FDC – the Facilities and Design Center; Office View






Accomplishments (1)



- The one-line diagram that drives all RFPs and RFQs, procurements, and asset deployments was finalized

One-Line Diagram of the Research Microgrid




Hardware Assets

One-Line Diagram of the Research Microgrid




Metrology and Controls




Accomplishments (2)

- Key Partner Arrangements:
 - Xcel Energy: Smart grid development & security – **in process**
 - Rhombus Energy Solutions: Advanced inverters – **done**
 - Enersys: storage node – **in process**
 - Amzur/UST/Xcel distributed intelligence EMS & smart-grid controls – **done**
- Integration of preliminary R&D into engineering curriculum
 - Microgrid teaching module developed and in use – **done**
 - Distribution and microgrid course under development for 2018-2019 academic year – **in development**




Program Benefits



Program Benefits (1)


- Xcel Energy is being recognized as leading-edge and proactive in microgrid technology and deployment

- 5 invited microgrid presentations: national visibility
 - ❖ National Society of Professional Engineers – national conference
 - ❖ UST Smart Climate Event – open to UST alumni & public
 - ❖ MIPSYCON presentation
 - ❖ 7th Microgrids & Distribution/Generation for Public & Private Sectors
 - ❖ MnSEIA – Midwest Gateway to Solar




Program Benefits (2)

- Significant boon to the University of St Thomas's School of Engineering power program: at both the graduate and undergraduate level
 - ❖ Currently ~ 65 grad students in the MSEE power program
 - ❖ Growth of power program into distribution systems and electric vehicles for the 2018-2019 academic year
 - ❖ Potential for a new engineering building with major power center




Program Benefits (3)

- Development of several key partnerships & 3rd party vendors with leading-edge companies in microgrids and smart-grid research
 - ❖ Rhombus energy Systems
 - ❖ Enersys
 - ❖ Amzur Technology – and possibly Duke energy
 - ❖ Schweitzer Engineering Laboratories
 - ❖ Oak Ridge national Laboratory (ORNL)






Program Benefits (4)

- The Amzur Technologies, UST Power Program, Xcel Energy partnership: Smart-Grid & Microgrids
 - ✓ DERs, distributed intelligence, and modern smart-grid standard – the USTREF EMS is the test platform
 - ❖ IEEE 1547.x
 - ❖ IEEE 2030.5/SEP2
 - ❖ Open FMB
 - ❖ ASHRAE201/FSGIM




Budgets and Schedule






Capital Expenditures

- Switchgear – States Manufacturing – MN Company; \$500k
- Gensets – Cummins – MN Company; ~ \$50k
- EMS – Amzur Technology – USA Smart-grid Company; \$100k
- Storage – Enersys – USA Company; \$140k
- PV array – RFP/RFQ IP; ~ \$175k
- Construction – MN Companies – RFP/RFQ IP; ~ \$250k



Schedule

- ✓ Full funding release August 2016 – Completed
- ✓ Civil engineering planning completed in Q3 2017 – Completed
- ✓ Switchgear to be delivered in December 2017 – Completed circa 12 December 2017
- ✓ RFQs & asset ordering: Q4 2017 – In process
- ✓ Grid-connection application to Xcel Energy Q4 2017 – In process
- ✓ Island mode connection and commissioning Q2 – Q3 2018
- ✓ Grid tie to Xcel Energy Lindstrom feeder in Q4 2018



Questions??